



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2022

Pay Estimate Created Date: November 16, 2022

Progress Estimate Number 2	Contract ID 220218-H07	Pay Period Start November 2, 2022	Original Contract Amount \$2,682,696.06
	Prime Contractor Emery Sapp & Sons, Inc.	Pay Period End November 15, 2022	Net Change Order Amount \$0.00
			Current Contract Amount \$2,682,696.06

Approval Date		By User
November 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	knighn1
November 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
November 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2023	July 1, 2023		8.10%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 1, 2022	March 1, 2022	
Letting Date	February 18, 2022	February 18, 2022	
Notice to Proceed Date	April 4, 2022	April 4, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
220218-H07			
Total Posted Items Pay	\$191,219.60	\$26,100.00	\$217,319.60
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$26,100.00	\$217,319.60

Contract Total Payable This Estimate: \$191,219.60

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3513	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$25,300.000	1	\$25,300.00
	0220	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	LF	\$40.400	2,399	\$96,919.60
	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,950.000	4	\$15,800.00
	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,800.000	14	\$53,200.00
Project J9P3513 - Total							\$191,219.60
Overall - Total							\$191,219.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3513	0210	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-169	\$43.00	(\$7,267.00)
	0210	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	169	\$43.00	\$7,267.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2022

Pay Estimate Created Date: November 16, 2022

Progress Estimate Number 2	Contract ID 220218-H07 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start November 2, 2022 Pay Period End November 15, 2022	Original Contract Amount \$2,682,696.06 Net Change Order Amount \$0.00 Current Contract Amount \$2,682,696.06
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3513	0220	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material			-2,399	\$40.40	(\$96,919.60)
	0220	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,399	\$40.40	\$96,919.60
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3513	FAF 34-1(52)	Resurface	34	WAYNE	Route 49 to US 67 and NB off/on ramp

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9P3513	Posted Item Pay	\$191,219.60	\$26,100.00	\$217,319.60
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$191,219.60	\$26,100.00	\$217,319.60
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 18, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3513, Item 6061061, Project Item Line Number 0210, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Material reporting issue	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3513, Item 6061061, Project Item Line Number 0210, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Materials reporting issue	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3513, Item 6061063, Project Item Line Number 0220, Material Set 606106396, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Materials reporting issue	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3513, Item 6061063, Project Item Line Number 0220, Material Set 606106396, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Materials reporting issue	knighn1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220218-H07	J9P3513	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,300.00	\$25,300.00	
		0001	0020	3049910	MISC.PERM AGGREGATE EDGE TREATMENT	5,029.60	0.00	5,029.60	TONS	0.00	\$25.10	\$0.00	
		0001	0030	3102002	CRUSHED STONE (B)	37.00	0.00	37.00	TONS	0.00	\$72.00	\$0.00	
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	28,170.90	0.00	28,170.90	TONS	0.00	\$68.05	\$0.00	
		0001	0050	4071005	TACK COAT	25,040.00	0.00	25,040.00	GAL	0.00	\$2.50	\$0.00	
		0001	0060	4134000	BITUMINOUS FOG SEAL	9,959.00	0.00	9,959.00	GAL	0.00	\$3.00	\$0.00	
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00	
		0001	0080	6161005	CONSTRUCTION SIGNS	2,071.00	0.00	2,071.00	SQFT	16.00	\$6.50	\$104.00	
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	40.00	\$21.65	\$866.00	
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,250.00	\$6,500.00	
		0001	0110	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$116,000.44	\$0.00	
		0001	0111	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$104,637.44	\$0.00	
		0001	0120	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$27.00	\$0.00	
		0001	0130	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	125,502.00	0.00	125,502.00	LF	0.00	\$0.18	\$0.00	
		0001	0140	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	152,841.00	0.00	152,841.00	LF	0.00	\$0.25	\$0.00	
		0001	0150	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,910.00	0.00	12,910.00	LF	0.00	\$0.27	\$0.00	
		0001	0160	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,640.00	0.00	2,640.00	LF	0.00	\$6.50	\$0.00	
		0001	0170	6222010	COLDMILLING BITUMINOUS PAVEMENT FOR DRIVING SURFACE	15,258.00	0.00	15,258.00	SQYD	0.00	\$2.80	\$0.00	
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,396.00	0.00	4,396.00	SQYD	0.00	\$6.50	\$0.00	
		0001	0190	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,080.40	0.00	1,080.40	STA	0.00	\$13.50	\$0.00	
		0001	0200	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	540.20	0.00	540.20	STA	0.00	\$13.50	\$0.00	
		0010	0210	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	169.00	0.00	169.00	LF	169.00	\$43.00	\$7,267.00	
		0010	0220	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	2,399.00	0.00	2,399.00	LF	2,399.00	\$40.40	\$96,919.60	
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	6.00	0.00	6.00	EA	4.00	\$3,950.00	\$15,800.00	
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	20.00	0.00	20.00	EA	14.00	\$3,800.00	\$53,200.00	
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$11,363.00	\$11,363.00	
		Project J9P3513 - Total Value Posted to Date as of Report Generated Date											\$217,319.60
		220218-H07 Overall - Total Value Posted to Date as of Report Generated Date											\$217,319.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3513

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	2022010	REMOVAL OF IMPROVEMENTS	11/2/22	11/15/22	0.15	LS		39.40		0.00		Bridge #A7582 Rte 34	
				11/15/22	0.35	LS		0.048	0.260	From 11/1/22 Rte 34			
			11/3/22	11/15/22	0.11	LS		39.4		0	Bridge #A7582 Rte 34		
			11/4/22	11/15/22	0.15	LS		39.266		39.348	Rte 34 SB 67 on ramp		
			11/7/22	11/15/22	0.17	LS		35.331		35.429	Rte 34 at Rte 143		
			11/8/22	11/15/22	0.07	LS		35.305		35.505	Rte 34 at Rte 143 eastbound lane		
			11/2/22	11/15/22	100.00	LF		0		0	Bridge #A7582 Rte 34		
			11/15/22	100.00	LF		0		0	Bridge #A7582 Rte 34			
0220	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	11/2/22	11/15/22	25.00	LF		39.4		0		Bridge #A7582 Rte 34	
				11/15/22	112.50	LF		39.4		0.0	Bridge #A7582 Rte 34		
			11/3/22	11/15/22	25.00	LF		0		0	Bridge #A7582 Rte 34		
			11/15/22	87.50	LF		0		0	Bridge #A7582 Rte 34			
			11/15/22	400.00	LF		39.266		39.348	Rte 34 SB 67 on ramp			
			11/7/22	11/15/22	700.00	LF		35.331		35.429	Rte 34 at Rte 143		
			11/8/22	11/15/22	849.00	LF		35.305		35.505	Rte 34 at Rte 143 eastbound lane *Partial payment		
			0230	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	11/2/22	11/15/22	1.00	EA		0		0
11/3/22	11/15/22	2.00				EA		39.4		39.4	Bridge #A7582 Rte 34		
0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11/2/22	11/15/22	1.00	EA		0.048		0.260		Rte 34	
			11/3/22	11/15/22	1.00	EA		39.4		0.00		Bridge #A7582 Rte 34	
			11/4/22	11/15/22	1.00	EA		0		0		Bridge #A7582 Rte 34	
			11/7/22	11/15/22	1.00	EA		39.266		39.348			Rte 34 SB 67 on ramp
				11/15/22	2.00	EA		35.331		35.429			Rte 34 at Rte 143 Westbound Lane
			11/8/22	11/15/22	2.00	EA		35.305		35.505			Rte 34 at Rte 143 eastbound lane
			11/9/22	11/16/22	1.00	EA		34.872		34.902			Rte 34 at County Road 312
			11/10/22	11/16/22	1.00	EA		34.825		34.910			Rte 34 at County Road 312
			11/14/22	11/16/22	2.00	EA		34.238		34.323			Rte 34 at Rte FF

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3513	0210	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		1	Nov 2, 2022	SYSTEM	\$7,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Nov 2, 2022	SYSTEM	(\$7,267.00)				
					2	Nov 16, 2022	SYSTEM	\$7,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Nov 16, 2022	SYSTEM	(\$7,267.00)				
								- Total	\$0.00			
								Material - Total	\$0.00			
	0210 - Total							\$0.00				
	0220	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material		2	Nov 16, 2022	SYSTEM	\$96,919.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	Nov 16, 2022	SYSTEM	(\$96,919.60)				
												- Total
							Material - Total	\$0.00				
0220 - Total							\$0.00					
J9P3513 - Total							\$0.00					
Overall - Total							\$0.00					