



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2022

Pay Estimate Created Date: August 2, 2022

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 220318-A01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> July 1, 2022 <b>Pay Period End</b> August 1, 2022	<b>Original Contract Amount</b> \$3,821,109.05 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$3,821,109.05
--------------------------------------	--	--	--

Approval Date		By User
August 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	skipppj1
August 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
August 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		0.63%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
220318-A01			
Total Posted Items Pay	\$8,120.00	\$15,802.00	\$23,922.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$15,802.00	\$23,922.00
<b>Contract Total Payable This Estimate:</b>	<b>\$8,120.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3302	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$4,060.000	2	\$8,120.00
<b>Project J1P3302 - Total</b>							<b>\$8,120.00</b>
<b>Overall - Total</b>							<b>\$8,120.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3302	FAF 24-1(92)	Resurface	24	CARROLL	on Route 24 from Route 65 to 1.5 miles east of Route 41 near DeWitt

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3302	<b>Posted Item Pay</b>	\$8,120.00	\$15,802.00	\$23,922.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$8,120.00</b>	<b>\$15,802.00</b>	<b>\$23,922.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 4, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-A01	J1P3302	0001	0010	3049910	MISC.Perm. Agg. Egge Treatment	4,193.60	0.00	4,193.60	TONS	0.00	\$45.00	\$0.00
		0001	0020	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-1)	1,700.20	0.00	1,700.20	TONS	0.00	\$94.40	\$0.00
		0001	0030	4030106	ASPHALTIC CONCRETE MIXTURE PG 58-28 (SP125C MIX)	27,189.00	0.00	27,189.00	TONS	0.00	\$88.25	\$0.00
		0001	0040	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
		0001	0050	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$9,300.00	\$0.00
		0001	0060	4071005	TACK COAT	26,017.00	0.00	26,017.00	GAL	0.00	\$1.00	\$0.00
		0001	0070	4139912	MISC.OPTIONAL SURFACE TREATMENT	60,632.00	0.00	60,632.00	GAL	0.00	\$3.00	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0090	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	944.90	0.00	944.90	TONS	0.00	\$87.50	\$0.00
		0001	0100	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	8,421.20	0.00	8,421.20	SQYD	0.00	\$16.00	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	1,018.00	0.00	1,018.00	SQFT	0.00	\$7.60	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	568.00	0.00	568.00	EA	0.00	\$16.25	\$0.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$135.00	\$0.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,060.00	\$8,120.00
		0001	0150	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$2,600.00	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$407,518.35	\$0.00
		0001	0161	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$391,716.35	\$0.00
		0001	0170	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	160.00	0.00	160.00	LF	0.00	\$26.00	\$0.00
		0001	0180	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$190.00	\$0.00
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	155,786.00	0.00	155,786.00	LF	0.00	\$0.24	\$0.00
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	132,847.00	0.00	132,847.00	LF	0.00	\$0.24	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,996.00	0.00	3,996.00	SQYD	0.00	\$3.70	\$0.00
		0001	0220	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,466.00	0.00	7,466.00	SQYD	0.00	\$5.00	\$0.00
		0001	0230	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,537.30	0.00	1,537.30	STA	0.00	\$13.50	\$0.00
		0001	0240	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	760.90	0.00	760.90	STA	0.00	\$13.50	\$0.00
		0001	5001	6189901	MISC.Contract Bond	0.00	1.00	1.00	LS	1.00	\$15,802.00	\$15,802.00
		Project J1P3302 - Total Value Posted to Date as of Report Generated Date										
220318-A01 Overall - Total Value Posted to Date as of Report Generated Date											\$23,922.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1P3302

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	7/26/22	8/1/22	2.00	EA	NB?SB	1.108		94.793		This payment is for 2 Changeable Message Signs that were placed on each end of the job and used as traffic control.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Aug 4, 2022

Contract ID:190215-D05

No Data Available