



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 1, 2022

Progress Estimate Number 2	Contract ID 220318-B02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start May 16, 2022 Pay Period End June 1, 2022	Original Contract Amount \$822,543.10 Net Change Order Amount \$0.00 Current Contract Amount \$822,543.10
--------------------------------------	--	--	--

Approval Date		By User
June 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	dwhighj1
June 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
June 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 31, 2022	August 31, 2022		34.59%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	April 21, 2022	April 21, 2022	
Open to Traffic Date			
Work Began Date	May 11, 2022	May 11, 2022	

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
220318-B02			
Total Posted Items Pay	\$263,328.90	\$21,150.00	\$284,478.90
Gross Item Adjustments	\$0.00	\$53,203.50	\$53,203.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$74,353.50	\$337,682.40
Contract Total Payable This Estimate:	\$263,328.90		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3454	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$25,000.000	0.42	\$10,500.00
	0020	2031000	CLASS A EXCAVATION	CUYD	\$4.100	16,762	\$68,724.20
	0030	2035500	EMBANKMENT IN PLACE	CUYD	\$7.800	2,117.56	\$16,516.97
	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$4.050	7,058.55	\$28,587.13
	0170	6181000	MOBILIZATION	LS	\$86,000.000	0.75	\$64,500.00
	0240	7261048	48 IN. PIPE GROUP A	LF	\$185.000	203	\$37,555.00
	0250	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$1,550.000	2	\$3,100.00
	0270	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$3,300.000	2	\$6,600.00
	0320	8061019	SILT FENCE	LF	\$3.200	333	\$1,065.60
	5001	7261030	30 IN. PIPE GROUP A	LF	\$110.000	128	\$14,080.00
5002	7261030	30 IN. PIPE GROUP A	LF	\$110.000	110	\$12,100.00	
Project J2S3454 - Total							\$263,328.90
Overall - Total							\$263,328.90

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 1, 2022

Progress Estimate Number 2		Contract ID 220318-B02		Pay Period Start May 16, 2022		Original Contract Amount \$822,543.10		
		Prime Contractor Emery Sapp & Sons, Inc.		Pay Period End June 1, 2022		Net Change Order Amount \$0.00		
						Current Contract Amount \$822,543.10		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3454	0030	EMBANKMENT IN PLACE	Material			-2,117.56	\$7.80	(\$16,516.97)
	0030	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dwichj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,117.56	\$7.80	\$16,516.97
	0040	COMPACTING EMBANKMENT	Material			-7,058.55	\$4.05	(\$28,587.13)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dwichj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	7,058.55	\$4.05	\$28,587.13
	0250	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-2	\$1,550.00	(\$3,100.00)
	0250	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dwichj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$1,550.00	\$3,100.00
	0270	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-2	\$3,300.00	(\$6,600.00)
	0270	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dwichj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$3,300.00	\$6,600.00
	0300	ROCK DITCH CHECK	Material			-776	\$12.50	(\$9,700.00)
	0300	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dwichj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	776	\$12.50	\$9,700.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3454	FAS-S202(069)	Grading, paving, and culvert replacement	U	MONROE	from 0.3 to 0.9 miles west of Rte. 107 near Florida

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J2S3454	Posted Item Pay	\$263,328.90	\$21,150.00	\$284,478.90
	Gross Item Adjustments	\$0.00	\$53,203.50	\$53,203.50
	Gross Item Pay	\$263,328.90	\$74,353.50	\$337,682.40
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3454, Item 2035500, Project Item Line Number 0030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	The material has been tested for proctor values and for plasticity index, just needs to be entered into the system with CRE20 and accepted.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3454, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	The material has been tested for proctor values and for plasticity index, just needs to be entered into the system with CRE20 and accepted.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3454, Item 7320630A, Project Item Line Number 0250, Material Set 7320630A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	I have to meet with materials and find out why this flared end section has not been reported yet.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3454, Item 7320648A, Project Item Line Number 0270, Material Set 7320648A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	I have to meet with materials and find out why this flared end section has not been reported yet.	dwighj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3454, Item 8061005, Project Item Line Number 0300, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	I will have to meet with materials and get the extra material codes removed from this line item that don't need to be there.	dwighj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-B02	J2S3454	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.85	\$25,000.00	\$21,250.00
		0001	0020	2031000	CLASS A EXCAVATION	34,346.00	0.00	34,346.00	CUYD	16,762.00	\$4.10	\$68,724.20
		0001	0030	2035500	EMBANKMENT IN PLACE	7,926.00	0.00	7,926.00	CUYD	2,117.56	\$7.80	\$16,516.97
		0001	0040	2036000	COMPACTING EMBANKMENT	26,420.00	0.00	26,420.00	CUYD	7,058.55	\$4.05	\$28,587.13
		0001	0050	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	0.00	\$1,200.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,479.00	0.00	1,479.00	SQYD	0.00	\$8.65	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	437.60	0.00	437.60	TONS	0.00	\$120.00	\$0.00
		0001	0080	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	403.10	0.00	403.10	TONS	0.00	\$120.00	\$0.00
		0001	0090	4071005	TACK COAT	465.00	0.00	465.00	GAL	0.00	\$4.00	\$0.00
		0001	0100	6097000	ROCK LINING	4.00	0.00	4.00	CUYD	0.00	\$205.00	\$0.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	137.00	0.00	137.00	CUYD	0.00	\$56.00	\$0.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	137.00	0.00	137.00	CUYD	0.00	\$48.00	\$0.00
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	256.00	0.00	256.00	SQFT	119.00	\$10.00	\$1,190.00
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$35.00	\$140.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$145.00	\$870.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$86,000.00	\$64,500.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,063.00	0.00	2,063.00	LF	0.00	\$0.50	\$0.00
		0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,218.00	0.00	3,218.00	SQYD	0.00	\$4.00	\$0.00
		0001	0200	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	205.00	0.00	205.00	SQYD	0.00	\$6.25	\$0.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,650.00	\$0.00
		0001	0220	7261030	30 IN. PIPE GROUP A	238.00	-238.00	0.00	LF	0.00	\$110.00	\$0.00
		0001	0230	7261042	42 IN. PIPE GROUP A	249.00	0.00	249.00	LF	0.00	\$169.00	\$0.00
		0001	0240	7261048	48 IN. PIPE GROUP A	203.00	0.00	203.00	LF	203.00	\$185.00	\$37,555.00
		0001	0250	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,550.00	\$3,100.00
		0001	0260	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,300.00	\$0.00
		0001	0270	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$3,300.00	\$6,600.00
		0001	0280	8051000A	SEEDING - COOL SEASON GRASSES	2.00	0.00	2.00	ACRE	0.00	\$2,950.00	\$0.00
		0001	0290	8061004	SEDIMENT TRAP ROCK	9.10	0.00	9.10	CUYD	0.00	\$75.00	\$0.00
		0001	0300	8061005	ROCK DITCH CHECK	885.00	0.00	885.00	LF	776.00	\$12.50	\$9,700.00
		0001	0310	8061016	SEDIMENT REMOVAL	67.00	0.00	67.00	CUYD	0.00	\$32.00	\$0.00
		0001	0320	8061019	SILT FENCE	333.00	0.00	333.00	LF	333.00	\$3.20	\$1,065.60
		0010	0330	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,563.00	0.00	1,563.00	LF	0.00	\$40.00	\$0.00
		0010	0340	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,600.00	\$0.00
		0010	0350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	0.00	\$3,400.00	\$0.00
		0001	5001	7261030	30 IN. PIPE GROUP A	0.00	128.00	128.00	LF	128.00	\$110.00	\$14,080.00
		0001	5002	7261030	30 IN. PIPE GROUP A	0.00	110.00	110.00	LF	110.00	\$110.00	\$12,100.00
Project J2S3454 - Total Value Posted to Date as of Report Generated Date												\$285,978.90
220318-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$285,978.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S3454

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/16/22	5/18/22	0.06	LS	Route U	469+74	11' Lt of centerline	471+52	11' Rt of centerline	Removed existing pavement from the culvert 2 excavation area.
			5/19/22	5/20/22	0.15	LS	Route U	470+67	135' Lt of centerline	470+67	80' Rt of centerline	Finished removing the existing 48" corrugated metal pipe from this location.
			5/31/22	6/1/22	0.06	LS	Route U	463+95	135' Lt of centerline	463+95	115' Rt of centerline	Pavement has been removed from the pipe culvert 1 replacement area.
			6/1/22	0.15	LS	Route U	463+95	135' Lt of centerline	463+95	115' Rt of centerline	The existing 30" Corrugated Metal Pipe has been removed from the culvert 1 pipe replacement area.	
0020	2031000	CLASS A EXCAVATION	5/19/22	5/20/22	7,586.00	CUYD	Route U	469+74	135' Lt of centerline	471+52	80' Rt of centerline	All excavation has been completed at the culvert 2 pipe replacement site.
			5/24/22	6/1/22	3,500.00	CUYD	Route U	463+03	135' Lt of centerline	464+71	115' Rt of centerline	Half of the excavation has been completed at the culvert 1 pipe replacement location.
			5/31/22	6/1/22	1,590.00	CUYD	Route U	469+74	135' Lt of centerline	469+74	85' Rt of centerline	Paying up to plan quantity for pipe culvert 2 replacement excavation, which was completed previously.
			6/1/22	4,086.00	CUYD	Route U	463+03	135' Lt of centerline	464+71	115' Rt of centerline	All excavation is complete at the pipe culvert 1 replacement location area.	
0030	2035500	EMBANKMENT IN PLACE	5/24/22	6/1/22	2,117.56	CUYD	Route U	469+74	135' Lt of centerline	471+52	85' Rt of centerline	All embankment construction has been installed and compaction attained at the culvert 2 pipe replacement location.
0040	2036000	COMPACTING EMBANKMENT	5/24/22	6/1/22	7,058.55	CUYD	Route U	469+74	135' Lt of centerline	471+52	85' Rt of centerline	All embankment construction has been installed and compaction attained at the culvert 2 pipe replacement location.
0170	6181000	MOBILIZATION	5/20/22	5/20/22	0.25	LS	0	0				10% of the total contract amount has been paid out
			5/20/22	0.25	LS	0	0					5% of the total contract amount has been paid out
			5/31/22	6/1/22	0.25	LS	0	0	0	0		25% of the contract work has been completed and paid for.
0240	7261048	48 IN. PIPE GROUP A	5/17/22	5/18/22	64.00	LF	Route U	470+67	130' Lt of centerline	470+67	65' Lt of centerline	Pipe installed from lower flared end section first, 8 sections at 8' each installed today.
			5/19/22	5/20/22	128.00	LF	Route U	470+67	70' Lt of centerline	470+67	60' Rt of centerline	Installed 16 more sections of 48" RCP at 8' per section today.
			5/20/22	5/20/22	11.00	LF	Route U	469+74	60' Rt of centerline	469+74	75' Rt of centerline	Remainder of the 48" RCP installed at the culvert 2 location.
0250	7320630A	30 IN. GROUP A FLARED END SECT	5/24/22	6/1/22	1.00	EA	Route U	463+95	135' Lt of centerline	463+95	125' Lt of centerline	Lower end flared end section and toe wall installed
			5/31/22	6/1/22	1.00	EA	Route U	463+95	115' Rt of centerline			Upstream flared end section installed at the culvert 1 location.
0270	7320648A	48 IN. GROUP A FLARED END SECT	5/17/22	5/18/22	1.00	EA	Route U	470+67.41	135' Lt of centerline			Lower Flared End Section and precast toe wall installed and backfilled.
			5/20/22	5/20/22	1.00	EA	Route U	469+74	80' Rt of centerline			Upstream end flared end section has been installed and backfilled around.
0320	8061019	SILT FENCE	5/31/22	6/1/22	-142.00	LF	0	0	0	0		This amount cannot be paid out until a change order is written to add the 142 Linear Feet to the plan quantity.
			6/1/22	117.00	LF	Route U	471+41	20' Lt of centerline	471+89	150' Lt of centerline		Silt Fence installed the day before excavating any material, culvert 2 area.
			6/1/22	131.00	LF	Route U	465+08	20' Lt of centerline	465+65	150' Lt of centerline		Silt Fence installed the day before excavating any material, culvert 1 area.
			6/1/22	227.00	LF	Route U	480+91	20' Lt of centerline	482+20	150' Lt of centerline		Silt Fence installed the day before excavating any material, culvert 3 area.
5001	7261030	30 IN. PIPE GROUP A	5/31/22	6/1/22	128.00	LF	Route U	463+95	70' Lt of centerline	463+95	60' Rt of centerline	16 sections of Class 5 pipe placed, at 8' each, under the higher fill section of the pipe run.
5002	7261030	30 IN. PIPE GROUP A	5/24/22	6/1/22	32.00	LF	Route U	463+95	125' Lt of centerline	463+95	95' Lt of centerline	Four sections of Class 3 pipe installed at the downstream and adjacent to the flared end section.
			5/31/22	6/1/22	24.00	LF	Route U	463+95	95' Lt of centerline	463+95	70' Lt of centerline	Three sections at 8' each, laid on the north side of the Class 5 section
			6/1/22	54.00	LF	Route U	463+95	60' Rt of centerline	463+95	115' Rt of centerline	Placed remainder of Class 3 RCP south of the Class 5 section, south of the roadway.	

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J2S3454	0140	May 9, 2022	119	R11-2 48x30 10.00 ROAD CLOSED	455+00		0' Rt of centerline Route U	1.00	10			10
				R11-2 48x30 10.00 ROAD CLOSED	477+80		0' Lt of centerline Route U	1.00	10			10
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY	23+65		16' Rt of centerline Route U	1.00	12.5			12.5
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY	501+45		16' Lt of centerline Route U	1.00	12.5			12.5
				WO16-2 30x24 5.00 XXX FEET (PLAQUE)	482+80		16' Lt of centerline Route U	1.00	5			5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	450+00		16' Rt of centerline Route U	1.00	16			16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	482+80		16' Lt of centerline Route U	1.00	16			16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	487+80		16' Lt of centerline Route U	1.00	16			16
				WO16-2 30x24 5.00 XXX FEET (PLAQUE)	450+00		16' Rt of centerline Route U	1.00	5			5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	445+00		16' Rt of centerline Route U	1.00	16			16
0140 - Total												119



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3454	0030	EMBANKMENT IN PLACE	Material		2	Jun 1, 2022	SYSTEM	\$16,516.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Jun 1, 2022	SYSTEM	(\$16,516.97)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	COMPACTING EMBANKMENT	Material		2	Jun 1, 2022	SYSTEM	\$28,587.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dwighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Jun 1, 2022	SYSTEM	(\$28,587.13)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0250	30 IN. GROUP A FLARED END SECT	Material		2	Jun 1, 2022	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Jun 1, 2022	SYSTEM	(\$3,100.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0250 - Total			\$0.00	
	0270	48 IN. GROUP A FLARED END SECT	Material		2	Jun 1, 2022	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dwighj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Jun 1, 2022	SYSTEM	(\$6,600.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0270 - Total			\$0.00	
	0300	ROCK DITCH CHECK	Material		1	May 15, 2022	SYSTEM	\$9,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	May 15, 2022	SYSTEM	(\$9,700.00)	
					2	Jun 1, 2022	SYSTEM	\$9,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dwighj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Jun 1, 2022	SYSTEM	(\$9,700.00)	
					- Total			\$0.00	
Material - Total			\$0.00						
0300 - Total			\$0.00						
	0330	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	May 15, 2022	SYSTEM	\$34,803.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$34,803.50	
					Construction Stockpile STMI - Total			\$34,803.50	
0330 - Total			\$34,803.50						
	0340	MGS END ANCHOR	Construction Stockpile STMI		1	May 15, 2022	SYSTEM	\$850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$850.00	
					Construction Stockpile STMI - Total			\$850.00	
0340 - Total			\$850.00						
	0350	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	May 15, 2022	SYSTEM	\$17,550.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$17,550.00	
					Construction Stockpile STMI - Total			\$17,550.00	



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3454	0350 - Total							\$17,550.00	
J2S3454 - Total								\$53,203.50	
Overall - Total								\$53,203.50	