



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 19, 2023

Pay Estimate Created Date: January 17, 2023

<b>Progress Estimate Number</b>  10	<b>Contract ID</b>	220318-C01	<b>Pay Period Start</b>	January 2, 2023	<b>Original Contract Amount</b>	\$3,322,828.03
	<b>Prime Contractor</b>	Radmacher Brothers Excavating Co.,Inc.	<b>Pay Period End</b>	January 15, 2023	<b>Net Change Order Amount</b>	(\$96,831.77)
					<b>Current Contract Amount</b>	\$3,225,996.26

Approval Date		By User
January 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	degrow1
January 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	riley1
January 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		99.70%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	May 10, 2022	May 10, 2022	
Open to Traffic Date			
Work Began Date	August 22, 2022	August 22, 2022	

**Contract Total Pay For Estimate No. 10**

	This Estimate	Previous	To Date
220318-C01			
Total Posted Items Pay	\$3,937.50	\$3,212,312.30	\$3,216,249.80
Gross Item Adjustments	\$0.00	\$91,092.58	\$91,092.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,303,404.88	\$3,307,342.38
<b>Contract Total Payable This Estimate:</b>	<b>\$3,937.50</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3P3078	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$15,750.000	0.25	\$3,937.50
<b>Project J3P3078 - Total</b>							<b>\$3,937.50</b>
<b>Overall - Total</b>							<b>\$3,937.50</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on January 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3078	FAF 50-2(63)	Intersection improvement	50	PETTIS	at the intersection of Route 127 near La Monte

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J3P3078	<b>Posted Item Pay</b>	\$3,937.50	\$3,212,312.30	\$3,216,249.80
	<b>Gross Item Adjustments</b>	\$0.00	\$91,092.58	\$91,092.58
	<b>Gross Item Pay</b>	<b>\$3,937.50</b>	<b>\$3,303,404.88</b>	<b>\$3,307,342.38</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 19, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 19, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-C01	J3P3078	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$118,751.65	\$118,751.65
		0001	0020	2031000	CLASS A EXCAVATION	5,554.80	0.00	5,554.80	CUYD	5,554.80	\$10.20	\$56,658.96
		0001	0030	2035500	EMBANKMENT IN PLACE	3,735.50	0.00	3,735.50	CUYD	3,735.50	\$22.30	\$83,301.65
		0001	0040	2036000	COMPACTING EMBANKMENT	2,261.90	0.00	2,261.90	CUYD	2,261.90	\$1.30	\$2,940.47
		0001	0045	2037075	COMPACTING IN CUT	123.80	-123.80	0.00	STA	0.00	\$859.35	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	35.00	0.00	35.00	CUYD	35.00	\$8.65	\$302.75
		0001	0060	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	25,537.00	587.00	26,124.00	SQYD	26,124.00	\$9.60	\$250,790.40
		0001	0080	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	154.80	0.00	154.80	SQYD	154.80	\$136.85	\$21,184.38
		0001	0090	6083006	6 IN. CONCRETE MEDIAN STRIP	115.30	0.00	115.30	SQYD	115.30	\$93.15	\$10,740.20
		0001	0100	6097000	ROCK LINING	10.00	0.00	10.00	CUYD	10.00	\$89.35	\$893.50
		0001	0110	6141028	GRATE AND BEARING PLATE (5 FT. 1 IN. X 3 FT. 1 IN. OR 1549 MM X 940 MM)	1.00	0.00	1.00	EA	1.00	\$3,837.65	\$3,837.65
		0001	0120	6161005	CONSTRUCTION SIGNS	2,520.50	-519.50	2,001.00	SQFT	2,001.00	\$6.30	\$12,606.30
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$47.25	\$189.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	154.00	86.00	240.00	EA	240.00	\$15.75	\$3,780.00
		0001	0150	6161030	TYPE III MOVEABLE BARRICADE	12.00	14.00	26.00	EA	26.00	\$183.75	\$4,777.50
		0001	0160	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,050.00	\$2,100.00
		0001	0170	6161047	TYPE III OBJECT MARKER	2.00	-2.00	0.00	EA	0.00	\$210.00	\$0.00
		0001	0180	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	28.00	\$47.25	\$1,323.00
		0001	0190	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	8.00	\$3,412.50	\$27,300.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$934.50	\$3,738.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$178,895.00	\$178,895.00
		0001	0220	6191000	PAVEMENT EDGE TREATMENT	14,039.00	0.00	14,039.00	LF	14,039.00	\$7.50	\$105,292.50
		0001	0230	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	21.00	0.00	21.00	EA	21.00	\$252.00	\$5,292.00
		0001	0240	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	40.00	14.00	54.00	EA	54.00	\$36.75	\$1,984.50
		0001	0250	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,247.00	1,920.00	14,167.00	LF	14,167.00	\$0.75	\$10,625.25
		0001	0260	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,210.00	1,168.00	8,378.00	LF	8,378.00	\$0.75	\$6,283.50
		0001	0270	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,786.00	33.00	1,819.00	LF	1,819.00	\$1.45	\$2,637.55
		0001	0280	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	139.00	40.00	179.00	LF	179.00	\$14.70	\$2,631.30
		0001	0290	6207001	PAVEMENT MARKING REMOVAL	15,400.00	-14,272.00	1,128.00	LF	1,128.00	\$0.40	\$451.20
		0001	0300	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	-6.00	0.00	EA	0.00	\$52.50	\$0.00
		0001	0310	6208063	TEMPORARY PAVEMENT MARKING	6.00	0.00	6.00	EA	6.00	\$84.00	\$504.00
		0001	0320	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	2,507.00	0.00	2,507.00	LF	420.00	\$1.50	\$630.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,750.00	\$15,750.00
		0001	0340	7250324A	24 IN. PIPE GROUP B	89.00	0.00	89.00	LF	89.00	\$68.75	\$6,118.75
		0001	0350	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	92.00	-92.00	0.00	LF	0.00	\$1,172.65	\$0.00
		0001	0360	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	3.00	0.00	3.00	FT	3.00	\$2,253.85	\$6,761.55
		0001	0370	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,955.90	\$1,955.90
		0001	0380	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	2.00	\$3,032.15	\$6,064.30
		0001	0390	8051000A	SEEDING - COOL SEASON GRASSES	3.80	0.00	3.80	ACRE	3.80	\$2,604.00	\$9,895.20
		0001	0400	8061004	SEDIMENT TRAP ROCK	100.00	0.00	100.00	CUYD	20.00	\$82.70	\$1,654.00
		0001	0410	8061006	ALTERNATE DITCH CHECK	750.00	205.00	955.00	LF	955.00	\$6.20	\$5,921.00
		0001	0420	8061016	SEDIMENT REMOVAL	170.00	0.00	170.00	CUYD	170.00	\$9.70	\$1,649.00
		0001	0430	8061019	SILT FENCE	4,411.00	-152.00	4,259.00	LF	4,259.00	\$1.85	\$7,879.15



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 19, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-C01	J3P3078	0001	0440	8064131	TYPE 1A EROSION CONTROL BLANKET	675.00	0.00	675.00	SQYD	675.00	\$2.65	\$1,788.75
		0003	0460	5021308	CONCRETE PAVEMENT (8 IN. NON-REINFORCED, 15 FT. JOINTS)	18,257.60	510.00	18,767.60	SQYD	18,767.60	\$76.65	\$1,438,536.54
		0005	0480	5021340	TYPE A2 SHOULDER	7,156.50	45.00	7,201.50	SQYD	7,201.50	\$55.80	\$401,843.70
		0020	0490	9011060	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 1	4.00	0.00	4.00	EA	4.00	\$4,491.90	\$17,967.60
		0020	0500	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	4.00	0.00	4.00	EA	4.00	\$3,612.00	\$14,448.00
		0020	0510	9011115	BRACKET ARM, 15 FT. OR 4.6 M	8.00	0.00	8.00	EA	8.00	\$1,199.10	\$9,592.80
		0020	0520	9011312	LUMINAIRE, LED-B	8.00	0.00	8.00	EA	8.00	\$405.30	\$3,242.40
		0020	0530	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$7,728.00	\$7,728.00
		0020	0540	9014003	CONDUIT, 3 IN. RIGID, PUSHED	625.00	90.00	715.00	LF	715.00	\$23.10	\$16,516.50
		0020	0550	9015010	TRENCHING TYPE I	5,149.00	0.00	5,149.00	LF	5,149.00	\$4.75	\$24,457.75
		0020	0560	9016110	PULL BOX, PREFORMED CLASS 1	15.00	2.00	17.00	EA	17.00	\$1,218.00	\$20,706.00
		0020	0570	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	960.00	0.00	960.00	LF	960.00	\$1.05	\$1,008.00
		0020	0580	9017401	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 2 AWG	40.00	0.00	40.00	LF	40.00	\$14.70	\$588.00
		0020	0590	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	3,670.00	0.00	3,670.00	LF	3,670.00	\$6.30	\$23,121.00
		0020	0600	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,610.00	0.00	2,610.00	LF	2,610.00	\$4.95	\$12,919.50
		0020	0610	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	8.00	0.00	8.00	EA	8.00	\$2,041.20	\$16,329.60
		0020	0620	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$2,100.00	\$2,100.00
		0040	0630	9031010	CONCRETE FOOTINGS, EMBEDDED	10.03	0.00	10.03	CUYD	10.03	\$1,050.00	\$10,531.50
		0040	0640	9031210	STRUCTURAL STEEL POSTS	3,120.00	20.00	3,140.00	LB	3,140.00	\$7.90	\$24,806.00
		0040	0650	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	60.00	3.00	63.00	EA	63.00	\$367.50	\$23,152.50
		0040	0660	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	121.00	15.00	136.00	EA	136.00	\$47.25	\$6,426.00
		0040	0670	9031272	2.25 IN. PSST POST - 12 GA.	132.00	0.00	132.00	LF	132.00	\$21.00	\$2,772.00
		0040	0680	9031280	2.5 IN. PSST POST - 12 GA.	1,095.00	13.00	1,108.00	LF	1,108.00	\$26.25	\$29,085.00
		0040	0690	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	273.00	0.00	273.00	LF	273.00	\$52.50	\$14,332.50
		0040	0700	9035004A	SH-FLAT SHEET	1,500.00	0.00	1,500.00	SQFT	1,500.00	\$21.00	\$31,500.00
		0040	0710	9035011A	ST-STRUCTURAL	386.00	0.00	386.00	SQFT	386.00	\$28.90	\$11,155.40
		0040	0715	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$22.05	\$793.80
		0001	5001	6139905	MISC.PAVEMENT REPAIR	0.00	32.00	32.00	SQYD	32.00	\$258.21	\$8,262.72
		0001	5002	7261018	18 IN. PIPE GROUP A	0.00	92.00	92.00	LF	92.00	\$100.85	\$9,278.20
		0001	5003	2029901	MISC.Removal Of Improvements	0.00	1.00	1.00	LS	1.00	\$950.00	\$950.00
		0001	5004	1046002	VALUE ENGINEERING	0.00	44,696.44	44,696.44	EA	44,696.44	\$1.00	\$44,696.44
		0020	5005	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	0.00	76.00	76.00	LF	76.00	\$13.12	\$997.50
		0020	5006	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	0.00	20.00	20.00	LF	20.00	\$26.25	\$525.00
Project J3P3078 - Total Value Posted to Date as of Report Generated Date											\$3,216,249.76	
220318-C01 Overall - Total Value Posted to Date as of Report Generated Date											\$3,216,249.76	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 19, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3P3078

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	1/14/23	1/17/23	0.25	LS	Final Pay / Notes in SharePoint.					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3P3078	0020	CLASS A EXCAVATION	Other Item Adjustment	FUEL	5	Nov 2, 2022	degrow1	(\$190.02)	This is to correct the wrong fuel factor from estimate #0004: \$421.84-\$231.82 = \$190.02			
			<b>FUEL - Total</b>								(\$190.02)	
			<b>Other Item Adjustment - Total</b>								(\$190.02)	
			Price FUEL					1	Sep 1, 2022	SYSTEM	\$268.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								2	Sep 16, 2022	SYSTEM	\$422.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								4	Oct 17, 2022	SYSTEM	\$421.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								6	Nov 15, 2022	SYSTEM	\$181.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			<b>- Total</b>								\$1,293.83	
			<b>Price FUEL - Total</b>								\$1,293.83	
			<b>0020 - Total</b>								\$1,103.81	
	0030	EMBANKMENT IN PLACE	Material			1	Sep 1, 2022	SYSTEM	\$11,500.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						1	Sep 1, 2022	SYSTEM	(\$11,500.11)			
						2	Sep 16, 2022	SYSTEM	\$23,000.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						2	Sep 16, 2022	SYSTEM	(\$23,000.22)			
				<b>- Total</b>								\$0.00
				<b>Material - Total</b>								\$0.00
				Other Item Adjustment	FUEL	5	Nov 2, 2022	degrow1			(\$254.43)	This is to correct the wrong fuel factor from estimate #0004: \$564.84-\$310.41 = \$254.43
				<b>FUEL - Total</b>								(\$254.43)
				<b>Other Item Adjustment - Total</b>								(\$254.43)
				Price FUEL					1	Sep 1, 2022	SYSTEM	\$160.64
2	Sep 16, 2022	SYSTEM	\$252.69						Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
4	Oct 17, 2022	SYSTEM	\$564.84						Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
6	Nov 15, 2022	SYSTEM	\$621.35						Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
<b>- Total</b>								\$1,599.52				
<b>Price FUEL - Total</b>								\$1,599.52				
<b>0030 - Total</b>								\$1,345.09				
0040	COMPACTING EMBANKMENT	Material			2	Sep 16, 2022	SYSTEM	\$852.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Sep 16, 2022	SYSTEM	(\$852.80)				
					<b>- Total</b>							
<b>Material - Total</b>								\$0.00				
<b>0040 - Total</b>								\$0.00				
0060	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material			1	Sep 1, 2022	SYSTEM	\$45,379.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					1	Sep 1, 2022	SYSTEM	(\$45,379.20)				
					2	Sep 16, 2022	SYSTEM	\$108,956.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	Sep 16, 2022	SYSTEM	(\$108,956.16)				



## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3P3078	0060	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Oct 3, 2022	SYSTEM	\$41,467.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Oct 3, 2022	SYSTEM	(\$41,467.20)			
					<b>- Total</b>						<b>\$0.00</b>
			<b>Material - Total</b>							<b>\$0.00</b>	
			Other Item Adjustment	FUEL	5	Nov 2, 2022	degrow1	(\$761.10)	This is to correct the wrong fuel factor from estimate #0004: \$ 1689.65 - \$ 928.55 = \$761.10		
					8	Dec 15, 2022	degrow1	\$191.71	This fuel adjustment represents the quantity of base rock that was installed in the first period of November 2022. 587.0 SY * 0.23 * \$1.42 = \$191.71		
					8	Dec 15, 2022	degrow1	(\$29.70)	This is to cancel the system generated dollar amount due to this being installed in the first period in November 2022.		
					<b>FUEL - Total</b>					<b>(\$599.09)</b>	
					<b>Other Item Adjustment - Total</b>					<b>(\$599.09)</b>	
			Price FUEL		1	Sep 1, 2022	SYSTEM	\$967.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					2	Sep 16, 2022	SYSTEM	\$2,132.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Oct 3, 2022	SYSTEM	\$419.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Oct 17, 2022	SYSTEM	\$1,689.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Nov 1, 2022	SYSTEM	\$521.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Nov 15, 2022	SYSTEM	\$832.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					8	Dec 15, 2022	SYSTEM	\$29.70	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					<b>- Total</b>					<b>\$6,593.14</b>	
			<b>Price FUEL - Total</b>					<b>\$6,593.14</b>			
			<b>0060 - Total</b>						<b>\$5,994.05</b>		
			0080	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		5	Nov 1, 2022	SYSTEM	\$21,184.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							5	Nov 1, 2022	SYSTEM	(\$21,184.38)	
							6	Nov 15, 2022	SYSTEM	\$21,184.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							6	Nov 15, 2022	SYSTEM	(\$21,184.38)	
					<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>	
					Price FUEL		5	Nov 1, 2022	SYSTEM	\$56.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							<b>- Total</b>				
			<b>Price FUEL - Total</b>					<b>\$56.66</b>			
			<b>0080 - Total</b>						<b>\$56.66</b>		
			0090	6 IN. CONCRETE MEDIAN STRIP	Material		2	Sep 16, 2022	SYSTEM	\$5,495.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
2	Sep 16, 2022	SYSTEM					(\$5,495.85)				
3	Oct 3, 2022	SYSTEM					\$10,740.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user degrow1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
3	Oct 3, 2022	SYSTEM					(\$10,740.20)				
4	Oct 17, 2022	SYSTEM					\$10,740.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment			
<b>- Total</b>									<b>\$0.00</b>		





## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3P3078	0090	6 IN. CONCRETE MEDIAN STRIP	Material		4	Oct 17, 2022	SYSTEM	(\$10,740.20)	Estimate Exception 7 on the current Payment Estimate.
					- Total		\$0.00		
					Material - Total		\$0.00		
					0090 - Total		\$0.00		
					Material - Total		\$0.00		
	0100	ROCK LINING	Material		5	Nov 1, 2022	SYSTEM	\$893.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Nov 1, 2022	SYSTEM	(\$893.50)	
					- Total		\$0.00		
					Material - Total		\$0.00		
					0100 - Total		\$0.00		
	0230	PREF THERMO PVTM MARK, LT/RT ARROW	Material		4	Oct 17, 2022	SYSTEM	\$1,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$1,512.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
					0230 - Total		\$0.00		
	0240	PREF THERMO PVTM MARK, YIELD TRIAN	Material		4	Oct 17, 2022	SYSTEM	\$1,323.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$1,323.00)	
					- Total		\$0.00		
					Material - Total		\$0.00		
					0240 - Total		\$0.00		
	0250	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		4	Oct 17, 2022	SYSTEM	\$6,990.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$6,990.75)	
					5	Nov 1, 2022	SYSTEM	\$6,990.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					5	Nov 1, 2022	SYSTEM	(\$6,990.75)	
					- Total		\$0.00		
Material - Total		\$0.00							
0250 - Total		\$0.00							
	0260	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		4	Oct 17, 2022	SYSTEM	\$307.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$307.50)	
					5	Nov 1, 2022	SYSTEM	\$307.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Nov 1, 2022	SYSTEM	(\$307.50)	
					- Total		\$0.00		
Material - Total		\$0.00							
0260 - Total		\$0.00							
	0280	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Oct 17, 2022	SYSTEM	\$2,043.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$2,043.30)	



## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3P3078	0280	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2022								
						5	Nov 1, 2022	SYSTEM	\$2,043.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
						5	Nov 1, 2022	SYSTEM	(\$2,043.30)					
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0280 - Total</b>							<b>\$0.00</b>		
					0390		SEEDING - COOL SEASON GRASSES	Material		3	Oct 3, 2022	SYSTEM	\$6,978.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										3	Oct 3, 2022	SYSTEM	(\$6,978.72)	
										4	Oct 17, 2022	SYSTEM	\$6,978.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										4	Oct 17, 2022	SYSTEM	(\$6,978.72)	
<b>- Total</b>											<b>\$0.00</b>			
<b>Material - Total</b>											<b>\$0.00</b>			
<b>0390 - Total</b>											<b>\$0.00</b>			
0460		CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Material		2	Sep 16, 2022	SYSTEM	\$388,561.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					2	Sep 16, 2022	SYSTEM	(\$388,561.84)						
					3	Oct 3, 2022	SYSTEM	\$731,685.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Oct 3, 2022	SYSTEM	(\$731,685.57)						
					4	Oct 17, 2022	SYSTEM	\$1,107,147.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Oct 17, 2022	SYSTEM	(\$1,107,147.93)						
					5	Nov 1, 2022	SYSTEM	\$1,316,701.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Nov 1, 2022	SYSTEM	(\$1,316,701.36)						
					6	Nov 15, 2022	SYSTEM	\$1,399,445.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user degrow1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Nov 15, 2022	SYSTEM	(\$1,399,445.04)						
					7	Dec 1, 2022	SYSTEM	\$19,607.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user degrow1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Dec 1, 2022	SYSTEM	(\$19,607.07)						
					<b>- Total</b>						<b>\$0.00</b>			
					<b>Material - Total</b>						<b>\$0.00</b>			
								Other Item Adjustment	FUEL	8	Dec 15, 2022	degrow1	\$434.52	This fuel adjustment represents the quantity of base rock that was installed in the first period of November 2022. 510 SY * 0.60 * \$1.42 = \$434.52
										8	Dec 15, 2022	degrow1	(\$67.32)	This is to cancel the system generated dollar amount due to this being installed in the first period in November 2022.
					<b>FUEL - Total</b>							<b>\$367.20</b>		
				PCCS	5	Nov 2, 2022	degrow1	\$12,637.76	Lots 1-6 strength adjustments: Lot 1 = \$2500.71 Lot 2 = -\$538.54 Lot 3 = \$2017.58					



## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3P3078	0460	CONCRETE PAVEMENT (8 IN. NON-REINFORCED,	Other Item Adjustment	PCCS					Lot 4 = \$2949.88 Lot 5 = \$4154.24 Lot 6 = \$1553.89					
					6	Nov 15, 2022	degrow1	\$7,120.79	Lots 7-9  Lot 7 = \$2130.87 Lot 8 = \$2,893.54 Lot 9 = \$2,096.38					
					7	Dec 2, 2022	degrow1	\$7,689.72	Lot 10 = \$3108.73 Lot 11 = \$3429.32 Lot 12 = \$1151.67					
					8	Dec 15, 2022	degrow1	\$3,045.88	Strength Adjustments: Lot 13 = \$1513.26 Lot 14 = \$1532.62					
					<b>PCCS - Total</b>								<b>\$30,494.15</b>	
						PCCT	5	Nov 2, 2022	degrow1	\$18,107.05	Lots 1-6 thickness adjustment: Lot 1 = \$2500.71 Lot 2 = \$4487.86 Lot 3 = \$2460.47 Lot 4 = \$2949.88 Lot 5 = \$4154.24 Lot 6 = \$1553.89			
							6	Nov 15, 2022	degrow1	\$7,120.79	Lots 7 - 9 Lot 7 = \$2130.87 Lot 8 = \$2,893.54 Lot 9 = \$2,096.38			
							7	Dec 2, 2022	degrow1	\$7,689.72	Lot 10 = \$3108.73 Lot 11 = \$3429.32 Lot 12 = \$1151.67			
							8	Dec 15, 2022	degrow1	\$3,045.88	Thickness Adjustments: Lot 13 = \$1513.26 Lot 14 = \$1532.62			
					<b>PCCT - Total</b>								<b>\$35,963.44</b>	
							5	Nov 2, 2022	degrow1	(\$1,469.52)	This is to correct the wrong fuel factor from estimate #0004: \$3262.33-\$1792.81 = \$1469.52			
					<b>- Total</b>								<b>(\$1,469.52)</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$65,355.27</b>	
							Price FUEL			2	Sep 16, 2022	SYSTEM	\$4,258.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										3	Oct 3, 2022	SYSTEM	\$3,760.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	Oct 17, 2022	SYSTEM	\$3,262.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	Nov 1, 2022	SYSTEM	\$1,000.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Nov 15, 2022	SYSTEM	\$919.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Dec 15, 2022	SYSTEM	\$67.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					<b>- Total</b>								<b>\$13,268.46</b>	
					<b>Price FUEL - Total</b>								<b>\$13,268.46</b>	
					<b>0460 - Total</b>								<b>\$78,623.73</b>	
						0480	TYPE A2 SHOULDER	Material		2	Sep 16, 2022	SYSTEM	\$89,118.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										2	Sep 16, 2022	SYSTEM	(\$89,118.18)	
										4	Oct 17, 2022	SYSTEM	\$269,380.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										4	Oct 17, 2022	SYSTEM	(\$269,380.08)	
										5	Nov 1, 2022	SYSTEM	\$315,560.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3P3078	0480	TYPE A2 SHOULDER	Material		5	Nov 1, 2022	SYSTEM	(\$315,560.16)				
					6	Nov 15, 2022	SYSTEM	\$399,332.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					6	Nov 15, 2022	SYSTEM	(\$399,332.70)				
							<b>- Total</b>			<b>\$0.00</b>		
							<b>Material - Total</b>			<b>\$0.00</b>		
					Other Item Adjustment	FUEL	2	Sep 16, 2022	degrow1	\$1,095.61	\$1.40 * 1597.10 SY * 0.49 = \$1,095.61	
							3	Oct 3, 2022	degrow1	\$1,036.27	\$1.40 * 1510.60 square yards * 0.49 = \$1,036.27	
							4	Oct 17, 2022	degrow1	\$935.45	\$1.11 x 1,719.9 SY x 0.49 = \$935.45	
							5	Nov 2, 2022	degrow1	\$247.37	\$0.61 * 827.60 * 0.49 = \$247.37	
							6	Nov 15, 2022	degrow1	\$1,044.60	\$1.42 * 1501.30 * 0.49 = \$1044.60	
							8	Dec 15, 2022	degrow1	\$31.31	This fuel adjustment represents the quantity of base rock that was installed in the first period of November 2022. 45 SY * 0.49 * \$1.42 = \$31.31	
							<b>FUEL - Total</b>			<b>\$4,390.61</b>		
							5	Nov 2, 2022	degrow1	(\$421.37)	This is to correct the wrong fuel factor from estimate #0004: \$ 935.45 - \$ 514.08= \$ 421.37	
							<b>- Total</b>			<b>(\$421.37)</b>		
							<b>Other Item Adjustment - Total</b>			<b>\$3,969.24</b>		
							<b>0480 - Total</b>			<b>\$3,969.24</b>		
			0530		BASE MOUNTED CONTROL STATION	Material		5	Nov 1, 2022	SYSTEM	\$7,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
								5	Nov 1, 2022	SYSTEM	(\$7,728.00)	
								6	Nov 15, 2022	SYSTEM	\$7,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user degrow1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
								6	Nov 15, 2022	SYSTEM	(\$7,728.00)	
								<b>- Total</b>		<b>\$0.00</b>		
							<b>Material - Total</b>		<b>\$0.00</b>			
							<b>0530 - Total</b>		<b>\$0.00</b>			
0630		CONCRETE FOOTINGS, EMBEDDED	Material		6	Nov 15, 2022	SYSTEM	\$5,901.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					6	Nov 15, 2022	SYSTEM	(\$5,901.00)				
					<b>- Total</b>		<b>\$0.00</b>					
				<b>Material - Total</b>		<b>\$0.00</b>						
				<b>0630 - Total</b>		<b>\$0.00</b>						
0660		7 FT. CHAN. POST DELINE., WHITE	Material		6	Nov 15, 2022	SYSTEM	\$5,575.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user degrow1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					6	Nov 15, 2022	SYSTEM	(\$5,575.50)				
					7	Dec 1, 2022	SYSTEM	\$5,717.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user degrow1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					7	Dec 1, 2022	SYSTEM	(\$5,717.25)				
					<b>- Total</b>		<b>\$0.00</b>					
				<b>Material - Total</b>		<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Jan 19, 2023

Contract ID: 220318-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3P3078	<b>0660 - Total</b>							<b>\$0.00</b>	
	0710	ST-STRUCTURAL	Material		6	Nov 15, 2022	SYSTEM	\$11,155.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					6	Nov 15, 2022	SYSTEM	(\$11,155.40)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0710 - Total</b>							<b>\$0.00</b>	
	5001	MISC. PAVEMENT REPAIR	Material		2	Sep 16, 2022	SYSTEM	\$4,725.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user degrow1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					2	Sep 16, 2022	SYSTEM	(\$4,725.24)	
					3	Oct 3, 2022	SYSTEM	\$4,725.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Oct 3, 2022	SYSTEM	(\$4,725.24)	
					4	Oct 17, 2022	SYSTEM	\$4,725.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user degrow1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$4,725.24)	
					5	Nov 1, 2022	SYSTEM	\$4,725.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Nov 1, 2022	SYSTEM	(\$4,725.24)	
					6	Nov 15, 2022	SYSTEM	\$8,262.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user degrow1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Nov 15, 2022	SYSTEM	(\$8,262.72)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>5001 - Total</b>							<b>\$0.00</b>	
<b>J3P3078 - Total</b>								<b>\$91,092.58</b>	
<b>Overall - Total</b>								<b>\$91,092.58</b>	