



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 4, 2023

Pay Estimate Created Date: March 2, 2023

Progress Estimate Number 16	Contract ID 220318-F02 Prime Contractor R. V. Wagner, Inc.	Pay Period Start February 16, 2023 Pay Period End March 1, 2023	Original Contract Amount \$2,987,250.00 Net Change Order Amount \$0.00 Current Contract Amount \$2,987,250.00
---------------------------------------	---	--	--

Approval Date		By User
March 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	sweetm2
March 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
March 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	July 1, 2024		41.76%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
220318-F02			
Total Posted Items Pay	\$31,895.89	\$1,215,491.42	\$1,247,387.31
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,215,491.42	\$1,247,387.31
Contract Total Payable This Estimate:	\$31,895.89		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3334	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.480	21,551.28	\$31,895.89
Project J6P3334 - Total							\$31,895.89
Overall - Total							\$31,895.89

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3334	FAS-S503(035)	Job Order Contract for concrete pavement repair	Various	VARIOUS	in St Louis City, St Louis , St Charles , Franklin , and Jefferson Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3334	Posted Item Pay	\$31,895.89	\$1,215,491.42	\$1,247,387.31
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$31,895.89	\$1,215,491.42	\$1,247,387.31
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220318-F02	J6P3334	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,575,000.00	0.00	1,575,000.00	DLR	656,943.28	\$1.48	\$972,276.05	
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT	525,000.00	0.00	525,000.00	DLR	220,089.00	\$1.25	\$275,111.25	
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR			(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR			\$1.00	
Project J6P3334 - Total Value Posted to Date as of Report Generated Date											\$1,247,387.30		
220318-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,247,387.30		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3334

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	2/13/23	3/2/23	140.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 20 Tie bars
				3/2/23	168.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 21 dowel bars
				3/2/23	257.78	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 49.1 sq yds subgrade compaction
				3/2/23	336.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 48 dowel bars in baskets
				3/2/23	1,300.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 26sq yds 18" rock base replacement
				3/2/23	1,566.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 216 In ft saw cuts
				3/2/23	3,900.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 1 Double lane closure for traffic control
				3/2/23	4,800.00	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- Mobilization for full depth repair
				3/2/23	9,083.50	DLR	WO# 26 - 270 EB at Bellefontaine					WO# 26- 49.1 Sq yds full depth repair <12"

The information below this line are details for Construction Signs (if applicable).

No Data Available

