

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 20		220318-F02 R. V. Wagner, Inc.			Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,987,250.00 \$0.00 \$2,987,250.00		
						By User		
Generated and Approved (and should be considered Draft) at the Project Office Level by								
Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by								
Reviewed and Approved at the Central Office Controllers Office Level by								
Original Completion Date		rrent Completion Date		Date	% of Current Contract Amou	nt Complete		
ne 30, 2023 July 1, 2024 43.03%								
	letion Date	General Reviewer Current Comple	Prime Contractor R. V. Wagner, Inc. Generated and Approved Reviewed and Approved (and Reviewed Current Completion Date A	Prime Contractor R. V. Wagner, Inc. Pay Period End Generated and Approved (and should be considered and Approved (and should be considered and Approved and Appr	Prime Contractor R. V. Wagner, Inc. Pay Period End May 1, 2023 Generated and Approved (and should be considered Draft) Reviewed and Approved (and should be considered Draft) at the Reviewed and Approved at the Central Officetion Date Current Completion Date Actual Completion Date	Prime Contractor R. V. Wagner, Inc. Pay Period End May 1, 2023 Net Change Order Amount Current Contract Amount Generated and Approved (and should be considered Draft) at the Project Office Level by Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by Reviewed and Approved at the Central Office Controllers Office Level by Reviewed and Approved at the Central Office Controllers Office Level by Reviewed and Completion Date % of Current Contract Amount		

	Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 20										
		This Estimate	Previous	To Date						
220318-F02										
	Total Posted Items Pay	\$37,990.02	\$1,247,387.31	\$1,285,377.33						
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00						
	Incentive	\$0.00	\$0.00	\$0.00						
	Disincentive	\$0.00	\$0.00	\$0.00						
	Liquidated Damage	\$0.00	\$0.00	\$0.00						
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00						
			\$1,247,387.31	\$1,285,377.33						
Contract Total Pay	yable This Estimate:	\$37,990.02								

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit Unit Price		Current Installed Qty	Current Installed Amount				
J6P3334	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.480	25,668.93	\$37,990.02				
Project J6P333	Project J6P3334 - Total										
Overall - Total	\$37,990.02										

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Revision 3/23/2023 Page 1 of 7



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					(Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work							
J6P3334	FAS- S503(035)	Job Order Contract for concrete pavement repair	Various	VARIOUS	in St Louis City, St Louis , St Charles , Franklin , and Jefferson Counties							
Γotals by .	Job Number	s										
J6P3334		Item Pay Item Adjustme	ents Gross It	tem Pay	This Estimate \$37,990.02 \$0.00 \$37,990.02	Previous \$1,247,387.31 \$0.00 \$1,247,387.31	To Date \$1,285,377.33 \$0.00 \$1,285,377.33					
	Incenti Disince				\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00					
		ated Damages Contract Adjus			\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00					

Revision 3/23/2023 Page 2 of 7





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 3/23/2023 Page 3 of 7



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-F02	J6P3334	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,575,000.00	0.00	1,575,000.00	DLR	682,612.21	\$1.48	\$1,010,266.07
		0001	0001 0020 6189916		MISC.NORMAL WORK ADJUSTMENT	525,000.00	0.00	525,000.00	DLR	220,089.00	\$1.25	\$275,111.25
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001 9100 6189916		6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J6P3334 - Total Value Posted to Date as of Report Generated Date										\$1,285,377.32		
220318-F02 Ove	220318-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,285,377.32

Revision 3/23/2023 Page 4 of 7



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	4/13/23	5/2/23	48.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 16 sf extra construction signs
				5/2/23	70.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 10 tie bars
				5/2/23	154.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 22 dowel bars in baskets
				5/2/23	192.68	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 36.7 sy subgrade compaction
				5/2/23	248.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 31 Dowel bars
				5/2/23	750.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- additional TMA
				5/2/23	1,181.75	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 163 In ft of sawcuts
				5/2/23	1,200.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- CMS contractor furnished and retained
				5/2/23	1,835.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 18" rock base - removal and replacement
			5/2/23	3,900.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- Double lane closure	
				5/2/23	4,500.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- triple lance closure
				5/2/23	4,800.00	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- Mobilization - full depth repair
				5/2/23	6,789.50	DLR	WO# 32 - 70 WB before Blanchette Bridge St. Louis County					WO# 32- 36.7 sy full depth repair (<12" deep, 10 - 100

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 3/23/2023 Page 5 of 7





Line Item Adjustments by Estimate

Contract ID: 220318-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3334	0010	MISC.	Material		1	Jul 19, 2022	SYSTEM	\$111,631.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brookw1 overridding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Jul 19, 2022	SYSTEM	(\$111,631.22)	
				- Total				\$0.00	
			Material - Total					\$0.00	
0010 - Total								\$0.00	
J6P3334 - Total								\$0.00	
Overall -	Overall - Total								

MoDOT

Contract Adjustments for Contract - 220318-F02

There are no contract adjustments to display for this contract.

Revision 3/23/2023 Page 7 of 7