

### **Missouri Department of Transportation Contractor's Pay Estimate Summary**

Pay Estimate Created Date: June 17, 2024

	Progress Estimate Number 47		220318-F02 R. V. Wagner, Inc.	Pay Period Start Pay Period End	,	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,987,250.00 \$612,750.00 \$3,600,000.00			
Approval Date							By User			
June 17, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by									
June 17, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by									
June 18, 2024	Reviewed and Approved at the Central Office Controllers Office Level by									
Original Completion Date		Current Comple	etion Date A	Actual Completion Dat		% of Current Contract Amou	nt Complete			
June 30,	ne 30, 2023 July 1, 2024 84.72%									

	Milestones		
Date Description	Original Completion Date	<b>Current Completion Date</b>	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 47									
		This Estimate	Previous	To Date					
220318-F02									
	Total Posted Items Pay	\$39,228.88	\$3,010,652.49	\$3,049,881.37					
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00					
	Incentive	\$0.00	\$0.00	\$0.00					
	Disincentive	\$0.00	\$0.00	\$0.00					
	Liquidated Damage	\$0.00	\$0.00	\$0.00					
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00					
	·		\$3,010,652.49	\$3,049,881.37					
Contract Total Pa	yable This Estimate:	\$39,228.88							

### Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount				
J6P3334	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.480	26,506	\$39,228.88				
Project J6P333	Project J6P3334 - Total										
Overall - Total	\$39,228.88										

### Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Revision 3/23/2023 Page 1 of 7



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					(	Contract Project Information							
Project Number	Federal Proj. Number	Project Description	Route	County		Location of Work							
J6P3334	FAS- S503(035)	Job Order Contract for concrete pavement repair	Various	VARIOUS	in St Louis City, St Lou	in St Louis City, St Louis , St Charles , Franklin , and Jefferson Counties							
Γotals by J	Job Number	s											
J6P3334		Item Pay Item Adjustme	nts Gross It	em Pay	This Estimate \$39,228.88 \$0.00 \$39,228.88	Previous \$3,010,652.49 \$0.00 \$3,010,652.49	To Date \$3,049,881.37 \$0.00 \$3,049,881.37						
	Incenti				\$0.00	\$0.00	\$0.00						
	Disince Liquida	entive ated Damages			\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00						
		Contract Adjus			\$0.00	\$0.00	\$0.00						

Revision 3/23/2023 Page 2 of 7





# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

## Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 3/23/2023 Page 3 of 7



## Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-F02	J6P3334	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,575,000.00	414,020.27	1,989,020.27	DLR	1,684,920.40	\$1.48	\$2,493,682.19
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT	525,000.00	0.00	525,000.00	DLR	444,959.33	\$1.25	\$556,199.16
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J6P3334 - Total Value Posted to Date as of Report Generated Date												\$3,049,881.35
220318-F02 Ove	220318-F02 Overall - Total Value Posted to Date as of Report Generated Date											

Revision 3/23/2023 Page 4 of 7



## Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

### The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	6/10/24	6/13/24	26,506.00	DLR	WO#57 70 WB at Wenzville Pkwy MM 208.8					WO#57 WB70 at Wenzville Pkwy MM 208.8- Mobilization - Full Depth Repair-\$4800 Subgrade Compaction-\$404.25 Type 1 or 5 Aggregate-\$500.50 Full Depth Saw Cuts-\$2066.25 Dowel Bar (Drill, Furn and Install)-\$160.00 Dowel Bar (Furn. & Install with Basket)-\$252.00 Tie Bar (Drill, Furn and Install)-\$252.00 Full Depth Repair (10 -100 sy) -112*-\$14171.00 Double Lane Closure-\$3900.00

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 3/23/2023 Page 5 of 7

Jun 19, 2024



## Line Item Adjustments by Estimate

## Contract ID: 220318-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3334	0010	MISC.	Material		1	Jul 19, 2022	SYSTEM	\$111,631.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brookw1 overridding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Jul 19, 2022	SYSTEM	(\$111,631.22)	
				- Total				\$0.00	
			Material - To	otal				\$0.00	
0010 - Total								\$0.00	
J6P3334 - Total								\$0.00	
Overall -	Overall - Total								

## MoDOT

## Contract Adjustments for Contract - 220318-F02

There are no contract adjustments to display for this contract.

Revision 3/23/2023 Page 7 of 7