



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2023

Pay Estimate Created Date: September 1, 2023

Progress Estimate Number 21	Contract ID 220318-F03 Prime Contractor Gerstner Electric, Inc.	Pay Period Start August 16, 2023 Pay Period End September 1, 2023	Original Contract Amount \$1,547,757.10 Net Change Order Amount \$4,172.20 Current Contract Amount \$1,551,929.30
---------------------------------------	----------------------------------------------------------------------------------	------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
September 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	norton1
September 5, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
September 6, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
February 24, 2023	June 28, 2023	June 28, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 6, 2022	April 6, 2022	
Letting Date	March 18, 2022	March 18, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date			
Work Began Date	October 25, 2022	October 25, 2022	

Contract Total Pay For Estimate No. 21			
	This Estimate	Previous	To Date
220318-F03			
Total Posted Items Pay	\$0.00	\$1,551,929.31	\$1,551,929.31
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,551,929.31	\$1,551,929.31
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6Q3468	0220	MISC.	Material			-5	\$3,885.00	(\$19,425.00)
	0220	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	5	\$3,885.00	\$19,425.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 7, 2023

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6Q3468	FAS S502(99)	Dynamic Message Sign Replacement	Various	VARIOUS	Dynamic Message Sign replacement at various locations in the St Louis District
J6Q3474	FAS S503(2)	CCTV Camera Replacement	Various	VARIOUS	CCTV camera replacements at various locations in the St Louis District

Totals by Job Numbers				
J6Q3468		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$826,103.52	\$826,103.52
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$826,103.52	\$826,103.52
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6Q3474		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$725,825.79	\$725,825.79
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$725,825.79	\$725,825.79
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 7, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6Q3468, Item 9109902, Project Item Line Number 0220, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting on Cert from contractor and then a sample record will be entered to correct this issue.	norton1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-F03	J6Q3468	0001	0010	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0020	6169902	MISC.NTCIP Changable Message Sign (Contractor Furnish & Retain)	4.00	6.00	10.00	EA	10.00	\$1,200.00	\$12,000.00
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$22,434.31	\$22,434.31
		0050	0040	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	82.00	103.00	185.00	LF	185.00	\$17.00	\$3,145.00
		0050	0050	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	100.00	97.00	197.00	LF	197.00	\$21.00	\$4,137.00
		0050	0060	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	1,020.00	705.00	1,725.00	LF	1,725.00	\$4.20	\$7,245.00
		0050	0070	9108402	WIRE, 2 AWG, BARE NEUTRAL	340.00	253.00	593.00	LF	593.00	\$3.40	\$2,016.20
		0050	0080	9108811	PULL BOX, PREFORMED CLASS 2	2.00	-1.00	1.00	EA	1.00	\$2,175.00	\$2,175.00
		0050	0090	9108816	PULL BOX, PREFORMED CLASS 5	3.00	-2.00	1.00	EA	1.00	\$2,290.00	\$2,290.00
		0050	0100	9109100	BASE, CONCRETE	8.00	0.00	8.00	CUYD	8.00	\$2,176.00	\$17,408.00
		0050	0110	9109901	MISC.DMS Training	1.00	-1.00	0.00	LS	0.00	\$2,400.00	\$0.00
		0050	0120	9109902	MISC.1-Line Tunnel Dynamic Message Sign Replacement	4.00	0.00	4.00	EA	4.00	\$37,450.00	\$149,800.00
		0050	0130	9109902	MISC.2-Line Tunnel Dynamic Message Sign Replacement	2.00	0.00	2.00	EA	2.00	\$58,650.00	\$117,300.00
		0050	0140	9109902	MISC.3-Line Roadside Dynamic Messaging Sign Replacement	5.00	0.00	5.00	EA	5.00	\$77,565.00	\$387,825.00
		0050	0150	9109902	MISC.Fiber Optic Fusion Splice	34.00	0.00	34.00	EA	34.00	\$64.00	\$2,176.00
		0050	0160	9109902	MISC.Fiber Optic Jumper SM	14.00	0.00	14.00	EA	14.00	\$29.00	\$406.00
		0050	0170	9109902	MISC.Fiber Optic Pigtail SM	14.00	0.00	14.00	EA	14.00	\$11.25	\$157.50
		0050	0180	9109902	MISC.Install Communications Equipment	5.00	0.00	5.00	EA	5.00	\$508.00	\$2,540.00
		0050	0190	9109902	MISC.Install Conduit Into Existing Box	4.00	0.00	4.00	EA	4.00	\$230.00	\$920.00
		0050	0200	9109902	MISC.Install MoDOT Furnished IP-Addressable Power Strip	5.00	0.00	5.00	EA	5.00	\$100.00	\$500.00
		0050	0210	9109902	MISC.Intercept Conduit With Pull Box	5.00	-3.00	2.00	EA	2.00	\$540.00	\$1,080.00
		0050	0220	9109902	MISC.Modified Type 7 Cabinet	5.00	0.00	5.00	EA	5.00	\$3,885.00	\$19,425.00
		0050	0230	9109902	MISC.Rack-Mounted Interconnect Center	5.00	0.00	5.00	EA	5.00	\$450.00	\$2,250.00
		0050	0240	9109902	MISC.Salvage Existing Sign Components	11.00	0.00	11.00	EA	11.00	\$300.00	\$3,300.00
		0050	0250	9109902	MISC.Sign Structure Base Mesh	5.00	0.00	5.00	EA	5.00	\$400.00	\$2,000.00
		0050	0260	9109902	MISC.Sign Structure Inspection	11.00	0.00	11.00	EA	11.00	\$2,800.00	\$30,800.00
		0050	0270	9109903	MISC.DMS Control Cable	3,415.00	1,457.00	4,872.00	LF	4,872.00	\$4.00	\$19,488.00
		0050	0280	9109903	MISC.Remove and Reinstall FO Cable	254.00	-44.00	210.00	LF	210.00	\$4.00	\$840.00
		0050	0290	9109903	MISC.Remove and Reinstall Power Cable	257.00	-59.00	198.00	LF	198.00	\$2.25	\$445.50
		Project J6Q3468 - Total Value Posted to Date as of Report Generated Date										
220318-F03	J6Q3474	0001	0300	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$8,927.04	\$8,927.04
		0050	0320	9109901	MISC.Camera Presets	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0050	0330	9109902	MISC.Furnish & Install Barrel-Fixed CCTV Camera and Assembly	6.00	0.00	6.00	EA	6.00	\$3,200.00	\$19,200.00
		0050	0340	9109902	MISC.Furnish & Install Barrel-Positioner CCTV Camera and Assembly	8.00	0.00	8.00	EA	8.00	\$7,600.00	\$60,800.00
		0050	0350	9109902	MISC.Furnish & Install Dome CCTV Camera & Assembly	167.00	0.00	167.00	EA	167.00	\$3,290.00	\$549,430.00
		0050	0360	9109902	MISC.Remove CCTV Camera & Assembly	181.00	0.00	181.00	EA	181.00	\$200.00	\$36,200.00
		0050	0370	9109903	MISC.CCTV Camera Cable	19,720.00	-4,305.00	15,415.00	LF	15,415.00	\$1.25	\$19,268.75
Project J6Q3474 - Total Value Posted to Date as of Report Generated Date												\$725,825.79
220318-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,551,929.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220318-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6Q3468	0020	MISC. TRAFFIC CONTROL DEVICES	Material		12	Apr 17, 2023	SYSTEM	(\$12,000.00)			
				- Total						(\$12,000.00)	
			Material - Total							(\$12,000.00)	
			MaterialCredit		13	May 1, 2023	SYSTEM	\$12,000.00			
				- Total						\$12,000.00	
			MaterialCredit - Total							\$12,000.00	
			0020 - Total							\$0.00	
J6Q3468	0040	CONDUIT, 2 IN., RIGID, IN TRENCH	Overrun	Overrun	3	Dec 2, 2022	SYSTEM	(\$1,360.00)			
					10	Mar 16, 2023	SYSTEM	(\$391.00)			
					11	Apr 3, 2023	SYSTEM	\$1,751.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total							\$0.00	
0040 - Total							\$0.00				
J6Q3468	0050	CONDUIT, 3 IN., RIGID, IN TRENCH	Overrun	Overrun	3	Dec 2, 2022	SYSTEM	(\$1,491.00)			
					10	Mar 16, 2023	SYSTEM	(\$546.00)			
					11	Apr 3, 2023	SYSTEM	\$2,037.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total							\$0.00	
0050 - Total							\$0.00				
J6Q3468	0060	CABLE, 2 AWG, 1 CONDUCTOR, POWER	Material		19	Aug 2, 2023	SYSTEM	\$7,245.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					19	Aug 2, 2023	SYSTEM	(\$7,245.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	4	Dec 16, 2022	SYSTEM	(\$491.40)			
					5	Jan 3, 2023	SYSTEM	(\$819.00)			
					7	Feb 2, 2023	SYSTEM	(\$907.20)			
					8	Feb 16, 2023	SYSTEM	(\$743.40)			
					11	Apr 3, 2023	SYSTEM	\$2,961.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.20000 - 4.20000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
Overrun - Total							\$0.00				
0060 - Total							\$0.00				
J6Q3468	0070	WIRE, 2 AWG, BARE NEUTRAL	Material		19	Aug 2, 2023	SYSTEM	\$2,016.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user norton1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					19	Aug 2, 2023	SYSTEM	(\$2,016.20)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	4	Dec 16, 2022	SYSTEM	(\$193.80)			
5	Jan 3, 2023	SYSTEM			(\$221.00)						



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220318-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6Q3468	0070	WIRE, 2 AWG, BARE NEUTRAL	Overrun	Overrun		2023			
					7	Feb 2, 2023	SYSTEM	(\$244.80)	
					8	Feb 16, 2023	SYSTEM	(\$200.60)	
					11	Apr 3, 2023	SYSTEM	\$860.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.40000 - 3.40000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	0070 - Total			\$0.00					
	0100	BASE, CONCRETE	Material		19	Aug 2, 2023	SYSTEM	\$17,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user norton1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Aug 2, 2023	SYSTEM	(\$17,408.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0100 - Total			\$0.00					
	0120	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$149,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user norton1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					19	Aug 2, 2023	SYSTEM	(\$149,800.00)	
					- Total			\$0.00	
Material - Total					\$0.00				
0120 - Total			\$0.00						
0130	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$117,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user norton1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				19	Aug 2, 2023	SYSTEM	(\$117,300.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
0130 - Total			\$0.00						
0140	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$387,825.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user norton1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				19	Aug 2, 2023	SYSTEM	(\$387,825.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
0140 - Total			\$0.00						
0160	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$406.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user norton1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				19	Aug 2, 2023	SYSTEM	(\$406.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
0160 - Total			\$0.00						
0170	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$157.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user norton1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				19	Aug 2, 2023	SYSTEM	(\$157.50)		
				- Total			\$0.00		
				Material - Total			\$0.00		
0170 - Total			\$0.00						



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220318-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6Q3468	0200	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user norton1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					19	Aug 2, 2023	SYSTEM	(\$500.00)				
					- Total							\$0.00
	Material - Total							\$0.00				
	0200 - Total							\$0.00				
	0220	MISC. ITS	Material		21	Sep 1, 2023	SYSTEM	\$19,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user norton1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					21	Sep 1, 2023	SYSTEM	(\$19,425.00)				
					- Total							\$0.00
	Material - Total							\$0.00				
	0220 - Total							\$0.00				
	0230	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user norton1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					19	Aug 2, 2023	SYSTEM	(\$2,250.00)				
					- Total							\$0.00
	Material - Total							\$0.00				
	0230 - Total							\$0.00				
0250	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user norton1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				19	Aug 2, 2023	SYSTEM	(\$2,000.00)					
				- Total							\$0.00	
Material - Total							\$0.00					
0250 - Total							\$0.00					
0270	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$19,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user norton1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				19	Aug 2, 2023	SYSTEM	(\$19,488.00)					
				- Total							\$0.00	
				Material - Total							\$0.00	
				Overrun	Overrun			8	Feb 16, 2023	SYSTEM	(\$5,828.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.00000 - 4.00000, 'is applied (if non-zero).
								11	Apr 3, 2023	SYSTEM	\$5,828.00	
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
0270 - Total							\$0.00					
J6Q3468 - Total							\$0.00					
J6Q3474	0330	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user norton1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					19	Aug 2, 2023	SYSTEM	(\$19,200.00)				
					- Total							\$0.00
Material - Total							\$0.00					
0330 - Total							\$0.00					
0340	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$60,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user norton1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				19	Aug 2, 2023	SYSTEM	(\$60,800.00)					



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220318-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6Q3474	0340	MISC. ITS	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0340 - Total								\$0.00			
	0350	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$549,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user norton1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					19	Aug 2, 2023	SYSTEM	(\$549,430.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0350 - Total								\$0.00			
	0370	MISC. ITS	Material		19	Aug 2, 2023	SYSTEM	\$19,268.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user norton1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					19	Aug 2, 2023	SYSTEM	(\$19,268.75)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0370 - Total								\$0.00			
J6Q3474 - Total								\$0.00				
Overall - Total								\$0.00				



Contract Adjustments for Contract - 220318-F03

There are no contract adjustments to display for this contract.