



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2022

Pay Estimate Created Date: December 1, 2022

Progress Estimate Number  12	Contract ID	220318-G03	Pay Period Start	November 16, 2022	Original Contract Amount	\$1,920,000.00
	Prime Contractor	KCI Construction Company	Pay Period End	December 1, 2022	Net Change Order Amount	(\$83,082.47)
					Current Contract Amount	\$1,836,917.53

Approval Date		By User
December 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	wilkic1
December 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
December 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2022	December 15, 2022		100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Bridge Closure, 120 days	October 12, 2022	October 12, 2022	Milestone Complete	
Awarded Date	April 6, 2022	April 6, 2022					
Letting Date	March 18, 2022	March 18, 2022					
Notice to Proceed Date	May 10, 2022	May 10, 2022					
Open to Traffic Date	October 12, 2022	October 12, 2022					
Work Began Date	June 15, 2022	June 15, 2022					

**Contract Total Pay For Estimate No. 12**

		This Estimate	Previous	To Date
220318-G03	Total Posted Items Pay	\$1,677.41	\$1,835,240.14	\$1,836,917.55
	Gross Item Adjustments	\$0.00	\$7,342.34	\$7,342.34
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,842,582.48	\$1,844,259.89
<b>Contract Total Payable This Estimate:</b>		<b>\$1,677.41</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3171	0260	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$2,970.480	0.18	\$534.69
	0270	8052000A	SEEDING - WARM SEASON GRASSES	ACRE	\$3,809.060	0.3	\$1,142.72
<b>Project J7S3171 - Total</b>							<b>\$1,677.41</b>
<b>Overall - Total</b>							<b>\$1,677.41</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3171	FAS S602(33)	Bridge replacement	96	JASPER	over White Oak Creek

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7S3171	<b>Posted Item Pay</b>	\$1,677.41	\$1,835,240.14	\$1,836,917.55
	<b>Gross Item Adjustments</b>	\$0.00	\$7,342.34	\$7,342.34
	<b>Gross Item Pay</b>	<b>\$1,677.41</b>	<b>\$1,842,582.48</b>	<b>\$1,844,259.89</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 6, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220318-G03	J7S3171	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,500.00	\$4,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$35,000.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	2,870.00	0.00	2,870.00	CUYD	2,870.00	\$5.50	\$15,785.00
		0001	0040	2035500	EMBANKMENT IN PLACE	852.00	0.00	852.00	CUYD	852.00	\$30.00	\$25,560.00
		0001	0050	2036000	COMPACTING EMBANKMENT	3,106.00	0.00	3,106.00	CUYD	3,106.00	\$7.50	\$23,295.00
		0001	0060	2037075	COMPACTING IN CUT	7.20	0.00	7.20	STA	7.20	\$1,700.00	\$12,240.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	759.00	209.00	968.00	SQYD	968.00	\$12.50	\$12,100.00
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,579.00	-2,075.00	504.00	SQYD	504.00	\$9.50	\$4,788.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT - CONCRETE OR ASPHALT	2,578.30	-2,578.30	0.00	SQYD	0.00	\$51.05	\$0.00
		0001	0100	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	6.00	0.00	6.00	CUYD	6.00	\$50.00	\$300.00
		0001	0110	6096041	PLACING TYPE 1 ROCK DITCH LINER	6.00	0.00	6.00	CUYD	6.00	\$210.00	\$1,260.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	2,317.00	0.00	2,317.00	CUYD	2,317.00	\$48.50	\$112,374.50
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	2,317.00	0.00	2,317.00	CUYD	2,317.00	\$13.50	\$31,279.50
		0001	0140	6161005	CONSTRUCTION SIGNS	1,602.00	152.00	1,754.00	SQFT	1,754.00	\$7.40	\$12,979.60
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$45.00	\$90.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	12.00	2.00	14.00	EA	14.00	\$175.00	\$2,450.00
		0001	0170	6161052	WARNING LIGHT, TYPE B	24.00	4.00	28.00	EA	28.00	\$55.00	\$1,540.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$4,250.00	\$25,500.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$173,440.82	\$173,440.82
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,840.00	0.00	1,840.00	LF	1,840.00	\$1.46	\$2,686.40
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	850.00	0.00	850.00	LF	850.00	\$1.46	\$1,241.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	3,537.00	0.00	3,537.00	SQYD	3,537.00	\$5.75	\$20,337.75
		0001	0230	6269909	MISC.OPTIONAL CENTERLINE RUMBLE STRIP	6.90	0.00	6.90	STA	6.90	\$513.28	\$3,541.63
		0001	0240	6269909	MISC.OPTIONAL SHOULDER RUMBLE STRIP	13.70	0.00	13.70	STA	13.70	\$513.28	\$7,031.94
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$11,000.00	\$11,000.00
		0001	0260	8051000A	SEEDING - COOL SEASON GRASSES	0.90	0.00	0.90	ACRE	0.90	\$2,970.48	\$2,673.43
		0001	0270	8052000A	SEEDING - WARM SEASON GRASSES	1.30	0.00	1.30	ACRE	1.30	\$3,809.06	\$4,951.78
		0001	0280	8061005	ROCK DITCH CHECK	225.00	-135.00	90.00	LF	90.00	\$15.12	\$1,360.80
		0001	0290	8061016	SEDIMENT REMOVAL	30.00	-30.00	0.00	CUYD	0.00	\$105.00	\$0.00
		0001	0300	8061017	TEMPORARY SEEDING	0.60	-0.60	0.00	ACRE	0.00	\$2,759.22	\$0.00
		0001	0310	8061019	SILT FENCE	1,610.00	-1,110.00	500.00	LF	500.00	\$2.75	\$1,375.00
		0001	0320	8061050	TYPE C BERM	340.00	0.00	340.00	LF	340.00	\$25.00	\$8,500.00
		0010	0330	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	275.00	\$36.00	\$9,900.00
		0010	0340	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,600.00	\$14,400.00
		0010	0350	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,485.00	\$13,940.00
		0040	0360	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	-0.20	0.00	CUYD	0.00	\$2,500.00	\$0.00
		0040	0370	9031270A	2 IN. PSST POST - 12 GA.	20.00	-20.00	0.00	LF	0.00	\$46.15	\$0.00
		0040	0380	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	6.00	-6.00	0.00	LF	0.00	\$128.00	\$0.00
		0040	0390	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGNS ON NEW PSST POST	2.00	-2.00	0.00	EA	0.00	\$395.00	\$0.00
		0070	0400	2061000	CLASS 1 EXCAVATION	45.00	0.00	45.00	CUYD	45.00	\$40.00	\$1,800.00
		0070	0410	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$54,529.20	\$54,529.20
		0070	0420	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	202.00	-202.00	0.00	SQYD	0.00	\$79.00	\$0.00
		0070	0430	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	532.00	-56.00	476.00	LF	476.00	\$83.00	\$39,508.00
		0070	0440	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	592.00	-37.00	555.00	LF	555.00	\$117.00	\$64,935.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220318-G03	J7S3171	0070	0450	7026000	PRE-BORE FOR PILING	782.00	0.00	782.00	LF	782.00	\$90.00	\$70,380.00		
		0070	0460	7027000	PILE POINT REINFORCEMENT	30.00	0.00	30.00	EA	30.00	\$160.00	\$4,800.00		
		0070	0470	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	86.80	0.00	86.80	CUYD	86.80	\$850.00	\$73,780.00		
		0070	0480	7034219A	TYPE D BARRIER	437.00	0.00	437.00	LF	437.00	\$92.00	\$40,204.00		
		0070	0490	7034222	SLAB ON CONCRETE BEAM	1,024.00	0.00	1,024.00	SQYD	1,024.00	\$313.00	\$320,512.00		
		0070	0500	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	972.00	0.00	972.00	LF	972.00	\$455.00	\$442,260.00		
		0070	0510	7061060	REINFORCING STEEL (BRIDGES)	5,980.00	0.00	5,980.00	LB	5,980.00	\$1.65	\$9,867.00		
		0070	0520	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$445.00	\$3,560.00		
		0070	0530	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00		
		0070	0540	7161000	PLAIN NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$220.00	\$2,200.00		
		0070	0550	7161002	LAMINATED NEOPRENE BEARING PAD	20.00	0.00	20.00	EA	20.00	\$260.00	\$5,200.00		
		0001	5001	1046002	VALUE ENGINEERING	0.00	21,844.18	21,844.18	EA	21,844.18	\$1.00	\$21,844.18		
		0001	5002	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$26,250.00	\$26,250.00		
		0001	5003	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	0.00	264.40	264.40	TONS	264.40	\$100.00	\$26,440.00		
		0001	5004	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	0.00	83.70	83.70	TONS	83.70	\$88.00	\$7,365.60		
		0001	5005	4039910	MISC.Asphaltic Concrete Wedging	0.00	383.60	383.60	TONS	383.60	\$114.00	\$43,730.40		
		0001	5006	4071005	TACK COAT	0.00	355.00	355.00	GAL	355.00	\$6.00	\$2,130.00		
		0001	5007	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	0.00	1,500.00	1,500.00	SQYD	1,500.00	\$6.00	\$9,000.00		
		<b>Project J7S3171 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,836,917.53</b>
		<b>220318-G03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,836,917.53</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J7S3171

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0260	8051000A	SEEDING - COOL SEASON GRASSES	11/30/22	11/30/22	0.18	ACRE		580+78		584+34		pay to plan
0270	8052000A	SEEDING - WARM SEASON GRASSES	11/30/22	11/30/22	0.30	ACRE		581+28		584+34		pay to plan

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7S3171	0140	June 15, 2022	1006	R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC	577+96			1.00	12.5			12.5
				MO4-8a 24x18 3.00 END DETOUR	577+96			1.00	3			3
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	577+96			741.00	1	Detour Route Markers	1.00	741
				WO20-2 48x48 16.00 DETOUR AHEAD	577+96			4.00	16			64
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	577+96			32.00	1		1.00	32
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY	577+96			3.00	12.5			37.5
				CONST-5 96x48 32.00 POINT OF PRESENCE	577+96			2.00	32			64
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD	577+96			2.00	16			32
				R11-2 48x30 10.00 ROAD CLOSED	577+96			2.00	10			20
		July 1, 2022	716	WO20-2 48x48 16.00 DETOUR AHEAD				2.00	16			32
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				64.00	1	4x8 detour signs 2 total	32.00	64
				MO4-8a 24x18 3.00 END DETOUR				2.00	3			6
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				48.00	1	truck route	3.00	48
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				566.00	1	58 detour stacks 36x78	19.50	566
		July 14, 2022	14	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY				1.00	12.50			12.50
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				1.50	1.00	"Truck"	1.50	1.50
		August 10, 2022	18	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET				2.00	1.00	Truck plaque		2.00
				R3-2 48x48 16.00 NO LEFT TURN (SYMBOL)				1.00	16.00			16.00
<b>0140 - Total</b>												<b>1754</b>



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3171	0040	EMBANKMENT IN PLACE	Material		8	Sep 30, 2022	SYSTEM	(\$25,560.00)					
				- Total							(\$25,560.00)		
			Material - Total							(\$25,560.00)			
			MaterialCredit		9	Oct 17, 2022	SYSTEM	\$25,560.00					
				- Total							\$25,560.00		
			MaterialCredit - Total							\$25,560.00			
			0040 - Total								\$0.00		
			0050	COMPACTING EMBANKMENT	Material		8	Sep 30, 2022	SYSTEM	(\$23,295.00)			
						- Total							(\$23,295.00)
					Material - Total							(\$23,295.00)	
MaterialCredit		9			Oct 17, 2022	SYSTEM	\$23,295.00						
	- Total							\$23,295.00					
MaterialCredit - Total							\$23,295.00						
0050 - Total								\$0.00					
0060	COMPACTING IN CUT	Material		8	Sep 30, 2022	SYSTEM	(\$12,240.00)						
			- Total							(\$12,240.00)			
		Material - Total							(\$12,240.00)				
		MaterialCredit		9	Oct 17, 2022	SYSTEM	\$12,240.00						
			- Total							\$12,240.00			
		MaterialCredit - Total							\$12,240.00				
0060 - Total								\$0.00					
0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	9	Oct 17, 2022	SYSTEM	(\$2,612.50)						
				10	Nov 1, 2022	SYSTEM	\$2,612.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.50000 - 12.50000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
0070 - Total								\$0.00					
0140	CONSTRUCTION SIGNS	Overrun	Overrun	3	Jul 15, 2022	SYSTEM	(\$991.60)						
				4	Aug 1, 2022	SYSTEM	\$991.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.40000 - 7.40000, 'is applied (if non-zero).					
				5	Aug 15, 2022	SYSTEM	(\$14.80)						
				8	Sep 30, 2022	SYSTEM	\$14.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.40000 - 7.40000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
0140 - Total								\$0.00					
0160	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	1	Jun 16, 2022	SYSTEM	(\$350.00)						
				4	Aug 1, 2022	SYSTEM	\$350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',175.00000 - 175.00000, 'is applied (if non-zero).					
		Overrun - Total							\$0.00				
Overrun - Total							\$0.00						
0160 - Total								\$0.00					
0170	WARNING LIGHT, TYPE B	Overrun	Overrun	1	Jun 16, 2022	SYSTEM	(\$220.00)						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7S3171	0170	WARNING LIGHT, TYPE B	Overrun	Overrun	4	Aug 1, 2022	SYSTEM	\$220.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,55.00000 - 55.00000, 'is applied (if non-zero).
				<b>Overrun - Total</b>				<b>\$0.00</b>	
			<b>Overrun - Total</b>					<b>\$0.00</b>	
	<b>0170 - Total</b>							<b>\$0.00</b>	
	5003	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	10	Nov 1, 2022	wilkic1	\$2,193.20	for paving between 10/-11/1/22 (125 mix) wilkic1 Base Index: 557.5 Current Index: 755 Difference: 197.5 Tons: 264.4 %AC: 4.2 $197.5 \times 255.7 \times .042 = \$2193.20$
				<b>ACAD - Total</b>				<b>\$2,193.20</b>	
				FUEL	10	Nov 1, 2022	wilkic1	\$535.46	for paving between 10/-11/1/22 wilkic1 Base Index: 2.77 Current Index: 3.38 Difference:0.61 Tons: 264.4 $0.61 \times 264.4 \times 3.32 = \$535.46$
				<b>FUEL - Total</b>				<b>\$535.46</b>	
			<b>Other Item Adjustment - Total</b>					<b>\$2,728.66</b>	
	<b>5003 - Total</b>							<b>\$2,728.66</b>	
	5004	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP2)	Other Item Adjustment	ACAD	10	Nov 1, 2022	wilkic1	\$611.64	for paving between 10/-11/1/22 (250 mix) wilkic1 Base Index: 557.5 Current Index: 755 Difference: 197.5 Tons: 83.7 %AC: 3.7 $197.5 \times 83.7 \times .037 = \$611.64$
				<b>ACAD - Total</b>				<b>\$611.64</b>	
				FUEL	10	Nov 1, 2022	wilkic1	\$169.51	for paving between 10/-11/1/22 wilkic1 Base Index: 2.77 Current Index: 3.38 Difference:0.61 Tons: 83.7 $0.61 \times 83.7 \times 3.32 = \$169.51$
				<b>FUEL - Total</b>				<b>\$169.51</b>	
			<b>Other Item Adjustment - Total</b>					<b>\$781.15</b>	
	<b>5004 - Total</b>							<b>\$781.15</b>	
	5005	MISC.	Other Item Adjustment	ACAD	10	Nov 1, 2022	wilkic1	\$3,055.66	for paving between 10/-11/1/22 (125 mix) wilkic1 Base Index: 557.5 Current Index: 755 Difference: 197.5 Tons: 255.7





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7S3171	5005	MISC.	Other Item Adjustment						%AC: 4.2 $197.5 \times 255.7 \times .042 = \$2121.03$ for paving between 10/-11/1/22 (250 mix) wilkic1 Base Index: 557.5 Current Index: 755 Difference: 197.5 Tons: 127.9 %AC: 3.7 $197.5 \times 127.9 \times .037 = \$934.63$ Total: \$3,055.66
<b>ACAD - Total</b>								<b>\$3,055.66</b>	
				FUEL	10	Nov 1, 2022	wilkic1	\$776.87	for paving between 10/-11/1/22 wilkic1 Base Index: 2.77 Current Index: 3.38 Difference:0.61 Tons: 383.6 $0.61 \times 383.6 \times 3.32 = \$766.87$
<b>FUEL - Total</b>								<b>\$776.87</b>	
<b>Other Item Adjustment - Total</b>								<b>\$3,832.53</b>	
<b>5005 - Total</b>								<b>\$3,832.53</b>	
<b>J7S3171 - Total</b>								<b>\$7,342.34</b>	
<b>Overall - Total</b>								<b>\$7,342.34</b>	