



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2022

Pay Estimate Created Date: December 2, 2022

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 220415-A03	<b>Pay Period Start</b> November 16, 2022	<b>Original Contract Amount</b> \$6,123,090.85
	<b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period End</b> December 1, 2022	<b>Net Change Order Amount</b> \$362,535.00
			<b>Current Contract Amount</b> \$6,485,625.85

Approval Date		By User
December 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	skippj1
December 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
December 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2023	July 1, 2023		28.75%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	July 5, 2022	July 5, 2022	
Open to Traffic Date			
Work Began Date	August 15, 2022	August 15, 2022	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
220415-A03			
Total Posted Items Pay	\$263,473.25	\$1,600,995.36	\$1,864,468.61
Gross Item Adjustments	\$4,914.36	\$105,546.33	\$110,460.69
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$630.38)	(\$630.38)
<b>Contract Total Payable This Estimate:</b>	<b>\$268,387.61</b>	\$1,705,911.31	\$1,974,298.92

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3275	0040	4011233	BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-3)	TONS	\$230.000	98.6	\$22,678.00
	0050	4071006	TACK COAT - POLYMER MODIFIED	GAL	\$19.000	238	\$4,522.00
	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$65.000	93.3	\$6,064.50
	0080	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$50.000	93.3	\$4,665.00
	0400	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	LF	\$225.000	95	\$21,375.00
	0410	2169902	MISC.Remove of Existing Bearings	EA	\$2,900.000	15	\$43,500.00
	0430	7034214	CLASS B-2 CONCRETE	CUYD	\$3,500.000	6	\$21,000.00
	0550	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	EA	\$3,000.000	3	\$9,000.00
	0560	7163000	TYPE N PTFE BEARING	EA	\$3,700.000	12	\$44,400.00
	0570	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	LF	\$525.000	22.75	\$11,943.75
	1160	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	LF	\$250.000	20	\$5,000.00
	1170	2169903	MISC.Remove and Replace Curb and Parapet	LF	\$650.000	3	\$1,950.00
	1180	7034214	CLASS B-2 CONCRETE	CUYD	\$4,800.000	2.4	\$11,520.00
	1190	7034600	CURB BLOCKOUT	LF	\$80.000	374	\$29,920.00
	1210	7040104	HALF-SOLE REPAIR	SQFT	\$35.000	301	\$10,535.00
1240	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$5.000	440	\$2,200.00	
1310	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	LF	\$660.000	20	\$13,200.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2022

Pay Estimate Created Date: December 2, 2022

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 220415-A03	<b>Pay Period Start</b> November 16, 2022	<b>Original Contract Amount</b> \$6,123,090.85
	<b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period End</b> December 1, 2022	<b>Net Change Order Amount</b> \$362,535.00
			<b>Current Contract Amount</b> \$6,485,625.85

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
<b>Project J1P3275 - Total</b>							<b>\$263,473.25</b>
<b>Overall - Total</b>							<b>\$263,473.25</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3275	0040	BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-3)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	98.6	\$1.39	\$137.49
	0040	BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-3)	Other Item Adjustment	Asphalt Cement Price Adjustment	This payment of \$223.45 is for an asphalt cement price adjustment. Supporting documentation on file in eprojects.			\$223.45
	0040	BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-3)	Other Item Adjustment	Asphalt Cement Price Adjustment	This payment of \$553.42 is for an asphalt cement price adjustment from EST. 0009. Supporting documentation on file in eprojects.			\$553.42
	1320	OPEN CELL FOAM JOINT SEAL	MaterialCredit			32	\$125.00	\$4,000.00
<b>Total</b>								<b>\$4,914.36</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3275	FAF 24-1(90)	7 Bridge rehabilitations		CARROLL	at various locations in Carroll County

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3275	<b>Posted Item Pay</b>	\$263,473.25	\$1,600,995.36	\$1,864,468.61
	<b>Gross Item Adjustments</b>	\$4,914.36	\$105,546.33	\$110,460.69
	<b>Gross Item Pay</b>	<b>\$268,387.61</b>	<b>\$1,706,541.69</b>	<b>\$1,974,929.30</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	(\$630.38)	(\$630.38)



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 6, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 220415-A03, Contract Project J1P3275, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6207001, Minor Item.	Waiting on change order.	skippj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220415-A03, Contract Project J1P3275, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6161025, Minor Item.	Waiting on change order.	skippj1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-A03	J1P3275	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.35	\$15,000.00	\$5,250.00
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	219.00	0.00	219.00	SQFT	86.00	\$285.00	\$24,510.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	34.00	0.00	34.00	100F	6.50	\$1,200.00	\$7,800.00
		0001	0040	4011233	BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-3)	996.50	0.00	996.50	TONS	358.60	\$230.00	\$82,478.00
		0001	0045	4019905	MISC.OPTIONAL SHOULDERS	5,460.00	0.00	5,460.00	SQYD	1,719.10	\$110.00	\$189,101.00
		0001	0050	4071006	TACK COAT - POLYMER MODIFIED	3,630.00	0.00	3,630.00	GAL	910.00	\$19.00	\$17,290.00
		0001	0060	6099902	MISC.DRAIN BASIN REPAIR	8.00	0.00	8.00	EA	0.00	\$2,100.00	\$0.00
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	707.00	0.00	707.00	CUYD	93.30	\$65.00	\$6,064.50
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	707.00	0.00	707.00	CUYD	93.30	\$50.00	\$4,665.00
		0001	0090	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$2,400.00	\$0.00
		0001	0100	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$2,400.00	\$9,600.00
		0001	0110	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$365.00	\$0.00
		0001	0120	6122030	IMPACT ATTENUATOR (RELOCATION)	5.00	0.00	5.00	EA	0.00	\$510.00	\$0.00
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$16,500.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	1,116.00	0.00	1,116.00	SQFT	887.00	\$9.25	\$8,204.75
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$40.00	\$160.00
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	122.00	\$40.00	\$4,880.00
		0001	0170	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$405.00	\$2,430.00
		0001	0180	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$5,000.00	\$0.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$10,500.00	\$42,000.00
		0001	0200	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	4.00	0.00	4.00	EA	2.00	\$48,000.00	\$96,000.00
		0001	0210	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	16.00	0.00	16.00	EA	8.00	\$1,400.00	\$11,200.00
		0001	0220	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	5,000.00	0.00	5,000.00	LF	1,863.00	\$29.00	\$54,027.00
		0001	0230	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	5,000.00	0.00	5,000.00	LF	1,863.00	\$10.00	\$18,630.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$380,000.00	\$190,000.00
		0001	0245	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	0.30	\$224,000.00	\$67,200.00
		0001	0250	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	15,675.00	0.00	15,675.00	LF	9,166.00	\$2.05	\$18,790.30
		0001	0260	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	11,252.00	0.00	11,252.00	LF	1,469.00	\$2.05	\$3,011.45
		0001	0270	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	192.00	0.00	192.00	LF	44.00	\$10.50	\$462.00
		0001	0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,704.00	0.00	6,704.00	LF	0.00	\$1.55	\$0.00
		0001	0290	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,736.00	0.00	7,736.00	LF	0.00	\$1.55	\$0.00
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	6,557.00	0.00	6,557.00	LF	7,469.00	\$1.25	\$9,336.25
		0001	0310	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,409.00	0.00	5,409.00	SQYD	1,110.75	\$16.00	\$17,772.00
		0001	0320	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	10.00	0.00	10.00	STA	0.00	\$700.00	\$0.00
		0001	0330	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	0.00	\$20.00	\$0.00
		0001	0340	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$35.00	\$0.00
		0001	0350	8061019	SILT FENCE	220.00	0.00	220.00	LF	0.00	\$4.25	\$0.00
		0010	0360	6061060	MGS GUARDRAIL	938.00	0.00	938.00	LF	175.00	\$36.00	\$6,300.00
		0010	0370	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	24.00	0.00	24.00	EA	4.00	\$4,500.00	\$18,000.00
		0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	24.00	0.00	24.00	EA	4.00	\$3,700.00	\$14,800.00
		0070	0390	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	27,751.00	0.00	27,751.00	SQFT	27,751.00	\$0.85	\$23,588.35
		0070	0400	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	187.00	0.00	187.00	LF	187.00	\$225.00	\$42,075.00
0070	0410	2169902	MISC.Remove of Existing Bearings	42.00	0.00	42.00	EA	36.00	\$2,900.00	\$104,400.00		
0070	0420	2169903	MISC.Remove and Replace Curb and Parapet	36.00	0.00	36.00	LF	18.00	\$150.00	\$2,700.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-A03	J1P3275	0070	0430	7034214	CLASS B-2 CONCRETE	29.60	0.00	29.60	CUYD	20.80	\$3,500.00	\$72,800.00
		0070	0440	7034600	CURB BLOCKOUT	1,298.00	0.00	1,298.00	LF	649.00	\$67.00	\$43,483.00
		0070	0450	7040101	SUBSTRUCTURE REPAIR (FORMED)	100.00	311.00	411.00	SQFT	379.00	\$185.00	\$70,115.00
		0070	0460	7040104	HALF-SOLE REPAIR	400.00	3,600.00	4,000.00	SQFT	2,060.00	\$75.00	\$154,500.00
		0070	0470	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	2.00	\$300.00	\$600.00
		0070	0480	7040113	CLEANING AND EPOXY COATING	1,917.00	0.00	1,917.00	SQFT	0.00	\$16.00	\$0.00
		0070	0490	7101000	REINFORCING STEEL (EPOXY COATED)	1,260.00	0.00	1,260.00	LB	630.00	\$4.00	\$2,520.00
		0070	0500	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0070	0510	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,700.00	0.00	2,700.00	SQFT	0.00	\$50.00	\$0.00
		0070	0520	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,700.00	0.00	2,700.00	SQFT	0.00	\$8.00	\$0.00
		0070	0530	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	0.00	\$3.00	\$0.00
		0070	0540	7125370A	FINISH FIELD COAT (SYSTEM G)	2,700.00	0.00	2,700.00	SQFT	0.00	\$3.00	\$0.00
		0070	0550	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	18.00	0.00	18.00	EA	12.00	\$3,000.00	\$36,000.00
		0070	0560	7163000	TYPE N PTFE BEARING	24.00	0.00	24.00	EA	24.00	\$3,700.00	\$88,800.00
		0070	0570	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	187.00	0.00	187.00	LF	118.75	\$525.00	\$62,343.75
		0071	0580	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	15,026.00	0.00	15,026.00	SQFT	0.00	\$1.40	\$0.00
		0071	0590	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	125.00	0.00	125.00	LF	0.00	\$260.00	\$0.00
		0071	0600	2169903	MISC.Remove and Replace Curb and Parapet	17.00	0.00	17.00	LF	0.00	\$280.00	\$0.00
		0071	0610	7034214	CLASS B-2 CONCRETE	11.00	0.00	11.00	CUYD	0.00	\$3,500.00	\$0.00
		0071	0620	7034600	CURB BLOCKOUT	659.00	0.00	659.00	LF	0.00	\$82.00	\$0.00
		0071	0630	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	0.00	20.00	SQFT	0.00	\$200.00	\$0.00
		0071	0640	7040104	HALF-SOLE REPAIR	2,000.00	0.00	2,000.00	SQFT	0.00	\$28.00	\$0.00
		0071	0650	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$240.00	\$0.00
		0071	0660	7101000	REINFORCING STEEL (EPOXY COATED)	830.00	0.00	830.00	LB	0.00	\$4.00	\$0.00
		0071	0670	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0071	0680	7123100	CLEANING AND COATING EXISTING BEARINGS	12.00	0.00	12.00	EA	0.00	\$2,300.00	\$0.00
		0071	0690	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,100.00	0.00	1,100.00	SQFT	0.00	\$46.00	\$0.00
		0071	0700	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,100.00	0.00	1,100.00	SQFT	0.00	\$6.50	\$0.00
		0071	0710	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	0.00	\$2.50	\$0.00
		0071	0720	7125370A	FINISH FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	0.00	\$2.50	\$0.00
		0071	0730	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	125.00	0.00	125.00	LF	0.00	\$550.00	\$0.00
		0072	0740	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	7,134.00	0.00	7,134.00	SQFT	0.00	\$3.00	\$0.00
		0072	0750	2169904	MISC.Removal of Existing Approach Slab	1,938.00	0.00	1,938.00	SQFT	0.00	\$12.00	\$0.00
		0072	0760	5031010A	BRIDGE APPROACH SLAB (MAJOR)	215.00	0.00	215.00	SQYD	0.00	\$450.00	\$0.00
		0072	0770	7034600	CURB BLOCKOUT	319.00	0.00	319.00	LF	0.00	\$150.00	\$0.00
		0072	0780	7040104	HALF-SOLE REPAIR	2,000.00	0.00	2,000.00	SQFT	0.00	\$35.00	\$0.00
		0072	0790	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$250.00	\$0.00
		0072	0800	7040113	CLEANING AND EPOXY COATING	364.00	0.00	364.00	SQFT	0.00	\$16.00	\$0.00
		0073	0810	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	17,117.00	0.00	17,117.00	SQFT	0.00	\$1.50	\$0.00
		0073	0820	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	137.00	0.00	137.00	LF	0.00	\$250.00	\$0.00
		0073	0830	2169903	MISC.Remove and Replace Curb and Parapet	12.00	0.00	12.00	LF	0.00	\$400.00	\$0.00
		0073	0840	7034214	CLASS B-2 CONCRETE	12.70	0.00	12.70	CUYD	0.00	\$3,000.00	\$0.00
		0073	0850	7034600	CURB BLOCKOUT	578.00	0.00	578.00	LF	0.00	\$100.00	\$0.00
		0073	0860	7040101	SUBSTRUCTURE REPAIR (FORMED)	410.00	0.00	410.00	SQFT	0.00	\$110.00	\$0.00
		0073	0870	7040104	HALF-SOLE REPAIR	3,500.00	0.00	3,500.00	SQFT	0.00	\$28.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220415-A03	J1P3275		0073	0880	7040106	FULL DEPTH REPAIR	1,750.00	0.00	1,750.00	SQFT	0.00	\$58.00	\$0.00
			0073	0890	7101000	REINFORCING STEEL (EPOXY COATED)	900.00	0.00	900.00	LB	0.00	\$4.00	\$0.00
			0073	0900	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,800.00	\$0.00
			0073	0910	7123100	CLEANING AND COATING EXISTING BEARINGS	16.00	0.00	16.00	EA	0.00	\$1,650.00	\$0.00
			0073	0920	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	3,000.00	0.00	3,000.00	SQFT	0.00	\$45.00	\$0.00
			0073	0930	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	3,000.00	0.00	3,000.00	SQFT	0.00	\$7.00	\$0.00
			0073	0940	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	3,000.00	0.00	3,000.00	SQFT	0.00	\$2.50	\$0.00
			0073	0950	7125370A	FINISH FIELD COAT (SYSTEM G)	3,000.00	0.00	3,000.00	SQFT	0.00	\$2.50	\$0.00
			0073	0960	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	137.00	0.00	137.00	LF	0.00	\$500.00	\$0.00
			0074	0970	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	13,628.00	0.00	13,628.00	SQFT	0.00	\$1.50	\$0.00
			0074	0980	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	80.00	0.00	80.00	LF	0.00	\$200.00	\$0.00
			0074	0990	2169903	MISC.Remove and Replace Curb and Parapet	12.00	0.00	12.00	LF	0.00	\$450.00	\$0.00
			0074	1000	7034214	CLASS B-2 CONCRETE	7.20	0.00	7.20	CUYD	0.00	\$5,000.00	\$0.00
			0074	1010	7034600	CURB BLOCKOUT	647.00	0.00	647.00	LF	0.00	\$85.00	\$0.00
			0074	1020	7040101	SUBSTRUCTURE REPAIR (FORMED)	280.00	0.00	280.00	SQFT	0.00	\$125.00	\$0.00
			0074	1030	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$150.00	\$0.00
			0074	1040	7040106	FULL DEPTH REPAIR	25.00	0.00	25.00	SQFT	0.00	\$250.00	\$0.00
			0074	1050	7040113	CLEANING AND EPOXY COATING	550.00	0.00	550.00	SQFT	0.00	\$15.00	\$0.00
			0074	1060	7101000	REINFORCING STEEL (EPOXY COATED)	560.00	0.00	560.00	LB	0.00	\$5.00	\$0.00
			0074	1070	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,500.00	\$0.00
			0074	1080	7123100	CLEANING AND COATING EXISTING BEARINGS	10.00	0.00	10.00	EA	0.00	\$2,700.00	\$0.00
			0074	1090	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	800.00	0.00	800.00	SQFT	0.00	\$45.00	\$0.00
			0074	1100	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	800.00	0.00	800.00	SQFT	0.00	\$6.50	\$0.00
			0074	1110	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	800.00	0.00	800.00	SQFT	0.00	\$2.25	\$0.00
			0074	1120	7125370A	FINISH FIELD COAT (SYSTEM G)	800.00	0.00	800.00	SQFT	0.00	\$2.25	\$0.00
			0074	1130	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	80.00	0.00	80.00	LF	0.00	\$660.00	\$0.00
			0075	1140	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	17,513.00	0.00	17,513.00	SQFT	17,513.00	\$1.25	\$21,891.25
			0075	1150	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	52.00	0.00	52.00	LF	52.00	\$245.00	\$12,740.00
			0075	1160	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	52.00	0.00	52.00	LF	52.00	\$250.00	\$13,000.00
			0075	1170	2169903	MISC.Remove and Replace Curb and Parapet	6.00	0.00	6.00	LF	6.00	\$650.00	\$3,900.00
			0075	1180	7034214	CLASS B-2 CONCRETE	4.80	0.00	4.80	CUYD	4.80	\$4,800.00	\$23,040.00
			0075	1190	7034600	CURB BLOCKOUT	748.00	0.00	748.00	LF	748.00	\$80.00	\$59,840.00
			0075	1200	7040101	SUBSTRUCTURE REPAIR (FORMED)	30.00	0.00	30.00	SQFT	0.00	\$200.00	\$0.00
			0075	1210	7040104	HALF-SOLE REPAIR	1,000.00	1,000.00	2,000.00	SQFT	1,270.00	\$35.00	\$44,450.00
			0075	1220	7040106	FULL DEPTH REPAIR	1,000.00	0.00	1,000.00	SQFT	0.00	\$55.00	\$0.00
			0075	1230	7040113	CLEANING AND EPOXY COATING	655.00	0.00	655.00	SQFT	0.00	\$17.00	\$0.00
			0075	1240	7101000	REINFORCING STEEL (EPOXY COATED)	880.00	0.00	880.00	LB	880.00	\$5.00	\$4,400.00
			0075	1250	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
			0075	1260	7123100	CLEANING AND COATING EXISTING BEARINGS	14.00	0.00	14.00	EA	4.00	\$2,250.00	\$9,000.00
			0075	1270	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,200.00	0.00	1,200.00	SQFT	0.00	\$50.00	\$0.00
			0075	1280	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,200.00	0.00	1,200.00	SQFT	0.00	\$7.00	\$0.00
			0075	1290	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,200.00	0.00	1,200.00	SQFT	0.00	\$3.00	\$0.00
			0075	1300	7125370A	FINISH FIELD COAT (SYSTEM G)	1,200.00	0.00	1,200.00	SQFT	0.00	\$3.00	\$0.00
			0075	1310	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	52.00	0.00	52.00	LF	52.00	\$660.00	\$34,320.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220415-A03	J1P3275		0075	1320	7172054	OPEN CELL FOAM JOINT SEAL	52.00	0.00	52.00	LF	32.00	\$125.00	\$4,000.00
			0076	1330	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	16,295.00	0.00	16,295.00	SQFT	0.00	\$1.25	\$0.00
			0076	1340	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	96.00	0.00	96.00	LF	0.00	\$250.00	\$0.00
			0076	1350	2169903	MISC.Remove and Replace Curb and Parapet	12.00	0.00	12.00	LF	0.00	\$400.00	\$0.00
			0076	1360	7034214	CLASS B-2 CONCRETE	8.80	0.00	8.80	CUYD	0.00	\$6,000.00	\$0.00
			0076	1370	7034600	CURB BLOCKOUT	643.00	0.00	643.00	LF	0.00	\$87.00	\$0.00
			0076	1380	7040101	SUBSTRUCTURE REPAIR (FORMED)	250.00	0.00	250.00	SQFT	0.00	\$120.00	\$0.00
			0076	1390	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$140.00	\$0.00
			0076	1400	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$225.00	\$0.00
			0076	1410	7040113	CLEANING AND EPOXY COATING	240.00	0.00	240.00	SQFT	0.00	\$26.00	\$0.00
			0076	1420	7101000	REINFORCING STEEL (EPOXY COATED)	650.00	0.00	650.00	LB	0.00	\$5.00	\$0.00
			0076	1430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
			0076	1440	7123100	CLEANING AND COATING EXISTING BEARINGS	6.00	0.00	6.00	EA	0.00	\$4,500.00	\$0.00
			0076	1450	7123130	REHABILITATE BEARING	6.00	0.00	6.00	EA	0.00	\$4,000.00	\$0.00
			0076	1460	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,000.00	0.00	1,000.00	SQFT	0.00	\$47.00	\$0.00
			0076	1470	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,000.00	0.00	1,000.00	SQFT	0.00	\$8.00	\$0.00
			0076	1480	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,000.00	0.00	1,000.00	SQFT	0.00	\$2.50	\$0.00
			0076	1490	7125370A	FINISH FIELD COAT (SYSTEM G)	1,000.00	0.00	1,000.00	SQFT	0.00	\$2.50	\$0.00
			0076	1500	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	96.00	0.00	96.00	LF	0.00	\$750.00	\$0.00
		Project J1P3275 - Total Value Posted to Date as of Report Generated Date											
220415-A03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,864,468.60	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1P3275

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0040	4011233	BIT. PAVEMENT MIXTURE PG58-28 (BP-3)	11/30/22	12/1/22	98.60	TONS	SBL	142.910		142.974		This payment is for 98.6 tons of BP3 that was placed in the SBL, 20' wide, 486' long and 1" thick.
0050	4071006	TACK COAT - POLYMER MODIFIED	11/30/22	12/1/22	238.00	GAL	SBL	142.910		142.974		This payment is for gallon of SS-1HP that was used as tack coat in the SBL and placed 20' wide and 486' long.
0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	11/30/22	12/1/22	93.30	CUYD	North end of Bridge A2907 NBL/SBL	142.910		142.974		This payment is for 93.3 c.y. of Type 2 rock blanket that was placed on the North end of the bridge A2907 on both the NE and NW corridors at 10.5x60'x2' in both locations.
0080	6113040	PLACING TYPE 2 ROCK BLANKET	11/30/22	12/1/22	93.30	CUYD	North end of Bridge A2907 NBL/SBL	142.910		142.974		This payment is for 93.3 c.y. of Type 2 rock blanket that was placed on the North end of the bridge A2907 on both the NE and NW corridors at 10.5x60'x2' in both locations.
0400	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	11/30/22	12/1/22	95.00	LF	SBL	147.073		147.192		This payment is for the removal of 95 LF of existing expansion joint and adjacent concrete in accordance with the plans in the SBL at bents 1A, 4, 10 and 16.
0410	2169902	MISC. REMOVALS	11/30/22	12/1/22	15.00	EA	SBL	147.073		147.192		This payment is for the removal of 15 existing bearings at bents 16, 10, and 4 in the SBL in accordance with the plans
0430	7034214	CLASS B-2 CONCRETE	11/30/22	12/1/22	6.00	CUYD	SBL	147.073		147.192		This payment is for 6 c.y. of B-2 concrete that was placed at bents 1 and 16 in accordance with the plans.
0550	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	11/30/22	12/1/22	3.00	EA	SBL bent 4	147.073		147.192		This payment is for 3 laminated neoprene bearing pad assemblies that were placed at bent 4 in accordance with the plans.
0560	7163000	TYPE N PTFE BEARING	11/30/22	12/1/22	12.00	EA	SBL	147.073		147.192		This payment is for 12 N PTFE Bearings that were placed at bents 16 and 10 in accordance with the plans.
0570	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	11/30/22	12/1/22	22.75	LF	SBL	147.073		147.192		This payment is for 22.75 LF of strip seal expansion joint system that were placed in accordance with the plans at bent 16.
1160	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL	11/30/22	12/1/22	20.00	LF	SBL Bent 1	142.910		142.974		This payment is for the removal of 20 LF of existing expansion joint seal in the SBL at Bent 1 in accordance with the plans.
1170	2169903	MISC. REMOVALS	11/30/22	12/1/22	3.00	LF	SBL	142.910		142.974		This payment is for 3 LF for the removal and the replacement of the curb and parapet on the SB barrier curb in accordance with the plans.
1180	7034214	CLASS B-2 CONCRETE	11/30/22	12/1/22	2.40	CUYD	SBL	142.910		142.974		This payment is for 2.4 c.y. of B-2 concrete that was placed at bent 1 in accordance with the plans.
1190	7034600	CURB BLOCKOUT	11/28/22	11/30/22	374.00	LF	SBL	142.910		142.974		This payment is for 374 LF of Curb block out that was placed in the SBL in accordance with the plans.
1210	7040104	HALF-SOLE REPAIR	11/30/22	12/1/22	301.00	SQFT	SBL	142.910		142.974		This payment is for 301 SQFT of half sole repairs that were constructed in the SBL.
1240	7101000	REINFORCING STEEL (EPOXY COATED)	11/30/22	12/1/22	440.00	LB	SBL	142.910		142.974		This payment is for 440 LBs of reinforcing steel that was placed at bent 1 and for the curb blockout in the SBL in accordance with the plans.
1310	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	11/30/22	12/1/22	20.00	LF	SBL Bent 1	142.910		142.974		This payment is for 20 LF of strip seal expansion joint system that was placed at bent 1, in the SBL and in accordance with the plans.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3275	0040	BIT. PAVEMENT MIXTURE PG58-28 (BP-3)	Other Item Adjustment	ACAD	10	Dec 2, 2022	skippj1	\$223.45	This payment of \$223.45 is for an asphalt cement price adjustment. Supporting documentation on file in eprojects.		
					10	Dec 2, 2022	skippj1	\$553.42	This payment of \$553.42 is for an asphalt cement price adjustment from EST. 0009. Supporting documentation on file in eprojects.		
	<b>ACAD - Total</b>								<b>\$776.87</b>		
	<b>Other Item Adjustment - Total</b>								<b>\$776.87</b>		
				Price FUEL		5	Sep 16, 2022	SYSTEM	\$20.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						9	Nov 16, 2022	SYSTEM	\$340.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						10	Dec 2, 2022	SYSTEM	\$137.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	<b>- Total</b>								<b>\$498.98</b>		
	<b>Price FUEL - Total</b>								<b>\$498.98</b>		
	<b>0040 - Total</b>								<b>\$1,275.85</b>		
				Construction Stockpile		6	Oct 4, 2022	SYSTEM	(\$2,593.47)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	<b>- Total</b>								<b>(\$2,593.47)</b>		
	<b>Construction Stockpile - Total</b>								<b>(\$2,593.47)</b>		
					Construction Stockpile STMI		5	Sep 16, 2022	SYSTEM	\$36,492.57	Payment Estimate Item Adjustment generated Stockpile Transaction
	<b>- Total</b>								<b>\$36,492.57</b>		
	<b>Construction Stockpile STMI - Total</b>								<b>\$36,492.57</b>		
	<b>0045 - Total</b>								<b>\$33,899.10</b>		
				Material		8	Nov 2, 2022	SYSTEM	(\$12,768.00)		
	<b>- Total</b>								<b>(\$12,768.00)</b>		
	<b>Material - Total</b>								<b>(\$12,768.00)</b>		
			MaterialCredit			9	Nov 16, 2022	SYSTEM	\$12,768.00		
<b>- Total</b>								<b>\$12,768.00</b>			
<b>MaterialCredit - Total</b>								<b>\$12,768.00</b>			
<b>0050 - Total</b>								<b>\$0.00</b>			
			Overrun	Overrun	4	Sep 2, 2022	SYSTEM	(\$880.00)			
<b>Overrun - Total</b>								<b>(\$880.00)</b>			
<b>Overrun - Total</b>								<b>(\$880.00)</b>			
<b>0160 - Total</b>								<b>(\$880.00)</b>			
			Material		3	Aug 16, 2022	SYSTEM	(\$231.00)			
					4	Sep 2, 2022	SYSTEM	(\$462.00)			
<b>- Total</b>								<b>(\$693.00)</b>			
<b>Material - Total</b>								<b>(\$693.00)</b>			
				MaterialCredit		4	Sep 2, 2022	SYSTEM	\$231.00		
						5	Sep 16, 2022	SYSTEM	\$462.00		
<b>- Total</b>								<b>\$693.00</b>			
<b>MaterialCredit - Total</b>								<b>\$693.00</b>			
<b>0270 - Total</b>								<b>\$0.00</b>			
			Overrun	Overrun	4	Sep 2, 2022	SYSTEM	(\$1,140.00)			
<b>Overrun - Total</b>								<b>(\$1,140.00)</b>			
<b>Overrun - Total</b>								<b>(\$1,140.00)</b>			
<b>0300 - Total</b>								<b>(\$1,140.00)</b>			
			Construction Stockpile		9	Nov 16, 2022	SYSTEM	(\$2,879.76)	Payment Estimate Item Adjustment generated Stockpile Transaction		
<b>0360 - Total</b>								<b>(\$2,879.76)</b>			



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3275	0360	MGS GUARDRAIL	Construction Stockpile	- Total					(\$2,879.76)		
				Construction Stockpile - Total					(\$2,879.76)		
			Construction Stockpile STMI		1	Jul 18, 2022	SYSTEM	\$15,435.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$15,435.50		
			Construction Stockpile STMI - Total					\$15,435.50			
			0360 - Total					\$12,555.74			
			0370	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		9	Nov 16, 2022	SYSTEM	(\$4,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					(\$4,875.00)
					Construction Stockpile - Total					(\$4,875.00)	
					Construction Stockpile STMI		1	Jul 18, 2022	SYSTEM	\$29,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	9	Nov 16, 2022				SYSTEM	\$40,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total						\$69,625.00					
Construction Stockpile STMI - Total						\$69,625.00					
0370 - Total					\$64,750.00						
0440	CURB BLOCKOUT	Material		8	Nov 2, 2022	SYSTEM	(\$43,483.00)				
			- Total					(\$43,483.00)			
		Material - Total					(\$43,483.00)				
		MaterialCredit		9	Nov 16, 2022	SYSTEM	\$43,483.00				
			- Total					\$43,483.00			
MaterialCredit - Total					\$43,483.00						
0440 - Total					\$0.00						
0450	SUBSTRUCTURE REPAIR (FORMED)	Overrun	Overrun	4	Sep 2, 2022	SYSTEM	(\$20,720.00)				
				5	Sep 16, 2022	SYSTEM	\$20,535.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',185.00000 - 185.00000, 'is applied (if non-zero).			
				6	Oct 4, 2022	SYSTEM	(\$11,100.00)				
				7	Oct 18, 2022	SYSTEM	\$11,285.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',185.00000 - 185.00000, 'is applied (if non-zero).			
		Overrun - Total					\$0.00				
		Overrun - Total					\$0.00				
0450 - Total					\$0.00						
0460	HALF-SOLE REPAIR	Overrun	Overrun	6	Oct 4, 2022	SYSTEM	(\$124,500.00)				
				7	Oct 18, 2022	SYSTEM	\$124,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).			
		Overrun - Total					\$0.00				
		Overrun - Total					\$0.00				
0460 - Total					\$0.00						
1190	CURB BLOCKOUT	Material		8	Nov 2, 2022	SYSTEM	(\$29,920.00)				
			- Total					(\$29,920.00)			
		Material - Total					(\$29,920.00)				
		MaterialCredit		9	Nov 16, 2022	SYSTEM	\$29,920.00				
			- Total					\$29,920.00			
MaterialCredit - Total					\$29,920.00						
1190 - Total					\$0.00						



### Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3275	1320	OPEN CELL FOAM JOINT SEAL	Material		9	Nov 16, 2022	SYSTEM	(\$4,000.00)		
								- Total	(\$4,000.00)	
								Material - Total	(\$4,000.00)	
			MaterialCredit		10	Dec 2, 2022	SYSTEM	\$4,000.00		
								- Total	\$4,000.00	
								MaterialCredit - Total	\$4,000.00	
								1320 - Total	\$0.00	
<b>J1P3275 - Total</b>								<b>\$110,460.69</b>		
<b>Overall - Total</b>								<b>\$110,460.69</b>		