



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 12, 2023

Pay Estimate Created Date: March 31, 2023

Progress Estimate Number 2	Contract ID 220415-B02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start July 1, 2022 Pay Period End March 31, 2023	Original Contract Amount \$2,406,259.05 Net Change Order Amount \$0.00 Current Contract Amount \$2,406,259.05
--------------------------------------	--	--	--

Approval Date		By User
March 31, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	hallet1
March 31, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
April 4, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		0.43%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
220415-B02			
Total Posted Items Pay	\$0.00	\$10,256.00	\$10,256.00
Gross Item Adjustments	\$163,968.18	\$0.00	\$163,968.18
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$10,256.00	\$174,224.18
Contract Total Payable This Estimate:	\$163,968.18		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2MAMD07	0020	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$86,459.18
	0020	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$58,574.31
J2MAMD15	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$18,934.69
Total								\$163,968.18



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on April 12, 2023

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2MAMD07		Resurface	149	MACON	from Route 139 in Downing to Adair County line 1.0 mile south of Route T
J2MAMD15		Resurface	OO	MACON	from Hornet Street in Barnesville to Route O in Bloomington

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J2MAMD07	Posted Item Pay	\$0.00	\$10,256.00	\$10,256.00
	Gross Item Adjustments	\$145,033.49	\$0.00	\$145,033.49
	Gross Item Pay	\$145,033.49	\$10,256.00	\$155,289.49
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2MAMD15	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$18,934.69	\$0.00	\$18,934.69
	Gross Item Pay	\$18,934.69	\$0.00	\$18,934.69
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 12, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 12, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-B02	J2MAMD07	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	128.00	0.00	128.00	TONS	0.00	\$84.50	\$0.00
		0001	0020	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	15,505.00	0.00	15,505.00	TONS	0.00	\$93.50	\$0.00
		0001	0030	4071005	TACK COAT	15,493.00	0.00	15,493.00	GAL	0.00	\$3.00	\$0.00
		0001	0040	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00
		0001	0050	6161005	CONSTRUCTION SIGNS	2,046.00	0.00	2,046.00	SQFT	0.00	\$6.75	\$0.00
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$16.25	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$112,000.15	\$0.00
		0001	0071	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$101,744.15	\$0.00
		0001	0080	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	144.00	0.00	144.00	LF	0.00	\$21.60	\$0.00
		0001	0090	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$1,625.00	\$0.00
		0001	0100	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	26.00	0.00	26.00	EA	0.00	\$195.00	\$0.00
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	152,796.00	0.00	152,796.00	LF	0.00	\$0.13	\$0.00
		0001	0120	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,757.00	0.00	2,757.00	LF	0.00	\$0.76	\$0.00
		0001	0130	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,279.00	0.00	10,279.00	SQYD	0.00	\$1.35	\$0.00
		0001	0140	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,770.00	0.00	1,770.00	SQYD	0.00	\$5.50	\$0.00
		0001	5001	6189901	MISC.Contract Bond	0.00	1.00	1.00	LS	1.00	\$10,256.00	\$10,256.00
		Project J2MAMD07 - Total Value Posted to Date as of Report Generated Date										
J2MAMD15	J2MAMD15	0001	0150	3105002	GRAVEL (A) OR CRUSHED STONE (B)	52.00	0.00	52.00	TONS	0.00	\$91.25	\$0.00
		0001	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,014.80	0.00	7,014.80	TONS	0.00	\$90.00	\$0.00
		0001	0170	4071005	TACK COAT	8,003.00	0.00	8,003.00	GAL	0.00	\$3.00	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	1,103.00	0.00	1,103.00	SQFT	0.00	\$6.50	\$0.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$16.25	\$0.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	88,630.00	0.00	88,630.00	LF	0.00	\$0.13	\$0.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	77,405.00	0.00	77,405.00	LF	0.00	\$0.13	\$0.00
		0001	0240	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	570.00	0.00	570.00	SQYD	0.00	\$13.50	\$0.00
Project J2MAMD15 - Total Value Posted to Date as of Report Generated Date												\$0.00
220415-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$10,256.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 12, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 12, 2023

Contract ID: 220415-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2MAMD07	0020	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Construction Stockpile No Transaction Type		2	Mar 31, 2023	SYSTEM	\$145,033.49	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$145,033.49		
			Construction Stockpile No Transaction Type - Total						\$145,033.49	
	0020 - Total							\$145,033.49		
J2MAMD07 - Total								\$145,033.49		
J2MAMD15	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Construction Stockpile No Transaction Type		2	Mar 31, 2023	SYSTEM	\$18,934.69	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$18,934.69		
			Construction Stockpile No Transaction Type - Total						\$18,934.69	
	0160 - Total							\$18,934.69		
J2MAMD15 - Total								\$18,934.69		
Overall - Total								\$163,968.18		



Contract Adjustments for Contract - 220415-B02

There are no contract adjustments to display for this contract.