



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 2, 2022

Progress Estimate Number 2	Contract ID 220415-B03 Prime Contractor Steel City Contractors, LLC	Pay Period Start October 16, 2022 Pay Period End November 1, 2022	Original Contract Amount \$845,250.00 Net Change Order Amount \$0.00 Current Contract Amount \$845,250.00
--------------------------------------	--	--	--

Approval Date		By User
November 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	dwhighj1
November 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
November 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		30.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date			
Work Began Date	October 10, 2022	October 10, 2022	

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
220415-B03			
Total Posted Items Pay	\$258,320.00	\$0.00	\$258,320.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$258,320.00		\$258,320.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3260	0080	6181000	MOBILIZATION	LS	\$30,000.000	1	\$30,000.00
	0140	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$6.300	15,900	\$100,170.00
	0150	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	SQFT	\$1.250	15,900	\$19,875.00
	0160	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	SQFT	\$1.250	15,900	\$19,875.00
	0170	7125370A	FINISH FIELD COAT (SYSTEM G)	SQFT	\$3.000	3,000	\$9,000.00
Project J2P3260 - Total							\$178,920.00
J2P3360	0320	6181000	MOBILIZATION	LS	\$20,000.000	0.25	\$5,000.00
Project J2P3360 - Total							\$5,000.00
J2S3344	0600	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$6.200	12,000	\$74,400.00
Project J2S3344 - Total							\$74,400.00
Overall - Total							\$258,320.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3260	0150	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-15,900	\$1.25	(\$19,875.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 2, 2022

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 2		Contract ID 220415-B03 Prime Contractor Steel City Contractors, LLC		Pay Period Start October 16, 2022 Pay Period End November 1, 2022		Original Contract Amount \$845,250.00 Net Change Order Amount \$0.00 Current Contract Amount \$845,250.00		
J2P3260	0150	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dwithj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	15,900	\$1.25	\$19,875.00
	0160	INTERMEDIATE FIELD COAT (SYSTEM G)	Material			-15,900	\$1.25	(\$19,875.00)
	0160	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dwithj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	15,900	\$1.25	\$19,875.00
	0170	FINISH FIELD COAT (SYSTEM G)	Material			-3,000	\$3.00	(\$9,000.00)
	0170	FINISH FIELD COAT (SYSTEM G)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dwithj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	3,000	\$3.00	\$9,000.00
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 4, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3260	FAF 54-4(61)	Bridge painting	54	PIKE	over Bus 61 near Bowling Green
J2P3360	FAF 61-4(187)	Bridge painting	61	RALLS	over Salt River 0.1 mile south of Rte. O near New London
J2S3344	FAS S201(77)	Bridge painting	A	VARIOUS	of four bridges at various locations in Marion, Monroe, and Ralls Counties

Totals by Job Numbers				
J2P3260		This Estimate	Previous	To Date
	Posted Item Pay	\$178,920.00	\$0.00	\$178,920.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$178,920.00	\$0.00	\$178,920.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2P3360		This Estimate	Previous	To Date
	Posted Item Pay	\$5,000.00	\$0.00	\$5,000.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$5,000.00	\$0.00	\$5,000.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3344		This Estimate	Previous	To Date
	Posted Item Pay	\$74,400.00	\$0.00	\$74,400.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$74,400.00	\$0.00	\$74,400.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3260, Item 7125210, Project Item Line Number 0150, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	I have to get with materials and get the extra material codes cleaned up on the line item, and complete the proper reports to resolve this discrepancy. The material used by the contractor was good.	dwichj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3260, Item 7125365A, Project Item Line Number 0160, Material Set 7125365A96, Material 1045PTEP - High Solids Epoxy System G Intrmdte Coat, Acceptance Action Generic 1045PTEP is insufficient.	I have to get with materials and get the extra material codes cleaned up on the line item, and complete the proper reports to resolve this discrepancy. The material used by the contractor was good.	dwichj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P3260, Item 7125370A, Project Item Line Number 0170, Material Set 7125370A96, Material 1045PTAP - Polyurethane System G Finish Coating, Acceptance Action Generic 1045PTAP is insufficient.	I have to get with materials and get the extra material codes cleaned up on the line item, and complete the proper reports to resolve this discrepancy. The material used by the contractor was good.	dwichj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-B03	J2P3260	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$4,000.00	\$0.00
		0001	0020	6161005	CONSTRUCTION SIGNS	365.00	0.00	365.00	SQFT	0.00	\$5.00	\$0.00
		0001	0030	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	0.00	\$60.00	\$0.00
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	0.00	\$10.00	\$0.00
		0001	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	0060	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,500.00	\$0.00
		0001	0070	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0090	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,260.00	0.00	1,260.00	LF	0.00	\$2.50	\$0.00
		0001	0100	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	0.00	2,000.00	LF	0.00	\$2.50	\$0.00
		0001	0110	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	20.00	0.00	20.00	LF	0.00	\$5.00	\$0.00
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	127.00	0.00	127.00	LF	0.00	\$5.00	\$0.00
		0001	0130	6207001	PAVEMENT MARKING REMOVAL	3,407.00	0.00	3,407.00	LF	0.00	\$0.50	\$0.00
		0070	0140	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	15,900.00	0.00	15,900.00	SQFT	15,900.00	\$6.30	\$100,170.00
		0070	0150	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	15,900.00	0.00	15,900.00	SQFT	15,900.00	\$1.25	\$19,875.00
		0070	0160	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	15,900.00	0.00	15,900.00	SQFT	15,900.00	\$1.25	\$19,875.00
		0070	0170	7125370A	FINISH FIELD COAT (SYSTEM G)	3,000.00	0.00	3,000.00	SQFT	3,000.00	\$3.00	\$9,000.00
Project J2P3260 - Total Value Posted to Date as of Report Generated Date												\$178,920.00
J2P3360	0001	0180	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00	
		0190	6122020	REPLACEMENT SAND BARREL	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00	
		0200	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	0.00	\$100.00	\$0.00	
		0210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00	
		0220	6161005	CONSTRUCTION SIGNS	272.00	0.00	272.00	SQFT	0.00	\$5.00	\$0.00	
		0230	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$60.00	\$0.00	
		0240	6161025	CHANNELIZER (TRIM LINE)	29.00	0.00	29.00	EA	0.00	\$10.00	\$0.00	
		0250	6161030	TYPE III MOVEABLE BARRICADE	5.00	0.00	5.00	EA	0.00	\$150.00	\$0.00	
		0260	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	0.00	\$25.00	\$0.00	
		0270	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00	
		0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00	
		0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,000.00	\$0.00	
		0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	775.00	0.00	775.00	LF	0.00	\$5.00	\$0.00	
		0310	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	175.00	0.00	175.00	LF	0.00	\$5.00	\$0.00	
		0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$20,000.00	\$5,000.00	
		0330	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,450.00	0.00	2,450.00	LF	0.00	\$2.50	\$0.00	
		0340	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,750.00	0.00	2,750.00	LF	0.00	\$2.50	\$0.00	
		0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	344.00	0.00	344.00	LF	0.00	\$5.00	\$0.00	
		0360	6207001	PAVEMENT MARKING REMOVAL	5,544.00	0.00	5,544.00	LF	0.00	\$0.50	\$0.00	
		0070	0370	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	6,000.00	0.00	6,000.00	SQFT	0.00	\$3.60	\$0.00
0070	0380	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	6,000.00	0.00	6,000.00	SQFT	0.00	\$1.60	\$0.00		
0070	0390	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	6,000.00	0.00	6,000.00	SQFT	0.00	\$1.60	\$0.00		
0070	0400	7125390A	FINISH FIELD COAT (SYSTEM H)	6,000.00	0.00	6,000.00	SQFT	0.00	\$1.60	\$0.00		
Project J2P3360 - Total Value Posted to Date as of Report Generated Date												\$5,000.00
J2S3344	0001	0410	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00	
		0420	6122020	REPLACEMENT SAND BARREL	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220415-B03	J2S3344	0001	0430	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00	
		0001	0440	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00	
		0001	0450	6161005	CONSTRUCTION SIGNS	879.00	0.00	879.00	SQFT	0.00	\$5.00	\$0.00	
		0001	0460	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	0.00	\$60.00	\$0.00	
		0001	0470	6161025	CHANNELIZER (TRIM LINE)	75.00	0.00	75.00	EA	0.00	\$10.00	\$0.00	
		0001	0480	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	0.00	\$150.00	\$0.00	
		0001	0490	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$3,000.00	\$0.00	
		0001	0500	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	0.00	2.00	EA	0.00	\$4,500.00	\$0.00	
		0001	0510	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,000.00	\$0.00	
		0001	0520	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,031.00	0.00	2,031.00	LF	0.00	\$5.00	\$0.00	
		0001	0530	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	50.00	0.00	50.00	LF	0.00	\$5.00	\$0.00	
		0001	0540	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00	
		0001	0550	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	8,586.00	0.00	8,586.00	LF	0.00	\$2.50	\$0.00	
		0001	0560	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	4,000.00	0.00	4,000.00	LF	0.00	\$2.50	\$0.00	
		0001	0570	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	48.00	0.00	48.00	LF	0.00	\$5.00	\$0.00	
		0001	0580	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	895.00	0.00	895.00	LF	0.00	\$5.00	\$0.00	
		0001	0590	6207001	PAVEMENT MARKING REMOVAL	13,529.00	0.00	13,529.00	LF	0.00	\$0.50	\$0.00	
		0070	0600	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	16,500.00	0.00	16,500.00	SQFT	12,000.00	\$6.20	\$74,400.00	
		0070	0610	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	16,500.00	0.00	16,500.00	SQFT	0.00	\$1.75	\$0.00	
		0070	0620	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	4,500.00	0.00	4,500.00	SQFT	0.00	\$2.00	\$0.00	
		0070	0630	7125370A	FINISH FIELD COAT (SYSTEM G)	4,500.00	0.00	4,500.00	SQFT	0.00	\$2.00	\$0.00	
		0071	0640	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,100.00	0.00	2,100.00	SQFT	0.00	\$8.00	\$0.00	
		0071	0650	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,100.00	0.00	2,100.00	SQFT	0.00	\$2.00	\$0.00	
		0071	0660	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	2,100.00	0.00	2,100.00	SQFT	0.00	\$2.00	\$0.00	
		0071	0670	7125390A	FINISH FIELD COAT (SYSTEM H)	2,100.00	0.00	2,100.00	SQFT	0.00	\$2.00	\$0.00	
		0072	0680	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	14,700.00	0.00	14,700.00	SQFT	0.00	\$6.75	\$0.00	
		0072	0690	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	14,700.00	0.00	14,700.00	SQFT	0.00	\$2.50	\$0.00	
		0072	0700	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	4,000.00	0.00	4,000.00	SQFT	0.00	\$2.00	\$0.00	
		0072	0710	7125390A	FINISH FIELD COAT (SYSTEM H)	4,000.00	0.00	4,000.00	SQFT	0.00	\$2.00	\$0.00	
		0073	0720	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	6,700.00	0.00	6,700.00	SQFT	0.00	\$6.00	\$0.00	
		0073	0730	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	6,700.00	0.00	6,700.00	SQFT	0.00	\$2.00	\$0.00	
		0073	0740	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,900.00	0.00	1,900.00	SQFT	0.00	\$3.00	\$0.00	
		0073	0750	7125370A	FINISH FIELD COAT (SYSTEM G)	1,900.00	0.00	1,900.00	SQFT	0.00	\$3.00	\$0.00	
		Project J2S3344 - Total Value Posted to Date as of Report Generated Date											\$74,400.00
		220415-B03 Overall - Total Value Posted to Date as of Report Generated Date											\$258,320.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3260

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	6181000	MOBILIZATION	11/1/22	11/2/22	1.00	LS	0	0	0' Lt of centerline	0	0	All work on the A3483 bridge was completed during this pay period. There are a couple of touch up corrections and slight cleanup yet to do, but well over 50% of the work is completed.
0140	7125200	SURFACE PREPARATION FOR RECOATING	10/17/22	11/1/22	6,360.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	Initial day of blasting resulted in the contractor getting 40% of the blasting for bridge A3483 completed today.
			10/18/22	11/1/22	3,180.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	Another 20% of the blasting for bridge A3483 was completed today, bringing the total completed for this bridge up to 60% of the final quantity.
			10/19/22	11/1/22	3,180.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	Another 20% of the blasting for bridge A3483 was completed today, bringing the total completed for this bridge up to 80% of the final quantity.
			10/20/22	11/1/22	1,590.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	Another 10% of the blasting for bridge A3483 was completed today, bringing the total completed for this bridge up to 90% of the final quantity.
			10/21/22	11/1/22	1,590.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	Completed all blasting of Bridge A3483 today, there was another 10% of the total quantity remaining to be paid for.
0150	7125210	FIELD APPLICATION OF INORGANIC ZINC	10/22/22	11/1/22	15,900.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	The entire prime coat of Inorganic Zinc has been applied to the bridge steel. Application rates and field measured dry film thickness measurements verify coating thickness.
0160	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	10/24/22	11/1/22	15,900.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	The entire Intermediate Coat of Macropoxy 646 has been applied to the bridge steel. Application rates and field measured dry film thickness measurements verify coating thickness.
0170	7125370A	FINISH FIELD COAT (SYSTEM G)	10/26/22	11/1/22	3,000.00	SQFT	Route 54	259.610	16' Lt of centerline	259.647	16' Rt of centerline	Polyurethane Topcoat completed and dry film thickness found acceptable on outside face and bottom flange of fascia girders.

Project: J2P3360

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0320	6181000	MOBILIZATION	11/1/22	11/2/22	0.25	LS	0	0	0	0	0	First mobilization payment for contractor's completion of 5% of project work.

Project: J2S3344

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0600	7125200	SURFACE PREPARATION FOR RECOATING	11/1/22	11/2/22	12,000.00	SQFT	Route 24	164.334	16' Lt of centerline	164.391	16' Rt of centerline	Surface preparation for the bridge was completed for nearly three quarters of the bridge by the end of the day.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3260	0150	FIELD APPLICATION OF INORGANIC ZINC	Material		2	Nov 2, 2022	SYSTEM	\$19,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dwighj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Nov 2, 2022	SYSTEM	(\$19,875.00)					
					- Total							\$0.00	
	Material - Total							\$0.00					
	0150 - Total							\$0.00					
	0160	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		2	Nov 2, 2022	SYSTEM	\$19,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dwighj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					2	Nov 2, 2022	SYSTEM	(\$19,875.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
	0160 - Total							\$0.00					
0170	FINISH FIELD COAT (SYSTEM G)	Material		2	Nov 2, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dwighj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				2	Nov 2, 2022	SYSTEM	(\$9,000.00)						
				- Total							\$0.00		
				Material - Total							\$0.00		
0170 - Total							\$0.00						
J2P3260 - Total							\$0.00						
Overall - Total							\$0.00						