



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 13	Contract ID 220415-F04 Prime Contractor Parking Lot Maintenance, LLC	Pay Period Start April 16, 2023 Pay Period End May 1, 2023	Original Contract Amount \$574,938.26 Net Change Order Amount \$565,645.22 Current Contract Amount \$1,140,583.48
---------------------------------------	---	---	--

Approval Date		By User
May 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	reebc1
May 3, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
May 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2023	May 1, 2023		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
220415-F04			
Total Posted Items Pay	\$238,751.47	\$901,832.01	\$1,140,583.48
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$901,832.01	\$1,140,583.48
Contract Total Payable This Estimate:	\$238,751.47		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0001	0010	4137000	BITUMINOUS PAVEMENT CRACK FILLING	LF	\$0.430	392,991	\$168,986.13
	0030	6169901	MISC.LUMP SUM TRAFFIC CONTROL	LS	\$5,880.000	0.25	\$1,470.00
	0040	6181000	MOBILIZATION	LS	\$1,000.000	0.25	\$250.00
	0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.230	171,996	\$39,559.08
	0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.230	68,112	\$15,665.76
	0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.750	17,094	\$12,820.50
Project JSL0001 - Total							\$238,751.47
Overall - Total							\$238,751.47

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0001	I-270-5(371)	Fixed Price Variable Scope for crack filling	Various	VARIOUS	in the St. Louis District

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
JSL0001	Posted Item Pay	\$238,751.47	\$901,832.01	\$1,140,583.48
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$238,751.47	\$901,832.01	\$1,140,583.48
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-F04	JSL0001	0001	0010	4137000	BITUMINOUS PAVEMENT CRACK FILLING	1,135,844.00	1,315,454.00	2,451,298.00	LF	2,451,298.00	\$0.43	\$1,054,058.14
			0020	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00
			0030	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$5,880.00	\$5,880.00
			0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
			0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	171,996.00	0.00	171,996.00	LF	171,996.00	\$0.23	\$39,559.08
			0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	68,112.00	0.00	68,112.00	LF	68,112.00	\$0.23	\$15,665.76
			0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,094.00	0.00	17,094.00	LF	17,094.00	\$0.75	\$12,820.50
			Project JSL0001 - Total Value Posted to Date as of Report Generated Date									
220415-F04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,140,583.48	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSL0001

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	4137000	BITUMINOUS PAVEMENT CRACK FILLING	4/25/23	5/1/23	411,339.00	LF	Rt 30 EB/WB from Lindbergh to Rt 55 downtown					
			5/1/23	5/1/23	-18,348.00	LF	Extra joint on Rt 340 was paid for twice. This WO removes one of them					
0030	6169901	MISC.	4/25/23	5/1/23	0.25	LS	Paying remaining .25% of LS traffic control					
0040	6181000	MOBILIZATION	4/25/23	5/1/23	0.25	LS	Paying remaining 025% for mobilization					
0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	4/28/23	5/1/23	171,996.00	LF	270 NB and SB between 55 and 44					
0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	4/28/23	5/1/23	68,112.00	LF	270 NB and SB between 55 and 44					
0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	4/28/23	5/1/23	17,094.00	LF	270 NB and SB between 55 and 44					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220415-F04

No Data Available



Contract Adjustments for Contract - 220415-F04

There are no contract adjustments to display for this contract.