



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 21, 2022

Pay Estimate Created Date: July 18, 2022

Progress Estimate Number 2	Contract ID 220415-F05	Pay Period Start July 1, 2022	Original Contract Amount \$872,498.44
	Prime Contractor TraMar Contracting, Inc.	Pay Period End July 15, 2022	Net Change Order Amount \$0.00
			Current Contract Amount \$872,498.44

Approval Date	By User
July 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by tinckv1
July 19, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by HELLET
July 20, 2022	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2022	October 1, 2022		29.15%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
220415-F05			
Total Posted Items Pay	\$165,803.96	\$88,504.08	\$254,308.04
Gross Item Adjustments	(\$44,479.60)	\$0.00	(\$44,479.60)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$121,324.36	\$88,504.08	\$209,828.44

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0002	0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.180	256,589	\$46,186.02
	0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.180	371,948	\$66,950.64
	0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$1.000	4,691	\$4,691.00
Project JCD0002 - Total							\$117,827.66
JSL0003	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$3,000.000	3	\$9,000.00
	0120	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.180	103,823	\$18,688.14
	0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.180	112,712	\$20,288.16
Project JSL0003 - Total							\$47,976.30
Overall - Total							\$165,803.96

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0002	0050	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-438,398	\$0.18	(\$78,911.64)
	0050	6 IN. WHITE HIGH BUILD	Material		This adjustment offsets the original system-	438,398	\$0.18	\$78,911.64



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 21, 2022

Pay Estimate Created Date: July 18, 2022

Progress Estimate Number 2	Contract ID 220415-F05	Pay Period Start July 1, 2022	Original Contract Amount \$872,498.44
	Prime Contractor TraMar Contracting, Inc.	Pay Period End July 15, 2022	Net Change Order Amount \$0.00
			Current Contract Amount \$872,498.44

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0002		WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS			generated Material Payment Estimate Item Adjustment (0002) due to user woods6 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0050	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	-\$6545.12 20% withheld for Estimate 0001.- \$9237.20 20% withheld for Estimate 0002.			(\$15,782.32)
	0060	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-528,345	\$0.18	(\$95,102.10)
	0060	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woods6 overriding Payment Estimate Exception 3 on the current Payment Estimate.	528,345	\$0.18	\$95,102.10
	0060	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	\$5630.29 20% withheld for Estimate 0001.\$13390.13 20% withheld for Estimate 0002.			(\$19,020.42)
	0070	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	\$943.40 20% withheld for Estimate 0001. \$938.20 20% withheld for Estimate 0002.			(\$1,881.60)
JSL0003	0080	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-3	\$3,000.00	(\$9,000.00)
	0080	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	3	\$3,000.00	\$9,000.00
	0120	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	waiting for test results			(\$3,737.63)
	0130	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Waiting for test results			(\$4,057.63)
Total								(\$44,479.60)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 21, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0002	I-70-3(293)	Pavement marking	I-70	VARIOUS	from Cooper County Line to Callaway County Line
JSL0003	I-70-4(212)	Pavement marking	I-70	ST LOUIS	from the Mississippi River to Warren County

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
JCD0002	Posted Item Pay	\$117,827.66	\$88,504.08	\$206,331.74
	Gross Item Adjustments	(\$36,684.34)	\$0.00	(\$36,684.34)
	Gross Item Pay	\$81,143.32	\$88,504.08	\$169,647.40
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JSL0003	Posted Item Pay	\$47,976.30	\$0.00	\$47,976.30
	Gross Item Adjustments	(\$7,795.26)	\$0.00	(\$7,795.26)
	Gross Item Pay	\$40,181.04	\$0.00	\$40,181.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 21, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0003, Item 6123000A, Project Item Line Number 0080, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with Materials and the Contractor to resolve	woods6	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0002, Item 6205902A, Project Item Line Number 0050, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with Materials and the Contractor to resolve	woods6	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0002, Item 6205903A, Project Item Line Number 0060, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Working with Materials and the Contractor to resolve	woods6	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-F05	JCD0002	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0020	6161005	CONSTRUCTION SIGNS	41.00	0.00	41.00	SQFT	41.00	\$10.00	\$410.00
		0001	0030	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$50,000.00	\$12,500.00
		0001	0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	731,324.00	0.00	731,324.00	LF	438,398.00	\$0.18	\$78,911.64
		0001	0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	586,195.00	0.00	586,195.00	LF	528,345.00	\$0.18	\$95,102.10
		0001	0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	26,604.00	0.00	26,604.00	LF	9,408.00	\$1.00	\$9,408.00
Project JCD0002 - Total Value Posted to Date as of Report Generated Date												\$206,331.74
JSL0003	0001	0080	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$3,000.00	\$9,000.00
		0090	0090	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE. CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$5,000.00	\$0.00
		0093	0093	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	234.00	0.00	234.00	LF	0.00	\$15.00	\$0.00
		0097	0097	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	221.00	0.00	221.00	LF	0.00	\$15.00	\$0.00
		0100	0100	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0110	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$100,000.00	\$0.00
		0120	0120	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	717,628.00	0.00	717,628.00	LF	103,823.00	\$0.18	\$18,688.14
		0130	0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	451,236.00	0.00	451,236.00	LF	112,712.00	\$0.18	\$20,288.16
		0140	0140	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	97,133.00	0.00	97,133.00	LF	0.00	\$1.00	\$0.00
		0150	0150	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	794.00	0.00	794.00	LF	0.00	\$1.00	\$0.00
		0160	0160	6207001	PAVEMENT MARKING REMOVAL	70,627.00	0.00	70,627.00	LF	0.00	\$0.50	\$0.00
		0170	0170	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	0.00	3.00	EA	0.00	\$150.00	\$0.00
		0180	0180	6208075	REMOVAL AND REPLACEMENT OF SNOWPLOWABLE RAISED PAVEMENT MARKER REFLECTORS	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00
		0190	0190	6209902	MISC.THERMOPLASTIC LANE REDUCTION ARROWS	34.00	0.00	34.00	EA	0.00	\$650.00	\$0.00
0200	0200	6209903	MISC.8" BLACK PAINT (NO BEADS)	360.00	0.00	360.00	LF	0.00	\$2.00	\$0.00		
Project JSL0003 - Total Value Posted to Date as of Report Generated Date												\$47,976.30
220415-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$254,308.04



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 21, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JCD0002

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	7/12/22	7/13/22	29,656.00	LF	mm145 approximately to the Cedar Creek bridge with yellow EL and CL hashmarks going WB, and EB from Cedar Creek bridge to approximately mm148 with yellow EL and white CL hashmarks. White EL from Cedar Creek bridge to approximately mm 151 EB.					
			7/13/22	7/18/22	158,991.00	LF	Callaway County EL and CI					
			7/14/22	7/18/22	43,902.00	LF	10731 finished Callaway, 33171 Boone WB Boone/Callaway Co. line to mm121.4 and EB mm127 to Boone/Callaway Co. line.					
			7/15/22	7/18/22	24,040.00	LF	mm121.4WB to Boone/Cooper Co line, Boone/Cooper Co line to mm127EB					
0060	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	7/12/22	7/13/22	119,013.00	LF	mm145 approximately to the Cedar Creek bridge with yellow EL and CL hashmarks going WB, and EB from Cedar Creek bridge to approximately mm148 with yellow EL and white CL hashmarks. White EL from Cedar Creek bridge to approximately mm 151 EB.					
			7/13/22	7/18/22	23,499.00	LF	yellow EI					
			7/14/22	7/18/22	132,067.00	LF	132067 Boone WB Boone/Callaway Co. line to mm121.4 and EB mm127 to Boone/Callaway Co. line.					
			7/15/22	7/18/22	97,369.00	LF	mm121.4WB to Boone/Cooper Co line, Boone/Cooper Co line to mm127EB					
0070	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	7/13/22	7/18/22	3,880.00	LF	Gore points in Callaway County					
			7/14/22	7/18/22	811.00	LF	434 finished Callaway, 377 Boone WB Boone/Callaway Co. line to mm121.4 and EB mm127 to Boone/Callaway Co. line.					

Project: JSL0003

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	6/29/22	7/6/22	3.00	EA	Various					These TMA's will be used in various Locations on I-70 in SL district for entire contract
0120	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	6/29/22	7/6/22	27,089.00	LF	WB I-70 from MM 229 to just past MM 213					St. Louis District on the 29th we did Yellow Edgeline from MM 229.0 to just past MM 213.0 going WB, and we did WB White Skips between MM 229 & out to Wentzville Parkway.
			6/30/22	7/6/22	44,243.00	LF	I-70 EB and WB between MM 229 and MM211					On Thursday the 30th in the St. Louis District we did White Skips in both directions between MM 229.0 & MM 211.0. In St. Charles we skipped the areas around Zumbert Cave Springs where the work starts tonight, and we skipped the area we striped recently on 70 over the 370 underpass.
			7/15/22	7/18/22	32,491.00	LF	Totals are for for 6" white line and skip marks, within the express lanes downtown St Louis					
0130	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	6/29/22	7/6/22	86,125.00	LF	WB I-70 between MM 229 to Wentzville Parkway.					St. Louis District on the 29th we did Yellow Edgeline from MM 229.0 to just past MM 213.0 going WB, and we did WB White Skips between MM 229 & out to Wentzville Parkway.
			7/15/22	7/18/22	26,587.00	LF	Totals are for for 6" yellow line within the express lanes downtown St Louis					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 21, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0002	0010	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Jul 5, 2022	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods6 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					1	Jul 5, 2022	SYSTEM	(\$10,000.00)					
							- Total			\$0.00			
							Material - Total			\$0.00			
							0010 - Total			\$0.00			
			0020	CONSTRUCTION SIGNS	Material		1	Jul 5, 2022	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods6 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
							1	Jul 5, 2022	SYSTEM	(\$410.00)			
									- Total			\$0.00	
									Material - Total			\$0.00	
									0020 - Total			\$0.00	
0050	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material				1	Jul 5, 2022	SYSTEM	\$32,725.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woods6 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				1	Jul 5, 2022	SYSTEM	(\$32,725.62)						
				2	Jul 18, 2022	SYSTEM	\$78,911.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods6 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				2	Jul 18, 2022	SYSTEM	(\$78,911.64)						
						- Total			\$0.00				
						Material - Total			\$0.00				
				Other Item Adjustment	REFL	2	Jul 18, 2022	woods6	(\$15,782.32)	-\$6545.12 20% withheld for Estimate 0001.-\$9237.20 20% withheld for Estimate 0002.			
						REFL - Total			(\$15,782.32)				
						Other Item Adjustment - Total			(\$15,782.32)				
						0050 - Total			(\$15,782.32)				
0060	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		1	Jul 5, 2022	SYSTEM	\$28,151.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woods6 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				1	Jul 5, 2022	SYSTEM	(\$28,151.46)						
				2	Jul 18, 2022	SYSTEM	\$95,102.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woods6 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				2	Jul 18, 2022	SYSTEM	(\$95,102.10)						
						- Total			\$0.00				
						Material - Total			\$0.00				
				Other Item Adjustment	REFL	2	Jul 18, 2022	woods6	(\$19,020.42)	\$5630.29 20% withheld for Estimate 0001.\$13390.13 20% withheld for Estimate 0002.			
						REFL - Total			(\$19,020.42)				
						Other Item Adjustment - Total			(\$19,020.42)				
						0060 - Total			(\$19,020.42)				
0070	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		1	Jul 5, 2022	SYSTEM	\$4,717.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woods6 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				1	Jul 5, 2022	SYSTEM	(\$4,717.00)						
						- Total			\$0.00				
						Material - Total			\$0.00				
				Other Item Adjustment	REFL	2	Jul 18, 2022	woods6	(\$1,881.60)	\$943.40 20% withheld for Estimate 0001. \$938.20 20% withheld for Estimate 0002.			
				REFL - Total			(\$1,881.60)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0002	0070	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment - Total						(\$1,881.60)	
	0070 - Total							(\$1,881.60)		
JCD0002 - Total								(\$36,684.34)		
JSL0003	0080	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		2	Jul 18, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Jul 18, 2022	SYSTEM	(\$9,000.00)		
			- Total							\$0.00
			Material - Total						\$0.00	
	0080 - Total							\$0.00		
	0120	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	2	Jul 18, 2022	tinckv1	(\$3,737.63)	waiting for test results	
			REFL - Total						(\$3,737.63)	
			Other Item Adjustment - Total						(\$3,737.63)	
	0120 - Total							(\$3,737.63)		
	0130	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	2	Jul 18, 2022	tinckv1	(\$4,057.63)	Waiting for test results	
			REFL - Total						(\$4,057.63)	
			Other Item Adjustment - Total						(\$4,057.63)	
	0130 - Total							(\$4,057.63)		
JSL0003 - Total								(\$7,795.26)		
Overall - Total								(\$44,479.60)		