



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 17, 2023

Pay Estimate Created Date: February 15, 2023

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 220415-H04 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> February 2, 2023 <b>Pay Period End</b> February 15, 2023	<b>Original Contract Amount</b> \$2,397,500.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,397,500.00
---------------------------------------	--	---	--

Approval Date		By User
February 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	jacksc3
February 15, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
February 16, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		38.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date	July 5, 2022	July 5, 2022	

**Contract Total Pay For Estimate No. 14**

	This Estimate	Previous	To Date
220415-H04			
Total Posted Items Pay	\$66,966.90	\$858,862.84	\$925,829.74
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$858,862.84	\$925,829.74
<b>Contract Total Payable This Estimate:</b>	<b>\$66,966.90</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3626	0010	6189916	MISC.Work adjustment factor	DLR	\$1.370	47,867	\$65,577.79
	9100	6189916	MISC.Additional Items	DLR	\$1.000	1,389.11	\$1,389.11
<b>Project J9P3626 - Total</b>							<b>\$66,966.90</b>
<b>Overall - Total</b>							<b>\$66,966.90</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 17, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3626	FAS S704(40)	Job Order Contract for guardrail and guard cable	Various	VARIOUS	at various locations in the SE District

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J9P3626	<b>Posted Item Pay</b>	\$66,966.90	\$858,862.84	\$925,829.74
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$66,966.90</b>	<b>\$858,862.84</b>	<b>\$925,829.74</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 17, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-H04	J9P3626	0001	0010	6189916	MISC.Work adjustment factor	1,750,000.00	0.00	1,750,000.00	DLR	643,599.00	\$1.37	\$881,730.63
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR	44,099.11	\$1.00	\$44,099.11
<b>Project J9P3626 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$925,829.74</b>
<b>220415-H04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$925,829.74</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 17, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3626

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	6189916	MISC.	2/15/23	2/15/23	750.00	DLR	K22H9339- 0.7 Miles E of Jct 34/UU/HH at Burfordville SE quad					
				2/15/23	1,900.00	DLR	M23H010- Rte 53 10 Mi. S of Poplar Bluff at Br.A3246					
				2/15/23	2,112.00	DLR	K22H9334- MO 25 2 Mi S of Gordonville at CR 214 SE Quad of Br.- Cape Co.					
				2/15/23	2,219.00	DLR	K22H9322- MO 114 EB N of 60 W of Morehouse Stoddard Co.					
				2/15/23	2,480.00	DLR	K22H9325- I-55 SB at MM 98.8- Cape Co.					
				2/15/23	2,708.00	DLR	K22H9234- SB RH at MM59.1 St. John's Ditch					
				2/15/23	3,060.00	DLR	K22H9343- SB at MM 111.2-111.4					
				2/15/23	3,167.00	DLR	K22H9338-I-55 SB at MM 87.0- Scott Co.					
				2/15/23	4,008.00	DLR	K22H9333- Rte 5310 Mi S of Poplar Bluff at Br.A3246					
				2/15/23	4,258.00	DLR	K22H9331-MO 25 S 2 MI S of Gordonville at CR214 SW quad of Br-Cape Co.					
				2/15/23	4,587.00	DLR	K22H9330- NB 2 mi N of Rte 72 at CR 220					
				2/15/23	4,905.00	DLR	K22H9332- 0.7 Miles E of Jct 34/UU/HH at Burfordville					
				2/15/23	5,702.00	DLR	K22H9329-I55 NB Median GR MM 14.8- Mississippi Co.					
				2/15/23	6,011.00	DLR	K22H9328- I-55 SB at MM 99.0- Cape Co.					
9100	6189916	MISC.	2/15/23	2/15/23	1,389.11	DLR	K22H9234- SB RH at MM59.1 St. John's Ditch Extra work for drilling barrier curb and providing custom made longer bolts.					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 17, 2023

Contract ID: 220415-H04

No Data Available