

Pay Estimate Created Date: October 17, 2022

Progress Estima 6	ate Number	Contract ID Prime Contract	220415-H04 or Collins & Herma				15, 2022 Net	Change Or	der Amount	\$2,397,500.00 t \$0.00 \$2,397,500.00	
Approval Date										By User	
October 17, 2022	ctober 17, 2022 Generated and Approved (and should be considered Draft) at the Project Office Level by										
October 17, 2022	per 17, 2022 Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by										
October 18, 2022			Re	viewed and	Approved	at the Centra	al Office Contr	ollers Office	e Level by	ramses	
Original Compl	etion Date	Current Co	mpletion Date	Actual	Complet	ion Date	% of Cu	urrent Cont	ract Amoun	t Complete	
June 30, 2	2023	June	30, 2023					2	0.32%		
	Contr	act Informational	Dates			Milestone	s				
Date Description	on Origii	al Completion Da	te Current Comp	letion Date	No Mil	estones Exist	for Contract				
Acceptance Date											
Awarded Date	May 4	, 2022	May 4, 2022	May 4, 2022							
Letting Date	April 1	5, 2022	April 15, 2022	April 15, 2022							
Notice to Proceed	Date July 1	, 2022	July 1, 2022	July 1, 2022							
Open to Traffic Da	te										
Work Began Date											
Contract Total Pay	For Estima	te No. 6									
			This Estimate			Previous		To I	Date		
220415-H04	Gross It Incentiv Disincer Liquidat		\$58,033.20 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00			2	\$0.0 \$0.0 \$0.0 \$0.0 \$0.0	00 00 00		
Contract Total Pay	able This E	stimate:	\$58,033.20			\$429,176.82		 	1,210.02		
ems Paid This Est	imate Perio	1									
Project Number	Line Numb	er Item Code	Item Descr	iption	Unit	Unit Price	Current Inst	alled Qty	Current In	stalled Amount	
J9P3626	0010	6189916	MISC.Work adjustn	nent factor	DLR	\$1.370		42,360		\$58,033.20	
Project J9P3626 -	Total									\$58,033.20	
Overall - Total										\$58,033.20	

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information											
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work							
J9P3626		Job Order Contract for guardrail and guard cable	Various	VARIOUS	at various locations in the SE District							

Totals by Job Numbers

J9P3626		This Estimate	Previous	To Date
Posted Item Pa	N/	\$58.033.20	\$429.176.82	\$487.210.02
Gross Item Adj		\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$58,033.20	\$429,176.82	\$487,210.02
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Dan	nages	\$0.00	\$0.00	\$0.00
Other Contract	Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and values a	re based on Re	port Generated date and c	an diller from the posted amount	at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-H04	J9P3626	0001	0010	6189916	MISC.Work adjustment factor	1,750,000.00	0.00	1,750,000.00	DLR	331,646.00	\$1.37	\$454,355.02
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	32,855.00	\$1.00	\$32,855.00
Project J9P3626 - Total Value Posted to Date as of Report Generated Date										\$487,210.02		
220415-H04 Ove	rall - Total	Value Post	ed to Dat	te as of Rej	port Generated Date							\$487,210.02



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line umber	ltem Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010 6189	6189916	MISC.	10/14/22	10/14/22	900.00	DLR	M22H200 - I-55 mm .06 - Pemiscot County					additional traffic control for K22H9075 pd on estimate 0005
				10/14/22	1,063.00	DLR	K22H9123 - I-155 NB Exit 4 at Rte U - Pemiscot County					
				10/14/22	1,481.00	DLR	M22H193 - I-55 SB entrance ramp at exit 49 - New Madrid County					
				10/14/22	1,575.00	DLR	K22H9125 - I-55 SB exit ramp 52 - New Madrid County					
				10/14/22	2,026.00	DLR	K22H9107 - I-55 mm 27.6 - Pemiscot County					
				10/14/22	2,099.00	DLR	K22H9124 - MO-412 EB at 0.5 miles E of MO-25 - Dunklin County					
				10/14/22	3,485.00	DLR	K22H9122 - I-55 mm 110 N - Cape Girardeau County					
				10/14/22	4,108.00	DLR	K22H9111 - US-60 at 0.5 miles East of Fisk - Stoddard County					
				10/14/22	4,911.00	DLR	K22H9121 - I-55 mm 114.4 - Cape Girardeau County					
				10/14/22	6,529.00	DLR	K22H9112 - I-55 mm 34.4 - New Madrid County					
				10/14/22	14,183.00	DLR	K22H9127 - I-55 mm 96.0 - Cape Girardeau County					

The information below this line are details for Construction Signs (if applicable). No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

No Data Available