



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2023

Pay Estimate Created Date: August 21, 2023

<b>Final Estimate Number</b> 6	<b>Contract ID</b> 220415-H09 <b>Prime Contractor</b> C-Hill Civil Contractors, Inc.	<b>Pay Period Start</b> February 2, 2023 <b>Pay Period End</b> August 15, 2023	<b>Original Contract Amount</b> \$206,931.53 <b>Net Change Order Amount</b> (\$138.96) <b>Current Contract Amount</b> \$206,792.57
-----------------------------------	-----------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
August 21, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	plottk1
September 12, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
September 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2022	September 1, 2022	September 1, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	May 25, 2023	May 25, 2023	
Awarded Date	May 4, 2022	May 4, 2022	
Letting Date	April 15, 2022	April 15, 2022	
Notice to Proceed Date	June 6, 2022	June 6, 2022	
Open to Traffic Date	August 9, 2022	August 9, 2022	
Work Began Date	July 25, 2022	July 25, 2022	

**Contract Total Pay For Estimate No. 6**

	This Estimate	Previous	To Date
220415-H09			
Total Posted Items Pay	\$0.00	\$206,792.57	\$206,792.57
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	\$206,792.57	\$206,792.57

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSEM0003		Pavement repair	AB	CAPE GIRARDEAU	2.1 miles east of Route 25 at the BNSF Railroad intersection

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JSEM0003	<b>Posted Item Pay</b>	\$0.00	\$206,792.57
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$206,792.57</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 20, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220415-H09	JSEM0003	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$16,169.29	\$16,169.29
		0001	0020	2071000	LINEAR GRADING CLASS 1	2.60	0.00	2.60	STA	2.60	\$1,283.81	\$3,337.91
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	-3.00	0.00	100F	0.00	\$3,095.84	\$0.00
		0001	0040	3030600	FURNISHING ROCK BASE MATERIAL	1,068.00	55.00	1,123.00	SQYD	1,123.00	\$17.41	\$19,551.43
		0001	0050	3030610A	PLACING ROCK BASE	1,068.00	55.00	1,123.00	SQYD	1,123.00	\$7.55	\$8,478.65
		0001	0055	3049905	MISC.RIGID GEOGRID	1,068.00	1,178.00	2,246.00	SQYD	2,246.00	\$1.97	\$4,424.62
		0001	0060	6139905	MISC.RAPID STRENGTH CONCRETE PAVEMENT	1,068.00	55.00	1,123.00	SQYD	1,123.00	\$84.04	\$94,376.92
		0001	0070	6161005	CONSTRUCTION SIGNS	658.00	-150.00	508.00	SQFT	508.00	\$6.30	\$3,200.40
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$47.25	\$189.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	20.00	-5.00	15.00	EA	15.00	\$15.75	\$236.25
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$78.75	\$787.50
		0001	0110	6161033	DIRECTIONAL INDICATOR BARRICADE	15.00	-15.00	0.00	EA	0.00	\$10.50	\$0.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-1.00	3.00	EA	3.00	\$1,050.00	\$3,150.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$46,215.08	\$46,215.08
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	541.00	39.00	580.00	LF	580.00	\$0.63	\$365.40
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,074.00	526.00	1,600.00	LF	1,600.00	\$0.63	\$1,008.00
		0001	0160	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24.00	0.00	24.00	LF	24.00	\$8.40	\$201.60
		0001	0165	6240104A	SEPARATION GEOTEXTILE	1,068.00	55.00	1,123.00	SQYD	1,123.00	\$2.24	\$2,515.52
		0001	5001	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	0.00	1.00	1.00	EA	1.00	\$2,585.00	\$2,585.00
		<b>Project JSEM0003 - Total Value Posted to Date as of Report Generated Date</b>										
<b>220415-H09 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$206,792.57</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
JSEM0003	0070	July 22, 2022	412	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		0.000	Rte AB East	1.00	12.50			12.50		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.189	I55 SB to Bus. 61	27.69	1.00	Detour assembly 50B	27.69	27.69		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.997	Rte A West	27.69	1.00	Detour assembly 50B	27.69	27.69		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		7.965	Rte M West	27.69	1.00	Detour assembly 50B	27.69	27.69		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		1.724	Rte M West	27.69	1.00	Detour assembly 50A	27.69	27.69		
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		1.817	Rte AB East	1.00	16.00			16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.914	Rte AB East	1.00	16.00			16.00		
				WO16-2 30x24 5.00 XXX FEET (PLAQUE)		1.914	Rte AB East	1.00	5.00			5.00		
				WO20-2 48x48 16.00 DETOUR AHEAD		117.235	I55 SB	1.00	16.00			16.00		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		117.606	I55 SB	27.69	1.00	Detour assembly 50A	27.69	27.69		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		118.886	I55 SB	27.69	1.00	Detour assembly 50A	27.69	27.69		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		119.536	I55 SB	27.69	1.00	Detour assembly 50B	27.69	27.69		
				R11-2 48x30 10.00 ROAD CLOSED		2.01	Rte AB East	1.00	10.00			10.00		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		4.449	Rte M West	27.69	1.00	Detour assembly 50A	27.69	27.69		
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		5.745	Rte AB West	1.00	12.50			12.50		
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		69.543	Mo 77 North	27.69	1.00	Detour assembly 50A	27.69	27.69		
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		7.122	Rte AB West	1.00	16.00			16.00		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.227	Rte AB West	1.00	16.00			16.00		
				WO16-2 30x24 5.00 XXX FEET (PLAQUE)		7.227	Rte AB West	1.00	5.00			5.00		
				R11-2 48x30 10.00 ROAD CLOSED		7.347	Rte AB West	1.00	10.00			10.00		
		Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		7.597	Rte M West	27.69	1.00	Detour assembly 50A	27.69	27.69				
		September 8, 2022	96	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.129	Rte AB	2.00	16.00			32.00		
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.129	Rte AB	2.00	16.00			32.00		
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		2.129	Rte AB	2.00	16.00			32.00		
		<b>0070 - Total</b>												<b>507.9</b>



## Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 220415-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSEM0003	0040	FURNISHING ROCK BASE MATERIAL	Overrun	Overrun	1	Aug 2, 2022	SYSTEM	(\$957.55)	
					3	Oct 15, 2022	SYSTEM	\$957.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.41000 - 17.41000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
			<b>Overrun - Total</b>			<b>\$0.00</b>			
			<b>0040 - Total</b>			<b>\$0.00</b>			
			0050	0050	PLACING ROCK BASE	Overrun	Overrun	1	Aug 2, 2022
3	Oct 15, 2022	SYSTEM						\$415.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.55000 - 7.55000, 'is applied (if non-zero).
<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>						<b>\$0.00</b>			
<b>0050 - Total</b>						<b>\$0.00</b>			
0055	0055	MISC. AGGREGATE FOR BASE				Material		1	Aug 2, 2022
			1	Aug 2, 2022	SYSTEM			(\$4,424.62)	
			2	Aug 15, 2022	SYSTEM			\$4,424.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			2	Aug 15, 2022	SYSTEM			(\$4,424.62)	
			<b>- Total</b>			<b>\$0.00</b>			
			<b>Material - Total</b>			<b>\$0.00</b>			
			Overrun	Overrun	1	Aug 2, 2022	SYSTEM	(\$2,320.66)	
					3	Oct 15, 2022	SYSTEM	\$2,320.66	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.97000 - 1.97000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
			<b>Overrun - Total</b>			<b>\$0.00</b>			
<b>0055 - Total</b>			<b>\$0.00</b>						
0060	0060	MISC. PAVEMENT REPAIR	Material		2	Aug 15, 2022	SYSTEM	\$94,376.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Aug 15, 2022	SYSTEM	(\$94,376.92)	
					3	Oct 15, 2022	SYSTEM	\$94,376.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ellisc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Oct 15, 2022	SYSTEM	(\$94,376.92)	
			<b>- Total</b>			<b>\$0.00</b>			
			<b>Material - Total</b>			<b>\$0.00</b>			
			Overrun	Overrun	2	Aug 15, 2022	SYSTEM	(\$4,622.20)	
					3	Oct 15, 2022	SYSTEM	\$4,622.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.04000 - 84.04000, 'is applied (if non-zero).
			<b>Overrun - Total</b>			<b>\$0.00</b>			
			<b>Overrun - Total</b>			<b>\$0.00</b>			
<b>0060 - Total</b>			<b>\$0.00</b>						
0070	0070	CONSTRUCTION SIGNS	Material		1	Aug 2, 2022	SYSTEM	\$2,595.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bollis1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					1	Aug 2, 2022	SYSTEM	(\$2,595.60)	
					2	Aug 15, 2022	SYSTEM	\$2,595.60	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 220415-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSEM0003	0070	CONSTRUCTION SIGNS	Material			2022			Estimate Item Adjustment (0004) due to user ellisc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					2	Aug 15, 2022	SYSTEM	(\$2,595.60)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>0070 - Total</b>							<b>\$0.00</b>	
	0080	ADVANCED WARNING RAIL SYSTEM	Material		1	Aug 2, 2022	SYSTEM	\$189.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bollis1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					1	Aug 2, 2022	SYSTEM	(\$189.00)					
					2	Aug 15, 2022	SYSTEM	\$189.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user ellisc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					2	Aug 15, 2022	SYSTEM	(\$189.00)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0080 - Total</b>							<b>\$0.00</b>						
	0090	CHANNELIZER (TRIM LINE)	Material		1	Aug 2, 2022	SYSTEM	\$236.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user bollis1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					1	Aug 2, 2022	SYSTEM	(\$236.25)					
					2	Aug 15, 2022	SYSTEM	\$236.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user ellisc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					2	Aug 15, 2022	SYSTEM	(\$236.25)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0090 - Total</b>							<b>\$0.00</b>						
	0100	TYPE III MOVEABLE BARRICADE	Material		1	Aug 2, 2022	SYSTEM	\$787.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user bollis1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					1	Aug 2, 2022	SYSTEM	(\$787.50)					
					2	Aug 15, 2022	SYSTEM	\$787.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ellisc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					2	Aug 15, 2022	SYSTEM	(\$787.50)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0100 - Total</b>							<b>\$0.00</b>						
	0120	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Aug 2, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user bollis1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					1	Aug 2, 2022	SYSTEM	(\$3,150.00)					
					2	Aug 15, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ellisc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					2	Aug 15, 2022	SYSTEM	(\$3,150.00)					
					<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0120 - Total</b>							<b>\$0.00</b>						
	0140	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Oct 15, 2022	SYSTEM	\$365.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user ellisc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 220415-H09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSEM0003	0140	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Oct 15, 2022	SYSTEM	(\$365.40)				
				<b>- Total</b>							<b>\$0.00</b>	
			<b>Material - Total</b>							<b>\$0.00</b>		
			Overrun	Overrun	3	Oct 15, 2022	SYSTEM	(\$24.57)				
					4	Jan 3, 2023	SYSTEM	\$24.57	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.63000 - 0.63000, 'is applied (if non-zero).			
			<b>Overrun - Total</b>							<b>\$0.00</b>		
			<b>Overrun - Total</b>							<b>\$0.00</b>		
			<b>0140 - Total</b>							<b>\$0.00</b>		
			JSEM0003	0150	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	Oct 15, 2022	SYSTEM	\$1,008.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ellisc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
								3	Oct 15, 2022	SYSTEM	(\$1,008.00)	
<b>- Total</b>							<b>\$0.00</b>					
<b>Material - Total</b>							<b>\$0.00</b>					
Overrun	Overrun	3				Oct 15, 2022	SYSTEM	(\$331.38)				
		4				Jan 3, 2023	SYSTEM	\$331.38	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.63000 - 0.63000, 'is applied (if non-zero).			
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>0150 - Total</b>							<b>\$0.00</b>					
JSEM0003	0165	SEPARATION GEOTEXTILE				Material		1	Aug 2, 2022	SYSTEM	\$2,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bollis1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				1	Aug 2, 2022		SYSTEM	(\$2,515.52)				
				2	Aug 15, 2022		SYSTEM	\$2,515.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user ellisc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				2	Aug 15, 2022		SYSTEM	(\$2,515.52)				
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
			Overrun	Overrun	1	Aug 2, 2022	SYSTEM	(\$123.20)				
					3	Oct 15, 2022	SYSTEM	\$123.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.24000 - 2.24000, 'is applied (if non-zero).			
			<b>Overrun - Total</b>							<b>\$0.00</b>		
			<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>0165 - Total</b>							<b>\$0.00</b>					
JSEM0003	5001	PREF THERMO PVMT MARK, R/R XING	Material		3	Oct 15, 2022	SYSTEM	\$2,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user ellisc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Oct 15, 2022	SYSTEM	(\$2,585.00)				
			<b>- Total</b>							<b>\$0.00</b>		
			<b>Material - Total</b>							<b>\$0.00</b>		
<b>5001 - Total</b>							<b>\$0.00</b>					
<b>JSEM0003 - Total</b>							<b>\$0.00</b>					
<b>Overall - Total</b>							<b>\$0.00</b>					





---

## Contract Adjustments for Contract - 220415-H09

There are no contract adjustments to display for this contract.