



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 1, 2023

<b>Progress Estimate Number</b>  10	<b>Contract ID</b>	220520-C03	<b>Pay Period Start</b>	August 2, 2023	<b>Original Contract Amount</b>	\$2,576,250.00
	<b>Prime Contractor</b>	Comanche Construction, Inc.	<b>Pay Period End</b>	November 1, 2023	<b>Net Change Order Amount</b>	\$354,704.33
					<b>Current Contract Amount</b>	\$2,930,954.33

Approval Date		By User
November 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	yostj1
November 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
November 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2024		23.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date	July 1, 2022	July 1, 2022	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
220520-C03			
Total Posted Items Pay	\$0.00	\$691,808.33	\$691,808.33
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$101,547.76	\$0.00	\$101,547.76
<b>Contract Total Payable This Estimate:</b>	<b>\$101,547.76</b>	<b>\$691,808.33</b>	<b>\$793,356.09</b>

**Items Paid This Estimate Period**  
No Data Available

**Contract Adjustments This Estimate**

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
4605	OTHR--Other Contract Adjustment	yostj1	Material Stockpile for Contingent item work to replace expansion joint bar dams on I-435 SB bridge over the railroad just South of Front Street, bridge number A1683.			\$10,020.00
4606	OTHR--Other Contract Adjustment	yostj1	Material Stockpile for Contingent item work to replace expansion joint on I-70 WB over Manchester Trafficway, bridge number A8256.			\$91,527.76

**Overall - Total**      **\$101,547.76**  
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**  
No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 4, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413240	FAS S303(64)	Job Order Contract for bridge repair	Various	VARIOUS	in various locations in the urban Kansas City District

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J413240			
<b>Posted Item Pay</b>	\$0.00	\$691,808.33	\$691,808.33
<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$691,808.33</b>	<b>\$691,808.33</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$101,547.76	\$0.00	\$101,547.76



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on November 4, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-C03	J413240	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT	1,125,000.00	0.00	1,125,000.00	DLR	0.00	\$1.75	\$0.00
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT	225,000.00	0.00	225,000.00	DLR	215,376.00	\$1.50	\$323,064.00
		0001	0025	6189916	MISC.WEEKEND WORK ADJUSTMENT	150,000.00	0.00	150,000.00	DLR	7,800.00	\$1.80	\$14,040.00
		0001	5001	7039901	MISC.Bridge Barrier Repair	0.00	1.00	1.00	LS	1.00	\$16,039.59	\$16,039.59
		0001	5002	7129901	MISC.Steel Girder Removal	0.00	1.00	1.00	LS	1.00	\$12,383.33	\$12,383.33
		0001	5003	6173602B	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / COMMISSION RETAINED	0.00	237.00	237.00	LF	237.00	\$76.50	\$18,130.50
		0001	5004	6209901		0.00	1.00	1.00	LS	1.00	\$10,916.07	\$10,916.07
		0001	5005	7129901	MISC.Bridge Expansion Joint Replacement	0.00	1.00	1.00	LS	1.00	\$282,391.50	\$282,391.50
		0001	5006	7039901	MISC.Bridge A6251 Barrier Wall Repair	0.00	1.00	1.00	LS	1.00	\$14,843.34	\$14,843.34
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
		<b>Project J413240 - Total Value Posted to Date as of Report Generated Date</b>										
<b>220520-C03 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$691,808.33</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Nov 4, 2023

Contract ID: 220520-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413240	5003	TEMP TRAFFIC BARRIER, CONT FURN/ COMM RET	Material		4	Jan 17, 2023	SYSTEM	\$18,130.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Jan 17, 2023	SYSTEM	(\$18,130.50)						
					5	Feb 2, 2023	SYSTEM	\$18,130.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Feb 2, 2023	SYSTEM	(\$18,130.50)						
					6	Mar 16, 2023	SYSTEM	\$18,130.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Mar 16, 2023	SYSTEM	(\$18,130.50)						
					7	May 16, 2023	SYSTEM	\$18,130.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	May 16, 2023	SYSTEM	(\$18,130.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
5003 - Total								\$0.00						
J413240 - Total								\$0.00						
Overall - Total								\$0.00						



## Contract Adjustments for Contract - 220520-C03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
1	J4I3240	Other Contract Adjustment	OTHR	\$15,000.00	100	Oct 17, 2022	yostj1	This contract adjustment provides prompt payment to the contractor for work performed between 8/17 and 8/19 to repair a concrete barrier wall on 169 SB near Horizons Parkway on Bridge A2816. This prompt payment will be removed and paid in full on a contingent line number once the change order has been processed.
		Other Contract Adjustment	OTHR	\$50,000.00	100	Oct 17, 2022	yostj1	This contract adjustment provides prompt payment to the contractor for work performed between 8/25 and 8/27 to remove the damaged girder on the Barry Road bridge (L0873) over Route 169 and permanently close WB lane 3 on Barry Road. This prompt payment will be removed and paid in full on a contingent line number once the change order has been processed.
<b>1 - Total</b>					<b>\$65,000.00</b>			
2	J4I3240	Other Contract Adjustment		(\$15,000.00)	100	Dec 2, 2022	sandis1	This negative contract adjustment is being made to retract a contract adjustment that was made on Estimate 1 for prompt payment to the contractor for extra work completed for Work Order 1 (I-635 SB over a drainage ditch near near Horizons Parkway). This extra work is being for under contingent Line No. 5001 on this pay estimate (Estimate 2).
<b>2 - Total</b>					<b>(\$15,000.00)</b>			
3	J4I3240	Other Contract Adjustment		\$98,824.00	100	Jan 3, 2023	sandis1	This contract adjustment is being made to provide prompt payment to the contractor for bridge expansion joint materials that have been installed for Work Order 3 at I-435 WB over the Blue River. Once these materials have been included as a contingent item on a change order and paid for on a future pay estimate, a negative contract adjustment will be made to retract this contract adjustment.
<b>3 - Total</b>					<b>\$98,824.00</b>			
4	J4I3240	Other Contract Adjustment		(\$50,000.00)	100	Jan 17, 2023	sandis1	This negative contract adjust is be made to retract the contract adjustment made on Estimate 0001 to provide prompt payment to contractor for work that was completed but had not been included on a change order. This work is being paid for under Line Numbers 5002, 5003 & 5004 on this Estimate.
<b>4 - Total</b>					<b>(\$50,000.00)</b>			
5	J4I3240	Other Contract Adjustment		\$163,758.04	100	Feb 2, 2023	sandis1	This contract adjustment is being made to provide prompt payment to the contractor for Non-Fixed Unit Cost items associated with Work Order 3 (I-435 WB over the Blue River expansion joint replacement). A contract adjustment was made on a previous pay estimate to provide prompt payment for the expansion joint material costs. This contract adjustment will provide prompt payment for 85% of the remaining Non-Fixed Unit Cost items associated with this work order. Contingent line numbers will be added to the contract for these items on a future change order. Once these contingent line numbers are paid for on a future pay estimate, negative contract adjustments will be made to retract these prompt payment adjustments.
<b>5 - Total</b>					<b>\$163,758.04</b>			
6	J4I3240	Other Contract Adjustment	OTHR	(\$98,824.00)	100	Mar 16, 2023	sandis1	This negative contract adjustment is being made to retract a contract adjustment that was made on Pay Estimate 3 for prompt payment to the contractor for Stored Materials associated with Work Order 3 (I-435 over Blue River Bridge Expansion Joint Replacement). These materials are being paid for as part of Contingent Line No. 5005 on this Pay Estimate (Pay Estimate 6).
		Other Contract Adjustment	OTHR	(\$163,758.04)	100	Mar 16, 2023	sandis1	This negative contract adjustment is being made to retract a contract adjustment that was made on Pay Estimate 5 for prompt payment to the contractor for Extra Work associated with Work Order 3 (I-435 over Blue River Bridge Expansion Joint Replacement). This Extra Work is being paid for as part of Contingent Line No. 5005 on this Pay Estimate (Pay Estimate 6).
<b>6 - Total</b>					<b>(\$262,582.04)</b>			
10	J4I3240	Other Contract Adjustment	OTHR	\$10,020.00	100	Nov 1, 2023	yostj1	Material Stockpile for Contingent item work to replace expansion joint bar dams on I-435 SB bridge over the railroad just South of Front Street, bridge number A1683.
		Other Contract Adjustment	OTHR	\$91,527.76	100	Nov 1, 2023	yostj1	Material Stockpile for Contingent item work to replace expansion joint on I-70 WB over Manchester Trafficway, bridge number A8256.
<b>10 - Total</b>					<b>\$101,547.76</b>			
<b>Overall - Total</b>					<b>\$101,547.76</b>			