



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number <b>15</b>	Contract ID	220520-C05	Pay Period Start	August 2, 2023	Original Contract Amount	\$3,530,578.51
	Prime Contractor	Superior Bowen Asphalt Company, LLC	Pay Period End	August 15, 2023	Net Change Order Amount	\$0.00
					Current Contract Amount	\$3,530,578.51

Approval Date		By User
August 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	martir7
August 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsor2
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2024		25.88%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 15**

	This Estimate	Previous	To Date
220520-C05			
Total Posted Items Pay	\$113,719.75	\$800,040.52	\$913,760.27
Gross Item Adjustments	\$0.00	(\$6,213.15)	(\$6,213.15)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$793,827.37	\$907,547.12
<b>Contract Total Payable This Estimate:</b>	<b>\$113,719.75</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3060	0010	6189916	MISC.NORMAL WORK ADJUSTMENT	DLR	\$1.000	42,465.8	\$42,465.80
	0020	6189916	MISC.NIGHTTIME WORK ADJUSTMENT	DLR	\$1.120	63,619.6	\$71,253.95
<b>Project J4P3060 - Total</b>							<b>\$113,719.75</b>
<b>Overall - Total</b>							<b>\$113,719.75</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3060	FAS S303(65)	Job Order Contract for asphalt pavement repair	Various	VARIOUS	at various locations in Cass, Clay, Jackson, and Platte Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4P3060	<b>Posted Item Pay</b>	\$113,719.75	\$800,040.52	\$913,760.27
	<b>Gross Item Adjustments</b>	\$0.00	(\$6,213.15)	(\$6,213.15)
	<b>Gross Item Pay</b>	<b>\$113,719.75</b>	<b>\$793,827.37</b>	<b>\$907,547.12</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 18, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-C05	J4P3060	0001	0010	6189916	MISC.NORMAL WORK ADJUSTMENT	661,157.02	0.00	661,157.02	DLR	69,469.80	\$1.00	\$69,469.80
			0020	6189916	MISC.NIGHTTIME WORK ADJUSTMENT	1,322,314.05	0.00	1,322,314.05	DLR	753,830.78	\$1.12	\$844,290.47
			0030	6189916	MISC.WEEKEND WORK ADJUSTMENT	1,322,314.05	0.00	1,322,314.05	DLR	0.00	\$1.05	\$0.00
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
<b>Project J4P3060 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$913,760.27</b>
<b>220520-C05 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$913,760.27</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4P3060

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	8/5/23	8/16/23	17,131.85	DLR	MO 291 @ RT P					WO 108
				8/16/23	25,333.95	DLR	MO 291 @ MO 58/Hubach Hill Rd					WO 100
0020	6189916	MISC.	8/14/23	8/16/23	13,021.60	DLR	MO 152 EB at Maplewoods PKWY and MO 1 on ramp to MO 152 EB					WO 109
				8/16/23	50,598.00	DLR	MO 152 WB to N. Brighton Ramp					WO 140

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Contract ID: 220520-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3060	0010	MISC.	Other Item Adjustment	ACAD	8	May 2, 2023	martir7	(\$590.02)	153.50 Tons HMA placed on 4/29/23. 4.1% Virgin AC. WO 117		
								<b>ACAD - Total</b>		<b>(\$590.02)</b>	
								<b>Other Item Adjustment - Total</b>		<b>(\$590.02)</b>	
								<b>0010 - Total</b>		<b>(\$590.02)</b>	
	0020	MISC.	Other Item Adjustment	ACAD	2	Sep 1, 2022	martir7	\$741.30	ACAD - 4.1% Virgin AC - 321.43 tons hot mix asphalt installed on 8/23/22 - WO 106 & 116		
					5	Oct 18, 2022	martir7	\$1,107.44	ACAD 4.1% Virgin AC - 434 Tons Hot Mix Asphalt placed 10/5 - 10/8 - WO 110		
					7	Apr 17, 2023	martir7	(\$3,625.43)	943.2 HMA placed 4/13/23 & 4/14/23. 4.1% Virgin AC. WO's 119 & 120		
					8	May 2, 2023	martir7	(\$1,996.06)	519.30 Tons HMA placed 4/25 - 4/27. 4.1% Virgin AC. WO 123, 127, 104, 112		
					10	Jun 2, 2023	martir7	(\$1,850.38)	ACAD - 4.1% Virgin AC - 481.4 Tons placed 5/16/23 to 5/20/23 - WO's 122 & 130		
					<b>ACAD - Total</b>		<b>(\$5,623.13)</b>				
					<b>Other Item Adjustment - Total</b>		<b>(\$5,623.13)</b>				
	<b>0020 - Total</b>		<b>(\$5,623.13)</b>								
	<b>J4P3060 - Total</b>								<b>(\$6,213.15)</b>		
<b>Overall - Total</b>								<b>(\$6,213.15)</b>			



---

**Contract Adjustments for Contract - 220520-C05**

There are no contract adjustments to display for this contract.