



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2023

Pay Estimate Created Date: November 1, 2023

Progress Estimate Number 20	Contract ID	220520-C05	Pay Period Start	October 16, 2023	Original Contract Amount	\$3,530,578.51
	Prime Contractor	Superior Bowen Asphalt Company, LLC	Pay Period End	November 1, 2023	Net Change Order Amount	\$410,742.92
					Current Contract Amount	\$3,941,321.43

Approval Date			By User
November 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by		martir7
November 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		wilsonr2
November 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2024		49.02%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
220520-C05			
Total Posted Items Pay	\$129,426.08	\$1,802,693.07	\$1,932,119.15
Gross Item Adjustments	(\$2,633.36)	(\$37,262.97)	(\$39,896.33)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$126,792.72	\$1,765,430.10	\$1,892,222.82

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3060	0020	6189916	MISC.NIGHTTIME WORK ADJUSTMENT	DLR	\$ 1.120	115,559	\$129,426.08
Project J4P3060 - Total							\$129,426.08
Overall - Total							\$129,426.08

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3060	0020	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	ACAD - 685.1 Tons HMA placed 10/23/23 - 10/27/23. 4.1% Virgin AC - WO's 107, 121, 139, 143 (\$2633.36)			(\$2,633.36)
Total								(\$2,633.36)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on November 4, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3060	FAS S303(65)	Job Order Contract for asphalt pavement repair	Various	VARIOUS	at various locations in Cass, Clay, Jackson, and Platte Counties

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J4P3060	Posted Item Pay	\$129,426.08	\$1,802,693.07	\$1,932,119.15
	Gross Item Adjustments	(\$2,633.36)	(\$37,262.97)	(\$39,896.33)
	Gross Item Pay	\$126,792.72	\$1,765,430.10	\$1,892,222.82
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-C05	J4P3060	0001	0010	6189916	MISC.NORMAL WORK ADJUSTMENT	661,157.02	0.00	661,157.02	DLR	451,326.80	\$1.00	\$451,326.80
		0001	0020	6189916	MISC.NIGHTTIME WORK ADJUSTMENT	1,322,314.05	0.00	1,322,314.05	DLR	1,309,993.53	\$1.12	\$1,467,192.75
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT	1,322,314.05	0.00	1,322,314.05	DLR	0.00	\$1.05	\$0.00
		0001	5001	6209901	MISC.ADDITIONAL STRIPING	0.00	1.00	1.00	LS	1.00	\$13,599.60	\$13,599.60
		0001	5002	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	0.00	43,658.00	43,658.00	SQYD	0.00	\$7.84	\$0.00
		0001	5003	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	0.00	168.00	168.00	SQYD	0.00	\$128.80	\$0.00
		0001	5004	6209902	MISC.ADDITIONAL STRIPING	0.00	33,226.20	33,226.20	EA	0.00	\$1.00	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
Project J4P3060 - Total Value Posted to Date as of Report Generated Date											\$1,932,119.15	
220520-C05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,932,119.15	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3060

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	10/23/23	10/27/23	70,303.40	DLR	I49 & RT C					WO 121
			10/26/23	10/27/23	21,769.25	DLR	MO 350 @ Blue Ridge					WO 107
			10/27/23	11/1/23	11,142.60	DLR	I49 SB south of Cass Pkwy					WO 139
				11/1/23	12,343.75	DLR	MO 58 east of Prairie Lane					WO 143

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 220520-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3060	0010	MISC.	Other Item Adjustment	ACAD	8	May 2, 2023	martir7	(\$590.02)	153.50 Tons HMA placed on 4/29/23. 4.1% Virgin AC. WO 117	
					16	Sep 6, 2023	martir7	(\$683.42)	ACAD for 177.8 Tons HMA place on 8/5/23. WO's 100 & 108 -683.42	
					19	Oct 16, 2023	martir7	(\$19,322.53)	ACAD - 5027 Tons HMA placed 10/5/23-10/7/23 - 4.1% Virgin AC - WO 101 (\$19,322.53)	
									ACAD - Total	(\$20,595.97)
									Other Item Adjustment - Total	(\$20,595.97)
		0010 - Total								(\$20,595.97)
	0020	MISC.	Other Item Adjustment	ACAD	2	Sep 1, 2022	martir7	\$741.30	ACAD - 4.1% Virgin AC - 321.43 tons hot mix asphalt installed on 8/23/22 - WO 106 & 116	
					5	Oct 18, 2022	martir7	\$1,107.44	ACAD 4.1% Virgin AC - 434 Tons Hot Mix Asphalt placed 10/5 - 10/8 - WO 110	
					7	Apr 17, 2023	martir7	(\$3,625.43)	943.2 HMA placed 4/13/23 & 4/14/23. 4.1% Virgin AC. WO's 119 & 120	
					8	May 2, 2023	martir7	(\$1,996.06)	519.30 Tons HMA placed 4/25 - 4/27. 4.1% Virgin AC. WO 123, 127, 104, 112	
					10	Jun 2, 2023	martir7	(\$1,850.38)	ACAD - 4.1% Virgin AC - 481.4 Tons placed 5/16/23 to 5/20/23 - WO's 122 & 130	
					16	Sep 6, 2023	martir7	(\$7,257.39)	ACAD for 339.8 Tons HMA placed on 8/14/23 WO's 140 & 109. -\$1306.11 ACAD for 1426.90 Tons placed 8/15/23 to 8/19/23 WO's 137,135,136,113,111,114,132,133,102,115. -\$5951.28 Total this estimate \$(7257.39)	
					19	Oct 16, 2023	martir7	(\$3,786.48)	ACAD - 985.1 Tons HMA placed 10/9/23 & 10/10/23. 4.1% Virgin AC - WO's 125 & 129 (\$3,778.79)	
					20	Nov 1, 2023	martir7	(\$2,633.36)	ACAD - 685.1 Tons HMA placed 10/23/23 - 10/27/23. 4.1% Virgin AC - WO's 107, 121, 139, 143 (\$2633.36)	
								Other Item Adjustment - Total	(\$19,300.36)	
	0020 - Total								(\$19,300.36)	
J4P3060 - Total								(\$39,896.33)		
Overall - Total								(\$39,896.33)		



Contract Adjustments for Contract - 220520-C05

There are no contract adjustments to display for this contract.