



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 1, 2022

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 220520-C06 <b>Prime Contractor</b> Realm Construction Inc.	<b>Pay Period Start</b> October 16, 2022 <b>Pay Period End</b> November 1, 2022	<b>Original Contract Amount</b> \$2,133,666.67 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,133,666.67
--------------------------------------	--	--	--

Approval Date		By User
November 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	danieb1
November 1, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
November 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		42.35%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
220520-C06			
Total Posted Items Pay	\$159,779.07	\$743,910.29	\$903,689.36
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$743,910.29	\$903,689.36
<b>Contract Total Payable This Estimate:</b>	<b>\$159,779.07</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3061	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.300	94,305.5	\$122,597.15
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.150	32,332.1	\$37,181.92
<b>Project J4P3061 - Total</b>							<b>\$159,779.07</b>
<b>Overall - Total</b>							<b>\$159,779.07</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3061	FAS S303(66)	Job Order Contract for concrete pavement repair	Various	VARIOUS	at various major routes and interstate locations

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4P3061	<b>Posted Item Pay</b>	\$159,779.07	\$743,910.29	\$903,689.36
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$159,779.07</b>	<b>\$743,910.29</b>	<b>\$903,689.36</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on November 4, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-C06	J4P3061	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,416,666.67	0.00	1,416,666.67	DLR	519,686.75	\$1.30	\$675,592.78
			0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	173,913.04	0.00	173,913.04	DLR	198,344.85	\$1.15	\$228,096.58
			0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	80,000.00	0.00	80,000.00	DLR	0.00	\$1.15	\$0.00
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J4P3061 - Total Value Posted to Date as of Report Generated Date											\$903,689.35	
220520-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$903,689.35	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4P3061

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	10/25/22	10/25/22	19,130.00	DLR	WO 24					152 & North Oak
				10/25/22	20,305.00	DLR	WO 15				7 Hwy & Country Club Drive	
				10/25/22	26,645.75	DLR	WO 20				40 hwy at 70	
				10/25/22	28,224.75	DLR	WO 21				I-70 & Independence Ave	
0020	6189916	MISC.	10/25/22	10/25/22	32,332.10	DLR	WO 16					22ND AND HARRISON RD

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

No Data Available