



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 5	Contract ID 220520-C08 Prime Contractor Capital Electric Line Builders, Inc.	Pay Period Start April 16, 2023 Pay Period End May 1, 2023	Original Contract Amount \$975,373.50 Net Change Order Amount \$0.00 Current Contract Amount \$975,373.50
--------------------------------------	---	---	--

Approval Date		By User
May 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	mccoln1
May 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
May 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
March 31, 2023	March 31, 2023		46.49%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 5, 2022	July 5, 2022	
Open to Traffic Date			
Work Began Date	February 23, 2023	February 23, 2023	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
220520-C08			
Total Posted Items Pay	\$190,060.00	\$263,407.85	\$453,467.85
Gross Item Adjustments	(\$19,353.00)	(\$13,122.60)	(\$32,475.60)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$170,707.00	\$250,285.25	\$420,992.25

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3403	0040	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 3	EA	\$638.000	2	\$1,276.00
	0050	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 4	EA	\$775.000	5	\$3,875.00
	0070	9020213	SIGNAL HEAD, TYPE 3S	EA	\$1,126.000	1	\$1,126.00
	0120	9020514	SIGNAL HEAD, TYPE 4B	EA	\$1,687.000	16	\$26,992.00
	0130	9020833	SH-FLAT SHEET - SIGNAL SIGN	SQFT	\$72.500	120	\$8,700.00
	0140	9020834	SIGNAL SIGN, MOUNTING HARDWARE	EA	\$217.000	13	\$2,821.00
	0150	9029902	MISC."TS2/EV CABINET ASSEMBLY HOUSING (WITHOUT CONTROLLER)	EA	\$17,477.000	5	\$87,385.00
	0320	9109902	MISC.CCTV CAMERA ASSEMBLY, DOME TYPE INSTALLED WITH CABLE	EA	\$5,195.000	2	\$10,390.00
	0350	9109902	MISC.EXISTING CABINET SHIFT	EA	\$1,976.000	2	\$3,952.00
	0430	6169902	MISC. TEMPORARY TRAFFIC CONTROL SETUP 3	EA	\$126.000	1	\$126.00
	0440	6169902	MISC. TEMPORARY TRAFFIC CONTROL SETUP 4	EA	\$464.000	1	\$464.00
	0450	6181000	MOBILIZATION	LS	\$4,797.000	1	\$4,797.00
	0480	9020413	SIGNAL HEAD, TYPE 3C	EA	\$1,160.000	2	\$2,320.00
	0490	9020414	SIGNAL HEAD, TYPE 4C	EA	\$1,387.000	4	\$5,548.00
	0500	9020415	SIGNAL HEAD, TYPE 5C	EA	\$1,487.000	2	\$2,974.00
	0510	9020833	SH-FLAT SHEET - SIGNAL SIGN	SQFT	\$63.000	30	\$1,890.00
0520	9020834	SIGNAL SIGN, MOUNTING HARDWARE	EA	\$226.000	4	\$904.00	
0540	9024975	VIDEO DETECTION SYSTEM	EA	\$23,056.000	1	\$23,056.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 5	Contract ID 220520-C08 Prime Contractor Capital Electric Line Builders, Inc.	Pay Period Start April 16, 2023 Pay Period End May 1, 2023	Original Contract Amount \$975,373.50 Net Change Order Amount \$0.00 Current Contract Amount \$975,373.50
--------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3403	0560	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	LF	\$4.000	90	\$360.00
	0570	9028302	CABLE, 12 AWG 2 CONDUCTOR	LF	\$4.000	120	\$480.00
	0580	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$3.200	195	\$624.00
Project J4P3403 - Total							\$190,060.00
Overall - Total							\$190,060.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3403	0070	SIGNAL HEAD, TYPE 3S	Overrun			-1	\$1,126.00	(\$1,126.00)
	0070	SIGNAL HEAD, TYPE 3S	Material			-6	\$1,126.00	(\$6,756.00)
	0070	SIGNAL HEAD, TYPE 3S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	6	\$1,126.00	\$6,756.00
	0080	SIGNAL HEAD, TYPE 4S	Material			-1	\$1,398.00	(\$1,398.00)
	0080	SIGNAL HEAD, TYPE 4S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$1,398.00	\$1,398.00
	0090	SIGNAL HEAD, TYPE 5S	Material			-5	\$1,537.00	(\$7,685.00)
	0090	SIGNAL HEAD, TYPE 5S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	5	\$1,537.00	\$7,685.00
	0100	SIGNAL HEAD, TYPE 4C	Material			-1	\$1,348.00	(\$1,348.00)
	0100	SIGNAL HEAD, TYPE 4C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1	\$1,348.00	\$1,348.00
	0120	SIGNAL HEAD, TYPE 4B	Material			-34	\$1,687.00	(\$57,358.00)
	0120	SIGNAL HEAD, TYPE 4B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	34	\$1,687.00	\$57,358.00
	0130	SH-FLAT SHEET - SIGNAL SIGN	Material			-277.5	\$72.50	(\$20,118.75)
	0130	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	277.5	\$72.50	\$20,118.75
	0150	MISC.	Overrun			-1	\$17,477.00	(\$17,477.00)
	0150	MISC.	Material			-7	\$17,477.00	(\$122,339.00)
0150	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	7	\$17,477.00	\$122,339.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 5	Contract ID 220520-C08 Prime Contractor Capital Electric Line Builders, Inc.	Pay Period Start April 16, 2023 Pay Period End May 1, 2023	Original Contract Amount \$975,373.50 Net Change Order Amount \$0.00 Current Contract Amount \$975,373.50
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3403	0160	MISC.	Material			-9	\$1,570.00	(\$14,130.00)
	0160	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	9	\$1,570.00	\$14,130.00
	0170	MISC.	Material			-1	\$394.00	(\$394.00)
	0170	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	1	\$394.00	\$394.00
	0200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material			-8	\$81.00	(\$648.00)
	0200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	8	\$81.00	\$648.00
	0210	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-487	\$35.70	(\$17,385.90)
	0210	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	487	\$35.70	\$17,385.90
	0220	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-175	\$40.00	(\$7,000.00)
	0220	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	175	\$40.00	\$7,000.00
	0240	MISC.	Material			-1	\$3,035.00	(\$3,035.00)
	0240	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	1	\$3,035.00	\$3,035.00
	0260	PULL BOX, PREFORMED CLASS 1	Material			-3	\$1,903.00	(\$5,709.00)
	0260	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	3	\$1,903.00	\$5,709.00
	0310	MISC.	Material			-7	\$2,014.00	(\$14,098.00)
	0310	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	7	\$2,014.00	\$14,098.00
	0320	MISC.	Material			-6	\$5,195.00	(\$31,170.00)
	0320	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	6	\$5,195.00	\$31,170.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 5	Contract ID 220520-C08 Prime Contractor Capital Electric Line Builders, Inc.	Pay Period Start April 16, 2023 Pay Period End May 1, 2023	Original Contract Amount \$975,373.50 Net Change Order Amount \$0.00 Current Contract Amount \$975,373.50
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3403	0330	MISC.	Material			-2	\$7,808.00	(\$15,616.00)
	0330	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	2	\$7,808.00	\$15,616.00
	0350	MISC.	Material			-2	\$1,976.00	(\$3,952.00)
	0350	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	2	\$1,976.00	\$3,952.00
	0360	MISC.	Material			-2	\$4,495.00	(\$8,990.00)
	0360	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user mcclon1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	2	\$4,495.00	\$8,990.00
	0430	MISC.	Overrun			-1	\$126.00	(\$126.00)
	0480	SIGNAL HEAD, TYPE 3C	Material			-2	\$1,160.00	(\$2,320.00)
	0480	SIGNAL HEAD, TYPE 3C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$1,160.00	\$2,320.00
	0490	SIGNAL HEAD, TYPE 4C	Material			-4	\$1,387.00	(\$5,548.00)
	0490	SIGNAL HEAD, TYPE 4C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	4	\$1,387.00	\$5,548.00
	0500	SIGNAL HEAD, TYPE 5C	Material			-2	\$1,487.00	(\$2,974.00)
	0500	SIGNAL HEAD, TYPE 5C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	2	\$1,487.00	\$2,974.00
	0510	SH-FLAT SHEET - SIGNAL SIGN	Material			-30	\$63.00	(\$1,890.00)
	0510	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	30	\$63.00	\$1,890.00
	0530	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material			-1	\$16,656.00	(\$16,656.00)
	0530	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	1	\$16,656.00	\$16,656.00
	0540	VIDEO DETECTION SYSTEM	Material			-1	\$23,056.00	(\$23,056.00)
0540	VIDEO DETECTION SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user mcclon1 overriding Payment Estimate Exception 12	1	\$23,056.00	\$23,056.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2023

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number 5	Contract ID 220520-C08 Prime Contractor Capital Electric Line Builders, Inc.	Pay Period Start April 16, 2023 Pay Period End May 1, 2023	Original Contract Amount \$975,373.50 Net Change Order Amount \$0.00 Current Contract Amount \$975,373.50
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3403					on the current Payment Estimate.			
	0560	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material			-90	\$4.00	(\$360.00)
	0560	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	90	\$4.00	\$360.00
	0570	CABLE, 12 AWG 2 CONDUCTOR	Material			-120	\$4.00	(\$480.00)
	0570	CABLE, 12 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	120	\$4.00	\$480.00
	0580	CABLE, 16 AWG 7 CONDUCTOR	Overrun			-195	\$3.20	(\$624.00)
	0590	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	Material			-1	\$6,384.00	(\$6,384.00)
	0590	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	1	\$6,384.00	\$6,384.00
	0600	PULL BOX, PREFORMED CLASS 3	Material			-1	\$3,656.00	(\$3,656.00)
	0600	PULL BOX, PREFORMED CLASS 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user mcclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1	\$3,656.00	\$3,656.00
	0610	BASE, CONCRETE	Material			-1.9	\$2,418.00	(\$4,594.20)
	0610	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	1.9	\$2,418.00	\$4,594.20
Total								(\$19,353.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 4, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3403	FAS S303(30)	ITS Improvements	Various	VARIOUS	at various locations in Kansas City District

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J4P3403	Posted Item Pay	\$190,060.00	\$263,407.85	\$453,467.85
	Gross Item Adjustments	(\$19,353.00)	(\$13,122.60)	(\$32,475.60)
	Gross Item Pay	\$170,707.00	\$250,285.25	\$420,992.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020213, Project Item Line Number 0070, Material Set 902021396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020214, Project Item Line Number 0080, Material Set 902021496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020215, Project Item Line Number 0090, Material Set 902021596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020413, Project Item Line Number 0480, Material Set 902041396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020414, Project Item Line Number 0100, Material Set 902041496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020414, Project Item Line Number 0490, Material Set 902041496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020415, Project Item Line Number 0500, Material Set 902041596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020514, Project Item Line Number 0120, Material Set 902051496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020833, Project Item Line Number 0130, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9020833, Project Item Line Number 0510, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9024283, Project Item Line Number 0530, Material Set 902428396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9024975, Project Item Line Number 0540, Material Set 902497596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9025200, Project Item Line Number 0200, Material Set 902520096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9025300, Project Item Line Number 0210, Material Set 902530096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9027300, Project Item Line Number 0220, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9028208, Project Item Line Number 0560, Material Set 902820896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9028302, Project Item Line Number 0570, Material Set 902830296, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9028621, Project Item Line Number 0590, Material Set 902862196, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9028812, Project Item Line Number 0600, Material Set 902881296, Material 1062PBPF - Pull Box Prefomed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9029100, Project Item Line Number 0610, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9029100, Project Item Line Number 0610, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9029902, Project Item Line Number 0150, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9029902, Project Item Line Number 0160, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9029902, Project Item Line Number 0170, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action	No Remark was entered by Engineer	mcclon1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0902TSXX is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9029902, Project Item Line Number 0240, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9108810, Project Item Line Number 0260, Material Set 910881096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9109902, Project Item Line Number 0310, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9109902, Project Item Line Number 0320, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9109902, Project Item Line Number 0330, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9109902, Project Item Line Number 0350, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3403, Item 9109902, Project Item Line Number 0360, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	mcclon1	Overridden
Estimate Exception Type: Item Overrun: Contract 220520-C08, Contract Project J4P3403, Project Item Line Number 0070, Contract Line Item Number 0070, Item 9020213, Minor Item.	No Remark was entered by Engineer	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-C08, Contract Project J4P3403, Project Item Line Number 0150, Contract Line Item Number 0150, Item 9029902, Minor Item.	No Remark was entered by Engineer	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-C08, Contract Project J4P3403, Project Item Line Number 0430, Contract Line Item Number 0430, Item 6169902, Minor Item.	No Remark was entered by Engineer	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-C08, Contract Project J4P3403, Project Item Line Number 0580, Contract Line Item Number 0580, Item 9028311, Minor Item.	No Remark was entered by Engineer	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-C08, Contract Project J4P3403, Project Item Line Number 0210, Contract Line Item Number 0210, Item 9025300, Minor Item.	No Remark was entered by Engineer	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-C08, Contract Project J4P3403, Project Item Line Number 0220, Contract Line Item Number 0220, Item 9027300, Minor Item.	No Remark was entered by Engineer	mcclon1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220520-C08	J4P3403		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,310.00	\$0.00
			0001	0020	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 1	3.00	0.00	3.00	EA	2.00	\$126.00	\$252.00
			0001	0030	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 2	3.00	0.00	3.00	EA	1.00	\$453.00	\$453.00
			0001	0040	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 3	25.00	0.00	25.00	EA	12.00	\$638.00	\$7,656.00
			0001	0050	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP 4	16.00	0.00	16.00	EA	14.00	\$775.00	\$10,850.00
			0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$86,289.00	\$0.00
			0030	0070	9020213	SIGNAL HEAD, TYPE 3S	5.00	0.00	5.00	EA	6.00	\$1,126.00	\$6,756.00
			0030	0080	9020214	SIGNAL HEAD, TYPE 4S	1.00	0.00	1.00	EA	1.00	\$1,398.00	\$1,398.00
			0030	0090	9020215	SIGNAL HEAD, TYPE 5S	7.00	0.00	7.00	EA	5.00	\$1,537.00	\$7,685.00
			0030	0100	9020414	SIGNAL HEAD, TYPE 4C	3.00	0.00	3.00	EA	1.00	\$1,348.00	\$1,348.00
			0030	0110	9020513	SIGNAL HEAD, TYPE 3B	1.00	0.00	1.00	EA	0.00	\$1,437.00	\$0.00
			0030	0120	9020514	SIGNAL HEAD, TYPE 4B	41.00	0.00	41.00	EA	34.00	\$1,687.00	\$57,358.00
			0030	0130	9020833	SH-FLAT SHEET - SIGNAL SIGN	338.00	0.00	338.00	SQFT	277.50	\$72.50	\$20,118.75
			0030	0140	9020834	SIGNAL SIGN, MOUNTING HARDWARE	45.00	0.00	45.00	EA	33.00	\$217.00	\$7,161.00
			0030	0150	9029902	MISC. TS2/EV CABINET ASSEMBLY HOUSING (WITHOUT CONTROLLER)	6.00	0.00	6.00	EA	7.00	\$17,477.00	\$122,339.00
			0030	0160	9029902	MISC.NEW MMU2 IN EXISTING CONTROLLER ASSEMBLIES	11.00	0.00	11.00	EA	9.00	\$1,570.00	\$14,130.00
			0030	0170	9029902	MISC.SIGNAL HEAD LENS ONLY REPLACEMENT	1.00	0.00	1.00	EA	1.00	\$394.00	\$394.00
			0050	0180	9012231	BASE MOUNTED CONTROL STATION 480 VOLT-4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$6,834.00	\$0.00
			0050	0190	9019902	MISC.MISC. {STEP DOWN TRANSFORMER 480V TO 120V 240V}	1.00	0.00	1.00	EA	0.00	\$16,580.00	\$0.00
			0050	0200	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	183.00	0.00	183.00	LF	8.00	\$81.00	\$648.00
			0050	0210	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	449.00	0.00	449.00	LF	487.00	\$35.70	\$17,385.90
			0050	0220	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	90.00	0.00	90.00	LF	175.00	\$40.00	\$7,000.00
			0050	0230	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	2.00	0.00	2.00	EA	0.00	\$6,435.00	\$0.00
			0050	0240	9029902	MISC.COMMISION FURNISHED CABINET INSTALLATION ETC	1.00	0.00	1.00	EA	1.00	\$3,035.00	\$3,035.00
			0050	0250	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	1,770.00	0.00	1,770.00	LF	0.00	\$2.40	\$0.00
			0050	0260	9108810	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	3.00	\$1,903.00	\$5,709.00
			0050	0270	9109901	MISC.Installation of Commision Furnished Tele Communication Equipment	1.00	0.00	1.00	LS	0.00	\$9,581.00	\$0.00
			0050	0280	9109902	MISC.{CCTV POLE FOUNDATION, 70FT MOUNTING HEIGHT INSTALLED}	2.00	0.00	2.00	EA	0.00	\$11,291.00	\$0.00
			0050	0290	9109902	MISC.{CCTV POLE, 70 FT HEIGHT INSTALLED}	2.00	0.00	2.00	EA	0.00	\$28,772.00	\$0.00
			0050	0300	9109902	MISC.{OGL POINT TO POINT WIRELESS RADIO WITH CABLE}	2.00	0.00	2.00	EA	0.00	\$19,791.00	\$0.00
			0050	0310	9109902	MISC.CCTV CAMERA AND RADIO POLE RISER, 20 FT	15.00	0.00	15.00	EA	7.00	\$2,014.00	\$14,098.00
			0050	0320	9109902	MISC.CCTV CAMERA ASSEMBLY, DOME TYPE INSTALLED WITH CABLE	10.00	0.00	10.00	EA	6.00	\$5,195.00	\$31,170.00
			0050	0330	9109902	MISC.CCTV CAMERA ASSEMBLY, TOP MOUNTED WITH CABLE	4.00	0.00	4.00	EA	2.00	\$7,808.00	\$15,616.00
			0050	0340	9109902	MISC.CELL PHONE NETWORK ROUTER AND ALL ASSOCIATED EQUIPMENT	6.00	0.00	6.00	EA	0.00	\$1,173.00	\$0.00
			0050	0350	9109902	MISC.EXISTING CABINET SHIFT	2.00	0.00	2.00	EA	2.00	\$1,976.00	\$3,952.00
			0050	0360	9109902	MISC.EXISTING CABINET SHIFT, CONCRETE BASE	2.00	0.00	2.00	EA	2.00	\$4,495.00	\$8,990.00
			0050	0370	9109902	MISC.OGL BASE WIRELESS RADIO, WITH CABLE	16.00	0.00	16.00	EA	0.00	\$2,458.00	\$0.00
			0050	0380	9109902	MISC.OGL SUBSCRIBER WIRELESS RADIO, WITH CABLE	23.00	0.00	23.00	EA	0.00	\$2,483.00	\$0.00
			0050	0390	9109902	MISC.OGL SWITCH, FURNISH AND INSTALL	15.00	0.00	15.00	EA	0.00	\$1,864.00	\$0.00
			0050	0400	9109902	MISC.SCOUT CCTV LOWERING DEVICE	2.00	0.00	2.00	EA	0.00	\$9,872.00	\$0.00
			0050	0410	9109902	MISC.SCOUT POLE CABINET AND ASSOCIATED EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$6,719.00	\$0.00
			0051	0420	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,253.00	\$0.00
			0051	0430	6169902	MISC. TEMPORARY TRAFFIC CONTROL SETUP 3	1.00	0.00	1.00	EA	3.00	\$126.00	\$378.00
			0051	0440	6169902	MISC. TEMPORARY TRAFFIC CONTROL SETUP 4	1.00	0.00	1.00	EA	1.00	\$464.00	\$464.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-C08	J4P3403	0051	0450	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$4,797.00	\$4,797.00
		0051	0460	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	40.00	0.00	40.00	LF	0.00	\$9.00	\$0.00
		0051	0470	9020215	SIGNAL HEAD, TYPE 5S	-1.00	0.00	-1.00	EA	0.00	\$1.00	\$0.00
		0051	0480	9020413	SIGNAL HEAD, TYPE 3C	2.00	0.00	2.00	EA	2.00	\$1,160.00	\$2,320.00
		0051	0490	9020414	SIGNAL HEAD, TYPE 4C	4.00	0.00	4.00	EA	4.00	\$1,387.00	\$5,548.00
		0051	0500	9020415	SIGNAL HEAD, TYPE 5C	2.00	0.00	2.00	EA	2.00	\$1,487.00	\$2,974.00
		0051	0510	9020833	SH-FLAT SHEET - SIGNAL SIGN	30.00	0.00	30.00	SQFT	30.00	\$63.00	\$1,890.00
		0051	0520	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	4.00	\$226.00	\$904.00
		0051	0530	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$16,656.00	\$16,656.00
		0051	0540	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$23,056.00	\$23,056.00
		0051	0550	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	79.00	0.00	79.00	LF	0.00	\$42.00	\$0.00
		0051	0560	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	90.00	0.00	90.00	LF	90.00	\$4.00	\$360.00
		0051	0570	9028302	CABLE, 12 AWG 2 CONDUCTOR	120.00	0.00	120.00	LF	120.00	\$4.00	\$480.00
		0051	0580	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,450.00	0.00	1,450.00	LF	4,220.00	\$3.20	\$13,504.00
		0051	0590	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	1.00	\$6,384.00	\$6,384.00
		0051	0600	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$3,656.00	\$3,656.00
		0051	0610	9029100	BASE, CONCRETE	1.90	0.00	1.90	CUYD	1.90	\$2,418.00	\$4,594.20
Project J4P3403 - Total Value Posted to Date as of Report Generated Date											\$453,467.85	
220520-C08 Overall - Total Value Posted to Date as of Report Generated Date											\$453,467.85	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3403

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	6169902	MISC. TRAFFIC CONTROL DEVICES	4/26/23	5/1/23	1.00	EA	MO-9 and 72nd					
			4/27/23	5/1/23	1.00	EA	MO-7 @ Colbern					
0050	6169902	MISC. TRAFFIC CONTROL DEVICES	4/17/23	5/1/23	2.00	EA	MO-9@Prairie View					
			4/18/23	5/1/23	1.00	EA	US-169 @ Commercial					
			4/19/23	5/1/23	1.00	EA	US-169 @ MO-92					
			4/20/23	5/1/23	1.00	EA	US-169 @ MO-DD					
0070	9020213	SIGNAL HEAD, TYPE 3S	4/26/23	5/1/23	1.00	EA	MO-9 and 72nd					
0120	9020514	SIGNAL HEAD, TYPE 4B	4/17/23	5/1/23	2.00	EA	MO-9@Prairie View					
			4/18/23	5/1/23	3.00	EA	US-169 @ Commercial					
			4/19/23	5/1/23	4.00	EA	US-169 @ MO-92					
			4/20/23	5/1/23	4.00	EA	US-169 @ MO-DD					
			4/26/23	5/1/23	3.00	EA	MO-9 and 72nd					
0130	9020833	SH-FLAT SHEET - SIGNAL SIGN	4/17/23	5/1/23	15.00	SQFT	MO-9@Prairie View					
			4/18/23	5/1/23	22.50	SQFT	US-169 @ Commercial					
			4/19/23	5/1/23	30.00	SQFT	US-169 @ MO-92					
			4/20/23	5/1/23	30.00	SQFT	US-169 @ MO-DD					
			4/26/23	5/1/23	22.50	SQFT	MO-9 and 72nd					
0140	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4/17/23	5/1/23	2.00	EA	MO-9@Prairie View					
			4/19/23	5/1/23	4.00	EA	US-169 @ MO-92					
			4/20/23	5/1/23	4.00	EA	US-169 @ MO-DD					
			4/26/23	5/1/23	3.00	EA	MO-9 and 72nd					
0150	9029902	MISC.	4/17/23	5/1/23	1.00	EA	MO-9@Prairie View					
			4/18/23	5/1/23	1.00	EA	US-169 @ Commercial					
			4/19/23	5/1/23	1.00	EA	US-169 @ MO-92					
			4/20/23	5/1/23	1.00	EA	US-169 @ MO-DD					
			4/26/23	5/1/23	1.00	EA	MO-9 and 72nd					
0320	9109902	MISC. ITS	4/27/23	5/1/23	2.00	EA	MO-7 and Colbern , US 169 and 68th					
0350	9109902	MISC. ITS	4/19/23	5/1/23	1.00	EA	US-169 @ MO-92					
			4/20/23	5/1/23	1.00	EA	US-169 @ MO-DD					
0430	6169902	MISC. TRAFFIC CONTROL DEVICES	4/24/23	5/1/23	1.00	EA	MO-7 @ 163rd					
0440	6169902	MISC. TRAFFIC CONTROL DEVICES	4/24/23	5/1/23	1.00	EA	MO-7 @ 163rd					
0450	6181000	MOBILIZATION	4/24/23	5/1/23	1.00	LS	MO-7 @ 163rd					
0480	9020413	SIGNAL HEAD, TYPE 3C	4/24/23	5/1/23	2.00	EA	MO-7 @ 163rd					
0490	9020414	SIGNAL HEAD, TYPE 4C	4/24/23	5/1/23	4.00	EA	MO-7 @ 163rd					
0500	9020415	SIGNAL HEAD, TYPE 5C	4/24/23	5/1/23	2.00	EA	MO-7 @ 163rd					
0510	9020833	SH-FLAT SHEET - SIGNAL SIGN	4/24/23	5/1/23	30.00	SQFT	MO-7 @ 163rd					
0520	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4/24/23	5/1/23	4.00	EA	MO-7 @ 163rd					
0540	9024975	VIDEO DETECTION SYSTEM	4/24/23	5/1/23	1.00	EA	MO-7 @ 163rd					
0560	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	4/24/23	5/1/23	90.00	LF	MO-7 @ 163rd					
0570	9028302	CABLE, 12 AWG 2 CONDUCTOR	4/24/23	5/1/23	120.00	LF	MO-7 @ 163rd					
0580	9028311	CABLE, 16 AWG 7 CONDUCTOR	4/26/23	5/1/23	195.00	LF	MO-9 and 72nd					MO-9 and 72nd overrun to feed additional heads

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3403	0070	SIGNAL HEAD, TYPE 3S	Material		3	Apr 3, 2023	SYSTEM	\$5,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Apr 3, 2023	SYSTEM	(\$5,630.00)					
					4	Apr 17, 2023	SYSTEM	\$5,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Apr 17, 2023	SYSTEM	(\$5,630.00)					
					5	May 2, 2023	SYSTEM	\$6,756.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	May 2, 2023	SYSTEM	(\$6,756.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Overrun	Overrun	5	May 2, 2023	SYSTEM	(\$1,126.00)			
					Overrun - Total							(\$1,126.00)	
					Overrun - Total							(\$1,126.00)	
					0070 - Total							(\$1,126.00)	
				0080	SIGNAL HEAD, TYPE 4S	Material		4	Apr 17, 2023	SYSTEM	\$1,398.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
								4	Apr 17, 2023	SYSTEM	(\$1,398.00)		
								5	May 2, 2023	SYSTEM	\$1,398.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
								5	May 2, 2023	SYSTEM	(\$1,398.00)		
								- Total					
	Material - Total							\$0.00					
0080 - Total							\$0.00						
0090	SIGNAL HEAD, TYPE 5S	Material		3	Apr 3, 2023	SYSTEM	\$7,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				3	Apr 3, 2023	SYSTEM	(\$7,685.00)						
				4	Apr 17, 2023	SYSTEM	\$7,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				4	Apr 17, 2023	SYSTEM	(\$7,685.00)						
				5	May 2, 2023	SYSTEM	\$7,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				5	May 2, 2023	SYSTEM	(\$7,685.00)						
				- Total							\$0.00		
				Material - Total							\$0.00		
0090 - Total							\$0.00						
0100	SIGNAL HEAD, TYPE 4C	Material		3	Apr 3, 2023	SYSTEM	\$1,348.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				3	Apr 3, 2023	SYSTEM	(\$1,348.00)						
				4	Apr 17, 2023	SYSTEM	\$1,348.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				4	Apr 17, 2023	SYSTEM	(\$1,348.00)						



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3403	0100	SIGNAL HEAD, TYPE 4C	Material			2023					
					5	May 2, 2023	SYSTEM	\$1,348.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$1,348.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0100 - Total	\$0.00	
	0120	SIGNAL HEAD, TYPE 4B	Material			3	Apr 3, 2023	SYSTEM	\$13,496.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						3	Apr 3, 2023	SYSTEM	(\$13,496.00)		
						4	Apr 17, 2023	SYSTEM	\$30,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						4	Apr 17, 2023	SYSTEM	(\$30,366.00)		
						5	May 2, 2023	SYSTEM	\$57,358.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						5	May 2, 2023	SYSTEM	(\$57,358.00)		
									Material - Total	\$0.00	
									0120 - Total	\$0.00	
0130	SH-FLAT SHEET - SIGNAL SIGN	Material			3	Apr 3, 2023	SYSTEM	\$5,981.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Apr 3, 2023	SYSTEM	(\$5,981.25)			
					4	Apr 17, 2023	SYSTEM	\$11,418.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$11,418.75)			
					5	May 2, 2023	SYSTEM	\$20,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$20,118.75)			
							- Total	\$0.00			
								Material - Total	\$0.00		
								0130 - Total	\$0.00		
0150	MISC.	Material			3	Apr 3, 2023	SYSTEM	\$17,477.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					3	Apr 3, 2023	SYSTEM	(\$17,477.00)			
					4	Apr 17, 2023	SYSTEM	\$34,954.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$34,954.00)			
					5	May 2, 2023	SYSTEM	\$122,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$122,339.00)			
							- Total	\$0.00			
								Material - Total	\$0.00		



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3403	0150	MISC.	Overrun		5	May 2, 2023	SYSTEM	(\$17,477.00)			
								Overrun - Total		(\$17,477.00)	
								Overrun - Total		(\$17,477.00)	
	0150 - Total		(\$17,477.00)								
	0160	MISC.	Material			3	Apr 3, 2023	SYSTEM	\$6,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
						3	Apr 3, 2023	SYSTEM	(\$6,280.00)		
						4	Apr 17, 2023	SYSTEM	\$14,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
						4	Apr 17, 2023	SYSTEM	(\$14,130.00)		
						5	May 2, 2023	SYSTEM	\$14,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
						5	May 2, 2023	SYSTEM	(\$14,130.00)		
						- Total		\$0.00			
						Material - Total		\$0.00			
	0160 - Total		\$0.00								
	0170	MISC.	Material			4	Apr 17, 2023	SYSTEM	\$394.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
						4	Apr 17, 2023	SYSTEM	(\$394.00)		
						5	May 2, 2023	SYSTEM	\$394.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
						5	May 2, 2023	SYSTEM	(\$394.00)		
						- Total		\$0.00			
	Material - Total		\$0.00								
	0170 - Total		\$0.00								
	0200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material			2	Mar 16, 2023	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						2	Mar 16, 2023	SYSTEM	(\$648.00)		
						3	Apr 3, 2023	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						3	Apr 3, 2023	SYSTEM	(\$648.00)		
						4	Apr 17, 2023	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
4						Apr 17, 2023	SYSTEM	(\$648.00)			
5						May 2, 2023	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
5						May 2, 2023	SYSTEM	(\$648.00)			
- Total		\$0.00									
Material - Total		\$0.00									
0200 - Total		\$0.00									
0210	CONDUIT, 3 IN., TRENCH WITH	Material			2	Mar 16, 2023	SYSTEM	\$11,888.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3403	0210	TRACER WIRE	Material		2	Mar 16, 2023	SYSTEM	(\$11,888.10)						
					3	Apr 3, 2023	SYSTEM	\$17,385.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					3	Apr 3, 2023	SYSTEM	(\$17,385.90)						
					4	Apr 17, 2023	SYSTEM	\$17,385.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					4	Apr 17, 2023	SYSTEM	(\$17,385.90)						
					5	May 2, 2023	SYSTEM	\$17,385.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$17,385.90)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	3	Apr 3, 2023	SYSTEM	(\$1,356.60)		
					Overrun - Total								(\$1,356.60)	
					Overrun - Total								(\$1,356.60)	
					0210 - Total								(\$1,356.60)	
					0220		CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		2	Mar 16, 2023	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										2	Mar 16, 2023	SYSTEM	(\$3,600.00)	
3	Apr 3, 2023	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
3	Apr 3, 2023	SYSTEM	(\$7,000.00)											
4	Apr 17, 2023	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
4	Apr 17, 2023	SYSTEM	(\$7,000.00)											
5	May 2, 2023	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
5	May 2, 2023	SYSTEM	(\$7,000.00)											
- Total										\$0.00				
Material - Total										\$0.00				
		Overrun	Overrun	3						Apr 3, 2023	SYSTEM	(\$3,400.00)		
Overrun - Total										(\$3,400.00)				
Overrun - Total										(\$3,400.00)				
0220 - Total										(\$3,400.00)				
0240		MISC.	Material							3	Apr 3, 2023	SYSTEM	\$3,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					3	Apr 3, 2023	SYSTEM	(\$3,035.00)						
					4	Apr 17, 2023	SYSTEM	\$3,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					4	Apr 17, 2023	SYSTEM	(\$3,035.00)						
					5	May 2, 2023	SYSTEM	\$3,035.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3403	0240	MISC.	Material			2023			Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$3,035.00)						
					- Total				\$0.00					
					Material - Total				\$0.00					
					0240 - Total				\$0.00					
					0260	PULL BOX, PREFORMED CLASS 1	Material			2	Mar 16, 2023	SYSTEM	\$5,709.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										2	Mar 16, 2023	SYSTEM	(\$5,709.00)	
										3	Apr 3, 2023	SYSTEM	\$5,709.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
										3	Apr 3, 2023	SYSTEM	(\$5,709.00)	
										4	Apr 17, 2023	SYSTEM	\$5,709.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
	4	Apr 17, 2023	SYSTEM	(\$5,709.00)										
	5	May 2, 2023	SYSTEM	\$5,709.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
	5	May 2, 2023	SYSTEM	(\$5,709.00)										
- Total				\$0.00										
Material - Total				\$0.00										
0260 - Total				\$0.00										
0310	MISC. ITS	Material			2	Mar 16, 2023	SYSTEM	\$10,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					2	Mar 16, 2023	SYSTEM	(\$10,070.00)						
					3	Apr 3, 2023	SYSTEM	\$12,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					3	Apr 3, 2023	SYSTEM	(\$12,084.00)						
					4	Apr 17, 2023	SYSTEM	\$14,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					4	Apr 17, 2023	SYSTEM	(\$14,098.00)						
					5	May 2, 2023	SYSTEM	\$14,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$14,098.00)						
				- Total				\$0.00						
				Material - Total				\$0.00						
0310 - Total				\$0.00										
0320	MISC. ITS	Material			2	Mar 16, 2023	SYSTEM	\$15,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					2	Mar 16, 2023	SYSTEM	(\$15,585.00)						
					3	Apr 3, 2023	SYSTEM	\$15,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					3	Apr 3, 2023	SYSTEM	(\$15,585.00)						



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3403	0320	MISC. ITS	Material		4	Apr 17, 2023	SYSTEM	\$20,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					4	Apr 17, 2023	SYSTEM	(\$20,780.00)						
					5	May 2, 2023	SYSTEM	\$31,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$31,170.00)						
									- Total			\$0.00		
									Material - Total			\$0.00		
									0320 - Total			\$0.00		
					0330	MISC. ITS	Material			2	Mar 16, 2023	SYSTEM	\$7,808.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										2	Mar 16, 2023	SYSTEM	(\$7,808.00)	
										3	Apr 3, 2023	SYSTEM	\$15,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
3	Apr 3, 2023	SYSTEM	(\$15,616.00)											
4	Apr 17, 2023	SYSTEM	\$15,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
4	Apr 17, 2023	SYSTEM	(\$15,616.00)											
5	May 2, 2023	SYSTEM	\$15,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
5	May 2, 2023	SYSTEM	(\$15,616.00)											
				- Total								\$0.00		
				Material - Total								\$0.00		
				0330 - Total			\$0.00							
0350	MISC. ITS	Material			5	May 2, 2023	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$3,952.00)						
									- Total		\$0.00			
									Material - Total		\$0.00			
				0350 - Total			\$0.00							
0360	MISC. ITS	Material			2	Mar 16, 2023	SYSTEM	\$8,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					2	Mar 16, 2023	SYSTEM	(\$8,990.00)						
					3	Apr 3, 2023	SYSTEM	\$8,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					3	Apr 3, 2023	SYSTEM	(\$8,990.00)						
					4	Apr 17, 2023	SYSTEM	\$8,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					4	Apr 17, 2023	SYSTEM	(\$8,990.00)						
					5	May 2, 2023	SYSTEM	\$8,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user mcclon1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					5	May 2, 2023	SYSTEM	(\$8,990.00)						
									- Total			\$0.00		
									Material - Total			\$0.00		
				0360 - Total			\$0.00							



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3403	0360	MISC. ITS	Material			2023				
				- Total				\$0.00		
				Material - Total				\$0.00		
	0360 - Total								\$0.00	
	0430	MISC. TRAFFIC CONTROL DEVICES	Overrun	Overrun	4	Apr 17, 2023	SYSTEM	(\$126.00)		
					5	May 2, 2023	SYSTEM	(\$126.00)		
					Overrun - Total				(\$252.00)	
					Overrun - Total				(\$252.00)	
					0430 - Total					
	0480	SIGNAL HEAD, TYPE 3C	Material		5	May 2, 2023	SYSTEM	\$2,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user mclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$2,320.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0480 - Total								\$0.00	
	0490	SIGNAL HEAD, TYPE 4C	Material		5	May 2, 2023	SYSTEM	\$5,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user mclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$5,548.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0490 - Total								\$0.00	
	0500	SIGNAL HEAD, TYPE 5C	Material		5	May 2, 2023	SYSTEM	\$2,974.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user mclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$2,974.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0500 - Total								\$0.00	
	0510	SH-FLAT SHEET - SIGNAL SIGN	Material		5	May 2, 2023	SYSTEM	\$1,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user mclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$1,890.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0510 - Total								\$0.00	
	0530	CONTROLLER ASSEMBLY HOUSING,	Material		4	Apr 17, 2023	SYSTEM	\$16,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				4	Apr 17, 2023	SYSTEM	(\$16,656.00)			
				5	May 2, 2023	SYSTEM	\$16,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user mclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				5	May 2, 2023	SYSTEM	(\$16,656.00)			
- Total						\$0.00				
Material - Total						\$0.00				
0530 - Total								\$0.00		
0540	VIDEO DETECTION	Material		5	May 2, 2023	SYSTEM	\$23,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user mclon1 overriding Payment		



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3403	0540	SYSTEM	Material						Estimate Exception 12 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$23,056.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				0540 - Total					\$0.00		
	0560	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		5	May 2, 2023	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$360.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				0560 - Total					\$0.00		
	0570	CABLE, 12 AWG 2 CONDUCTOR	Material		5	May 2, 2023	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$480.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				0570 - Total					\$0.00		
	0580	CABLE, 16 AWG 7 CONDUCTOR	Material		3	Apr 3, 2023	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					3	Apr 3, 2023	SYSTEM	(\$2,400.00)			
					4	Apr 17, 2023	SYSTEM	\$12,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$12,880.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
					Overrun	Overrun	4	Apr 17, 2023	SYSTEM	(\$8,240.00)	
							5	May 2, 2023	SYSTEM	(\$624.00)	
				Overrun - Total					(\$8,864.00)		
				Overrun - Total					(\$8,864.00)		
0580 - Total					(\$8,864.00)						
	0590	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Material		4	Apr 17, 2023	SYSTEM	\$6,384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$6,384.00)			
					5	May 2, 2023	SYSTEM	\$6,384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					5	May 2, 2023	SYSTEM	(\$6,384.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
0590 - Total					\$0.00						
	0600	PULL BOX, PREFORMED CLASS 3	Material		4	Apr 17, 2023	SYSTEM	\$3,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					4	Apr 17, 2023	SYSTEM	(\$3,656.00)			



Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 220520-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3403	0600	PULL BOX, PREFORMED CLASS 3	Material		5	May 2, 2023	SYSTEM	\$3,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user mclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$3,656.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0600 - Total								\$0.00	
	0610	BASE, CONCRETE	Material		3	Apr 3, 2023	SYSTEM	\$4,594.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					3	Apr 3, 2023	SYSTEM	(\$4,594.20)		
					4	Apr 17, 2023	SYSTEM	\$4,594.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user mclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					4	Apr 17, 2023	SYSTEM	(\$4,594.20)		
					5	May 2, 2023	SYSTEM	\$4,594.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user mclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					5	May 2, 2023	SYSTEM	(\$4,594.20)		
					- Total					
	Material - Total								\$0.00	
	0610 - Total								\$0.00	
J4P3403 - Total								(\$32,475.60)		
Overall - Total								(\$32,475.60)		



Contract Adjustments for Contract - 220520-C08

There are no contract adjustments to display for this contract.