



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2022

Pay Estimate Created Date: October 3, 2022

Progress Estimate Number 2	Contract ID 220520-F05 Prime Contractor Reinhold Electric, Inc.	Pay Period Start September 16, 2022 Pay Period End September 30, 2022	Original Contract Amount \$94,300.00 Net Change Order Amount \$0.00 Current Contract Amount \$94,300.00
--------------------------------------	--	--	--

Approval Date		By User
October 3, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	norton1
October 3, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
October 4, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		11.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 1, 2022	July 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
220520-F05			
Total Posted Items Pay	\$10,695.00	\$0.00	\$10,695.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$10,695.00
Contract Total Payable This Estimate:	\$10,695.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6M0281	0010	6189916	MISC.Adjustment Factor	DLR	\$1.150	9,300	\$10,695.00
Project J6M0281 - Total							\$10,695.00
Overall - Total							\$10,695.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 5, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M0281		Job Order Contract for signal detection	Various	VARIOUS	in the SL district

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6M0281	Posted Item Pay	\$10,695.00	\$0.00	\$10,695.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$10,695.00	\$0.00	\$10,695.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 5, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F05	J6M0281	0001	0010	6189916	MISC.Adjustment Factor	82,000.00	0.00	82,000.00	DLR	9,300.00	\$1.15	\$10,695.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J6M0281 - Total Value Posted to Date as of Report Generated Date											\$10,695.00	
220520-F05 Overall - Total Value Posted to Date as of Report Generated Date											\$10,695.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6M0281

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments		
0010	6189916	MISC.	9/13/22	9/29/22	800.00	DLR	NB Rte BB at Hwy 30					WO #01 - 1 Category 1 traffic control - NB Rte BB at Hwy 30		
				9/29/22	800.00	DLR	NB Rte BB at Hwy 30				WO #01 - 1 Category 3 traffic control - NB Rte BB at Hwy 30			
				9/29/22	1,500.00	DLR	NB Rte BB at Hwy 30				WO #01 - 2 6x30' loop detectors installed - NB Rte BB at Hwy 30			
			9/14/22	9/29/22	750.00	DLR	EB Hwy 30 at I-270			WO #03 - 1 6x30' Loop detector installed - EB Hwy 30 at I-270				
				9/29/22	750.00	DLR	SB Hwy 61/67 at Beffa St.			WO #02 - 1 6x30' Loop detector installed - SB Hwy 61/67 at Beffa St.				
				9/29/22	800.00	DLR	EB Hwy 30 at I-270			WO #03 - 1 Category 1 traffic control - EB Hwy 30 at I-270				
			9/15/22	9/29/22	800.00	DLR	SB Hwy 61/67 at Beffa St.			WO #02 - 1 Category 3 traffic control - SB Hwy 61/67 at Beffa St.				
				9/29/22	800.00	DLR	Military Rd at Hwy 267 (Lemay Ferry Rd)			WO #04 - 1 Category 1 traffic control - Military Rd at Hwy 267 (Lemay Ferry Rd)				
				9/29/22	800.00	DLR	Military Rd at Hwy 267 (Lemay Ferry Rd)			WO #04 - 1 Category 3 traffic control - Military Rd at Hwy 267 (Lemay Ferry Rd)				
						9/29/22	1,500.00	DLR	Military Rd at Hwy 267 (Lemay Ferry Rd)					WO #04 - 2 6x30' Loop detectors installed - Military Rd at Hwy 267 (Lemay Ferry Rd)

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 5, 2022

Contract ID:190215-D05

No Data Available