



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 24	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2023 Pay Period End August 15, 2023	Original Contract Amount \$19,259,152.03 Net Change Order Amount \$52,395.00 Current Contract Amount \$19,311,547.03
---------------------------------------	--------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
August 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	stepr1
August 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	amburs1
August 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2024	July 1, 2024		35.26%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	August 1, 2022	August 1, 2022	
Open to Traffic Date			
Work Began Date	September 15, 2022	September 15, 2022	

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
220520-F10			
Total Posted Items Pay	\$316,754.77	\$6,492,040.20	\$6,808,794.97
Gross Item Adjustments	\$46.00	\$212,299.72	\$212,345.72
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$316,800.77	\$6,704,339.92	\$7,021,140.69

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3255	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1,200,000.000	0.1	\$120,000.00
	0040	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	STA	\$1,270.000	19	\$24,130.00
	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$9.900	959.9	\$9,503.01
	0170	6042020	ADJUSTING BASIN OR INLET	EA	\$1,000.000	1	\$1,000.00
	0180	6044011	PIPE COLLAR, TYPE A	EA	\$1,500.000	2	\$3,000.00
	0240	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	LF	\$140.000	34	\$4,760.00
	0250	6085007	PAVED APPROACH, 7 IN.	SQYD	\$90.000	-37.1	(\$3,339.00)
	0260	6085008	PAVED APPROACH, 8 IN.	SQYD	\$90.000	95	\$8,550.00
	0270	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$46.150	625.4	\$28,862.21
	0280	6089902	MISC.CONCRETE CURB RAMP	EA	\$1,100.000	2	\$2,200.00
	0340	6091052	CURB AND GUTTER TYPE B	LF	\$45.000	830	\$37,350.00
	0380	6099903	MISC.30 IN. MAX. VARIABLE HEIGHT CURB	LF	\$70.000	20	\$1,400.00
	0440	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$290.000	22.7	\$6,583.00
	0450	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$5.500	22.7	\$124.85
	0460	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	SQYD	\$11.000	22.7	\$249.70
	0470	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$10.000	82	\$820.00
	0480	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$13.000	44	\$572.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 24	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2023 Pay Period End August 15, 2023	Original Contract Amount \$19,259,152.03 Net Change Order Amount \$52,395.00 Current Contract Amount \$19,311,547.03
---------------------------------------	--------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3255	0860	7069902	MISC.6.5 FT x 8 FT DRAINAGE FLUME	EA	\$4,575.000	1	\$4,575.00
	1040	8061003	SEDIMENT TRAP EXCAVATION	CUYD	\$110.000	3	\$330.00
	1050	8061004	SEDIMENT TRAP ROCK	CUYD	\$110.000	3	\$330.00
	1110	8069907	MISCPERMANENT SEDIMENT TRAP EXCAVATION	CUYD	\$50.000	4	\$200.00
	1120	8069907	MISCPERMANENT SEDIMENT TRAP ROCK	CUYD	\$50.000	4	\$200.00
	1490	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	LF	\$15.000	26	\$390.00
	1500	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$17.000	37	\$629.00
	1530	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	LF	\$3.000	80	\$240.00
	1540	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	LF	\$1.000	80	\$80.00
	1560	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$1.000	970	\$970.00
	1590	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.500	980	\$1,470.00
	1600	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$1.750	2,590	\$4,532.50
	1630	9028810	PULL BOX, PREFORMED CLASS 1	EA	\$1,280.000	1	\$1,280.00
	1660	9029100	BASE, CONCRETE	CUYD	\$2,200.000	0.88	\$1,936.00
	5003	2022010	REMOVAL OF IMPROVEMENTS	LS	\$812.500	1	\$812.50
	5004	2022010	REMOVAL OF IMPROVEMENTS	LS	\$17,594.000	1	\$17,594.00
5005	2035500	EMBANKMENT IN PLACE	CUYD	\$46.000	770	\$35,420.00	
Project J6S3255 - Total							\$316,754.77
Overall - Total							\$316,754.77

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255	0105	MISC.	Material			-2,058.1	\$97.50	(\$200,664.75)
	0105	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2,058.1	\$97.50	\$200,664.75
	0170	ADJUSTING BASIN OR INLET	Overrun			-1	\$1,000.00	(\$1,000.00)
	0180	PIPE COLLAR, TYPE A	Material			-2	\$1,500.00	(\$3,000.00)
	0180	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00
	0250	PAVED APPROACH, 7 IN.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',90.00000 - 90.00000, 'is applied (if non-zero).	32.2	\$90.00	\$2,898.00
	0480	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-44	\$13.00	(\$572.00)
	0480	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-558	\$13.00	(\$7,254.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 24	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2023 Pay Period End August 15, 2023	Original Contract Amount \$19,259,152.03 Net Change Order Amount \$52,395.00 Current Contract Amount \$19,311,547.03
---------------------------------------	--------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255	0480	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	558	\$13.00	\$7,254.00
	0490	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-203	\$5.50	(\$1,116.50)
	0490	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	203	\$5.50	\$1,116.50
	0530	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-1	\$1,680.00	(\$1,680.00)
	0530	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$1,680.00	\$1,680.00
	0920	PRECAST CONCRETE MANHOLE - 48 IN.	Material			-8	\$600.00	(\$4,800.00)
	0920	PRECAST CONCRETE MANHOLE - 48 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	8	\$600.00	\$4,800.00
	0940	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			-43	\$370.00	(\$15,910.00)
	0940	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	43	\$370.00	\$15,910.00
	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			-1	\$410.00	(\$410.00)
	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	1	\$410.00	\$410.00
	0970	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material			-8	\$685.00	(\$5,480.00)
	0970	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	8	\$685.00	\$5,480.00
	0980	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-10	\$930.00	(\$9,300.00)
	0980	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	10	\$930.00	\$9,300.00
	0990	15 IN. OR ALLOWED	Material			-2	\$990.00	(\$1,980.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 24	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2023 Pay Period End August 15, 2023	Original Contract Amount \$19,259,152.03 Net Change Order Amount \$52,395.00 Current Contract Amount \$19,311,547.03
---------------------------------------	--------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255		SUBSTITUTE GROUP A FLARED END SECTION						
	0990	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	2	\$990.00	\$1,980.00
	1030	SEEDING - COOL SEASON GRASSES	Material			-0.8	\$3,500.00	(\$2,800.00)
	1030	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	0.8	\$3,500.00	\$2,800.00
	1180	LUMINAIRE, LED-A	Material			-5	\$460.00	(\$2,300.00)
	1180	LUMINAIRE, LED-A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	5	\$460.00	\$2,300.00
	1190	LUMINAIRE, LED-C	Material			-74	\$662.00	(\$48,988.00)
	1190	LUMINAIRE, LED-C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	74	\$662.00	\$48,988.00
	1370	SH-FLAT SHEET - SIGNAL SIGN	Material			-30	\$38.00	(\$1,140.00)
	1370	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	30	\$38.00	\$1,140.00
	1390	POST, SIGNAL 8 FT.	Material			-3	\$940.00	(\$2,820.00)
	1390	POST, SIGNAL 8 FT.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	3	\$940.00	\$2,820.00
	1400	POST, SIGNAL 15 FT.	Material			-1	\$1,050.00	(\$1,050.00)
	1400	POST, SIGNAL 15 FT.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	1	\$1,050.00	\$1,050.00
	1410	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material			-1	\$8,896.00	(\$8,896.00)
	1410	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	1	\$8,896.00	\$8,896.00
	1430	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Material			-1	\$12,792.00	(\$12,792.00)
	1430	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	1	\$12,792.00	\$12,792.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 24	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2023 Pay Period End August 15, 2023	Original Contract Amount \$19,259,152.03 Net Change Order Amount \$52,395.00 Current Contract Amount \$19,311,547.03
---------------------------------------	--------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255	1440	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material			-3	\$12,999.00	(\$38,997.00)
	1440	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	3	\$12,999.00	\$38,997.00
	1450	POST, TYPE C, 55 FT. ARM	Material			-1	\$15,103.00	(\$15,103.00)
	1450	POST, TYPE C, 55 FT. ARM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	1	\$15,103.00	\$15,103.00
	1470	POST, TYPE B, LONGEST ARM 50 FT. OR 15.2 M	Material			-2	\$23,558.00	(\$47,116.00)
	1470	POST, TYPE B, LONGEST ARM 50 FT. OR 15.2 M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	2	\$23,558.00	\$47,116.00
	1630	PULL BOX, PREFORMED CLASS 1	Overrun			-1	\$1,280.00	(\$1,280.00)
	1660	BASE, CONCRETE	Material			-58.74	\$2,200.00	(\$129,228.00)
	1660	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	58.74	\$2,200.00	\$129,228.00
	1680	MISC.	Material			-17	\$990.00	(\$16,830.00)
	1680	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	17	\$990.00	\$16,830.00
	1690	MISC.	Material			-1	\$20,880.00	(\$20,880.00)
	1690	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	1	\$20,880.00	\$20,880.00
	1710	MISC.	Material			-4	\$27,700.00	(\$110,800.00)
	1710	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	4	\$27,700.00	\$110,800.00
	1750	MISC.	Material			-5	\$240.00	(\$1,200.00)
	1750	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	5	\$240.00	\$1,200.00
	1910	MISC.	Material			-1	\$900.00	(\$900.00)
	1910	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	1	\$900.00	\$900.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2023

Pay Estimate Created Date: August 16, 2023

Progress Estimate Number 24	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2023 Pay Period End August 15, 2023	Original Contract Amount \$19,259,152.03 Net Change Order Amount \$52,395.00 Current Contract Amount \$19,311,547.03
---------------------------------------	--------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255	5005	EMBANKMENT IN PLACE	Material			-770	\$46.00	(\$35,420.00)
	5005	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	770	\$46.00	\$35,420.00
Total								\$46.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3255	FAF 340-1(19)	Coldmill, resurface, ADA, and signing improvements	340	ST LOUIS	from Lea Oak to I-270

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3255	Posted Item Pay	\$316,754.77	\$6,492,040.20	\$6,808,794.97
	Gross Item Adjustments	\$46.00	\$212,299.72	\$212,345.72
	Gross Item Pay	\$316,800.77	\$6,704,339.92	\$7,021,140.69
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 2035500, Project Item Line Number 5005, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 4019910, Project Item Line Number 0105, Material Set 401991096, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 6044011, Project Item Line Number 0180, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 6131015, Project Item Line Number 0480, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 6131018, Project Item Line Number 0490, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 6141121, Project Item Line Number 0530, Material Set 614112196, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7310048, Project Item Line Number 0920, Material Set 731004896, Material 1033MHRCPK - Precast Conc Manhole, Acceptance Action Generic 1033MHRCPK is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7311022, Project Item Line Number 0940, Material Set 731102296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7311042, Project Item Line Number 0960, Material Set 731104296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7311053, Project Item Line Number 0970, Material Set 731105396, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7320612A, Project Item Line Number 0980, Material Set 7320612A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7320615A, Project Item Line Number 0990, Material Set 7320615A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 8051000A, Project Item Line Number 1030, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 8051000A, Project Item Line Number 1030, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 8051000A, Project Item Line Number 1030, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9011311, Project Item Line Number 1180, Material Set 9011311, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9011313, Project Item Line Number 1190, Material Set 9011313, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9020833, Project Item Line Number 1370, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9022708, Project Item Line Number 1390, Material Set 902270896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9022708, Project Item Line Number 1390, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9022708, Project Item Line Number 1390, Material Set 902270896, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9022715, Project Item Line Number 1400, Material Set 902271596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9022715, Project Item Line Number 1400, Material Set 902271596, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9022715, Project Item Line Number 1400, Material Set 902271596, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals,	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 0902TSBTZCAB is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9023225, Project Item Line Number 1410, Material Set 902322596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9023245, Project Item Line Number 1430, Material Set 902324596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9023250, Project Item Line Number 1440, Material Set 902325096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9023255, Project Item Line Number 1450, Material Set 902325596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9023350, Project Item Line Number 1470, Material Set 902335096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9029100, Project Item Line Number 1660, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9029902, Project Item Line Number 1680, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9029902, Project Item Line Number 1690, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9029902, Project Item Line Number 1710, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9029902, Project Item Line Number 1750, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9109902, Project Item Line Number 1910, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with the contractor to resolve the exception.	steppr1	Overridden
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6042020, Minor Item.	This will be on a future change order.	steppr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 0480, Contract Line Item Number 0480, Item 6131015, Minor Item.	This will be on a future change order.	steppr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 1630, Contract Line Item Number 1630, Item 9028810, Minor Item.	This will be on a future change order.	steppr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 1150, Contract Line Item Number 1150, Item 6061080, Minor Item.	This will be on a future change order.	steppr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 1160, Contract Line Item Number 1160, Item 6063014, Minor Item.	This will be on a future change order.	steppr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 1890, Contract Line Item Number 1890, Item 9109902, Minor Item.	This will be on a future change order.	steppr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 5006, Contract Line Item Number 5006, Item 6079903, Minor Item.	This will be on a future change order.	steppr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$1,200,000.00	\$600,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	2,052.00	-34.40	2,017.60	CUYD	580.00	\$8.00	\$4,640.00
		0001	0030	2063500	CULVERT CLEANOUT	136.00	0.00	136.00	EA	0.00	\$250.00	\$0.00
		0001	0040	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	568.00	-13.00	555.00	STA	253.50	\$1,270.00	\$321,945.00
		0001	0050	2142000	FURNISHING ROCK FILL	25.00	-2.90	22.10	CUYD	20.10	\$55.00	\$1,105.50
		0001	0060	2143000	PLACING ROCK FILL	25.00	-2.90	22.10	CUYD	20.10	\$55.00	\$1,105.50
		0001	0070	2153000	SHAPING SLOPES, CLASS III	14.00	0.00	14.00	100F	1.60	\$1,200.00	\$1,920.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	37,255.00	190.70	37,445.70	SQYD	20,359.50	\$9.90	\$201,559.05
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	213.00	0.00	213.00	SQYD	190.40	\$11.65	\$2,218.16
		0001	0105	4019910	MISC.BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-1)	4,893.10	-112.00	4,781.10	TONS	2,058.10	\$97.50	\$200,664.75
		0001	0110	4030017	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048F MIX)	1,832.80	0.00	1,832.80	TONS	0.00	\$135.00	\$0.00
		0001	0120	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	14,912.40	0.00	14,912.40	TONS	0.00	\$120.00	\$0.00
		0001	0130	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190C)	17,688.20	0.00	17,688.20	TONS	0.00	\$112.00	\$0.00
		0001	0140	4071007	TACK COAT - LOW OR NON-TRACKING	27,280.00	0.00	27,280.00	GAL	1,088.00	\$2.50	\$2,720.00
		0001	0150	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	1,320.00	0.00	1,320.00	SQYD	40.70	\$128.00	\$5,209.60
		0001	0160	6042010	ADJUSTING MANHOLE	18.00	0.00	18.00	EA	2.00	\$650.00	\$1,300.00
		0001	0170	6042020	ADJUSTING BASIN OR INLET	5.00	0.00	5.00	EA	8.00	\$1,000.00	\$8,000.00
		0001	0180	6044011	PIPE COLLAR, TYPE A	4.00	0.00	4.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0190	6049902	MISC.CONCRETE MANHOLE COLLAR	6.00	0.00	6.00	EA	0.00	\$1,680.00	\$0.00
		0001	0200	6049902	MISC.INLET TOP REPLACEMENT	5.00	0.00	5.00	EA	1.00	\$1,200.00	\$1,200.00
		0001	0210	6081012	TRUNCATED DOMES	5,201.00	0.00	5,201.00	SQFT	1,505.20	\$30.00	\$45,156.00
		0001	0220	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	4.00	0.00	4.00	LF	0.00	\$300.00	\$0.00
		0001	0230	6083006	6 IN. CONCRETE MEDIAN STRIP	1,141.00	0.00	1,141.00	SQYD	291.40	\$120.00	\$34,968.00
		0001	0240	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	537.00	0.00	537.00	LF	34.00	\$140.00	\$4,760.00
		0001	0250	6085007	PAVED APPROACH, 7 IN.	405.00	0.00	405.00	SQYD	400.10	\$90.00	\$36,009.00
		0001	0260	6085008	PAVED APPROACH, 8 IN.	8,720.00	0.00	8,720.00	SQYD	3,748.90	\$90.00	\$337,401.00
		0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	27,695.00	190.70	27,885.70	SQYD	14,597.10	\$46.15	\$673,656.16
		0001	0280	6089902	MISC.CONCRETE CURB RAMP	366.00	0.00	366.00	EA	181.00	\$1,100.00	\$199,100.00
		0001	0290	6089902	MISC.ISLAND TUBULAR MARKERS WHITE	90.00	0.00	90.00	EA	6.00	\$90.00	\$540.00
		0001	0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	449.00	0.00	449.00	LF	429.00	\$37.00	\$15,873.00
		0001	0310	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	10,365.00	1,260.00	11,625.00	LF	5,207.00	\$34.00	\$177,038.00
		0001	0320	6091042	CONCRETE GUTTER TYPE B	143.00	-143.00	0.00	LF	0.00	\$52.00	\$0.00
		0001	0330	6091051	CURB AND GUTTER TYPE A	55.00	0.00	55.00	LF	0.00	\$45.00	\$0.00
		0001	0340	6091052	CURB AND GUTTER TYPE B	3,833.00	0.00	3,833.00	LF	1,997.00	\$45.00	\$89,865.00
		0001	0350	6092013	INTEGRAL CURB TYPE M	93.00	0.00	93.00	LF	0.00	\$55.00	\$0.00
		0001	0360	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	100.00	0.00	100.00	CUYD	0.00	\$61.00	\$0.00
		0001	0370	6096042	PLACING TYPE 2 ROCK DITCH LINER	100.00	0.00	100.00	CUYD	0.00	\$34.00	\$0.00
		0001	0380	6099903	MISC.30 IN. MAX. VARIABLE HEIGHT CURB	4,666.00	0.00	4,666.00	LF	1,896.00	\$70.00	\$132,720.00
		0001	0390	6116010A	SLOPE PROTECTION	47.00	0.00	47.00	SQYD	0.00	\$110.00	\$0.00
		0001	0400	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0410	6122020	REPLACEMENT SAND BARREL	18.00	0.00	18.00	EA	0.00	\$425.00	\$0.00
		0001	0420	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$1,160.00	\$0.00
		0001	0430	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0001	0440	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,648.00	0.00	1,648.00	SQYD	456.50	\$290.00	\$132,385.00
		0001	0450	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,648.00	0.00	1,648.00	SQYD	456.50	\$5.50	\$2,510.75
		0001	0460	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,648.00	0.00	1,648.00	SQYD	456.50	\$11.00	\$5,021.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	0470	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,464.00	0.00	2,464.00	LF	1,447.00	\$10.00	\$14,470.00
		0001	0480	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	486.00	0.00	486.00	EA	558.00	\$13.00	\$7,254.00
		0001	0490	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	1,953.00	0.00	1,953.00	EA	203.00	\$5.50	\$1,116.50
		0001	0500	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING HOT APPLIED POLYMER MODIFIED REPAIR MATERIAL	16,962.00	0.00	16,962.00	LB	0.00	\$4.15	\$0.00
		0001	0510	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	-1.00	0.00	EA	0.00	\$1,985.00	\$0.00
		0001	0520	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	27.00	-1.00	26.00	EA	0.00	\$1,250.00	\$0.00
		0001	0530	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	8.00	0.00	8.00	EA	1.00	\$1,680.00	\$1,680.00
		0001	0540	6143014	MANHOLE FRAME AND COVER, TYPE 4	7.00	0.00	7.00	EA	0.00	\$400.00	\$0.00
		0001	0550	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$2,800.00	\$16,800.00
		0001	0560	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$130,000.00	\$65,000.00
		0001	0570	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,600.00	0.00	3,600.00	LF	0.00	\$20.00	\$0.00
		0001	0580	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$1,840,000.00	\$0.00
		0001	0581	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$1,727,288.00	\$1,295,466.00
		0001	0590	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0600	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	37,995.00	0.00	37,995.00	LF	0.00	\$6.00	\$0.00
		0001	0610	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	2,897.00	0.00	2,897.00	LF	0.00	\$18.00	\$0.00
		0001	0620	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	166.00	0.00	166.00	LF	0.00	\$18.00	\$0.00
		0001	0630	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	267.00	0.00	267.00	EA	0.00	\$250.00	\$0.00
		0001	0640	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$250.00	\$0.00
		0001	0650	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	15.00	0.00	15.00	EA	0.00	\$500.00	\$0.00
		0001	0660	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	650.00	0.00	650.00	EA	0.00	\$50.00	\$0.00
		0001	0680	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	54,681.00	0.00	54,681.00	LF	0.00	\$0.20	\$0.00
		0001	0690	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	105,291.00	0.00	105,291.00	LF	0.00	\$0.25	\$0.00
		0001	0700	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	35,454.00	0.00	35,454.00	LF	0.00	\$0.25	\$0.00
		0001	0710	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,271.00	0.00	1,271.00	LF	0.00	\$1.00	\$0.00
		0001	0720	6207001	PAVEMENT MARKING REMOVAL	17,688.00	0.00	17,688.00	LF	0.00	\$0.75	\$0.00
		0001	0730	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	243.00	0.00	243.00	EA	0.00	\$50.00	\$0.00
		0001	0740	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0750	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	53.00	0.00	53.00	EA	0.00	\$200.00	\$0.00
		0001	0760	6209902	MISC.BIKE LANE BIKE SYMBOL PREFORMED THERMOPLASTIC PAVEMENT MARKING	53.00	0.00	53.00	EA	0.00	\$200.00	\$0.00
		0001	0770	6209902	MISC.CURB REFLECTORS	270.00	0.00	270.00	EA	0.00	\$15.00	\$0.00
		0001	0780	6209903	MISC.CONTRAST PAVEMENT MARKING	9,848.00	0.00	9,848.00	LF	0.00	\$0.89	\$0.00
		0001	0790	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	64,267.70	-683.70	63,584.00	SQYD	13,568.00	\$3.30	\$44,774.40
		0001	0800	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	117,064.00	0.00	117,064.00	SQYD	0.00	\$4.15	\$0.00
		0001	0810	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	282.00	0.00	282.00	SQYD	0.00	\$4.85	\$0.00
		0001	0820	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
		0001	0830	7032002	CLASS B CONCRETE (MISC)	0.70	0.00	0.70	CUYD	0.00	\$825.00	\$0.00
		0001	0840	7061000	REINFORCING STEEL	30.00	0.00	30.00	LB	0.00	\$5.50	\$0.00
		0001	0850	7069902	MISC.6.5 FT x 4 FT DRAINAGE FLUME	4.00	0.00	4.00	EA	0.00	\$2,750.00	\$0.00
		0001	0860	7069902	MISC.6.5 FT x 8 FT DRAINAGE FLUME	2.00	19.00	21.00	EA	19.00	\$4,575.00	\$86,925.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	0870	7209904	MISC.SMALL BLOCK WALL	6,458.00	-4,311.10	2,146.90	SQFT	0.00	\$64.50	\$0.00
		0001	0880	7261012	12 IN. PIPE GROUP A	1,486.00	-42.00	1,444.00	LF	788.00	\$110.00	\$86,680.00
		0001	0890	7261015	15 IN. PIPE GROUP A	88.00	0.00	88.00	LF	47.00	\$112.00	\$5,264.00
		0001	0900	7261018	18 IN. PIPE GROUP A	756.00	20.00	776.00	LF	20.00	\$137.00	\$2,740.00
		0001	0910	7261021	21 IN. PIPE GROUP A	6.00	0.00	6.00	LF	0.00	\$165.00	\$0.00
		0001	0920	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	28.00	-3.00	25.00	FT	8.00	\$600.00	\$4,800.00
		0001	0930	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	6.00	0.00	6.00	FT	0.00	\$620.00	\$0.00
		0001	0940	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	109.00	-4.00	105.00	FT	43.00	\$370.00	\$15,910.00
		0001	0950	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	8.00	-8.00	0.00	FT	0.00	\$480.00	\$0.00
		0001	0960	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	43.00	0.00	43.00	FT	1.00	\$410.00	\$410.00
		0001	0970	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	18.00	0.00	18.00	FT	8.00	\$685.00	\$5,480.00
		0001	0980	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	15.00	-1.00	14.00	EA	10.00	\$930.00	\$9,300.00
		0001	0990	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$990.00	\$1,980.00
		0001	1000	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,060.00	\$0.00
		0001	1010	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	1.00	0.00	1.00	EA	0.00	\$1,585.00	\$0.00
		0001	1020	8031000A	TURF TYPE TALL FESCUE SODDING	26,700.00	0.00	26,700.00	SQYD	15,440.00	\$8.50	\$131,240.00
		0001	1030	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.80	\$3,500.00	\$2,800.00
		0001	1040	8061003	SEDIMENT TRAP EXCAVATION	3.00	0.00	3.00	CUYD	3.00	\$110.00	\$330.00
		0001	1050	8061004	SEDIMENT TRAP ROCK	3.00	0.00	3.00	CUYD	3.00	\$110.00	\$330.00
		0001	1060	8061005	ROCK DITCH CHECK	10,680.00	0.00	10,680.00	LF	60.00	\$11.70	\$702.00
		0001	1070	8061006	ALTERNATE DITCH CHECK	3,300.00	0.00	3,300.00	LF	0.00	\$12.00	\$0.00
		0001	1080	8061007A	CURB INLET CHECK	211.00	0.00	211.00	EA	7.00	\$125.00	\$875.00
		0001	1090	8061016	SEDIMENT REMOVAL	2,128.00	0.00	2,128.00	CUYD	0.00	\$11.00	\$0.00
		0001	1100	8061019	SILT FENCE	48,872.00	0.00	48,872.00	LF	195.00	\$2.25	\$438.75
		0001	1110	8069907	MISCPERMANENT SEDIMENT TRAP EXCAVATION	4.00	0.00	4.00	CUYD	4.00	\$50.00	\$200.00
		0001	1120	8069907	MISCPERMANENT SEDIMENT TRAP ROCK	4.00	0.00	4.00	CUYD	4.00	\$50.00	\$200.00
		0010	1130	6061060	MGS GUARDRAIL	5,863.00	-1,675.00	4,188.00	LF	4,075.00	\$34.00	\$138,550.00
		0010	1140	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	9.00	3.00	12.00	EA	12.00	\$4,000.00	\$48,000.00
		0010	1150	6061080	MGS END ANCHOR	11.00	3.00	14.00	EA	15.00	\$1,500.00	\$22,500.00
		0010	1160	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	0.00	14.00	EA	15.00	\$3,200.00	\$48,000.00
		0020	1170	9011010	RELOCATED POLE	11.00	0.00	11.00	EA	8.00	\$780.00	\$6,240.00
		0020	1180	9011311	LUMINAIRE, LED-A	27.00	0.00	27.00	EA	23.00	\$460.00	\$10,580.00
		0020	1190	9011313	LUMINAIRE, LED-C	91.00	0.00	91.00	EA	91.00	\$662.00	\$60,242.00
		0020	1200	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,969.00	0.00	1,969.00	LF	1,170.47	\$33.00	\$38,625.51
		0020	1210	9014004	CONDUIT, 4 IN. RIGID, PUSHED	16.00	0.00	16.00	LF	0.00	\$35.00	\$0.00
		0020	1220	9015010	TRENCHING TYPE I	1,539.00	0.00	1,539.00	LF	1,149.46	\$4.00	\$4,597.84
		0020	1230	9016110	PULL BOX, PREFORMED CLASS 1	20.00	0.00	20.00	EA	17.00	\$1,280.00	\$21,760.00
		0020	1240	9016112	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00
		0020	1250	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,300.00	0.00	1,300.00	LF	826.00	\$0.85	\$702.10
		0020	1260	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	1,690.00	750.00	2,440.00	LF	2,174.82	\$5.00	\$10,874.10
		0020	1270	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,160.00	0.00	2,160.00	LF	1,168.99	\$4.00	\$4,675.96
		0020	1280	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	4.00	5.00	EA	5.00	\$1,370.00	\$6,850.00
		0020	1290	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	11.00	-4.00	7.00	EA	3.00	\$1,894.00	\$5,682.00
		0020	1300	9019902	MISC.103W TOP MOUNTED LED-A LUMINAIRE	1.00	0.00	1.00	EA	0.00	\$349.00	\$0.00
		0020	1310	9019902	MISC.45 FT TOP MOUNT POLES	1.00	0.00	1.00	EA	0.00	\$3,664.00	\$0.00
0030	1320	9020213	SIGNAL HEAD, TYPE 3S	6.00	0.00	6.00	EA	2.00	\$774.00	\$1,548.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0030	1330	9020513	SIGNAL HEAD, TYPE 3B	44.00	0.00	44.00	EA	22.00	\$944.00	\$20,768.00
		0030	1340	9020514	SIGNAL HEAD, TYPE 4B	16.00	0.00	16.00	EA	8.00	\$1,074.00	\$8,592.00
		0030	1350	9020515	SIGNAL HEAD, TYPE 5B	2.00	0.00	2.00	EA	0.00	\$1,422.00	\$0.00
		0030	1360	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	65.00	0.00	65.00	EA	9.00	\$598.00	\$5,382.00
		0030	1370	9020833	SH-FLAT SHEET - SIGNAL SIGN	326.00	0.00	326.00	SQFT	30.00	\$38.00	\$1,140.00
		0030	1380	9020834	SIGNAL SIGN, MOUNTING HARDWARE	135.00	0.00	135.00	EA	4.00	\$62.00	\$248.00
		0030	1390	9022708	POST, SIGNAL 8 FT.	26.00	0.00	26.00	EA	3.00	\$940.00	\$2,820.00
		0030	1400	9022715	POST, SIGNAL 15 FT.	5.00	0.00	5.00	EA	1.00	\$1,050.00	\$1,050.00
		0030	1410	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$8,896.00	\$8,896.00
		0030	1420	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$10,778.00	\$0.00
		0030	1430	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	4.00	0.00	4.00	EA	1.00	\$12,792.00	\$12,792.00
		0030	1440	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	7.00	0.00	7.00	EA	3.00	\$12,999.00	\$38,997.00
		0030	1450	9023255	POST, TYPE C, 55 FT. ARM	2.00	0.00	2.00	EA	1.00	\$15,103.00	\$15,103.00
		0030	1460	9023345	POST, TYPE B, LONGEST ARM 45 FT. OR 13.7 M	2.00	0.00	2.00	EA	0.00	\$20,999.00	\$0.00
		0030	1470	9023350	POST, TYPE B, LONGEST ARM 50 FT. OR 15.2 M	2.00	0.00	2.00	EA	2.00	\$23,558.00	\$47,116.00
		0030	1480	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	6.00	0.00	6.00	EA	1.00	\$18,680.00	\$18,680.00
		0030	1490	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	168.00	0.00	168.00	LF	113.00	\$15.00	\$1,695.00
		0030	1500	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	1,040.00	0.00	1,040.00	LF	790.00	\$17.00	\$13,430.00
		0030	1510	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	17.00	0.00	17.00	LF	0.00	\$23.00	\$0.00
		0030	1520	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	3,403.00	0.00	3,403.00	LF	1,487.00	\$31.00	\$46,097.00
		0030	1530	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	290.00	0.00	290.00	LF	190.00	\$3.00	\$570.00
		0030	1540	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	520.00	0.00	520.00	LF	240.00	\$1.00	\$240.00
		0030	1550	9028302	CABLE, 12 AWG 2 CONDUCTOR	320.00	0.00	320.00	LF	0.00	\$1.00	\$0.00
		0030	1560	9028308	CABLE, 16 AWG 2 CONDUCTOR	17,650.00	0.00	17,650.00	LF	6,690.00	\$1.00	\$6,690.00
		0030	1570	9028309	CABLE, 16 AWG 3 CONDUCTOR	260.00	0.00	260.00	LF	0.00	\$1.25	\$0.00
		0030	1580	9028309	CABLE, 16 AWG 3 CONDUCTOR	430.00	0.00	430.00	LF	0.00	\$1.50	\$0.00
		0030	1590	9028310	CABLE, 16 AWG 5 CONDUCTOR	16,640.00	0.00	16,640.00	LF	6,720.00	\$1.50	\$10,080.00
		0030	1600	9028311	CABLE, 16 AWG 7 CONDUCTOR	22,840.00	0.00	22,840.00	LF	11,670.00	\$1.75	\$20,422.50
		0030	1610	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,800.00	0.00	1,800.00	LF	0.00	\$4.50	\$0.00
		0030	1620	9028510	CABLE, LOOP DETECTOR, LEAD-IN	230.00	0.00	230.00	LF	0.00	\$1.00	\$0.00
		0030	1630	9028810	PULL BOX, PREFORMED CLASS 1	3.00	0.00	3.00	EA	5.00	\$1,280.00	\$6,400.00
		0030	1640	9028811	PULL BOX, PREFORMED CLASS 2	39.00	0.00	39.00	EA	19.00	\$1,595.00	\$30,305.00
		0030	1650	9028812	PULL BOX, PREFORMED CLASS 3	12.00	0.00	12.00	EA	9.00	\$2,400.00	\$21,600.00
		0030	1660	9029100	BASE, CONCRETE	79.10	0.00	79.10	CUYD	58.74	\$2,200.00	\$129,228.00
		0030	1670	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$39,000.00	\$0.00
		0030	1680	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING	101.00	0.00	101.00	EA	17.00	\$990.00	\$16,830.00
		0030	1690	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	6.00	0.00	6.00	EA	1.00	\$20,880.00	\$20,880.00
		0030	1700	9029902	MISC.EXTENSIONS FOR PUSHBUTTON (14-INCH MAX)	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00
		0030	1710	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	10.00	0.00	10.00	EA	4.00	\$27,700.00	\$110,800.00
		0030	1720	9029902	MISC.RELOCATE 8 FT TOP MOUNT POST	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0030	1730	9029902	MISC.RELOCATE PEDESTRIAN PUSHBUTTON	3.00	0.00	3.00	EA	0.00	\$130.00	\$0.00
		0030	1740	9029902	MISC.RELOCATE PEDESTRIAN SIGNAL HEAD	6.00	0.00	6.00	EA	0.00	\$130.00	\$0.00
		0030	1750	9029902	MISC.REMOTE PUSHBUTTON STANCHION	21.00	0.00	21.00	EA	5.00	\$240.00	\$1,200.00
		0040	1760	9031270A	2 IN. PSST POST - 12 GA.	1,032.00	0.00	1,032.00	LF	0.00	\$22.00	\$0.00
0040	1770	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	375.00	0.00	375.00	LF	0.00	\$48.00	\$0.00		
0040	1780	9031280	2.5 IN. PSST POST - 12 GA.	534.00	0.00	534.00	LF	0.00	\$24.00	\$0.00		
0040	1790	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	135.00	0.00	135.00	LF	0.00	\$75.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0040	1800	9035004A	SH-FLAT SHEET	161.00	0.00	161.00	SQFT	0.00	\$24.00	\$0.00
		0040	1810	9035069A	SHF-FLAT SHEET FLUORESCENT	386.00	0.00	386.00	SQFT	0.00	\$27.00	\$0.00
		0050	1820	9103740	CCTV POLE, 20 FT OR 6.1M MOUNTING HEIGHT, INSTALLED	6.00	0.00	6.00	EA	0.00	\$1,365.00	\$0.00
		0050	1830	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1,250.00	\$0.00
		0050	1840	9109902	MISC.CCTV CAMERA ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$7,800.00	\$0.00
		0050	1850	9109902	MISC.FIBER OPTIC JUMPER, SM, FURNISH AND INSTALL	24.00	0.00	24.00	EA	12.00	\$20.00	\$240.00
		0050	1860	9109902	MISC.FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	24.00	0.00	24.00	EA	12.00	\$20.00	\$240.00
		0050	1870	9109902	MISC.FIBER OPTIC SPLICE	120.00	0.00	120.00	EA	60.00	\$43.00	\$2,580.00
		0050	1880	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$400.00	\$0.00
		0050	1890	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 2	6.00	0.00	6.00	EA	7.00	\$1,700.00	\$11,900.00
		0050	1900	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	6.00	0.00	6.00	EA	5.00	\$2,100.00	\$10,500.00
		0050	1910	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	6.00	0.00	6.00	EA	1.00	\$900.00	\$900.00
		0050	1920	9109903	MISC.CONDUIT, 2 IN. RIGID, PUSHED	77.00	0.00	77.00	LF	77.00	\$24.00	\$1,848.00
		0050	1930	9109903	MISC.CONDUIT, 2 IN. RIGID, TRENCHED	102.00	0.00	102.00	LF	48.00	\$13.00	\$624.00
		0050	1940	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SIGNLE MODE	530.00	0.00	530.00	LF	0.00	\$3.50	\$0.00
		0050	1950	9109903	MISC.MODOT ITS IN-GROUND FACILITY RELOCATION	1,056.00	0.00	1,056.00	LF	175.00	\$7.25	\$1,268.75
		0069	1960	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$0.00	\$0.00
		0069	1970	6189901	MISC.MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$500,000.00	\$375,000.00
		0069	1980	6279901	MISC.CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,500.00	\$0.00
		0069	1990	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	500.00	0.00	500.00	LF	0.00	\$15.00	\$0.00
		0069	2000	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	8.00	0.00	8.00	EA	0.00	\$7,500.00	\$0.00
		0069	2010	9019902	MISC.ILLUMINATED STREET NAME SIGN (LED)	18.00	0.00	18.00	EA	0.00	\$2,960.00	\$0.00
		0069	2020	9019903	MISC.CONDUIT, 2 IN. GALVANIZED, IN TRENCH	705.00	0.00	705.00	LF	0.00	\$24.00	\$0.00
		0069	2030	9020833	SH-FLAT SHEET - SIGNAL SIGN	116.00	0.00	116.00	SQFT	0.00	\$38.00	\$0.00
		0069	2040	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	2,230.00	0.00	2,230.00	LF	0.00	\$1.00	\$0.00
		0069	2050	9028302	CABLE, 12 AWG 2 CONDUCTOR	3,230.00	0.00	3,230.00	LF	0.00	\$1.00	\$0.00
		0069	2060	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT TYPE C POST W/ 35' MAST ARM	1.00	0.00	1.00	EA	0.00	\$494.00	\$0.00
		0069	2070	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, PEDESTAL (15')	12.00	0.00	12.00	EA	0.00	\$85.00	\$0.00
		0069	2080	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE B POST W/ 45' MAST ARMS	2.00	0.00	2.00	EA	0.00	\$2,022.00	\$0.00
		0069	2090	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 45' MAST ARM	1.00	0.00	1.00	EA	0.00	\$734.00	\$0.00
		0069	2100	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 48' MAST ARM	2.00	0.00	2.00	EA	0.00	\$1,572.00	\$0.00
		0069	2110	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 50' MAST ARM	3.00	0.00	3.00	EA	0.00	\$2,358.00	\$0.00
		0069	2120	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 54' MAST ARM	1.00	0.00	1.00	EA	0.00	\$796.00	\$0.00
		0001	5001	6189901		0.00	1.00	1.00	LS	1.00	\$112,712.00	\$112,712.00
0010	5002	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	2,337.50	2,337.50	LF	2,337.50	\$40.00	\$93,500.00		
0001	5003	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$812.50	\$812.50		
0001	5004	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$17,594.00	\$17,594.00		
0001	5005	2035500	EMBANKMENT IN PLACE	0.00	770.00	770.00	CUYD	770.00	\$46.00	\$35,420.00		
0001	5006	6079903	MISC.48 IN. FENCE - AMERISTAR	0.00	220.00	220.00	LF	353.00	\$140.00	\$49,420.00		
0001	5007	1046002	VALUE ENGINEERING	0.00	101,558.12	101,558.12	EA	0.00	\$1.00	\$0.00		
Project J6S3255 - Total Value Posted to Date as of Report Generated Date												\$6,808,794.88
220520-F10 Overall - Total Value Posted to Date as of Report Generated Date												\$6,808,794.88



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3255

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	2022010	REMOVAL OF IMPROVEMENTS	8/14/23	8/16/23	0.10	LS		199+00	CL	116+50	CL		
0040	2079909	MISC. GRADING	8/4/23	8/8/23	9.00	STA	Kendall Bluff to Ladue	97+00	LT	106+00	LT		
			8/7/23	8/10/23	10.00	STA	Ladue to Faust Park	87+00	LT	97+00	LT		
0080	3040504	TYPE 5 AGGREGATE FOR BASE	8/3/23	8/4/23	47.30	SQYD	C&G - Faust Park	79+39	LT	80+81	LT		
			8/4/23	8/8/23	63.30	SQYD	C&G - Faust Park	77+49	LT	79+39	LT		
			8/7/23	8/10/23	13.20	SQYD	7" Approach - 14885 (Exit - Sidewalk)	93+54	LT				
				8/10/23	13.60	SQYD	8" Approach - 14891 Olive (Exit - Sidewalk)	92+42	LT				
				8/10/23	118.70	SQYD	Sidewalk - Faust Park	81+22	LT	83+00	LT		
			8/8/23	8/11/23	14.00	SQYD	7" Approach - 14885 Olive - Exit (Back and Gutter)	93+54	LT				
				8/11/23	17.10	SQYD	8" Approach - 14891 Olive - Exit (Back and Gutter)	92+42	LT				
				8/11/23	20.00	SQYD	Sidewalk - Faust Park	82+85	LT	83+15	LT		
				8/11/23	53.30	SQYD	Sidewalk - Faust Park	80+42	LT	81+22	LT		
			8/9/23	8/10/23	4.00	SQYD	Sidewalk - West of 14891 Olive	92+21	LT	92+27	LT		
				8/10/23	6.00	SQYD	Sidewalk - West of 14885 Olive	93+20	LT	93+29	LT		
				8/10/23	54.70	SQYD	Sidewalk - Faust Park	79+60	LT	80+42	LT		
			8/10/23	8/11/23	68.00	SQYD	C&G - Faust Park	75+45	LT	77+49	LT		
				8/11/23	8/16/23	60.00	SQYD	C&G - Faust Park	73+65	LT	75+45	LT	
				8/16/23	70.70	SQYD	Sidewalk - Faust Park	78+54	LT	79+60	LT		
			8/14/23	8/16/23	207.30	SQYD	Sidewalk - Faust Park	75+43	LT	78+54	LT		
			8/15/23	8/16/23	38.00	SQYD	C&G - Faust Park	72+52	LT	73+65	LT		
				8/16/23	90.70	SQYD	Sidewalk - Faust Park	74+07	LT	75+43	LT	6'x136'	
0170	6042020	ADJUSTING BASIN OR INLET	8/15/23	8/16/23	1.00	EA	East of Ladue	105+90	LT				
0180	6044011	PIPE COLLAR, TYPE A	8/3/23	8/4/23	1.00	EA	17R4-007D to EX13-S3	67+83	LT				
				8/4/23	1.00	EA	17R4-008D to EX13-FES	68+93	LT				
0240	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	8/8/23	8/11/23	34.00	LF	Addie's Thai	158+54	LT	158+75	LT		
0250	6085007	PAVED APPROACH, 7 IN.	8/2/23	8/4/23	-41.00	SQYD	14166 Olive	154+94	RT			Paid on Incorrect Line Number on 2/17/2023	
				8/4/23	-23.30	SQYD	Faust Park Emergency Entrance (Back)	84+91	LT			Paid on Incorrect Line Number on 7/28/2023	
			8/7/23	8/10/23	13.20	SQYD	14885 Olive (Exit - Sidewalk)	93+54	LT				
				8/8/23	8/11/23	14.00	SQYD	14885 Olive - Exit (Back and Gutter)	93+54	LT			
0260	6085008	PAVED APPROACH, 8 IN.	8/2/23	8/4/23	23.30	SQYD	Faust Park Emergency Entrance (Back)	84+91	LT			Paid on Incorrect Line Number on 7/28/2023	
				8/4/23	41.00	SQYD	14166 Olive	154+94	RT			Paid on Incorrect Line Number on 2/17/2023	
			8/7/23	8/10/23	13.60	SQYD	14891 Olive (Exit - Sidewalk)	92+42	LT				
			8/8/23	8/11/23	17.10	SQYD	14891 Olive - Exit (Back and Gutter)	92+42	LT				
0270	6086004	CONCRETE SIDEWALK, 4 IN.	8/7/23	8/10/23	118.70	SQYD	Faust Park	81+22	LT	83+00	LT	6'x178'	
			8/8/23	8/11/23	20.00	SQYD	Faust Park	82+85	LT	83+15	LT	6'x30'	
				8/11/23	53.30	SQYD	Faust Park	80+42	LT	81+22	LT	6'x80'	
			8/9/23	8/10/23	4.00	SQYD	West of 14891 Olive	92+21	LT	92+27	LT	6'x6'	
				8/10/23	6.00	SQYD	West of 14885 Olive	93+20	LT	93+29	LT	6'x9'	
				8/10/23	54.70	SQYD	Faust Park	79+60	LT	80+42	LT	6'x82'	
			8/11/23	8/16/23	70.70	SQYD	Faust Park	78+54	LT	79+60	LT		
			8/14/23	8/16/23	207.30	SQYD	Faust Park	75+43	LT	78+54	LT	6'x311'	
			8/15/23	8/16/23	90.70	SQYD	Faust Park	74+07	LT	75+43	LT	6'x136'	
0280	6089902	MISC. CONCRETE	8/9/23	8/10/23	1.00	EA	West of 14885 Olive	93+29	LT	93+40	LT		
				8/10/23	1.00	EA	West of 14891 Olive	92+16	LT	92+27	LT		
0340	6091052	CURB AND GUTTER TYPE B	8/3/23	8/4/23	142.00	LF	Faust Park	79+39	LT	80+81	LT		
			8/4/23	8/8/23	190.00	LF	Faust Park	77+49	LT	79+39	LT		
			8/10/23	8/11/23	204.00	LF	Faust Park	75+45	LT	77+49	LT		
			8/11/23	8/16/23	180.00	LF	Faust Park	73+65	LT	75+45	LT		
			8/15/23	8/16/23	114.00	LF	Faust Park	72+52	LT	73+65	LT		
0380	6099903	MISC. PAVED DRAINAGE	8/8/23	8/11/23	20.00	LF	Near Double Flume 15-1W	82+68	LT	83+04	LT		
0440	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	8/15/23	8/16/23	10.70	SQYD	East of Ladue	103+60	LT			12'x8'	
				8/16/23	12.00	SQYD	East of Ladue	107+20	LT			12'x9'	
0450	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	8/15/23	8/16/23	10.70	SQYD	East of Ladue	103+60	LT				
				8/16/23	12.00	SQYD	East of Ladue	107+20	LT				
0460	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	8/15/23	8/16/23	10.70	SQYD	East of Ladue	103+60	LT				
				8/16/23	12.00	SQYD	East of Ladue	107+20	LT				
0470	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	8/15/23	8/16/23	40.00	LF	East of Ladue	103+60	LT				
				8/16/23	42.00	LF	East of Ladue	107+20	LT				
0480	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	8/15/23	8/16/23	22.00	EA	East of Ladue	103+60	LT				
				8/16/23	22.00	EA	East of Ladue	107+20	LT				
0860	7069902	MISC.	8/8/23	8/11/23	1.00	EA	15-1W	82+91	LT				
1040	8061003	SEDIMENT TRAP EXCAVATION	8/11/23	8/16/23	1.00	CUYD	Faust Park	79+88	LT				
				8/16/23	1.00	CUYD	Faust Park	80+10	LT				
				8/16/23	1.00	CUYD	Faust Park	80+25	LT				
1050	8061004	SEDIMENT TRAP ROCK	8/11/23	8/16/23	1.00	CUYD	Faust Park	79+88	LT				
				8/16/23	1.00	CUYD	Faust Park	80+10	LT				
				8/16/23	1.00	CUYD	Faust Park	80+25	LT				
1110	8069907	MISC. EROSION CONTROL	8/11/23	8/16/23	1.00	CUYD	Faust Park	79+88	LT				
				8/16/23	1.00	CUYD	Faust Park	80+25	LT				
				8/16/23	2.00	CUYD	Faust Park	80+10	LT				
1120	8069907	MISC. EROSION CONTROL	8/11/23	8/16/23	1.00	CUYD	Faust Park	79+88	LT				
				8/16/23	1.00	CUYD	Faust Park	80+25	LT				
				8/16/23	2.00	CUYD	Faust Park	80+10	LT				
1490	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	8/3/23	8/4/23	11.00	LF	Fernview Drive - UPS to CA	271+48	LT	271+55	LT		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1490	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	8/3/23	8/4/23	15.00	LF	Creve Coeur Mill - EX. PS to PR. PS	271+33	LT	271+48	LT	
1500	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	8/3/23	8/4/23	9.00	LF	Fernview Drive - PB1 to P1	271+56	LT	271+58	LT	
					14.00	LF	Fernview Drive - Cabinet to PB1	271+55	LT	271+56	LT	
					14.00	LF	Fernview Drive - PB1 to PB4	271+56	LT	271+70	RT	
1530	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	8/3/23	8/4/23	80.00	LF	Fernview Drive Intersection - EX PS to UPS					
1540	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	8/3/23	8/4/23	80.00	LF	Fernview Drive Intersection - UPS to CA					
1560	9028308	CABLE, 16 AWG 2 CONDUCTOR	8/3/23	8/4/23	970.00	LF	Fernview Drive Intersection - PBD1-6					
1590	9028310	CABLE, 16 AWG 5 CONDUCTOR	8/3/23	8/4/23	980.00	LF	Fernview Drive Intersection - PHP1-6					
1600	9028311	CABLE, 16 AWG 7 CONDUCTOR	8/3/23	8/4/23	2,590.00	LF	Fernview Drive Intersection - SH11-82					
1630	9028810	PULL BOX, PREFORMED CLASS 1	8/8/23	8/11/23	1.00	EA	Fee Fee - PB 1	283+63	LT			Mislabeled as a Lighting Pull Box
1660	9029100	BASE, CONCRETE	8/8/23	8/11/23	0.44	CUYD	Fee Fee - Post #5	283+65	LT			
					0.44	CUYD	River Valley - Post #5	198+57	RT			Pay missed from 2/9/2023
5003	2022010	REMOVAL OF IMPROVEMENTS	8/2/23	8/4/23	1.00	LS	VE #1 - Near Nooing Tree	65+85	RT	67+01	RT	
5004	2022010	REMOVAL OF IMPROVEMENTS	8/2/23	8/4/23	1.00	LS	VE #1 - Sidewalk and Asphalt Shoulder Removal	65+16	RT	77+90	RT	
5005	2035500	EMBANKMENT IN PLACE	8/2/23	8/4/23	770.00	CUYD	VE #1	65+00	RT	78+00	RT	

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0080	TYPE 5 AGGREGATE FOR BASE	Material		4	Oct 17, 2022	SYSTEM	\$3,996.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$3,996.63)	
					5	Nov 2, 2022	SYSTEM	\$13,077.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$13,077.90)	
					6	Nov 16, 2022	SYSTEM	\$21,599.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$21,599.82)	
					7	Dec 2, 2022	SYSTEM	\$29,882.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$29,882.16)	
					8	Dec 16, 2022	SYSTEM	\$40,439.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$40,439.52)	
					9	Jan 3, 2023	SYSTEM	\$48,000.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$48,000.15)	
					10	Jan 17, 2023	SYSTEM	\$59,332.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$59,332.68)	
					15	Apr 3, 2023	SYSTEM	\$8,716.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$8,716.73)	
					16	Apr 17, 2023	SYSTEM	\$14,241.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$14,241.92)	
					17	May 1, 2023	SYSTEM	\$23,375.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$23,375.66)	
					18	May 16, 2023	SYSTEM	\$32,243.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
18	May 16, 2023	SYSTEM	(\$32,243.09)						
19	Jun 2, 2023	SYSTEM	\$43,972.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
19	Jun 2, 2023	SYSTEM	(\$43,972.61)						
20	Jun 16, 2023	SYSTEM	\$53,996.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
20	Jun 16, 2023	SYSTEM	(\$53,996.36)						
21	Jun 30, 2023	SYSTEM	\$65,395.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0080	TYPE 5 AGGREGATE FOR BASE	Material		21	Jun 30, 2023	SYSTEM	(\$65,395.22)						
					22	Jul 17, 2023	SYSTEM	\$79,558.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$79,558.16)						
					23	Aug 2, 2023	SYSTEM	\$94,997.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$94,997.21)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0080 - Total								\$0.00	
					0105		MISC.	Material		15	Apr 3, 2023	SYSTEM	\$200,226.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										15	Apr 3, 2023	SYSTEM	(\$200,226.00)	
										16	Apr 17, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										16	Apr 17, 2023	SYSTEM	(\$200,664.75)	
										17	May 1, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										17	May 1, 2023	SYSTEM	(\$200,664.75)	
										18	May 16, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
18	May 16, 2023	SYSTEM	(\$200,664.75)											
19	Jun 2, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
19	Jun 2, 2023	SYSTEM	(\$200,664.75)											
20	Jun 16, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
20	Jun 16, 2023	SYSTEM	(\$200,664.75)											
21	Jun 30, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
21	Jun 30, 2023	SYSTEM	(\$200,664.75)											
22	Jul 17, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
22	Jul 17, 2023	SYSTEM	(\$200,664.75)											
23	Aug 2, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
23	Aug 2, 2023	SYSTEM	(\$200,664.75)											
24	Aug 16, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
24	Aug 16, 2023	SYSTEM	(\$200,664.75)											
- Total								\$0.00						



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	0105	MISC.	Material - Total						\$0.00				
			Other Item Adjustment	ACAD	7	Dec 2, 2022	stepr1	\$4,973.72	2,040.50 Tons of BP 64-22 @ 3.90% Virgin AC% Current Index - 755 Base Index - 692.5 Index Difference - 62.5				
			ACAD - Total						\$4,973.72				
			Other Item Adjustment - Total						\$4,973.72				
			0105 - Total						\$4,973.72				
	0140	TACK COAT - LOW OR NON-TRACKING	Material			5	Nov 2, 2022	SYSTEM	\$2,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user stepr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						5	Nov 2, 2022	SYSTEM	(\$2,695.00)				
				- Total							\$0.00		
				Material - Total							\$0.00		
				0140 - Total							\$0.00		
	0170	ADJUSTING BASIN OR INLET	Overrun	Overrun		15	Apr 3, 2023	SYSTEM	(\$1,000.00)				
						21	Jun 30, 2023	SYSTEM	(\$1,000.00)				
						24	Aug 16, 2023	SYSTEM	(\$1,000.00)				
					Overrun - Total						(\$3,000.00)		
					Overrun - Total						(\$3,000.00)		
	0170 - Total						(\$3,000.00)						
	0180	PIPE COLLAR, TYPE A	Material			24	Aug 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user stepr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
						24	Aug 16, 2023	SYSTEM	(\$3,000.00)				
				- Total							\$0.00		
				Material - Total							\$0.00		
				0180 - Total							\$0.00		
	0230	6 IN. CONCRETE MEDIAN STRIP	Material			10	Jan 17, 2023	SYSTEM	\$18,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stepr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						10	Jan 17, 2023	SYSTEM	(\$18,120.00)				
				- Total							\$0.00		
				Material - Total							\$0.00		
0230 - Total						\$0.00							
0250	PAVED APPROACH, 7 IN.	Material			10	Jan 17, 2023	SYSTEM	\$6,174.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stepr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					10	Jan 17, 2023	SYSTEM	(\$6,174.00)					
			- Total							\$0.00			
			Material - Total							\$0.00			
			Overrun	Overrun		23	Aug 2, 2023	SYSTEM		(\$2,898.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',90.00000 - 90.00000', is applied (if non-zero).		
					24	Aug 16, 2023	SYSTEM	\$2,898.00					
		Overrun - Total						\$0.00					
Overrun - Total						\$0.00							
0250 - Total						\$0.00							
0260	PAVED APPROACH, 8 IN.	Material			5	Nov 2, 2022	SYSTEM	\$65,907.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user stepr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					5	Nov 2, 2022	SYSTEM	(\$65,907.00)					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0260	PAVED APPROACH, 8 IN.	Material		6	Nov 16, 2022	SYSTEM	\$91,359.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Nov 16, 2022	SYSTEM	(\$91,359.00)						
					7	Dec 2, 2022	SYSTEM	\$127,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Dec 2, 2022	SYSTEM	(\$127,026.00)						
					8	Dec 16, 2022	SYSTEM	\$128,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Dec 16, 2022	SYSTEM	(\$128,952.00)						
					9	Jan 3, 2023	SYSTEM	\$128,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Jan 3, 2023	SYSTEM	(\$128,952.00)						
					10	Jan 17, 2023	SYSTEM	\$132,354.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$132,354.00)						
					16	Apr 17, 2023	SYSTEM	\$10,995.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					16	Apr 17, 2023	SYSTEM	(\$10,995.75)						
					17	May 1, 2023	SYSTEM	\$21,372.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$21,372.75)						
					18	May 16, 2023	SYSTEM	\$40,290.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$40,290.75)						
					19	Jun 2, 2023	SYSTEM	\$63,465.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$63,465.75)						
					20	Jun 16, 2023	SYSTEM	\$99,915.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$99,915.75)						
					21	Jun 30, 2023	SYSTEM	\$105,072.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$105,072.75)						
					22	Jul 17, 2023	SYSTEM	\$118,266.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$118,266.75)						
					23	Aug 2, 2023	SYSTEM	\$126,330.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$126,330.75)						
					- Total								\$0.00	
					Material - Total								\$0.00	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0260 - Total							\$0.00	
	0270	CONCRETE SIDEWALK, 4 IN.	Material		4	Oct 17, 2022	SYSTEM	\$18,630.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$18,630.76)	
					5	Nov 2, 2022	SYSTEM	\$27,168.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$27,168.50)	
					6	Nov 16, 2022	SYSTEM	\$52,227.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$52,227.96)	
					7	Dec 2, 2022	SYSTEM	\$67,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$67,319.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0270 - Total							\$0.00	
	0290	MISC. CONCRETE	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$219.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$219.00)	
			Construction Stockpile - Total					(\$219.00)	
			Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$3,285.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$3,285.00	
			Construction Stockpile STMI - Total					\$3,285.00	
	0290 - Total							\$3,066.00	
	0310	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	Material		4	Oct 17, 2022	SYSTEM	\$7,412.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$7,412.00)	
					5	Nov 2, 2022	SYSTEM	\$16,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$16,762.00)	
					6	Nov 16, 2022	SYSTEM	\$22,066.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$22,066.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0310 - Total							\$0.00	
	0340	CURB AND GUTTER TYPE B	Material		6	Nov 16, 2022	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$4,725.00)	
					7	Dec 2, 2022	SYSTEM	\$20,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$20,025.00)	
					8	Dec 16, 2022	SYSTEM	\$23,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0340	CURB AND GUTTER TYPE B	Material		8	Dec 16, 2022	SYSTEM	(\$23,580.00)						
					9	Jan 3, 2023	SYSTEM	\$39,690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Jan 3, 2023	SYSTEM	(\$39,690.00)						
					10	Jan 17, 2023	SYSTEM	\$40,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$40,905.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0340 - Total								\$0.00	
					0440		FURN & PLACE CONC MATL FOR FULL DEPTH	Material		15	Apr 3, 2023	SYSTEM	\$32,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										15	Apr 3, 2023	SYSTEM	(\$32,161.00)	
										16	Apr 17, 2023	SYSTEM	\$77,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										16	Apr 17, 2023	SYSTEM	(\$77,865.00)	
										17	May 1, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										17	May 1, 2023	SYSTEM	(\$113,274.00)	
18	May 16, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
18	May 16, 2023	SYSTEM	(\$113,274.00)											
19	Jun 2, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
19	Jun 2, 2023	SYSTEM	(\$113,274.00)											
20	Jun 16, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
20	Jun 16, 2023	SYSTEM	(\$113,274.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0440 - Total								\$0.00						
0460		TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		16	Apr 17, 2023	SYSTEM	\$2,953.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	Apr 17, 2023	SYSTEM	(\$2,953.50)						
					17	May 1, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$4,296.60)						
					18	May 16, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$4,296.60)						
					19	Jun 2, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					- Total								\$0.00	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	0460	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		19	Jun 2, 2023	SYSTEM	(\$4,296.60)				
					20	Jun 16, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					20	Jun 16, 2023	SYSTEM	(\$4,296.60)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										0460 - Total	\$0.00	
	0480		DOWEL BAR (DRILLING, FURNISHING AND INST	Material		15	Apr 3, 2023	SYSTEM	\$2,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						15	Apr 3, 2023	SYSTEM	(\$2,275.00)			
						16	Apr 17, 2023	SYSTEM	\$4,043.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						16	Apr 17, 2023	SYSTEM	(\$4,043.00)			
						17	May 1, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						17	May 1, 2023	SYSTEM	(\$6,682.00)			
						18	May 16, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						18	May 16, 2023	SYSTEM	(\$6,682.00)			
						19	Jun 2, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
						19	Jun 2, 2023	SYSTEM	(\$6,682.00)			
						20	Jun 16, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						20	Jun 16, 2023	SYSTEM	(\$6,682.00)			
						21	Jun 30, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						21	Jun 30, 2023	SYSTEM	(\$6,682.00)			
						22	Jul 17, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						22	Jul 17, 2023	SYSTEM	(\$6,682.00)			
						23	Aug 2, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						23	Aug 2, 2023	SYSTEM	(\$6,682.00)			
						24	Aug 16, 2023	SYSTEM	\$7,254.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
24						Aug 16, 2023	SYSTEM	(\$7,254.00)				
									- Total	\$0.00		
									Material - Total	\$0.00		
			Overrun	Overrun	17	May 1, 2023	SYSTEM	(\$364.00)				
					24	Aug 16, 2023	SYSTEM	(\$572.00)				



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0480	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun - Total				(\$936.00)	
				Overrun - Total				(\$936.00)	
	0480 - Total							(\$936.00)	
	0490	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		15	Apr 3, 2023	SYSTEM	\$121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				15	Apr 3, 2023	SYSTEM	(\$121.00)		
				16	Apr 17, 2023	SYSTEM	\$610.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				16	Apr 17, 2023	SYSTEM	(\$610.50)		
				17	May 1, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				17	May 1, 2023	SYSTEM	(\$863.50)		
				18	May 16, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				18	May 16, 2023	SYSTEM	(\$863.50)		
				19	Jun 2, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				19	Jun 2, 2023	SYSTEM	(\$863.50)		
				20	Jun 16, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				20	Jun 16, 2023	SYSTEM	(\$863.50)		
				21	Jun 30, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				21	Jun 30, 2023	SYSTEM	(\$1,116.50)		
				22	Jul 17, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				22	Jul 17, 2023	SYSTEM	(\$1,116.50)		
				23	Aug 2, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				23	Aug 2, 2023	SYSTEM	(\$1,116.50)		
				24	Aug 16, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				24	Aug 16, 2023	SYSTEM	(\$1,116.50)		
				- Total				\$0.00	
				Material - Total				\$0.00	
	0490 - Total							\$0.00	
	0530	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material		21	Jun 30, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				21	Jun 30, 2023	SYSTEM	(\$1,680.00)		
				22	Jul 17, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				22	Jul 17, 2023	SYSTEM	(\$1,680.00)		



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0530	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material			2023								
					23	Aug 2, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$1,680.00)						
					24	Aug 16, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$1,680.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0530 - Total								\$0.00						
J6S3255	0550	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		2	Sep 16, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Sep 16, 2022	SYSTEM	(\$5,600.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0550 - Total								\$0.00						
J6S3255	0860	MISC.	Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$18,300.00)						
					6	Nov 16, 2022	SYSTEM	(\$9,150.00)						
					11	Feb 2, 2023	SYSTEM	\$27,450.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4575.00000 - 4575.00000, 'is applied (if non-zero).					
					14	Mar 16, 2023	SYSTEM	(\$13,725.00)						
					15	Apr 3, 2023	SYSTEM	(\$18,300.00)						
					16	Apr 17, 2023	SYSTEM	(\$4,575.00)						
					20	Jun 16, 2023	SYSTEM	\$36,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4575.00000 - 4575.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0860 - Total								\$0.00						
J6S3255	0920	PRECAST CONCRETE MANHOLE - 48 IN.	Material		23	Aug 2, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$4,800.00)						
					24	Aug 16, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$4,800.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0920 - Total								\$0.00						
J6S3255	0940	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		23	Aug 2, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$15,910.00)						
					24	Aug 16, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$15,910.00)						



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	0940	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0940 - Total								\$0.00			
	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		21	Jun 30, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					21	Jun 30, 2023	SYSTEM	(\$410.00)				
					22	Jul 17, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					22	Jul 17, 2023	SYSTEM	(\$410.00)				
					23	Aug 2, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					23	Aug 2, 2023	SYSTEM	(\$410.00)				
					24	Aug 16, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					24	Aug 16, 2023	SYSTEM	(\$410.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
				0960 - Total								\$0.00
	0970	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		23	Aug 2, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					23	Aug 2, 2023	SYSTEM	(\$5,480.00)				
					24	Aug 16, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					24	Aug 16, 2023	SYSTEM	(\$5,480.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0970 - Total								\$0.00			
	0980	12 IN. GROUP A FLARED END SECT	Material		14	Mar 16, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					14	Mar 16, 2023	SYSTEM	(\$3,720.00)				
					15	Apr 3, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					15	Apr 3, 2023	SYSTEM	(\$3,720.00)				
					16	Apr 17, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					16	Apr 17, 2023	SYSTEM	(\$3,720.00)				
				17	May 1, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				17	May 1, 2023	SYSTEM	(\$3,720.00)					
				18	May 16, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				18	May 16, 2023	SYSTEM	(\$3,720.00)					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0980	12 IN. GROUP A FLARED END SECT	Material		19	Jun 2, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$3,720.00)						
					20	Jun 16, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$3,720.00)						
					21	Jun 30, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$3,720.00)						
					22	Jul 17, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$3,720.00)						
					23	Aug 2, 2023	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$9,300.00)						
					24	Aug 16, 2023	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$9,300.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0980 - Total								\$0.00						
0990		15 IN. GROUP A FLARED END SECT	Material		23	Aug 2, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$1,980.00)						
					24	Aug 16, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$1,980.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0990 - Total								\$0.00						
1020		TURF TYPE TALL FESCUE SODDING	Material		10	Jan 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$16,830.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
1020 - Total								\$0.00						
1030		SEEDING - COOL SEASON GRASSES	Material		17	May 1, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$2,800.00)						
					18	May 16, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$2,800.00)						
					19	Jun 2, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1030	SEEDING - COOL SEASON GRASSES	Material			2023			Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$2,800.00)						
					20	Jun 16, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$2,800.00)						
					21	Jun 30, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$2,800.00)						
					22	Jul 17, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$2,800.00)						
					23	Aug 2, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$2,800.00)						
					24	Aug 16, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$2,800.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1030 - Total								\$0.00	
1060		ROCK DITCH CHECK	Material		4	Oct 17, 2022	SYSTEM	\$702.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					4	Oct 17, 2022	SYSTEM	(\$702.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
1060 - Total								\$0.00						
1080		CURB INLET CHECK	Material		4	Oct 17, 2022	SYSTEM	\$375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Oct 17, 2022	SYSTEM	(\$375.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
1080 - Total								\$0.00						
1130		MGS GUARDRAIL	Construction Stockpile		11	Feb 2, 2023	SYSTEM	(\$13,630.21)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					12	Feb 16, 2023	SYSTEM	(\$34,545.52)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					13	Mar 2, 2023	SYSTEM	(\$24,202.90)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					20	Jun 16, 2023	SYSTEM	(\$28,622.46)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					21	Jun 30, 2023	SYSTEM	(\$3,338.91)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$104,340.00)	
					Construction Stockpile - Total								(\$104,340.00)	
		Construction Stockpile STMA		4	Oct 17, 2022	SYSTEM	\$2,820.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
- Total								\$2,820.00						



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1130	MGS GUARDRAIL	Construction Stockpile STMA - Total						\$2,820.00	
			Construction Stockpile STMI		1	Sep 1, 2022	SYSTEM	\$101,520.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$101,520.00	
			Construction Stockpile STMI - Total						\$101,520.00	
			1130 - Total						\$0.00	
J6S3255	1140	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		12	Feb 16, 2023	SYSTEM	(\$24,819.39)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$24,819.39)	
			Construction Stockpile - Total						(\$24,819.39)	
			Construction Stockpile STMI		4	Oct 17, 2022	SYSTEM	\$24,819.39	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$24,819.39	
			Construction Stockpile STMI - Total						\$24,819.39	
			Overrun	Overrun	12	Feb 16, 2023	SYSTEM	(\$4,000.00)		
					13	Mar 2, 2023	SYSTEM	\$4,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4000.00000 - 4000.00000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
1140 - Total						\$0.00				
J6S3255	1150	MGS END ANCHOR	Construction Stockpile		11	Feb 2, 2023	SYSTEM	(\$905.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					12	Feb 16, 2023	SYSTEM	(\$7,240.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					13	Mar 2, 2023	SYSTEM	\$323.21	Payment Estimate Item Adjustment generated Stockpile Transaction	
					20	Jun 16, 2023	SYSTEM	(\$1,422.14)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					21	Jun 30, 2023	SYSTEM	(\$711.07)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$9,955.00)	
			Construction Stockpile - Total						(\$9,955.00)	
			Construction Stockpile STMI		4	Oct 17, 2022	SYSTEM	\$9,955.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$9,955.00	
			Construction Stockpile STMI - Total						\$9,955.00	
Overrun	Overrun	21	Jun 30, 2023	SYSTEM	(\$1,500.00)					
Overrun - Total						(\$1,500.00)				
Overrun - Total						(\$1,500.00)				
1150 - Total						(\$1,500.00)				
J6S3255	1160	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	Feb 2, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					12	Feb 16, 2023	SYSTEM	(\$15,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					13	Mar 2, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					20	Jun 16, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					21	Jun 30, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$26,250.00)	
			Construction Stockpile - Total						(\$26,250.00)	
			Construction Stockpile STMI		4	Oct 17, 2022	SYSTEM	\$26,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$26,250.00	
			Construction Stockpile STMI - Total						\$26,250.00	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3255	1160	TYPE A CRASHWORTHY END TERMINAL (MASH)	Overrun	Overrun	21	Jun 30, 2023	SYSTEM	(\$3,200.00)							
								Overrun - Total		(\$3,200.00)					
			Overrun - Total		(\$3,200.00)										
	1160 - Total		(\$3,200.00)												
	1180	LUMINAIRE, LED-A	Construction Stockpile			15	Apr 3, 2023	SYSTEM	(\$802.85)	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total		(\$802.85)				
			Construction Stockpile - Total		(\$802.85)										
			Construction Stockpile STMI			14	Mar 16, 2023	SYSTEM	\$1,445.13	Payment Estimate Item Adjustment generated Stockpile Transaction					
									- Total		\$1,445.13				
			Construction Stockpile STMI - Total		\$1,445.13										
			Material					15	Apr 3, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
											(\$2,300.00)				
											16	Apr 17, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
											16	Apr 17, 2023	SYSTEM	(\$2,300.00)	
											17	May 1, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
											17	May 1, 2023	SYSTEM	(\$2,300.00)	
											18	May 16, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
											18	May 16, 2023	SYSTEM	(\$2,300.00)	
											19	Jun 2, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
											19	Jun 2, 2023	SYSTEM	(\$2,300.00)	
											20	Jun 16, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jimnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
											20	Jun 16, 2023	SYSTEM	(\$2,300.00)	
											21	Jun 30, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
											21	Jun 30, 2023	SYSTEM	(\$2,300.00)	
											22	Jul 17, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
											22	Jul 17, 2023	SYSTEM	(\$2,300.00)	
											23	Aug 2, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
											23	Aug 2, 2023	SYSTEM	(\$2,300.00)	
	24	Aug 16, 2023									SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
	24	Aug 16, 2023									SYSTEM	(\$2,300.00)			
	- Total		\$0.00												
	Material - Total		\$0.00												



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1180 - Total							\$642.28		
	1190	LUMINAIRE, LED-C	Construction Stockpile		15	Apr 3, 2023	SYSTEM	(\$19,532.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$19,532.30)		
			Construction Stockpile - Total							(\$19,532.30)
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$19,532.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$19,532.30		
			Construction Stockpile STMI - Total							\$19,532.30
			Material		15	Apr 3, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					15	Apr 3, 2023	SYSTEM	(\$48,988.00)		
					16	Apr 17, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					16	Apr 17, 2023	SYSTEM	(\$48,988.00)		
					17	May 1, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					17	May 1, 2023	SYSTEM	(\$48,988.00)		
					18	May 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					18	May 16, 2023	SYSTEM	(\$48,988.00)		
					19	Jun 2, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					19	Jun 2, 2023	SYSTEM	(\$48,988.00)		
					20	Jun 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jimnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					20	Jun 16, 2023	SYSTEM	(\$48,988.00)		
					21	Jun 30, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					21	Jun 30, 2023	SYSTEM	(\$48,988.00)		
					22	Jul 17, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					22	Jul 17, 2023	SYSTEM	(\$48,988.00)		
					23	Aug 2, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					23	Aug 2, 2023	SYSTEM	(\$48,988.00)		
					24	Aug 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					24	Aug 16, 2023	SYSTEM	(\$48,988.00)		
					- Total			\$0.00		
			Material - Total							\$0.00
	1190 - Total							\$0.00		
	1200	CONDUIT, 3 IN. RIGID, PUSHED	Material		3	Oct 3, 2022	SYSTEM	\$6,288.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	1200	CONDUIT, 3 IN. RIGID, PUSHED	Material		3	Oct 3, 2022	SYSTEM	(\$6,288.81)					
					4	Oct 17, 2022	SYSTEM	\$6,288.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					4	Oct 17, 2022	SYSTEM	(\$6,288.81)					
					5	Nov 2, 2022	SYSTEM	\$6,288.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					5	Nov 2, 2022	SYSTEM	(\$6,288.81)					
									- Total	\$0.00			
									Material - Total	\$0.00			
									1200 - Total	\$0.00			
	1230	PULL BOX, PREFORMED CLASS 1	Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$1,160.64	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total	\$1,160.64			
									Construction Stockpile STMI - Total	\$1,160.64			
									1230 - Total	\$1,160.64			
	1240	PULL BOX, PREFORMED CLASS 3	Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$1,159.60	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total	\$1,159.60			
									Construction Stockpile STMI - Total	\$1,159.60			
									1240 - Total	\$1,159.60			
	1250	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		5	Nov 2, 2022	SYSTEM	\$151.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					5	Nov 2, 2022	SYSTEM	(\$151.30)					
					6	Nov 16, 2022	SYSTEM	\$151.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					6	Nov 16, 2022	SYSTEM	(\$151.30)					
7					Dec 2, 2022	SYSTEM	\$238.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
7					Dec 2, 2022	SYSTEM	(\$238.00)						
8					Dec 16, 2022	SYSTEM	\$528.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
8					Dec 16, 2022	SYSTEM	(\$528.70)						
											- Total	\$0.00	
								Material - Total	\$0.00				
								1250 - Total	\$0.00				
1260	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		7	Dec 2, 2022	SYSTEM	\$5,614.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				7	Dec 2, 2022	SYSTEM	(\$5,614.35)						
				8	Dec 16, 2022	SYSTEM	\$10,782.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				8	Dec 16, 2022	SYSTEM	(\$10,782.55)						
											- Total	\$0.00	
												Material - Total	\$0.00
		Overrun	Overrun	8	Dec 16, 2022	SYSTEM	(\$2,332.55)						
				9	Jan 3, 2023	SYSTEM	(\$91.55)						



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1260	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Overrun	Overrun		2023			
					13	Mar 2, 2023	SYSTEM	\$2,424.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	1260 - Total			\$0.00					
	1270	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		3	Oct 3, 2022	SYSTEM	\$492.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Oct 3, 2022	SYSTEM	(\$492.64)	
					4	Oct 17, 2022	SYSTEM	\$492.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$492.64)	
					5	Nov 2, 2022	SYSTEM	\$492.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$492.64)	
					6	Nov 16, 2022	SYSTEM	\$1,687.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$1,687.16)	
					7	Dec 2, 2022	SYSTEM	\$1,687.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$1,687.16)	
				8	Dec 16, 2022	SYSTEM	\$3,732.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				8	Dec 16, 2022	SYSTEM	(\$3,732.44)		
- Total			\$0.00						
Material - Total			\$0.00						
1270 - Total			\$0.00						
1280	POLE FOUNDATION (30 FT. OR 9.0 M	Material		5	Nov 2, 2022	SYSTEM	\$1,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				5	Nov 2, 2022	SYSTEM	(\$1,370.00)		
				6	Nov 16, 2022	SYSTEM	\$1,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				6	Nov 16, 2022	SYSTEM	(\$1,370.00)		
				7	Dec 2, 2022	SYSTEM	\$1,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				7	Dec 2, 2022	SYSTEM	(\$1,370.00)		
				8	Dec 16, 2022	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				8	Dec 16, 2022	SYSTEM	(\$5,480.00)		
				9	Jan 3, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	9	Jan 3, 2023	SYSTEM	(\$6,850.00)					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3255	1280	POLE FOUNDATION (30 FT. OR 9.0 M)	Material		10	Jan 17, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					10	Jan 17, 2023	SYSTEM	(\$6,850.00)							
					11	Feb 2, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					11	Feb 2, 2023	SYSTEM	(\$6,850.00)							
					12	Feb 16, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					12	Feb 16, 2023	SYSTEM	(\$6,850.00)							
											- Total	\$0.00			
												Material - Total	\$0.00		
						Overrun	Overrun	8	Dec 16, 2022	SYSTEM	(\$4,110.00)				
								9	Jan 3, 2023	SYSTEM	(\$1,370.00)				
								13	Mar 2, 2023	SYSTEM	\$5,480.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1370.00000 - 1370.00000, 'is applied (if non-zero).			
												Overrun - Total	\$0.00		
												Overrun - Total	\$0.00		
												1280 - Total	\$0.00		
			J6S3255	1290	POLE FOUNDATION (45 FT. OR 13.5 M)	Construction Stockpile		18	May 16, 2023	SYSTEM	(\$1,126.49)	Payment Estimate Item Adjustment generated Stockpile Transaction			
												- Total	(\$1,126.49)		
														Construction Stockpile - Total	(\$1,126.49)
						Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$5,632.45	Payment Estimate Item Adjustment generated Stockpile Transaction			
														- Total	\$5,632.45
														Construction Stockpile STMI - Total	\$5,632.45
Material		5				Nov 2, 2022	SYSTEM	\$1,894.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
		5				Nov 2, 2022	SYSTEM	(\$1,894.00)							
		6				Nov 16, 2022	SYSTEM	\$1,894.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
		6				Nov 16, 2022	SYSTEM	(\$1,894.00)							
		7				Dec 2, 2022	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
		7				Dec 2, 2022	SYSTEM	(\$3,788.00)							
		8				Dec 16, 2022	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
		8				Dec 16, 2022	SYSTEM	(\$3,788.00)							
		9				Jan 3, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
		9	Jan 3, 2023	SYSTEM	(\$3,788.00)										
	10	Jan 17, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
	10	Jan 17, 2023	SYSTEM	(\$3,788.00)											



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S3255	1290	POLE FOUNDATION (45 FT. OR 13.5 M)	Material		11	Feb 2, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					11	Feb 2, 2023	SYSTEM	(\$3,788.00)									
					12	Feb 16, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					12	Feb 16, 2023	SYSTEM	(\$3,788.00)									
									- Total			\$0.00					
									Material - Total			\$0.00					
					1290 - Total								\$4,505.96				
					J6S3255	1310	MISC. HIGHWAY LIGHTING	Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$3,532.71	Payment Estimate Item Adjustment generated Stockpile Transaction			
														- Total		\$3,532.71	
														Construction Stockpile STMI - Total		\$3,532.71	
1310 - Total								\$3,532.71									
J6S3255	1320	SIGNAL HEAD, TYPE 3S	Material		16	Apr 17, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.								
					16	Apr 17, 2023	SYSTEM	(\$1,548.00)									
					17	May 1, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.								
					17	May 1, 2023	SYSTEM	(\$1,548.00)									
					18	May 16, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.								
					18	May 16, 2023	SYSTEM	(\$1,548.00)									
					19	Jun 2, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.								
					19	Jun 2, 2023	SYSTEM	(\$1,548.00)									
									- Total			\$0.00					
									Material - Total			\$0.00					
1320 - Total								\$0.00									
J6S3255	1330	SIGNAL HEAD, TYPE 3B	Material		16	Apr 17, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.								
					16	Apr 17, 2023	SYSTEM	(\$7,552.00)									
					17	May 1, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.								
					17	May 1, 2023	SYSTEM	(\$7,552.00)									
					18	May 16, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.								
					18	May 16, 2023	SYSTEM	(\$7,552.00)									
					19	Jun 2, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.								
					19	Jun 2, 2023	SYSTEM	(\$7,552.00)									
									- Total			\$0.00					
									Material - Total			\$0.00					
1330 - Total								\$0.00									



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1340	SIGNAL HEAD, TYPE 4B	Material		16	Apr 17, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					16	Apr 17, 2023	SYSTEM	(\$3,222.00)						
					17	May 1, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$3,222.00)						
					18	May 16, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$3,222.00)						
					19	Jun 2, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$3,222.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1340 - Total								\$0.00	
					1360		SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		12	Feb 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										12	Feb 16, 2023	SYSTEM	(\$2,990.00)	
										13	Mar 2, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
13	Mar 2, 2023	SYSTEM	(\$2,990.00)											
14	Mar 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
14	Mar 16, 2023	SYSTEM	(\$2,990.00)											
15	Apr 3, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
15	Apr 3, 2023	SYSTEM	(\$2,990.00)											
16	Apr 17, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
16	Apr 17, 2023	SYSTEM	(\$2,990.00)											
17	May 1, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
17	May 1, 2023	SYSTEM	(\$2,990.00)											
18	May 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
18	May 16, 2023	SYSTEM	(\$2,990.00)											
19	Jun 2, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
19	Jun 2, 2023	SYSTEM	(\$2,990.00)											
20	Jun 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jimnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
20	Jun 16, 2023	SYSTEM	(\$2,990.00)											



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	1360	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material			2023						
				- Total							\$0.00	
				Material - Total							\$0.00	
	1360 - Total							\$0.00				
	1370	SH-FLAT SHEET - SIGNAL SIGN	Material		12	Feb 16, 2023	SYSTEM	\$171.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					12	Feb 16, 2023	SYSTEM	(\$171.00)				
					16	Apr 17, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					16	Apr 17, 2023	SYSTEM	(\$1,140.00)				
					17	May 1, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					17	May 1, 2023	SYSTEM	(\$1,140.00)				
					18	May 16, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					18	May 16, 2023	SYSTEM	(\$1,140.00)				
					19	Jun 2, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					19	Jun 2, 2023	SYSTEM	(\$1,140.00)				
					20	Jun 16, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jimnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					20	Jun 16, 2023	SYSTEM	(\$1,140.00)				
					21	Jun 30, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					21	Jun 30, 2023	SYSTEM	(\$1,140.00)				
					22	Jul 17, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					22	Jul 17, 2023	SYSTEM	(\$1,140.00)				
					23	Aug 2, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
					23	Aug 2, 2023	SYSTEM	(\$1,140.00)				
		24	Aug 16, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
		24	Aug 16, 2023	SYSTEM	(\$1,140.00)							
	- Total							\$0.00				
Material - Total							\$0.00					
1370 - Total							\$0.00					
1390	POST, SIGNAL 8 FT.	Material		12	Feb 16, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				12	Feb 16, 2023	SYSTEM	(\$1,880.00)					
				13	Mar 2, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1390	POST, SIGNAL 8 FT.	Material		13	Mar 2, 2023	SYSTEM	(\$1,880.00)						
					14	Mar 16, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Mar 16, 2023	SYSTEM	(\$1,880.00)						
					15	Apr 3, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					15	Apr 3, 2023	SYSTEM	(\$1,880.00)						
					16	Apr 17, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					16	Apr 17, 2023	SYSTEM	(\$2,820.00)						
					17	May 1, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$2,820.00)						
					18	May 16, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$2,820.00)						
					19	Jun 2, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$2,820.00)						
					20	Jun 16, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jimenj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$2,820.00)						
					21	Jun 30, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$2,820.00)						
					22	Jul 17, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$2,820.00)						
					23	Aug 2, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$2,820.00)						
					24	Aug 16, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$2,820.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1390 - Total								\$0.00	
						1400	POST, SIGNAL 15 FT.	Material		16	Apr 17, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
										16	Apr 17, 2023	SYSTEM	(\$1,050.00)	
										17	May 1, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	1400	POST, SIGNAL 15 FT.	Material						Estimate Exception 26 on the current Payment Estimate.			
					17	May 1, 2023	SYSTEM	(\$1,050.00)				
						18	May 16, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
						18	May 16, 2023	SYSTEM	(\$1,050.00)			
						19	Jun 2, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
						19	Jun 2, 2023	SYSTEM	(\$1,050.00)			
						20	Jun 16, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						20	Jun 16, 2023	SYSTEM	(\$1,050.00)			
						21	Jun 30, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						21	Jun 30, 2023	SYSTEM	(\$1,050.00)			
						22	Jul 17, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
						22	Jul 17, 2023	SYSTEM	(\$1,050.00)			
						23	Aug 2, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
						23	Aug 2, 2023	SYSTEM	(\$1,050.00)			
						24	Aug 16, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
						24	Aug 16, 2023	SYSTEM	(\$1,050.00)			
										- Total	\$0.00	
										Material - Total	\$0.00	
										1400 - Total	\$0.00	
				1410	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM		Construction Stockpile		22	Jul 17, 2023	SYSTEM	(\$6,238.91)
									- Total	(\$6,238.91)		
										Construction Stockpile - Total	(\$6,238.91)	
Construction Stockpile STMI		14	Mar 16, 2023					SYSTEM	\$6,238.91	Payment Estimate Item Adjustment generated Stockpile Transaction		
										- Total	\$6,238.91	
										Construction Stockpile STMI - Total	\$6,238.91	
Material		22	Jul 17, 2023					SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
		22	Jul 17, 2023					SYSTEM	(\$8,896.00)			
		23	Aug 2, 2023					SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
		23	Aug 2, 2023					SYSTEM	(\$8,896.00)			
		24	Aug 16, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.						
		24	Aug 16, 2023	SYSTEM	(\$8,896.00)							
						- Total	\$0.00					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1410	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Material - Total						\$0.00	
	1410 - Total								\$0.00	
	1420	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$7,870.04	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$7,870.04	
	Construction Stockpile STMI - Total								\$7,870.04	
	1420 - Total								\$7,870.04	
	1430	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$10,603.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$10,603.62)	
	Construction Stockpile - Total								(\$10,603.62)	
	1430		Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$42,414.48	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$42,414.48	
	Construction Stockpile STMI - Total								\$42,414.48	
	1430		Material		20	Jun 16, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jimenj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					20	Jun 16, 2023	SYSTEM	(\$12,792.00)		
					21	Jun 30, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					21	Jun 30, 2023	SYSTEM	(\$12,792.00)		
					22	Jul 17, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					22	Jul 17, 2023	SYSTEM	(\$12,792.00)		
					23	Aug 2, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					23	Aug 2, 2023	SYSTEM	(\$12,792.00)		
					24	Aug 16, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					24	Aug 16, 2023	SYSTEM	(\$12,792.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	1430 - Total								\$31,810.86	
	1440	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$22,956.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Jul 17, 2023	SYSTEM	(\$11,478.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$34,434.93)	
	Construction Stockpile - Total								(\$34,434.93)	
	1440		Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$80,348.17	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$80,348.17	
	Construction Stockpile STMI - Total								\$80,348.17	
	1440		Material		20	Jun 16, 2023	SYSTEM	\$25,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jimenj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				20	Jun 16, 2023	SYSTEM	(\$25,998.00)			
				21	Jun 30, 2023	SYSTEM	\$25,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1440	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		21	Jun 30, 2023	SYSTEM	(\$25,998.00)		
					22	Jul 17, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					22	Jul 17, 2023	SYSTEM	(\$38,997.00)		
					23	Aug 2, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					23	Aug 2, 2023	SYSTEM	(\$38,997.00)		
					24	Aug 16, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					24	Aug 16, 2023	SYSTEM	(\$38,997.00)		
					- Total			\$0.00		
				Material - Total				\$0.00		
		1440 - Total							\$45,913.24	
	1450	1450	POST, TYPE C, 55 FT. ARM	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$14,247.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			(\$14,247.00)	
			Construction Stockpile - Total			(\$14,247.00)				
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$28,494.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$28,494.00			
			Construction Stockpile STMI - Total			\$28,494.00				
			Material		20	Jun 16, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jimenj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					20	Jun 16, 2023	SYSTEM	(\$15,103.00)		
					21	Jun 30, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					21	Jun 30, 2023	SYSTEM	(\$15,103.00)		
					22	Jul 17, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					22	Jul 17, 2023	SYSTEM	(\$15,103.00)		
					23	Aug 2, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					23	Aug 2, 2023	SYSTEM	(\$15,103.00)		
		24	Aug 16, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
		24	Aug 16, 2023	SYSTEM	(\$15,103.00)					
			- Total			\$0.00				
		Material - Total			\$0.00					
	1450 - Total							\$14,247.00		
1460	1460	POST, TYPE B, LONGEST ARM 45 FT. OR 13.	Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$32,117.38	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$32,117.38		
		Construction Stockpile STMI - Total			\$32,117.38					
	1460 - Total							\$32,117.38		
1470	1470	POST, TYPE B, LONGEST ARM 50	Construction Stockpile		16	Apr 17, 2023	SYSTEM	(\$37,030.58)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1470	FT. OR 15.	Construction Stockpile	- Total					(\$37,030.58)	
				Construction Stockpile - Total					(\$37,030.58)	
			Construction Stockpile STMI	14	Mar 16, 2023	SYSTEM	\$37,030.58	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					\$37,030.58	
			Construction Stockpile STMI - Total					\$37,030.58		
			Material	16	Apr 17, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
				16	Apr 17, 2023	SYSTEM	(\$47,116.00)			
				17	May 1, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
				17	May 1, 2023	SYSTEM	(\$47,116.00)			
				18	May 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
				18	May 16, 2023	SYSTEM	(\$47,116.00)			
				19	Jun 2, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
				19	Jun 2, 2023	SYSTEM	(\$47,116.00)			
				20	Jun 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jimenj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				20	Jun 16, 2023	SYSTEM	(\$47,116.00)			
				21	Jun 30, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
				21	Jun 30, 2023	SYSTEM	(\$47,116.00)			
				22	Jul 17, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				22	Jul 17, 2023	SYSTEM	(\$47,116.00)			
				23	Aug 2, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				23	Aug 2, 2023	SYSTEM	(\$47,116.00)			
				24	Aug 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
				24	Aug 16, 2023	SYSTEM	(\$47,116.00)			
				- Total					\$0.00	
				Material - Total					\$0.00	
			1470 - Total					\$0.00		
			1480	CONTROLLER ASSEMBLY HOUSING.	Material	16	Apr 17, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
						16	Apr 17, 2023	SYSTEM	(\$18,680.00)	
						17	May 1, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						17	May 1, 2023	SYSTEM	(\$18,680.00)	



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	1480	CONTROLLER ASSEMBLY HOUSING,	Material		18	May 16, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					18	May 16, 2023	SYSTEM	(\$18,680.00)					
					19	Jun 2, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					19	Jun 2, 2023	SYSTEM	(\$18,680.00)					
					20	Jun 16, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jimenj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					20	Jun 16, 2023	SYSTEM	(\$18,680.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	1480 - Total								\$0.00				
	1500	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		4	Oct 17, 2022	SYSTEM	\$2,499.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					4	Oct 17, 2022	SYSTEM	(\$2,499.00)					
					5	Nov 2, 2022	SYSTEM	\$2,499.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					5	Nov 2, 2022	SYSTEM	(\$2,499.00)					
					- Total								\$0.00
Material - Total								\$0.00					
1500 - Total								\$0.00					
1520	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		3	Oct 3, 2022	SYSTEM	\$5,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				3	Oct 3, 2022	SYSTEM	(\$5,642.00)						
				4	Oct 17, 2022	SYSTEM	\$7,316.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				4	Oct 17, 2022	SYSTEM	(\$7,316.00)						
				5	Nov 2, 2022	SYSTEM	\$7,316.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
				5	Nov 2, 2022	SYSTEM	(\$7,316.00)						
				- Total								\$0.00	
Material - Total								\$0.00					
1520 - Total								\$0.00					
1560	CABLE, 16 AWG 2 CONDUCTOR	Material		5	Nov 2, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				5	Nov 2, 2022	SYSTEM	(\$1,530.00)						
				6	Nov 16, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				6	Nov 16, 2022	SYSTEM	(\$1,530.00)						
				7	Dec 2, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				7	Dec 2, 2022	SYSTEM	(\$1,530.00)						
				8	Dec 16, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1560	CABLE, 16 AWG 2 CONDUCTOR	Material			2022			Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					8	Dec 16, 2022	SYSTEM	(\$1,530.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
1560 - Total								\$0.00		
	1590	CABLE, 16 AWG 5 CONDUCTOR	Material		5	Nov 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					5	Nov 2, 2022	SYSTEM	(\$2,310.00)		
					6	Nov 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					6	Nov 16, 2022	SYSTEM	(\$2,310.00)		
					7	Dec 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					7	Dec 2, 2022	SYSTEM	(\$2,310.00)		
					8	Dec 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					8	Dec 16, 2022	SYSTEM	(\$2,310.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
1590 - Total								\$0.00		
	1600	CABLE, 16 AWG 7 CONDUCTOR	Material		5	Nov 2, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					5	Nov 2, 2022	SYSTEM	(\$3,185.00)		
					6	Nov 16, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					6	Nov 16, 2022	SYSTEM	(\$3,185.00)		
					7	Dec 2, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					7	Dec 2, 2022	SYSTEM	(\$3,185.00)		
					8	Dec 16, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					8	Dec 16, 2022	SYSTEM	(\$3,185.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
1600 - Total								\$0.00		
	1630	PULL BOX, PREFORMED CLASS 1	Construction Stockpile		19	Jun 2, 2023	SYSTEM	(\$386.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$386.88)	
			Construction Stockpile - Total					(\$386.88)		
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$386.88	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$386.88	
			Construction Stockpile STMI - Total					\$386.88		
Overrun	Overrun	23	Aug 2, 2023	SYSTEM	(\$1,280.00)					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3255	1630	PULL BOX, PREFORMED CLASS 1	Overrun	Overrun	24	Aug 16, 2023	SYSTEM	(\$1,280.00)							
					Overrun - Total		(\$2,560.00)								
					Overrun - Total		(\$2,560.00)								
	1630 - Total						(\$2,560.00)								
	1640	PULL BOX, PREFORMED CLASS 2	Construction Stockpile			19	Jun 2, 2023	SYSTEM	(\$3,452.80)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						20	Jun 16, 2023	SYSTEM	(\$690.56)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						23	Aug 2, 2023	SYSTEM	(\$2,762.24)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						- Total		(\$6,905.60)							
						Construction Stockpile - Total		(\$6,905.60)							
						Construction Stockpile STMI	14	Mar 16, 2023	SYSTEM	\$20,716.80	Payment Estimate Item Adjustment generated Stockpile Transaction				
							- Total		\$20,716.80						
						Construction Stockpile STMI - Total		\$20,716.80							
						Material					3	Oct 3, 2022	SYSTEM	\$1,595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
											3	Oct 3, 2022	SYSTEM	(\$1,595.00)	
											4	Oct 17, 2022	SYSTEM	\$7,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
											4	Oct 17, 2022	SYSTEM	(\$7,975.00)	
											- Total		\$0.00		
						Material - Total		\$0.00							
						1640 - Total						\$13,811.20			
	1650	PULL BOX, PREFORMED CLASS 3	Construction Stockpile			14	Mar 16, 2023	SYSTEM	(\$993.94)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						19	Jun 2, 2023	SYSTEM	(\$1,987.89)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						22	Jul 17, 2023	SYSTEM	(\$993.94)	Payment Estimate Item Adjustment generated Stockpile Transaction					
						- Total		(\$3,975.77)							
						Construction Stockpile - Total		(\$3,975.77)							
						Construction Stockpile STMI	14	Mar 16, 2023	SYSTEM	\$6,957.60	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total							\$6,957.60								
Construction Stockpile STMI - Total						\$6,957.60									
Material										4	Oct 17, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
										4	Oct 17, 2022	SYSTEM	(\$4,800.00)		
										- Total		\$0.00			
Material - Total		\$0.00													
1650 - Total						\$2,981.83									
1660	BASE, CONCRETE	Material			4	Oct 17, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.						
					4	Oct 17, 2022	SYSTEM	(\$2,904.00)							
					5	Nov 2, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.						
					5	Nov 2, 2022	SYSTEM	(\$2,904.00)							
					6	Nov 16, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1660	BASE, CONCRETE	Material			2022			Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				6	Nov 16, 2022	SYSTEM	(\$2,904.00)		
				7	Dec 2, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				7	Dec 2, 2022	SYSTEM	(\$2,904.00)		
				8	Dec 16, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				8	Dec 16, 2022	SYSTEM	(\$2,904.00)		
				9	Jan 3, 2023	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				9	Jan 3, 2023	SYSTEM	(\$2,904.00)		
				10	Jan 17, 2023	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				10	Jan 17, 2023	SYSTEM	(\$2,904.00)		
				11	Feb 2, 2023	SYSTEM	\$15,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				11	Feb 2, 2023	SYSTEM	(\$15,224.00)		
				12	Feb 16, 2023	SYSTEM	\$19,096.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				12	Feb 16, 2023	SYSTEM	(\$19,096.00)		
				13	Mar 2, 2023	SYSTEM	\$19,096.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				13	Mar 2, 2023	SYSTEM	(\$19,096.00)		
				14	Mar 16, 2023	SYSTEM	\$24,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				14	Mar 16, 2023	SYSTEM	(\$24,904.00)		
				15	Apr 3, 2023	SYSTEM	\$24,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				15	Apr 3, 2023	SYSTEM	(\$24,904.00)		
				16	Apr 17, 2023	SYSTEM	\$32,978.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				16	Apr 17, 2023	SYSTEM	(\$32,978.00)		
				17	May 1, 2023	SYSTEM	\$32,978.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				17	May 1, 2023	SYSTEM	(\$32,978.00)		
				18	May 16, 2023	SYSTEM	\$61,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				18	May 16, 2023	SYSTEM	(\$61,710.00)		
				19	Jun 2, 2023	SYSTEM	\$68,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				19	Jun 2, 2023	SYSTEM	(\$68,904.00)		



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S3255	1660	BASE, CONCRETE	Material			2023											
					20	Jun 16, 2023	SYSTEM	\$93,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jimnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.								
					20	Jun 16, 2023	SYSTEM	(\$93,874.00)									
					21	Jun 30, 2023	SYSTEM	\$93,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.								
					21	Jun 30, 2023	SYSTEM	(\$93,874.00)									
					22	Jul 17, 2023	SYSTEM	\$93,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.								
					22	Jul 17, 2023	SYSTEM	(\$93,874.00)									
					23	Aug 2, 2023	SYSTEM	\$127,292.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.								
					23	Aug 2, 2023	SYSTEM	(\$127,292.00)									
					24	Aug 16, 2023	SYSTEM	\$129,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.								
					24	Aug 16, 2023	SYSTEM	(\$129,228.00)									
					- Total							\$0.00					
					Material - Total							\$0.00					
					1660 - Total							\$0.00					
				1680		MISC.	Construction Stockpile		23	Aug 2, 2023	SYSTEM	(\$2,092.48)	Payment Estimate Item Adjustment generated Stockpile Transaction				
									- Total							(\$2,092.48)	
									Construction Stockpile - Total							(\$2,092.48)	
								Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$46,034.56	Payment Estimate Item Adjustment generated Stockpile Transaction			
										- Total							\$46,034.56
									Construction Stockpile STMI - Total							\$46,034.56	
Material		12	Feb 16, 2023					SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
		12	Feb 16, 2023					SYSTEM	(\$4,950.00)								
		13	Mar 2, 2023					SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
		13	Mar 2, 2023					SYSTEM	(\$12,870.00)								
		14	Mar 16, 2023					SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
		14	Mar 16, 2023					SYSTEM	(\$12,870.00)								
		15	Apr 3, 2023					SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.							
		15	Apr 3, 2023	SYSTEM	(\$12,870.00)												
		16	Apr 17, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.											
		16	Apr 17, 2023	SYSTEM	(\$12,870.00)												
	17	May 1, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.												



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1680	MISC.	Material		17	May 1, 2023	SYSTEM	(\$12,870.00)						
					18	May 16, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$12,870.00)						
					19	Jun 2, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$12,870.00)						
					20	Jun 16, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jimenj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$12,870.00)						
					21	Jun 30, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$12,870.00)						
					22	Jul 17, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$12,870.00)						
					23	Aug 2, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$16,830.00)						
					24	Aug 16, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$16,830.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1680 - Total								\$43,942.08	
					J6S3255	1690	MISC.	Material		18	May 16, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
										18	May 16, 2023	SYSTEM	(\$20,880.00)	
										19	Jun 2, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
										19	Jun 2, 2023	SYSTEM	(\$20,880.00)	
										20	Jun 16, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jimenj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
										20	Jun 16, 2023	SYSTEM	(\$20,880.00)	
21	Jun 30, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
21	Jun 30, 2023	SYSTEM	(\$20,880.00)											
22	Jul 17, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
22	Jul 17, 2023	SYSTEM	(\$20,880.00)											
23	Aug 2, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	1690	MISC.	Material						Estimate Exception 35 on the current Payment Estimate.				
					23	Aug 2, 2023	SYSTEM	(\$20,880.00)					
					24	Aug 16, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					24	Aug 16, 2023	SYSTEM	(\$20,880.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					1690 - Total							\$0.00	
					1700	MISC.	Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$116.48	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total							\$116.48	
					Construction Stockpile STMI - Total							\$116.48	
1700 - Total							\$116.48						
J6S3255	1710	MISC.	Material		18	May 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					18	May 16, 2023	SYSTEM	(\$110,800.00)					
					19	Jun 2, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					19	Jun 2, 2023	SYSTEM	(\$110,800.00)					
					20	Jun 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jimnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					20	Jun 16, 2023	SYSTEM	(\$110,800.00)					
					21	Jun 30, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					21	Jun 30, 2023	SYSTEM	(\$110,800.00)					
					22	Jul 17, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					22	Jul 17, 2023	SYSTEM	(\$110,800.00)					
					23	Aug 2, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					23	Aug 2, 2023	SYSTEM	(\$110,800.00)					
					24	Aug 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
					24	Aug 16, 2023	SYSTEM	(\$110,800.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
1710 - Total							\$0.00						
J6S3255	1750	MISC.	Material		12	Feb 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					12	Feb 16, 2023	SYSTEM	(\$240.00)					
					13	Mar 2, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					13	Mar 2, 2023	SYSTEM	(\$240.00)					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J6S3255	1750	MISC.	Material		14	Mar 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
					14	Mar 16, 2023	SYSTEM	(\$240.00)											
					15	Apr 3, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
					15	Apr 3, 2023	SYSTEM	(\$240.00)											
					16	Apr 17, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
					16	Apr 17, 2023	SYSTEM	(\$240.00)											
					17	May 1, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
					17	May 1, 2023	SYSTEM	(\$240.00)											
					18	May 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
					18	May 16, 2023	SYSTEM	(\$240.00)											
					19	Jun 2, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
					19	Jun 2, 2023	SYSTEM	(\$240.00)											
					20	Jun 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jimnj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
					20	Jun 16, 2023	SYSTEM	(\$240.00)											
					21	Jun 30, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
					21	Jun 30, 2023	SYSTEM	(\$240.00)											
					22	Jul 17, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
					22	Jul 17, 2023	SYSTEM	(\$240.00)											
					23	Aug 2, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
					23	Aug 2, 2023	SYSTEM	(\$1,200.00)											
					24	Aug 16, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
					24	Aug 16, 2023	SYSTEM	(\$1,200.00)											
					- Total								\$0.00						
					Material - Total								\$0.00						
					1750 - Total								\$0.00						
					1760	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI			3	Oct 3, 2022	SYSTEM	\$10,990.80	Payment Estimate Item Adjustment generated Stockpile Transaction					
										- Total								\$10,990.80	
										Construction Stockpile STMI - Total								\$10,990.80	
1760 - Total								\$10,990.80											
1770	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI			3	Oct 3, 2022	SYSTEM	\$4,710.00	Payment Estimate Item Adjustment generated Stockpile Transaction										



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	1770	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI	- Total					\$4,710.00	
				Construction Stockpile STMI - Total					\$4,710.00	
				1770 - Total					\$4,710.00	
	1780	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$6,755.10	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$6,755.10	
				Construction Stockpile STMI - Total					\$6,755.10	
	1780 - Total					\$6,755.10				
	1790	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$3,834.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$3,834.00	
				Construction Stockpile STMI - Total					\$3,834.00	
	1790 - Total					\$3,834.00				
	1800	SH-FLAT SHEET	Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$1,513.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$1,513.40	
				Construction Stockpile STMI - Total					\$1,513.40	
	1800 - Total					\$1,513.40				
	1810	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$4,207.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$4,207.40	
				Construction Stockpile STMI - Total					\$4,207.40	
	1810 - Total					\$4,207.40				
	1850	MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					5	Nov 2, 2022	SYSTEM	(\$80.00)		
					6	Nov 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					6	Nov 16, 2022	SYSTEM	(\$160.00)		
					7	Dec 2, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					7	Dec 2, 2022	SYSTEM	(\$160.00)		
					8	Dec 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					8	Dec 16, 2022	SYSTEM	(\$160.00)		
					9	Jan 3, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				9	Jan 3, 2023	SYSTEM	(\$160.00)			
				10	Jan 17, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				10	Jan 17, 2023	SYSTEM	(\$160.00)			
- Total					\$0.00					
Material - Total					\$0.00					
1850 - Total					\$0.00					
1860	MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				5	Nov 2, 2022	SYSTEM	(\$80.00)			



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1860	MISC. ITS	Material			2022								
					6	Nov 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					6	Nov 16, 2022	SYSTEM	(\$160.00)						
					7	Dec 2, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					7	Dec 2, 2022	SYSTEM	(\$160.00)						
					8	Dec 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	Dec 16, 2022	SYSTEM	(\$160.00)						
					9	Jan 3, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Jan 3, 2023	SYSTEM	(\$160.00)						
					10	Jan 17, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$160.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1860 - Total								\$0.00	
	1870	MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					5	Nov 2, 2022	SYSTEM	(\$860.00)						
					6	Nov 16, 2022	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					6	Nov 16, 2022	SYSTEM	(\$1,720.00)						
					7	Dec 2, 2022	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					7	Dec 2, 2022	SYSTEM	(\$1,720.00)						
					8	Dec 16, 2022	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					8	Dec 16, 2022	SYSTEM	(\$1,720.00)						
					9	Jan 3, 2023	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					9	Jan 3, 2023	SYSTEM	(\$1,720.00)						
					10	Jan 17, 2023	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$1,720.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1870 - Total								\$0.00						
	1890	MISC. ITS	Material		3	Oct 3, 2022	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1890	MISC. ITS	Material			3	Oct 3, 2022	SYSTEM	(\$1,700.00)					
						4	Oct 17, 2022	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
						4	Oct 17, 2022	SYSTEM	(\$1,700.00)					
						5	Nov 2, 2022	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
						5	Nov 2, 2022	SYSTEM	(\$1,700.00)					
						6	Nov 16, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
						6	Nov 16, 2022	SYSTEM	(\$3,400.00)					
						7	Dec 2, 2022	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
						7	Dec 2, 2022	SYSTEM	(\$5,100.00)					
						8	Dec 16, 2022	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
						8	Dec 16, 2022	SYSTEM	(\$6,800.00)					
						9	Jan 3, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
						9	Jan 3, 2023	SYSTEM	(\$8,500.00)					
						10	Jan 17, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
						10	Jan 17, 2023	SYSTEM	(\$8,500.00)					
												- Total	\$0.00	
													Material - Total	\$0.00
								Overrun	Overrun	13	Mar 2, 2023	SYSTEM	(\$1,700.00)	
													Overrun - Total	(\$1,700.00)
													Overrun - Total	(\$1,700.00)
									1890 - Total	(\$1,700.00)				
	1900	MISC. ITS	Material			5	Nov 2, 2022	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
						5	Nov 2, 2022	SYSTEM	(\$2,100.00)					
						6	Nov 16, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
						6	Nov 16, 2022	SYSTEM	(\$4,200.00)					
						7	Dec 2, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
						7	Dec 2, 2022	SYSTEM	(\$4,200.00)					
						8	Dec 16, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
						8	Dec 16, 2022	SYSTEM	(\$4,200.00)					
						9	Jan 3, 2023	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment				



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1900	MISC. ITS	Material						Estimate Exception 12 on the current Payment Estimate.					
					9	Jan 3, 2023	SYSTEM	(\$4,200.00)						
					10	Jan 17, 2023	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$4,200.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					1900 - Total							\$0.00		
					1910	MISC. ITS	Material			18	May 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
										18	May 16, 2023	SYSTEM	(\$900.00)	
										19	Jun 2, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
19	Jun 2, 2023	SYSTEM	(\$900.00)											
20	Jun 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jimenj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
20	Jun 16, 2023	SYSTEM	(\$900.00)											
21	Jun 30, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
21	Jun 30, 2023	SYSTEM	(\$900.00)											
22	Jul 17, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
22	Jul 17, 2023	SYSTEM	(\$900.00)											
23	Aug 2, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.										
23	Aug 2, 2023	SYSTEM	(\$900.00)											
24	Aug 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
24	Aug 16, 2023	SYSTEM	(\$900.00)											
- Total												\$0.00		
Material - Total												\$0.00		
1910 - Total							\$0.00							
1920	MISC. ITS	Material			10	Jan 17, 2023	SYSTEM	\$1,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$1,848.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
1920 - Total							\$0.00							
5002	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			13	Mar 2, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Mar 2, 2023	SYSTEM	(\$93,500.00)						
					14	Mar 16, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Aug 18, 2023

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S3255	5002	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		14	Mar 16, 2023	SYSTEM	(\$93,500.00)									
					15	Apr 3, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					15	Apr 3, 2023	SYSTEM	(\$93,500.00)									
					16	Apr 17, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					16	Apr 17, 2023	SYSTEM	(\$93,500.00)									
					17	May 1, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					17	May 1, 2023	SYSTEM	(\$93,500.00)									
					18	May 16, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					18	May 16, 2023	SYSTEM	(\$93,500.00)									
					19	Jun 2, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
					19	Jun 2, 2023	SYSTEM	(\$93,500.00)									
					- Total								\$0.00				
					Material - Total								\$0.00				
					5002 - Total								\$0.00				
J6S3255	5005	EMBANKMENT IN PLACE	Material		24	Aug 16, 2023	SYSTEM	\$35,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					24	Aug 16, 2023	SYSTEM	(\$35,420.00)									
					- Total								\$0.00				
					Material - Total								\$0.00				
5005 - Total								\$0.00									
J6S3255	5006	MISC. FENCING	Overrun	Overrun	20	Jun 16, 2023	SYSTEM	(\$18,620.00)									
								Overrun - Total								(\$18,620.00)	
								Overrun - Total								(\$18,620.00)	
5006 - Total								(\$18,620.00)									
J6S3255 - Total								\$212,345.72									
Overall - Total								\$212,345.72									



Contract Adjustments for Contract - 220520-F10

There are no contract adjustments to display for this contract.