



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 62	Contract ID 220520-F10 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start March 2, 2025 Pay Period End March 15, 2025	Original Contract Amount \$19,259,152.03 Net Change Order Amount (\$97,333.24) Current Contract Amount \$19,161,818.79
--------------------------------	--	---	---

Approval Date	By User	
March 17, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by steppr1	
March 17, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wolkt1	
March 19, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1	

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2024	October 15, 2024	October 15, 2024	98.01%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	August 1, 2022	August 1, 2022	
Open to Traffic Date			
Work Began Date	September 15, 2022	September 15, 2022	

Contract Total Pay For Estimate No. 62			
	This Estimate	Previous	To Date
220520-F10			
Total Posted Items Pay	\$19,252.00	\$18,760,827.96	\$18,780,079.96
Gross Item Adjustments	\$0.00	(\$144,944.94)	(\$144,944.94)
Incentive	\$0.00	\$255,112.40	\$255,112.40
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$18,870,995.42	\$18,890,247.42
Contract Total Payable This Estimate:	\$19,252.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3255	1990	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	LF	\$15.000	60	\$900.00
	2000	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	EA	\$7,500.000	2	\$15,000.00
	2020	9019903	MISC.CONDUIT, 2 IN. GALVANIZED, IN TRENCH	LF	\$24.000	91	\$2,184.00
	2040	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	LF	\$1.000	388	\$388.00
	2050	9028302	CABLE, 12 AWG 2 CONDUCTOR	LF	\$1.000	780	\$780.00
Project J6S3255 - Total							\$19,252.00
Overall - Total							\$19,252.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			-3	\$410.00	(\$1,230.00)
	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	3	\$410.00	\$1,230.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on March 20, 2025

Pay Estimate Created Date: March 17, 2025

Progress Estimate Number 62		Contract ID 220520-F10	Pay Period Start March 2, 2025		Original Contract Amount \$19,259,152.03			
		Prime Contractor Gershenson Construction Co., Inc.	Pay Period End March 15, 2025		Net Change Order Amount (\$97,333.24)			
					Current Contract Amount \$19,161,818.79			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3255	5016	MISC.	Material			-2	\$1,811.25	(\$3,622.50)
	5016	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2	\$1,811.25	\$3,622.50
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on March 20, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3255	FAF 340-1(19)	Coldmill, resurface, ADA, and signing improvements	340	ST LOUIS	from Lea Oak to I-270

Totals by Job Numbers				
J6S3255		This Estimate	Previous	To Date
	Posted Item Pay	\$19,252.00	\$18,760,827.96	\$18,780,079.96
	Gross Item Adjustments	\$0.00	(\$144,944.94)	(\$144,944.94)
	Gross Item Pay	\$19,252.00	\$18,615,883.02	\$18,635,135.02
	Incentive	\$0.00	\$255,112.40	\$255,112.40
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 7311042, Project Item Line Number 0960, Material Set 731104296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	stepr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3255, Item 9109902, Project Item Line Number 5016, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Working with the contractor and MoDOT Materials to resolve the exception.	stepr1	Overridden
Estimate Exception Type: Item Overrun: Contract 220520-F10, Contract Project J6S3255, Project Item Line Number 1030, Contract Line Item Number 1030, Item 8051000A, Minor Item.	This will be on a future change order.	stepr1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,200,000.00	\$1,200,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	2,052.00	-1,349.56	702.44	CUYD	702.44	\$8.00	\$5,619.52
		0001	0030	2063500	CULVERT CLEANOUT	136.00	-116.00	20.00	EA	20.00	\$250.00	\$5,000.00
		0001	0040	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	568.00	-13.00	555.00	STA	555.00	\$1,270.00	\$704,850.00
		0001	0050	2142000	FURNISHING ROCK FILL	25.00	36.00	61.00	CUYD	61.00	\$55.00	\$3,355.00
		0001	0060	2143000	PLACING ROCK FILL	25.00	36.00	61.00	CUYD	61.00	\$55.00	\$3,355.00
		0001	0070	2153000	SHAPING SLOPES, CLASS III	14.00	-11.60	2.40	100F	2.40	\$1,200.00	\$2,880.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	37,255.00	7,276.00	44,531.00	SQYD	44,531.00	\$9.90	\$440,856.90
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	213.00	-2.00	211.00	SQYD	211.00	\$11.65	\$2,458.15
		0001	0105	4019910	MISC.BITUMINOUS PAVEMENT MIXTURE PG58-28, (BP-1)	4,893.10	-287.90	4,605.20	TONS	4,605.20	\$97.50	\$449,007.00
		0001	0110	4030017	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP048F MIX)	1,832.80	501.30	2,334.10	TONS	2,334.10	\$135.00	\$315,103.50
		0001	0120	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	14,912.40	134.90	15,047.30	TONS	15,047.30	\$120.00	\$1,805,676.00
		0001	0130	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP190C)	17,688.20	-743.60	16,944.60	TONS	16,944.60	\$112.00	\$1,897,795.20
		0001	0140	4071007	TACK COAT - NON-TRACKING	27,280.00	-1,673.00	25,607.00	GAL	25,607.00	\$2.50	\$64,017.50
		0001	0150	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	1,320.00	743.80	2,063.80	SQYD	2,063.80	\$128.00	\$264,166.40
		0001	0160	6042010	ADJUSTING MANHOLE	18.00	-6.00	12.00	EA	12.00	\$650.00	\$7,800.00
		0001	0170	6042020	ADJUSTING BASIN OR INLET	5.00	14.00	19.00	EA	19.00	\$1,000.00	\$19,000.00
		0001	0180	6044011	PIPE COLLAR, TYPE A	4.00	1.00	5.00	EA	5.00	\$1,500.00	\$7,500.00
		0001	0190	6049902	MISC.CONCRETE MANHOLE COLLAR	6.00	-3.00	3.00	EA	3.00	\$1,680.00	\$5,040.00
		0001	0200	6049902	MISC.INLET TOP REPLACEMENT	5.00	3.00	8.00	EA	8.00	\$1,200.00	\$9,600.00
		0001	0210	6081012	TRUNCATED DOMES	5,201.00	-1,439.00	3,762.00	SQFT	3,762.00	\$30.00	\$112,860.00
		0001	0220	6082023	HAND-RAILING FOR STEPS WITHOUT BALUSTERS	4.00	0.00	4.00	LF	4.00	\$300.00	\$1,200.00
		0001	0230	6083006	6 IN. CONCRETE MEDIAN STRIP	1,141.00	350.50	1,491.50	SQYD	1,491.50	\$120.00	\$178,980.00
		0001	0240	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	537.00	-111.00	426.00	LF	426.00	\$140.00	\$59,640.00
		0001	0250	6085007	PAVED APPROACH, 7 IN.	405.00	-4.90	400.10	SQYD	400.10	\$90.00	\$36,009.00
		0001	0260	6085008	PAVED APPROACH, 8 IN.	8,720.00	1,088.50	9,808.50	SQYD	9,808.50	\$90.00	\$882,765.00
		0001	0270	6086004	CONCRETE SIDEWALK, 4 IN.	27,695.00	-258.90	27,436.10	SQYD	27,436.10	\$46.15	\$1,266,176.02
		0001	0280	6089902	MISC.CONCRETE CURB RAMP	366.00	24.00	390.00	EA	390.00	\$1,100.00	\$429,000.00
		0001	0290	6089902	MISC.ISLAND TUBULAR MARKERS WHITE	90.00	15.00	105.00	EA	105.00	\$90.00	\$9,450.00
		0001	0300	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	449.00	239.00	688.00	LF	688.00	\$37.00	\$25,456.00
		0001	0310	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	10,365.00	542.00	10,907.00	LF	10,907.00	\$34.00	\$370,838.00
		0001	0320	6091042	CONCRETE GUTTER TYPE B	143.00	-143.00	0.00	LF	0.00	\$52.00	\$0.00
		0001	0330	6091051	CURB AND GUTTER TYPE A	55.00	-55.00	0.00	LF	0.00	\$45.00	\$0.00
		0001	0340	6091052	CURB AND GUTTER TYPE B	3,833.00	1,078.00	4,911.00	LF	4,911.00	\$45.00	\$220,995.00
		0001	0350	6092013	INTEGRAL CURB TYPE M	93.00	-93.00	0.00	LF	0.00	\$55.00	\$0.00
		0001	0360	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	100.00	42.00	142.00	CUYD	142.00	\$61.00	\$8,662.00
		0001	0370	6096042	PLACING TYPE 2 ROCK DITCH LINER	100.00	42.00	142.00	CUYD	142.00	\$34.00	\$4,828.00
		0001	0380	6099903	MISC.30 IN. MAX. VARIABLE HEIGHT CURB	4,666.00	-824.00	3,842.00	LF	3,482.00	\$70.00	\$243,740.00
		0001	0390	6116010A	SLOPE PROTECTION	47.00	5.00	52.00	SQYD	52.00	\$110.00	\$5,720.00
		0001	0400	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$2,500.00	\$0.00
		0001	0410	6122020	REPLACEMENT SAND BARREL	18.00	-18.00	0.00	EA	0.00	\$425.00	\$0.00
		0001	0420	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	-4.00	0.00	EA	0.00	\$1,160.00	\$0.00
		0001	0430	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$5,500.00	\$11,000.00
		0001	0440	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,648.00	-1,168.80	479.20	SQYD	479.20	\$290.00	\$138,968.00
		0001	0450	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,648.00	-1,169.00	479.00	SQYD	479.00	\$5.50	\$2,634.50
		0001	0460	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,648.00	-1,169.00	479.00	SQYD	479.00	\$11.00	\$5,269.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	0470	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,464.00	1,666.00	4,130.00	LF	4,130.00	\$10.00	\$41,300.00
		0001	0480	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	486.00	116.00	602.00	EA	602.00	\$13.00	\$7,826.00
		0001	0490	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	1,953.00	-1,746.00	207.00	EA	207.00	\$5.50	\$1,138.50
		0001	0500	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING HOT APPLIED POLYMER MODIFIED REPAIR MATERIAL	16,962.00	10,423.00	27,385.00	LB	27,385.00	\$4.15	\$113,647.75
		0001	0510	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	-1.00	0.00	EA	0.00	\$1,985.00	\$0.00
		0001	0520	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	27.00	-12.00	15.00	EA	15.00	\$1,250.00	\$18,750.00
		0001	0530	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	8.00	0.00	8.00	EA	8.00	\$1,680.00	\$13,440.00
		0001	0540	6143014	MANHOLE FRAME AND COVER, TYPE 4	7.00	-2.00	5.00	EA	5.00	\$400.00	\$2,000.00
		0001	0550	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$2,800.00	\$16,800.00
		0001	0560	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$130,000.00	\$123,500.00
		0001	0570	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,600.00	-3,600.00	0.00	LF	0.00	\$20.00	\$0.00
		0001	0580	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$1,840,000.00	\$0.00
		0001	0581	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$1,727,288.00	\$1,727,288.00
		0001	0590	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0600	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	37,995.00	-27,513.00	10,482.00	LF	10,482.00	\$6.00	\$62,892.00
		0001	0610	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	2,897.00	-62.00	2,835.00	LF	2,835.00	\$18.00	\$51,030.00
		0001	0620	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	166.00	2.00	168.00	LF	168.00	\$18.00	\$3,024.00
		0001	0630	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	267.00	8.00	275.00	EA	275.00	\$250.00	\$68,750.00
		0001	0640	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	9.00	0.00	9.00	EA	9.00	\$250.00	\$2,250.00
		0001	0650	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	15.00	7.00	22.00	EA	22.00	\$500.00	\$11,000.00
		0001	0660	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	650.00	-60.00	590.00	EA	590.00	\$50.00	\$29,500.00
		0001	0680	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	54,681.00	-129.00	54,552.00	LF	54,552.00	\$0.20	\$10,910.40
		0001	0690	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	105,291.00	24,507.00	129,798.00	LF	129,798.00	\$0.25	\$32,449.50
		0001	0700	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	35,454.00	-1,046.00	34,408.00	LF	34,408.00	\$0.25	\$8,602.00
		0001	0710	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,271.00	-171.00	1,100.00	LF	1,100.00	\$1.00	\$1,100.00
		0001	0720	6207001	PAVEMENT MARKING REMOVAL	17,688.00	-9,048.00	8,640.00	LF	8,640.00	\$0.75	\$6,480.00
		0001	0730	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	243.00	0.00	243.00	EA	243.00	\$50.00	\$12,150.00
		0001	0740	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0750	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	53.00	0.00	53.00	EA	53.00	\$200.00	\$10,600.00
		0001	0760	6209902	MISC.BIKE LANE BIKE SYMBOL PREFORMED THERMOPLASTIC PAVEMENT MARKING	53.00	0.00	53.00	EA	53.00	\$200.00	\$10,600.00
		0001	0770	6209902	MISC.CURB REFLECTORS	270.00	4.00	274.00	EA	274.00	\$15.00	\$4,110.00
		0001	0780	6209903	MISC.CONTRAST PAVEMENT MARKING	9,848.00	3,457.00	13,305.00	LF	13,305.00	\$0.89	\$11,841.45
		0001	0790	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	64,267.70	8,208.30	72,476.00	SQYD	72,476.00	\$3.30	\$239,170.80
		0001	0800	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	117,064.00	3,112.00	120,176.00	SQYD	120,176.00	\$4.15	\$498,730.40
		0001	0810	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	282.00	140.00	422.00	SQYD	422.00	\$4.85	\$2,046.70
		0001	0820	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0830	7032002	CLASS B CONCRETE (MISC)	0.70	0.00	0.70	CUYD	0.70	\$825.00	\$577.50
		0001	0840	7061000	REINFORCING STEEL	30.00	0.00	30.00	LB	30.00	\$5.50	\$165.00
		0001	0850	7069902	MISC.6.5 FT x 4 FT DRAINAGE FLUME	4.00	7.00	11.00	EA	11.00	\$2,750.00	\$30,250.00
		0001	0860	7069902	MISC.6.5 FT x 8 FT DRAINAGE FLUME	2.00	23.00	25.00	EA	25.00	\$4,575.00	\$114,375.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	0870	7209904	MISC.SMALL BLOCK WALL	6,458.00	-5,712.00	746.00	SQFT	746.00	\$64.50	\$48,117.00
		0001	0880	7261012	12 IN. PIPE GROUP A	1,486.00	-469.00	1,017.00	LF	1,017.00	\$110.00	\$111,870.00
		0001	0890	7261015	15 IN. PIPE GROUP A	88.00	-41.00	47.00	LF	47.00	\$112.00	\$5,264.00
		0001	0900	7261018	18 IN. PIPE GROUP A	756.00	-736.00	20.00	LF	20.00	\$137.00	\$2,740.00
		0001	0910	7261021	21 IN. PIPE GROUP A	6.00	-6.00	0.00	LF	0.00	\$165.00	\$0.00
		0001	0920	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	28.00	-18.00	10.00	FT	10.00	\$600.00	\$6,000.00
		0001	0930	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	6.00	-6.00	0.00	FT	0.00	\$620.00	\$0.00
		0001	0940	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	109.00	-57.00	52.00	FT	52.00	\$370.00	\$19,240.00
		0001	0950	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	8.00	-8.00	0.00	FT	0.00	\$480.00	\$0.00
		0001	0960	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	43.00	-40.00	3.00	FT	3.00	\$410.00	\$1,230.00
		0001	0970	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	18.00	-10.00	8.00	FT	8.00	\$685.00	\$5,480.00
		0001	0980	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	15.00	1.00	16.00	EA	16.00	\$930.00	\$14,880.00
		0001	0990	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$990.00	\$1,980.00
		0001	1000	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	-1.00	0.00	EA	0.00	\$1,060.00	\$0.00
		0001	1010	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	1.00	-1.00	0.00	EA	0.00	\$1,585.00	\$0.00
		0001	1020	8031000A	TURF TYPE TALL FESCUE SODDING	26,700.00	8,500.00	35,200.00	SQYD	32,638.00	\$8.50	\$277,423.00
		0001	1030	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.75	\$3,500.00	\$6,125.00
		0001	1040	8061003	SEDIMENT TRAP EXCAVATION	3.00	0.00	3.00	CUYD	3.00	\$110.00	\$330.00
		0001	1050	8061004	SEDIMENT TRAP ROCK	3.00	0.00	3.00	CUYD	3.00	\$110.00	\$330.00
		0001	1060	8061005	ROCK DITCH CHECK	10,680.00	0.00	10,680.00	LF	60.00	\$11.70	\$702.00
		0001	1070	8061006	ALTERNATE DITCH CHECK	3,300.00	0.00	3,300.00	LF	0.00	\$12.00	\$0.00
		0001	1080	8061007A	CURB INLET CHECK	211.00	0.00	211.00	EA	8.00	\$125.00	\$1,000.00
		0001	1090	8061016	SEDIMENT REMOVAL	2,128.00	0.00	2,128.00	CUYD	0.00	\$11.00	\$0.00
		0001	1100	8061019	SILT FENCE	48,872.00	0.00	48,872.00	LF	1,106.00	\$2.25	\$2,488.50
		0001	1110	8069907	MISCPERMANENT SEDIMENT TRAP EXCAVATION	4.00	0.00	4.00	CUYD	4.00	\$50.00	\$200.00
		0001	1120	8069907	MISCPERMANENT SEDIMENT TRAP ROCK	4.00	0.00	4.00	CUYD	4.00	\$50.00	\$200.00
		0010	1130	6061060	MGS GUARDRAIL	5,863.00	-1,788.00	4,075.00	LF	4,075.00	\$34.00	\$138,550.00
		0010	1140	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	9.00	3.00	12.00	EA	12.00	\$4,000.00	\$48,000.00
		0010	1150	6061080	MGS END ANCHOR	11.00	4.00	15.00	EA	15.00	\$1,500.00	\$22,500.00
		0010	1160	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	14.00	1.00	15.00	EA	15.00	\$3,200.00	\$48,000.00
		0020	1170	9011010	RELOCATED POLE	11.00	-3.00	8.00	EA	8.00	\$780.00	\$6,240.00
		0020	1180	9011311	LUMINAIRE, LED-A	27.00	2.00	29.00	EA	29.00	\$460.00	\$13,340.00
		0020	1190	9011313	LUMINAIRE, LED-C	91.00	9.00	100.00	EA	100.00	\$662.00	\$66,200.00
		0020	1200	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,969.00	-659.00	1,310.00	LF	1,310.00	\$33.00	\$43,230.00
		0020	1210	9014004	CONDUIT, 4 IN. RIGID, PUSHED	16.00	0.00	16.00	LF	16.00	\$35.00	\$560.00
		0020	1220	9015010	TRENCHING TYPE I	1,539.00	-377.00	1,162.00	LF	1,162.00	\$4.00	\$4,648.00
		0020	1230	9016110	PULL BOX, PREFORMED CLASS 1	20.00	-1.00	19.00	EA	19.00	\$1,280.00	\$24,320.00
		0020	1240	9016112	PULL BOX, PREFORMED CLASS 3	1.00	-1.00	0.00	EA	0.00	\$2,500.00	\$0.00
		0020	1250	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,300.00	-430.00	870.00	LF	870.00	\$0.85	\$739.50
		0020	1260	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	1,690.00	590.00	2,280.00	LF	2,280.00	\$5.00	\$11,400.00
		0020	1270	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,160.00	-680.00	1,480.00	LF	1,480.00	\$4.00	\$5,920.00
		0020	1280	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	4.00	5.00	EA	5.00	\$1,370.00	\$6,850.00
		0020	1290	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	11.00	-8.00	3.00	EA	3.00	\$1,894.00	\$5,682.00
		0020	1300	9019902	MISC.103W TOP MOUNTED LED-A LUMINAIRE	1.00	0.00	1.00	EA	1.00	\$349.00	\$349.00
		0020	1310	9019902	MISC.45 FT TOP MOUNT POLES	1.00	-1.00	0.00	EA	0.00	\$3,664.00	\$0.00
		0030	1320	9020213	SIGNAL HEAD, TYPE 3S	6.00	2.00	8.00	EA	8.00	\$774.00	\$6,192.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0030	1330	9020513	SIGNAL HEAD, TYPE 3B	44.00	1.00	45.00	EA	45.00	\$944.00	\$42,480.00
		0030	1340	9020514	SIGNAL HEAD, TYPE 4B	16.00	-2.00	14.00	EA	14.00	\$1,074.00	\$15,036.00
		0030	1350	9020515	SIGNAL HEAD, TYPE 5B	2.00	-2.00	0.00	EA	0.00	\$1,422.00	\$0.00
		0030	1360	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	65.00	23.00	88.00	EA	88.00	\$598.00	\$52,624.00
		0030	1370	9020833	SH-FLAT SHEET - SIGNAL SIGN	326.00	-155.00	171.00	SQFT	171.00	\$38.00	\$6,498.00
		0030	1380	9020834	SIGNAL SIGN, MOUNTING HARDWARE	135.00	-113.00	22.00	EA	22.00	\$62.00	\$1,364.00
		0030	1390	9022708	POST, SIGNAL 8 FT.	26.00	-3.00	23.00	EA	23.00	\$940.00	\$21,620.00
		0030	1400	9022715	POST, SIGNAL 15 FT.	5.00	1.00	6.00	EA	6.00	\$1,050.00	\$6,300.00
		0030	1410	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$8,896.00	\$8,896.00
		0030	1420	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	1.00	\$10,778.00	\$10,778.00
		0030	1430	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	4.00	0.00	4.00	EA	4.00	\$12,792.00	\$51,168.00
		0030	1440	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	7.00	-2.00	5.00	EA	5.00	\$12,999.00	\$64,995.00
		0030	1450	9023255	POST, TYPE C, 55 FT. ARM	2.00	0.00	2.00	EA	2.00	\$15,103.00	\$30,206.00
		0030	1460	9023345	POST, TYPE B, LONGEST ARM 45 FT. OR 13.7 M	2.00	0.00	2.00	EA	2.00	\$20,999.00	\$41,998.00
		0030	1470	9023350	POST, TYPE B, LONGEST ARM 50 FT. OR 15.2 M	2.00	0.00	2.00	EA	2.00	\$23,558.00	\$47,116.00
		0030	1480	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	6.00	0.00	6.00	EA	6.00	\$18,680.00	\$112,080.00
		0030	1490	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	168.00	64.00	232.00	LF	232.00	\$15.00	\$3,480.00
		0030	1500	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	1,040.00	194.00	1,234.00	LF	1,234.00	\$17.00	\$20,978.00
		0030	1510	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	17.00	-17.00	0.00	LF	0.00	\$23.00	\$0.00
		0030	1520	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	3,403.00	-850.00	2,553.00	LF	2,553.00	\$31.00	\$79,143.00
		0030	1530	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	290.00	0.00	290.00	LF	290.00	\$3.00	\$870.00
		0030	1540	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	520.00	0.00	520.00	LF	520.00	\$1.00	\$520.00
		0030	1550	9028302	CABLE, 12 AWG 2 CONDUCTOR	320.00	0.00	320.00	LF	320.00	\$1.00	\$320.00
		0030	1560	9028308	CABLE, 16 AWG 2 CONDUCTOR	17,650.00	70.00	17,720.00	LF	17,720.00	\$1.00	\$17,720.00
		0030	1570	9028309	CABLE, 16 AWG 3 CONDUCTOR	260.00	-260.00	0.00	LF	0.00	\$1.25	\$0.00
		0030	1580	9028309	CABLE, 16 AWG 3 CONDUCTOR	430.00	-430.00	0.00	LF	0.00	\$1.50	\$0.00
		0030	1590	9028310	CABLE, 16 AWG 5 CONDUCTOR	16,640.00	170.00	16,810.00	LF	16,810.00	\$1.50	\$25,215.00
		0030	1600	9028311	CABLE, 16 AWG 7 CONDUCTOR	22,840.00	-3,400.00	19,440.00	LF	19,440.00	\$1.75	\$34,020.00
		0030	1610	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,800.00	5,380.00	7,180.00	LF	7,180.00	\$4.50	\$32,310.00
		0030	1620	9028510	CABLE, LOOP DETECTOR, LEAD-IN	230.00	-230.00	0.00	LF	0.00	\$1.00	\$0.00
		0030	1630	9028810	PULL BOX, PREFORMED CLASS 1	3.00	5.00	8.00	EA	8.00	\$1,280.00	\$10,240.00
		0030	1640	9028811	PULL BOX, PREFORMED CLASS 2	39.00	-3.00	36.00	EA	36.00	\$1,595.00	\$57,420.00
		0030	1650	9028812	PULL BOX, PREFORMED CLASS 3	12.00	3.00	15.00	EA	15.00	\$2,400.00	\$36,000.00
		0030	1660	9029100	BASE, CONCRETE	79.10	1.90	81.00	CUYD	81.00	\$2,200.00	\$178,200.00
		0030	1670	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$39,000.00	\$39,000.00
		0030	1680	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING	101.00	15.00	116.00	EA	116.00	\$990.00	\$114,840.00
		0030	1690	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	6.00	0.00	6.00	EA	6.00	\$20,880.00	\$125,280.00
		0030	1700	9029902	MISC.EXTENSIONS FOR PUSHBUTTON (14-INCH MAX)	1.00	2.00	3.00	EA	3.00	\$250.00	\$750.00
		0030	1710	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	10.00	0.00	10.00	EA	10.00	\$27,700.00	\$277,000.00
		0030	1720	9029902	MISC.RELOCATE 8 FT TOP MOUNT POST	2.00	-1.00	1.00	EA	1.00	\$400.00	\$400.00
		0030	1730	9029902	MISC.RELOCATE PEDESTRIAN PUSHBUTTON	3.00	-2.00	1.00	EA	1.00	\$130.00	\$130.00
		0030	1740	9029902	MISC.RELOCATE PEDESTRIAN SIGNAL HEAD	6.00	-3.00	3.00	EA	3.00	\$130.00	\$390.00
		0030	1750	9029902	MISC.REMOTE PUSHBUTTON STANCHION	21.00	15.00	36.00	EA	36.00	\$240.00	\$8,640.00
		0040	1760	9031270A	2 IN. PSST POST - 12 GA.	1,032.00	17.00	1,049.00	LF	1,049.00	\$22.00	\$23,078.00
		0040	1770	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	375.00	3.00	378.00	LF	378.00	\$48.00	\$18,144.00
		0040	1780	9031280	2.5 IN. PSST POST - 12 GA.	534.00	30.00	564.00	LF	564.00	\$24.00	\$13,536.00
		0040	1790	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	135.00	0.00	135.00	LF	135.00	\$75.00	\$10,125.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0040	1800	9035004A	SH-FLAT SHEET	161.00	36.20	197.20	SQFT	197.20	\$24.00	\$4,732.80
		0040	1810	9035069A	SHF-FLAT SHEET FLUORESCENT	386.00	0.00	386.00	SQFT	386.00	\$27.00	\$10,422.00
		0050	1820	9103740	CCTV POLE, 20 FT OR 6.1M MOUNTING HEIGHT, INSTALLED	6.00	0.00	6.00	EA	6.00	\$1,365.00	\$8,190.00
		0050	1830	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	1.00	\$1,250.00	\$1,250.00
		0050	1840	9109902	MISC.CCTV CAMERA ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$7,800.00	\$46,800.00
		0050	1850	9109902	MISC.FIBER OPTIC JUMPER, SM, FURNISH AND INSTALL	24.00	8.00	32.00	EA	32.00	\$20.00	\$640.00
		0050	1860	9109902	MISC.FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	24.00	8.00	32.00	EA	32.00	\$20.00	\$640.00
		0050	1870	9109902	MISC.FIBER OPTIC SPLICE	120.00	40.00	160.00	EA	160.00	\$43.00	\$6,880.00
		0050	1880	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$400.00	\$2,400.00
		0050	1890	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 2	6.00	2.00	8.00	EA	8.00	\$1,700.00	\$13,600.00
		0050	1900	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	6.00	3.00	9.00	EA	9.00	\$2,100.00	\$18,900.00
		0050	1910	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	6.00	0.00	6.00	EA	6.00	\$900.00	\$5,400.00
		0050	1920	9109903	MISC.CONDUIT, 2 IN. RIGID, PUSHED	77.00	0.00	77.00	LF	77.00	\$24.00	\$1,848.00
		0050	1930	9109903	MISC.CONDUIT, 2 IN. RIGID, TRENCHED	102.00	10.00	112.00	LF	112.00	\$13.00	\$1,456.00
		0050	1940	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SIGNLE MODE	530.00	-180.00	350.00	LF	350.00	\$3.50	\$1,225.00
		0050	1950	9109903	MISC.MODOT ITS IN-GROUND FACILITY RELOCATION	1,056.00	-881.00	175.00	LF	175.00	\$7.25	\$1,268.75
		0069	1960	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$0.00	\$0.00
		0069	1970	6189901	MISC.MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$500,000.00	\$500,000.00
		0069	1980	6279901	MISC.CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00
		0069	1990	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	500.00	0.00	500.00	LF	500.00	\$15.00	\$7,500.00
		0069	2000	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	8.00	0.00	8.00	EA	8.00	\$7,500.00	\$60,000.00
		0069	2010	9019902	MISC.ILLUMINATED STREET NAME SIGN (LED)	18.00	0.00	18.00	EA	18.00	\$2,960.00	\$53,280.00
		0069	2020	9019903	MISC.CONDUIT, 2 IN. GALVANIZED, IN TRENCH	705.00	0.00	705.00	LF	705.00	\$24.00	\$16,920.00
		0069	2030	9020833	SH-FLAT SHEET - SIGNAL SIGN	116.00	0.00	116.00	SQFT	116.00	\$38.00	\$4,408.00
		0069	2040	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	2,230.00	0.00	2,230.00	LF	2,230.00	\$1.00	\$2,230.00
		0069	2050	9028302	CABLE, 12 AWG 2 CONDUCTOR	3,230.00	0.00	3,230.00	LF	3,230.00	\$1.00	\$3,230.00
		0069	2060	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT TYPE C POST W/ 35' MAST ARM	1.00	0.00	1.00	EA	1.00	\$494.00	\$494.00
		0069	2070	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, PEDESTAL (15')	12.00	0.00	12.00	EA	2.00	\$85.00	\$170.00
		0069	2080	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE B POST W/ 45' MAST ARMS	2.00	0.00	2.00	EA	2.00	\$2,022.00	\$4,044.00
		0069	2090	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 45' MAST ARM	1.00	0.00	1.00	EA	1.00	\$734.00	\$734.00
		0069	2100	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 48' MAST ARM	2.00	0.00	2.00	EA	1.00	\$1,572.00	\$1,572.00
		0069	2110	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 50' MAST ARM	3.00	0.00	3.00	EA	2.00	\$2,358.00	\$4,716.00
		0069	2120	9029902	MISC.POWDER COATING SIGNAL EQUIPMENT, TYPE C POST W/ 54' MAST ARM	1.00	0.00	1.00	EA	1.00	\$796.00	\$796.00
		0001	5001	6189901		0.00	1.00	1.00	LS	1.00	\$112,712.00	\$112,712.00
		0010	5002	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	0.00	2,337.50	2,337.50	LF	2,337.50	\$40.00	\$93,500.00
		0001	5003	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$812.50	\$812.50
		0001	5004	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$17,594.00	\$17,594.00
		0001	5005	2035500	EMBANKMENT IN PLACE	0.00	955.00	955.00	CUYD	955.00	\$46.00	\$43,930.00
		0001	5006	6079903	MISC.48 IN. FENCE - AMERISTAR	0.00	794.00	794.00	LF	794.00	\$140.00	\$111,160.00
		0001	5007	1046002	VALUE ENGINEERING	0.00	114,804.72	114,804.72	EA	114,804.72	\$1.00	\$114,804.72
		0001	5008	7209901	MISC.Remove and Replace Small Block Wall Caps	0.00	1.00	1.00	LS	1.00	\$2,200.00	\$2,200.00
		0001	5009	1046002	VALUE ENGINEERING	0.00	16,950.27	16,950.27	EA	16,950.27	\$1.00	\$16,950.27
		0001	5010	2029905	MISC.Removal of Improvements - Additional Pavement	0.00	2,256.50	2,256.50	SQYD	2,256.50	\$46.70	\$105,378.55
		0001	5011	6049903	MISC.Install Commission Furnished 12" Slotted Drain	0.00	91.00	91.00	LF	91.00	\$178.00	\$16,198.00
		0001	5012	7319902	MISC.Connection to Existing Drainage Structure	0.00	9.00	9.00	EA	9.00	\$1,625.00	\$14,625.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 20, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-F10	J6S3255	0001	5013	7319902	MISC.Shallow Drainage Structure	0.00	7.00	7.00	EA	7.00	\$3,110.00	\$21,770.00
		0001	5014	6079902	MISC.Remove and Relocate Fence Railing	0.00	10.00	10.00	EA	10.00	\$546.00	\$5,460.00
		0030	5015	9029902	MISC.Adjust to Grade Pull Box	0.00	19.00	19.00	EA	19.00	\$1,020.60	\$19,391.40
		0050	5016	9109902	MISC.Signal Cabinet Base Wrap	0.00	2.00	2.00	EA	2.00	\$1,811.25	\$3,622.50
		0030	5017	9029901	MISC.Additional Work to Install Woods Mill Road Power Supply	0.00	1.00	1.00	LS	1.00	\$18,793.00	\$18,793.00
		0030	5018	9029901	MISC.Cable and Conduit Repairs at 164+50 RT	0.00	1.00	1.00	LS	1.00	\$3,675.69	\$3,675.69
		0050	5019	9109901	MISC.Additional CCTV Work at River Valley Drive and Woods Mill Road	0.00	1.00	1.00	LS	1.00	\$1,706.25	\$1,706.25
		0030	5020	9029901	MISC.Rewiring and Programming at Lea Oak Drive	0.00	1.00	1.00	LS	1.00	\$966.00	\$966.00
		0030	5021	9029902	MISC.Remove and Replace FYA Signal Head, Type 3B	0.00	15.00	15.00	EA	15.00	\$991.20	\$14,868.00
		0030	5022	9029902	MISC.Controller Cabinet Wiring Modifications (FYA)	0.00	8.00	8.00	EA	8.00	\$325.50	\$2,604.00
		0030	5023	9029902	MISC.Controller Cabinet Reprogramming (FYA)	0.00	8.00	8.00	EA	8.00	\$2,100.00	\$16,800.00
		0001	5024	6089901	MISC.Additional Work on ADA Curb Ramps at I-270	0.00	1.00	1.00	LS	1.00	\$13,206.00	\$13,206.00
		0001	5025	6049901	MISC.Additional Drainage at Heritage Place / Barnes West Drive	0.00	1.00	1.00	LS	1.00	\$7,648.00	\$7,648.00
		0001	5026	6189901	MISC.Additional Side Street Paving	0.00	1.00	1.00	LS	1.00	\$44,119.12	\$44,119.12
		0020	5027	9019901	MISC.Lighting Modification	0.00	1.00	1.00	LS	1.00	\$1,627.50	\$1,627.50
		0030	5028	9029901	MISC.Conduit Repairs at 283+70 RT	0.00	1.00	1.00	LS	1.00	\$917.06	\$917.06
		0001	5029	2029901	MISC.Removal of Improvements - Additional Sidewalk Removals	0.00	1.00	1.00	LS	0.00	\$5,396.49	\$0.00
Project J6S3255 - Total Value Posted to Date as of Report Generated Date												\$18,780,079.80
220520-F10 Overall - Total Value Posted to Date as of Report Generated Date												\$18,780,079.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 20, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3255

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1990	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	3/10/25	3/17/25	30.00	LF	Cross Creek Intersection					
			3/11/25	3/17/25	30.00	LF	Barnes West Drive Intersection					
2000	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	3/10/25	3/17/25	1.00	EA	Cross Creek Intersection	96+68	LT			
			3/11/25	3/17/25	1.00	EA	Barnes West Drive Intersection	319+64	LT			
2020	9019903	MISC. HIGHWAY LIGHTING	3/10/25	3/17/25	45.00	LF	Cross Creek Intersection					
			3/11/25	3/17/25	46.00	LF	Barnes West Drive Intersection					
2040	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	3/10/25	3/17/25	135.00	LF	Cross Creek Intersection					
			3/11/25	3/17/25	115.00	LF	5% Snaking & Rounding					
				3/17/25	138.00	LF	Barnes West Drive Intersection					
2050	9028302	CABLE, 12 AWG 2 CONDUCTOR	3/10/25	3/17/25	330.00	LF	Cross Creek Intersection					
			3/11/25	3/17/25	160.00	LF	5% Snaking & Rounding					
				3/17/25	290.00	LF	Barnes West Drive Intersection					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0050	FURNISHING ROCK FILL	Overrun	Overrun	25	Sep 5, 2023	SYSTEM	(\$841.50)	
					38	Mar 18, 2024	SYSTEM	(\$231.00)	
					39	Apr 2, 2024	SYSTEM	(\$1,028.50)	
					40	Apr 17, 2024	SYSTEM	(\$49.50)	
					49	Sep 3, 2024	SYSTEM	\$979.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000, 'is applied (if non-zero).
					54	Nov 18, 2024	SYSTEM	\$1,171.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0050 - Total			\$0.00	
	0060	PLACING ROCK FILL	Overrun	Overrun	25	Sep 5, 2023	SYSTEM	(\$841.50)	
					38	Mar 18, 2024	SYSTEM	(\$231.00)	
					39	Apr 2, 2024	SYSTEM	(\$1,028.50)	
					40	Apr 17, 2024	SYSTEM	(\$49.50)	
					49	Sep 3, 2024	SYSTEM	\$979.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000, 'is applied (if non-zero).
					54	Nov 18, 2024	SYSTEM	\$1,171.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0060 - Total			\$0.00	
0080	TYPE 5 AGGREGATE FOR BASE	Material		4	Oct 17, 2022	SYSTEM	\$3,996.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Oct 17, 2022	SYSTEM	(\$3,996.63)		
				5	Nov 2, 2022	SYSTEM	\$13,077.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Nov 2, 2022	SYSTEM	(\$13,077.90)		
				6	Nov 16, 2022	SYSTEM	\$21,599.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	Nov 16, 2022	SYSTEM	(\$21,599.82)		
				7	Dec 2, 2022	SYSTEM	\$29,882.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				7	Dec 2, 2022	SYSTEM	(\$29,882.16)		
				8	Dec 16, 2022	SYSTEM	\$40,439.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				8	Dec 16, 2022	SYSTEM	(\$40,439.52)		
				9	Jan 3, 2023	SYSTEM	\$48,000.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user colemp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				9	Jan 3, 2023	SYSTEM	(\$48,000.15)		
				10	Jan 17, 2023	SYSTEM	\$59,332.68	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0080	TYPE 5 AGGREGATE FOR BASE	Material			2023			Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$59,332.68)						
					15	Apr 3, 2023	SYSTEM	\$8,716.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Apr 3, 2023	SYSTEM	(\$8,716.73)						
					16	Apr 17, 2023	SYSTEM	\$14,241.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Apr 17, 2023	SYSTEM	(\$14,241.92)						
					17	May 1, 2023	SYSTEM	\$23,375.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$23,375.66)						
					18	May 16, 2023	SYSTEM	\$32,243.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$32,243.09)						
					19	Jun 2, 2023	SYSTEM	\$43,972.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$43,972.61)						
					20	Jun 16, 2023	SYSTEM	\$53,996.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$53,996.36)						
					21	Jun 30, 2023	SYSTEM	\$65,395.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$65,395.22)						
					22	Jul 17, 2023	SYSTEM	\$79,558.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$79,558.16)						
					23	Aug 2, 2023	SYSTEM	\$94,997.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$94,997.21)						
					29	Nov 2, 2023	SYSTEM	\$11,215.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Nov 2, 2023	SYSTEM	(\$11,215.71)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun			Overrun	42	May 16, 2024	SYSTEM	(\$2,702.70)		
									43	Jun 3, 2024	SYSTEM	(\$14,522.31)		
									44	Jun 17, 2024	SYSTEM	(\$11,788.92)		
									45	Jul 1, 2024	SYSTEM	(\$5,857.83)		
							46		Jul 16, 2024	SYSTEM	(\$1,091.97)			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	0080	TYPE 5 AGGREGATE FOR BASE	Overrun	Overrun	47	Aug 2, 2024	SYSTEM	(\$218.79)			
					56	Dec 16, 2024	SYSTEM	(\$88.11)			
					61	Mar 3, 2025	SYSTEM	\$36,270.63	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '9.90000 - 9.90000', 'is applied (if non-zero).		
				Overrun - Total			\$0.00				
				Overrun - Total			\$0.00				
				0080 - Total			\$0.00				
	0105	MISC.	Material		15	Apr 3, 2023	SYSTEM	\$200,226.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					15	Apr 3, 2023	SYSTEM	(\$200,226.00)			
					16	Apr 17, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					16	Apr 17, 2023	SYSTEM	(\$200,664.75)			
				17	May 1, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				17	May 1, 2023	SYSTEM	(\$200,664.75)				
				18	May 16, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				18	May 16, 2023	SYSTEM	(\$200,664.75)				
				19	Jun 2, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				19	Jun 2, 2023	SYSTEM	(\$200,664.75)				
				20	Jun 16, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				20	Jun 16, 2023	SYSTEM	(\$200,664.75)				
				21	Jun 30, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				21	Jun 30, 2023	SYSTEM	(\$200,664.75)				
				22	Jul 17, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				22	Jul 17, 2023	SYSTEM	(\$200,664.75)				
				23	Aug 2, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				23	Aug 2, 2023	SYSTEM	(\$200,664.75)				
				24	Aug 16, 2023	SYSTEM	\$200,664.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				24	Aug 16, 2023	SYSTEM	(\$200,664.75)				
				\$0.00							
				\$0.00							
					Other Item Adjustment	ACAD	7	Dec 2, 2022	steppr1	\$4,973.72	2,040.50 Tons of BP 64-22 @ 3.90% Virgin AC% Current Index - 755 Base Index - 692.5 Index Difference - 62.5



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	0105	MISC.	Other Item Adjustment	ACAD	33	Jan 2, 2024	jimenj1	(\$212.79)	AC Price Adjustment for Estimate 0028 (October '23/First Period) 58.20 Tons of BP-1 22-5 @ 3.90% Virgin AC% Current Index - 598.75 Base Index - 692.5 Index Difference - (-93.75)	
					33	Jan 2, 2024	jimenj1	(\$2,538.90)	AC Price Adjustment for Estimate 0029 (October '23/Second Period) 694.40 Tons of BP-1 22-5 @ 3.90% Virgin AC% Current Index - 598.75 Base Index - 692.5 Index Difference - (-93.75)	
					50	Sep 16, 2024	wolkt1	(\$9,872.45)	Estimate 49 AC Index Mix ID BP1 Tons this estimate = 1792.14	
					ACAD - Total			(\$7,650.42)		
					Other Item Adjustment - Total			(\$7,650.42)		
					0105 - Total			(\$7,650.42)		
	0110	ASPH. CONC. MIXTURE PG 76-22 (SP048F)	Other Item Adjustment	ACAD	33	Jan 2, 2024	jimenj1	(\$7,379.06)	AC Price Adjustment for Estimate 0028 (October '23/First Period) 1574.20 Tons of SP048F @ 5.00% Virgin AC% Current Index - 598.75 Base Index - 692.5 Index Difference - (-93.75)	
					33	Jan 2, 2024	jimenj1	(\$3,562.03)	AC Price Adjustment for Estimate 0029 (October '23/Second Period) 759.90 Tons of SP048F @ 5.00% Virgin AC% Current Index - 598.75 Base Index - 692.5 Index Difference - (-93.75)	
					ACAD - Total			(\$10,941.09)		
					Other Item Adjustment - Total			(\$10,941.09)		
Overrun					Overrun	29	Nov 2, 2023	SYSTEM	(\$67,675.50)	
						33	Jan 2, 2024	SYSTEM	\$67,675.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',135.00000 - 135.00000, 'is applied (if non-zero).
Overrun - Total			\$0.00							
Overrun - Total			\$0.00							
0110 - Total			(\$10,941.09)							
0120		ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1	Other Item Adjustment	ACAD	33	Jan 2, 2024	jimenj1	(\$12,334.13)	AC Price Adjustment for Estimate 0029 (October '23/Second Period) 3289.10 Tons of SP125 23-3 @ 4.00% Virgin AC% Current Index - 598.75 Base Index - 692.5 Index Difference - (-93.75)	
	47				Aug 2, 2024	wolkt1	(\$8,251.58)	Estimate 47 AC Index Mix ID SP125 Tons this estimate = 1562.8		
	50				Sep 16, 2024	wolkt1	(\$48,168.55)	Estimate 48 AC Index Mix ID SP125 Tons this estimate = 7750.37		
	50				Sep 16, 2024	wolkt1	(\$4,169.33)	Estimate 49 AC Index Mix ID SP125 Tons this estimate = 670.85		
	ACAD - Total				(\$72,923.59)					
	Other Item Adjustment - Total				(\$72,923.59)					
	Overrun	Overrun	49	Sep 3, 2024	SYSTEM	(\$16,188.00)				
			56	Dec 16, 2024	SYSTEM	\$16,188.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',120.00000 - 120.00000, 'is applied (if non-zero).			
	Overrun - Total			\$0.00						
	Overrun - Total			\$0.00						
0120 - Total			(\$72,923.59)							
0130	MISC.	Other Item Adjustment	ACAD	47	Aug 2, 2024	wolkt1	(\$20,262.53)	Estimate 46 AC Index Mix ID SP190C Tons this estimate = 4329.6		
				47	Aug 2, 2024	wolkt1	(\$59,038.58)	Estimate 47 AC Index Mix ID SP190C Tons this estimate = 12615.0		
				ACAD - Total			(\$79,301.11)			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	0130	MISC.	Other Item Adjustment - Total						(\$79,301.11)		
	0130 - Total							(\$79,301.11)			
	0140	TACK COAT - NON-TRACKING	Material		5	Nov 2, 2022	SYSTEM	\$2,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					5	Nov 2, 2022	SYSTEM	(\$2,695.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
			0140 - Total						\$0.00		
	0150	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	Overrun	Overrun	29	Nov 2, 2023	SYSTEM	(\$53,043.20)			
					30	Nov 16, 2023	SYSTEM	(\$32,345.60)			
					31	Dec 4, 2023	SYSTEM	(\$3,264.00)			
					33	Jan 2, 2024	SYSTEM	\$88,652.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',128.00000 - 128.00000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
			0150 - Total						\$0.00		
	0170	ADJUSTING BASIN OR INLET	Overrun	Overrun	15	Apr 3, 2023	SYSTEM	(\$1,000.00)			
					21	Jun 30, 2023	SYSTEM	(\$1,000.00)			
					24	Aug 16, 2023	SYSTEM	(\$1,000.00)			
					25	Sep 5, 2023	SYSTEM	(\$1,000.00)			
					27	Oct 2, 2023	SYSTEM	(\$1,000.00)			
					28	Oct 17, 2023	SYSTEM	(\$2,000.00)			
					39	Apr 2, 2024	SYSTEM	(\$3,000.00)			
					40	Apr 17, 2024	SYSTEM	(\$1,000.00)			
					45	Jul 1, 2024	SYSTEM	(\$2,000.00)			
					54	Nov 18, 2024	SYSTEM	\$13,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
			0170 - Total						\$0.00		
	0180	PIPE COLLAR, TYPE A	Material		24	Aug 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					24	Aug 16, 2023	SYSTEM	(\$3,000.00)			
					25	Sep 5, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					25	Sep 5, 2023	SYSTEM	(\$3,000.00)			
					26	Sep 18, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					26	Sep 18, 2023	SYSTEM	(\$3,000.00)			
					27	Oct 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0180	PIPE COLLAR, TYPE A	Material						Estimate Exception 1 on the current Payment Estimate.					
					27	Oct 2, 2023	SYSTEM	(\$3,000.00)						
					28	Oct 17, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Oct 17, 2023	SYSTEM	(\$3,000.00)						
					29	Nov 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					29	Nov 2, 2023	SYSTEM	(\$3,000.00)						
					30	Nov 16, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	Nov 16, 2023	SYSTEM	(\$3,000.00)						
					31	Dec 4, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	Dec 4, 2023	SYSTEM	(\$3,000.00)						
					32	Dec 19, 2023	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	Dec 19, 2023	SYSTEM	(\$4,500.00)						
					33	Jan 2, 2024	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					33	Jan 2, 2024	SYSTEM	(\$4,500.00)						
					34	Jan 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					34	Jan 16, 2024	SYSTEM	(\$6,000.00)						
					35	Feb 2, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					35	Feb 2, 2024	SYSTEM	(\$6,000.00)						
					36	Feb 16, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					36	Feb 16, 2024	SYSTEM	(\$6,000.00)						
					37	Mar 4, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					37	Mar 4, 2024	SYSTEM	(\$6,000.00)						
					38	Mar 18, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					38	Mar 18, 2024	SYSTEM	(\$6,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0180 - Total								\$0.00	
						0200	MISC. DRAINAGE ITEM	Overrun	Overrun	36	Feb 16, 2024	SYSTEM	(\$1,200.00)	
										37	Mar 4, 2024	SYSTEM	\$1,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	0200	MISC. DRAINAGE ITEM	Overrun	Overrun - Total				\$0.00			
				Overrun - Total				\$0.00			
			0200 - Total				\$0.00				
	0230	6 IN. CONCRETE MEDIAN STRIP	Material		10	Jan 17, 2023	SYSTEM	\$18,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					10	Jan 17, 2023	SYSTEM	(\$18,120.00)			
				- Total				\$0.00			
				Material - Total				\$0.00			
			Overrun	Overrun	41	May 2, 2024	SYSTEM	(\$12,696.00)			
					42	May 16, 2024	SYSTEM	(\$5,760.00)			
					43	Jun 3, 2024	SYSTEM	(\$6,984.00)			
					45	Jul 1, 2024	SYSTEM	(\$10,572.00)			
					46	Jul 16, 2024	SYSTEM	(\$5,424.00)			
					47	Aug 2, 2024	SYSTEM	(\$624.00)			
					61	Mar 3, 2025	SYSTEM	\$42,060.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',120.00000 - 120.00000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
			Overrun - Total				\$0.00				
			0230 - Total				\$0.00				
			0240	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	Overrun	Overrun	47	Aug 2, 2024	SYSTEM	(\$28,700.00)	
							60	Feb 18, 2025	SYSTEM	\$28,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00		
	Overrun - Total				\$0.00						
	0240 - Total				\$0.00						
	0250	PAVED APPROACH, 7 IN.	Material		10	Jan 17, 2023	SYSTEM	\$6,174.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					10	Jan 17, 2023	SYSTEM	(\$6,174.00)			
				- Total				\$0.00			
				Material - Total				\$0.00			
			Overrun	Overrun	23	Aug 2, 2023	SYSTEM	(\$2,898.00)			
					24	Aug 16, 2023	SYSTEM	\$2,898.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',90.00000 - 90.00000, 'is applied (if non-zero).		
			Overrun - Total				\$0.00				
			Overrun - Total				\$0.00				
			0250 - Total				\$0.00				
	0260	PAVED APPROACH, 8 IN.	Material		5	Nov 2, 2022	SYSTEM	\$65,907.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					5	Nov 2, 2022	SYSTEM	(\$65,907.00)			
					6	Nov 16, 2022	SYSTEM	\$91,359.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					6	Nov 16, 2022	SYSTEM	(\$91,359.00)			
					7	Dec 2,	SYSTEM	\$127,026.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0260	PAVED APPROACH, 8 IN.	Material			2022			Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Dec 2, 2022	SYSTEM	(\$127,026.00)						
					8	Dec 16, 2022	SYSTEM	\$128,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Dec 16, 2022	SYSTEM	(\$128,952.00)						
					9	Jan 3, 2023	SYSTEM	\$128,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user colemp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Jan 3, 2023	SYSTEM	(\$128,952.00)						
					10	Jan 17, 2023	SYSTEM	\$132,354.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Jan 17, 2023	SYSTEM	(\$132,354.00)						
					16	Apr 17, 2023	SYSTEM	\$10,995.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					16	Apr 17, 2023	SYSTEM	(\$10,995.75)						
					17	May 1, 2023	SYSTEM	\$21,372.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	May 1, 2023	SYSTEM	(\$21,372.75)						
					18	May 16, 2023	SYSTEM	\$40,290.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	May 16, 2023	SYSTEM	(\$40,290.75)						
					19	Jun 2, 2023	SYSTEM	\$63,465.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Jun 2, 2023	SYSTEM	(\$63,465.75)						
					20	Jun 16, 2023	SYSTEM	\$99,915.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Jun 16, 2023	SYSTEM	(\$99,915.75)						
					21	Jun 30, 2023	SYSTEM	\$105,072.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$105,072.75)						
					22	Jul 17, 2023	SYSTEM	\$118,266.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$118,266.75)						
					23	Aug 2, 2023	SYSTEM	\$126,330.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$126,330.75)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0260 - Total								\$0.00	
					0270	CONCRETE SIDEWALK, 4 IN.	Material		4	Oct 17, 2022	SYSTEM	\$18,630.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
									4	Oct 17, 2022	SYSTEM	(\$18,630.76)		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	0270	CONCRETE SIDEWALK, 4 IN.	Material		5	Nov 2, 2022	SYSTEM	\$27,168.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					5	Nov 2, 2022	SYSTEM	(\$27,168.50)					
					6	Nov 16, 2022	SYSTEM	\$52,227.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					6	Nov 16, 2022	SYSTEM	(\$52,227.96)					
					7	Dec 2, 2022	SYSTEM	\$67,319.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					7	Dec 2, 2022	SYSTEM	(\$67,319.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					0270 - Total			\$0.00					
					0280	MISC. CONCRETE	Overrun	Overrun	45	Jul 1, 2024	SYSTEM	(\$7,700.00)	
									46	Jul 16, 2024	SYSTEM	(\$17,600.00)	
									47	Aug 2, 2024	SYSTEM	(\$1,100.00)	
	61	Mar 3, 2025	SYSTEM	\$26,400.00					Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1100.00000 - 1100.00000, 'is applied (if non-zero).				
	Overrun - Total			\$0.00									
	Overrun - Total			\$0.00									
	0280 - Total			\$0.00									
	0290	MISC. CONCRETE	Construction Stockpile						20	Jun 16, 2023	SYSTEM	(\$219.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$985.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					49	Sep 3, 2024	SYSTEM	(\$2,080.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total			(\$3,285.00)					
Construction Stockpile - Total					(\$3,285.00)								
Construction Stockpile STMI						3	Oct 3, 2022	SYSTEM	\$3,285.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total			\$3,285.00				
Construction Stockpile STMI - Total					\$3,285.00								
Overrun					Overrun	49	Sep 3, 2024	SYSTEM	(\$450.00)				
						51	Oct 1, 2024	SYSTEM	(\$900.00)				
			60	Feb 18, 2025		SYSTEM	\$1,350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',90.00000 - 90.00000, 'is applied (if non-zero).					
			Overrun - Total			\$0.00							
Overrun - Total			\$0.00										
0290 - Total			\$0.00										
0300	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	26	Sep 18, 2023	SYSTEM	(\$2,109.00)						
				28	Oct 17, 2023	SYSTEM	(\$4,070.00)						
				33	Jan 2, 2024	SYSTEM	(\$2,664.00)						
				42	May 16, 2024	SYSTEM	\$8,843.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.00000 - 37.00000, 'is applied (if non-zero).					
				43	Jun 3, 2024	SYSTEM	(\$888.00)						



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0300	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	44	Jun 17, 2024	SYSTEM	\$888.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.00000 - 37.00000, 'is applied (if non-zero).
	0310	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	Material		4	Oct 17, 2022	SYSTEM	\$7,412.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$7,412.00)	
					5	Nov 2, 2022	SYSTEM	\$16,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$16,762.00)	
					6	Nov 16, 2022	SYSTEM	\$22,066.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$22,066.00)	
								- Total	\$0.00
								Material - Total	\$0.00
								0310 - Total	\$0.00
	0330	CURB AND GUTTER TYPE A	Overrun	Overrun	43	Jun 3, 2024	SYSTEM	(\$6,390.00)	
					44	Jun 17, 2024	SYSTEM	\$6,390.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0330 - Total	\$0.00
	0340	CURB AND GUTTER TYPE B	Material		6	Nov 16, 2022	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$4,725.00)	
					7	Dec 2, 2022	SYSTEM	\$20,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$20,025.00)	
					8	Dec 16, 2022	SYSTEM	\$23,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$23,580.00)	
					9	Jan 3, 2023	SYSTEM	\$39,690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user colemp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$39,690.00)	
					10	Jan 17, 2023	SYSTEM	\$40,905.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$40,905.00)	
								- Total	\$0.00
								Material - Total	\$0.00
			Overrun	Overrun	39	Apr 2, 2024	SYSTEM	(\$2,700.00)	
					40	Apr 17, 2024	SYSTEM	(\$7,020.00)	
					41	May 2, 2024	SYSTEM	(\$15,120.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	0340	CURB AND GUTTER TYPE B	Overrun	Overrun		2024							
					42	May 16, 2024	SYSTEM	(\$2,250.00)					
					43	Jun 3, 2024	SYSTEM	(\$3,150.00)					
					44	Jun 17, 2024	SYSTEM	(\$12,150.00)					
					45	Jul 1, 2024	SYSTEM	(\$4,095.00)					
					61	Mar 3, 2025	SYSTEM	\$46,485.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.000000 - 45.000000, 'is applied (if non-zero).				
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0340 - Total			\$0.00					
					0390	SLOPE PROTECTION	Overrun	Overrun	40	Apr 17, 2024	SYSTEM	(\$594.00)	
									54	Nov 18, 2024	SYSTEM	\$594.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.000000 - 110.000000, 'is applied (if non-zero).
									Overrun - Total			\$0.00	
	Overrun - Total			\$0.00									
	0390 - Total			\$0.00									
	0440	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						15	Apr 3, 2023	SYSTEM	\$32,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$32,161.00)					
					16	Apr 17, 2023	SYSTEM	\$77,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					16	Apr 17, 2023	SYSTEM	(\$77,865.00)					
					17	May 1, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					17	May 1, 2023	SYSTEM	(\$113,274.00)					
					18	May 16, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					18	May 16, 2023	SYSTEM	(\$113,274.00)					
					19	Jun 2, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					19	Jun 2, 2023	SYSTEM	(\$113,274.00)					
					20	Jun 16, 2023	SYSTEM	\$113,274.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					20	Jun 16, 2023	SYSTEM	(\$113,274.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
0440 - Total			\$0.00										
0460	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		16	Apr 17, 2023	SYSTEM	\$2,953.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				16	Apr 17, 2023	SYSTEM	(\$2,953.50)						
				17	May 1, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0460	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		17	May 1, 2023	SYSTEM	(\$4,296.60)	
					18	May 16, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$4,296.60)	
					19	Jun 2, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$4,296.60)	
					20	Jun 16, 2023	SYSTEM	\$4,296.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$4,296.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0460 - Total			\$0.00	
	0480	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		15	Apr 3, 2023	SYSTEM	\$2,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$2,275.00)	
					16	Apr 17, 2023	SYSTEM	\$4,043.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$4,043.00)	
					17	May 1, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$6,682.00)	
					18	May 16, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$6,682.00)	
					19	Jun 2, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$6,682.00)	
					20	Jun 16, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$6,682.00)	
					21	Jun 30, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$6,682.00)	
					22	Jul 17, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$6,682.00)	
					23	Aug 2, 2023	SYSTEM	\$6,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$6,682.00)	
					24	Aug 16, 2023	SYSTEM	\$7,254.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0480	DOWEL BAR (DRILLING, FURNISHING AND INST	Material						Estimate Exception 4 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$7,254.00)	
					25	Sep 5, 2023	SYSTEM	\$7,254.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$7,254.00)	
					26	Sep 18, 2023	SYSTEM	\$7,254.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$7,254.00)	
					27	Oct 2, 2023	SYSTEM	\$7,254.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$7,254.00)	
					28	Oct 17, 2023	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$7,826.00)	
					29	Nov 2, 2023	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$7,826.00)	
					30	Nov 16, 2023	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$7,826.00)	
					31	Dec 4, 2023	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$7,826.00)	
					32	Dec 19, 2023	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$7,826.00)	
					33	Jan 2, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$7,826.00)	
					34	Jan 16, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$7,826.00)	
					35	Feb 2, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$7,826.00)	
					36	Feb 16, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$7,826.00)	
					37	Mar 4, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$7,826.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	0480	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		38	Mar 18, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					38	Mar 18, 2024	SYSTEM	(\$7,826.00)			
					39	Apr 2, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					39	Apr 2, 2024	SYSTEM	(\$7,826.00)			
					40	Apr 17, 2024	SYSTEM	\$7,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					40	Apr 17, 2024	SYSTEM	(\$7,826.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	17	May 1, 2023	SYSTEM	(\$364.00)	
							24	Aug 16, 2023	SYSTEM	(\$572.00)	
							28	Oct 17, 2023	SYSTEM	(\$572.00)	
							49	Sep 3, 2024	SYSTEM	(\$390.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
			61	Mar 3, 2025			SYSTEM	\$1,898.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.00000 - 13.00000, 'is applied (if non-zero).		
			Overrun - Total				\$0.00				
			Overrun - Total				\$0.00				
			0480 - Total				\$0.00				
			0490	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		15	Apr 3, 2023	SYSTEM	\$121.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
							15	Apr 3, 2023	SYSTEM	(\$121.00)	
							16	Apr 17, 2023	SYSTEM	\$610.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
							16	Apr 17, 2023	SYSTEM	(\$610.50)	
							17	May 1, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
							17	May 1, 2023	SYSTEM	(\$863.50)	
							18	May 16, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
							18	May 16, 2023	SYSTEM	(\$863.50)	
							19	Jun 2, 2023	SYSTEM	\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
							19	Jun 2, 2023	SYSTEM	(\$863.50)	
20	Jun 16, 2023	SYSTEM					\$863.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
20	Jun 16, 2023	SYSTEM					(\$863.50)				
21	Jun 30, 2023	SYSTEM					\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
21	Jun 30, 2023	SYSTEM					(\$1,116.50)				



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0490	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		22	Jul 17, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$1,116.50)	
					23	Aug 2, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$1,116.50)	
					24	Aug 16, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$1,116.50)	
					25	Sep 5, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$1,116.50)	
					26	Sep 18, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$1,116.50)	
					27	Oct 2, 2023	SYSTEM	\$1,116.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$1,116.50)	
					28	Oct 17, 2023	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$1,138.50)	
					29	Nov 2, 2023	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$1,138.50)	
					30	Nov 16, 2023	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$1,138.50)	
					31	Dec 4, 2023	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$1,138.50)	
					32	Dec 19, 2023	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$1,138.50)	
					33	Jan 2, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$1,138.50)	
					34	Jan 16, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$1,138.50)	
					35	Feb 2, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0490	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		35	Feb 2, 2024	SYSTEM	(\$1,138.50)	
					36	Feb 16, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$1,138.50)	
					37	Mar 4, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$1,138.50)	
					38	Mar 18, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$1,138.50)	
					39	Apr 2, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$1,138.50)	
					40	Apr 17, 2024	SYSTEM	\$1,138.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$1,138.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0490 - Total			\$0.00	
0500	MISC.	Overrun	Overrun	30	Nov 16, 2023	SYSTEM	(\$43,255.45)		
				33	Jan 2, 2024	SYSTEM	\$43,255.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.15000 - 4.15000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
				0500 - Total			\$0.00		
0520	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		30	Nov 16, 2023	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				30	Nov 16, 2023	SYSTEM	(\$1,250.00)		
				31	Dec 4, 2023	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				31	Dec 4, 2023	SYSTEM	(\$1,250.00)		
				32	Dec 19, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				32	Dec 19, 2023	SYSTEM	(\$2,500.00)		
				33	Jan 2, 2024	SYSTEM	\$17,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				33	Jan 2, 2024	SYSTEM	(\$17,500.00)		
				34	Jan 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				34	Jan 16, 2024	SYSTEM	(\$18,750.00)		
				35	Feb 2, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0520	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		35	Feb 2, 2024	SYSTEM	(\$18,750.00)	
					36	Feb 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$18,750.00)	
					37	Mar 4, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$18,750.00)	
					38	Mar 18, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$18,750.00)	
					39	Apr 2, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$18,750.00)	
					40	Apr 17, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$18,750.00)	
					41	May 2, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$18,750.00)	
					42	May 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$18,750.00)	
					43	Jun 3, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$18,750.00)	
					44	Jun 17, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$18,750.00)	
					45	Jul 1, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$18,750.00)	
					46	Jul 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$18,750.00)	
					47	Aug 2, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$18,750.00)	
					48	Aug 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$18,750.00)	
					49	Sep 3,	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0520	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			2024			Estimate Item Adjustment (0037) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$18,750.00)	
					50	Sep 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$18,750.00)	
					51	Oct 1, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$18,750.00)	
					52	Oct 16, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$18,750.00)	
					53	Nov 4, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$18,750.00)	
					54	Nov 18, 2024	SYSTEM	\$18,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					54	Nov 18, 2024	SYSTEM	(\$18,750.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	49	Sep 3, 2024	SYSTEM	(\$1,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					54	Nov 18, 2024	SYSTEM	\$1,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1250.00000 - 1250.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0520 - Total			\$0.00	
	0530	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT)	Material		21	Jun 30, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$1,680.00)	
					22	Jul 17, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$1,680.00)	
					23	Aug 2, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$1,680.00)	
					24	Aug 16, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$1,680.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0530 - Total			\$0.00	
	0540	MANHOLE FRAME AND COVER, TYPE 4	Material		30	Nov 16, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0540	MANHOLE FRAME AND COVER, TYPE 4	Material		30	Nov 16, 2023	SYSTEM	(\$400.00)	
					31	Dec 4, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$400.00)	
					32	Dec 19, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$1,200.00)	
					33	Jan 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$2,400.00)	
					34	Jan 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$2,400.00)	
					35	Feb 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$2,400.00)	
					36	Feb 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$2,400.00)	
					37	Mar 4, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$2,400.00)	
					38	Mar 18, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$2,400.00)	
					39	Apr 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$2,400.00)	
					40	Apr 17, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$2,400.00)	
					41	May 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$2,400.00)	
					42	May 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$2,400.00)	
					43	Jun 3, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user wolkt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$2,400.00)	
					44	Jun 17, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	0540	MANHOLE FRAME AND COVER, TYPE 4	Material			2024			Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					44	Jun 17, 2024	SYSTEM	(\$2,400.00)						
					45	Jul 1, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					45	Jul 1, 2024	SYSTEM	(\$2,400.00)						
					46	Jul 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					46	Jul 16, 2024	SYSTEM	(\$2,400.00)						
					47	Aug 2, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					47	Aug 2, 2024	SYSTEM	(\$2,400.00)						
					48	Aug 16, 2024	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					48	Aug 16, 2024	SYSTEM	(\$2,400.00)						
					49	Sep 3, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					49	Sep 3, 2024	SYSTEM	(\$2,000.00)						
					50	Sep 16, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					50	Sep 16, 2024	SYSTEM	(\$2,000.00)						
					51	Oct 1, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					51	Oct 1, 2024	SYSTEM	(\$2,000.00)						
					52	Oct 16, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					52	Oct 16, 2024	SYSTEM	(\$2,000.00)						
					53	Nov 4, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					53	Nov 4, 2024	SYSTEM	(\$2,000.00)						
					54	Nov 18, 2024	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					54	Nov 18, 2024	SYSTEM	(\$2,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun			Overrun	37	Mar 4, 2024	SYSTEM	(\$400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									54	Nov 18, 2024	SYSTEM	\$400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '400.00000 - 400.00000, 'is applied (if non-zero).	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0540 - Total								\$0.00	
						0550	CMS WITH COMMUNICATION	Material		2	Sep 16, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0550	INTERFACE, CONT F	Material		2	Sep 16, 2022	SYSTEM	(\$5,600.00)	Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0550 - Total			\$0.00	
	0600	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		32	Dec 19, 2023	SYSTEM	\$4,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$4,560.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0600 - Total			\$0.00	
	0610	PREF THERMO PVMT MARK, 24 IN WHIT	Material		32	Dec 19, 2023	SYSTEM	\$6,804.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$6,804.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0610 - Total			\$0.00	
	0620	PREF THERMO PVMT MARK, 24 IN YELLOW	Overrun	Overrun	51	Oct 1, 2024	SYSTEM	(\$36.00)	
					59	Feb 3, 2025	SYSTEM	\$36.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0620 - Total			\$0.00	
	0630	PREF THERMO PVMT MARK, LT/RT ARROW	Material		32	Dec 19, 2023	SYSTEM	\$9,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$9,250.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	52	Oct 16, 2024	SYSTEM	(\$2,000.00)	
					59	Feb 3, 2025	SYSTEM	\$2,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0630 - Total			\$0.00	
	0640	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		32	Dec 19, 2023	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0640 - Total			\$0.00	
	0650	PREF THERMO PVMT MARKING, COMBO	Material		32	Dec 19, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$2,500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0650	PREF THERMO PVMT MARKING, COMBO	Overrun	Overrun	51	Oct 1, 2024	SYSTEM	(\$1,500.00)	
					52	Oct 16, 2024	SYSTEM	(\$2,000.00)	
					59	Feb 3, 2025	SYSTEM	\$3,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '500.00000 - 500.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0650 - Total			\$0.00	
	0660	PREF THERMO PVMT MARK, WORD (ONLY)	Material		51	Oct 1, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$1,000.00)	
					52	Oct 16, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$1,000.00)	
					53	Nov 4, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$1,000.00)	
					54	Nov 18, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					54	Nov 18, 2024	SYSTEM	(\$1,000.00)	
					55	Dec 2, 2024	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					55	Dec 2, 2024	SYSTEM	(\$1,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0660 - Total			\$0.00	
	0670	PREF THERMO PVMT MARK, YIELD TRIAN	Material		34	Jan 16, 2024	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$2,350.00)	
					35	Feb 2, 2024	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$3,100.00)	
					36	Feb 16, 2024	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$3,100.00)	
					37	Mar 4, 2024	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$3,100.00)	
					38	Mar 18, 2024	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$3,100.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0670 - Total							\$0.00	
	0690	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	57	Jan 2, 2025	steppr1	\$712.80	Retroreflectivity inspection performed by Beck & Co. Engineering
				REFL - Total				\$712.80	
			Other Item Adjustment - Total				\$712.80		
			Overrun	Overrun	57	Jan 2, 2025	SYSTEM	(\$6,126.75)	
					59	Feb 3, 2025	SYSTEM	\$6,126.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
	0690 - Total							\$712.80	
	0700	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	57	Jan 2, 2025	steppr1	\$167.65	Retroreflectivity inspection performed by Beck & Co. Engineering
				REFL - Total				\$167.65	
			Other Item Adjustment - Total				\$167.65		
	0700 - Total							\$167.65	
	0730	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun	51	Oct 1, 2024	SYSTEM	(\$750.00)	
					52	Oct 16, 2024	SYSTEM	(\$4,500.00)	
					60	Feb 18, 2025	SYSTEM	\$5,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
			0730 - Total						
	0770	MISC. PAVEMENT MARKINGS	Overrun	Overrun	55	Dec 2, 2024	SYSTEM	(\$60.00)	
					59	Feb 3, 2025	SYSTEM	\$60.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
			0770 - Total						
	0780	MISC. PAVEMENT MARKINGS	Overrun	Overrun	57	Jan 2, 2025	SYSTEM	(\$3,076.73)	
					59	Feb 3, 2025	SYSTEM	\$3,076.73	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.89000 - 0.89000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
	0780 - Total							\$0.00	
	0790	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	49	Sep 3, 2024	SYSTEM	(\$29,426.43)	
					56	Dec 16, 2024	SYSTEM	\$29,426.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.30000 - 3.30000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
	0790 - Total							\$0.00	
	0800	COLDMILLING BITUMINOUS PAVEMENT FOR REM	Overrun	Overrun	47	Aug 2, 2024	SYSTEM	(\$12,914.80)	
					56	Dec 16, 2024	SYSTEM	\$12,914.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.15000 - 4.15000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
	0800 - Total							\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0810	PERMANENT EROSION CONTROL GEOTEXTILE	Material		25	Sep 5, 2023	SYSTEM	\$1,367.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$1,367.70)	
					26	Sep 18, 2023	SYSTEM	\$1,367.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$1,367.70)	
					27	Oct 2, 2023	SYSTEM	\$1,367.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$1,367.70)	
					28	Oct 17, 2023	SYSTEM	\$1,440.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$1,440.45)	
					29	Nov 2, 2023	SYSTEM	\$1,440.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$1,440.45)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	33	Jan 2, 2024	SYSTEM	(\$72.75)	
					54	Nov 18, 2024	SYSTEM	\$72.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.85000 - 4.85000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0810 - Total			\$0.00	
	0840	REINFORCING STEEL	Material		35	Feb 2, 2024	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$165.00)	
					36	Feb 16, 2024	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$165.00)	
					37	Mar 4, 2024	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$165.00)	
					38	Mar 18, 2024	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$165.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0840 - Total			\$0.00	
	0860	MISC.	Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$18,300.00)	
					6	Nov 16, 2022	SYSTEM	(\$9,150.00)	
					11	Feb 2, 2023	SYSTEM	\$27,450.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4575.00000 - 4575.00000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0860	MISC.	Overrun	Overrun	14	Mar 16, 2023	SYSTEM	(\$13,725.00)	
					15	Apr 3, 2023	SYSTEM	(\$18,300.00)	
					16	Apr 17, 2023	SYSTEM	(\$4,575.00)	
					20	Jun 16, 2023	SYSTEM	\$36,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4575.00000 - 4575.00000, 'is applied (if non-zero).
					38	Mar 18, 2024	SYSTEM	(\$9,150.00)	
					39	Apr 2, 2024	SYSTEM	(\$13,725.00)	
					41	May 2, 2024	SYSTEM	(\$4,575.00)	
					42	May 16, 2024	SYSTEM	\$4,575.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4575.00000 - 4575.00000, 'is applied (if non-zero).
					49	Sep 3, 2024	SYSTEM	\$22,875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4575.00000 - 4575.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0860 - Total			\$0.00	
J6S3255	0920	PRECAST CONCRETE MANHOLE - 48 IN.	Material		23	Aug 2, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$4,800.00)	
					24	Aug 16, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$4,800.00)	
					25	Sep 5, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$4,800.00)	
					26	Sep 18, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$4,800.00)	
					27	Oct 2, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$4,800.00)	
					28	Oct 17, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$4,800.00)	
					29	Nov 2, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$4,800.00)	
					30	Nov 16, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$6,000.00)	
					31	Dec 4, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0920	PRECAST CONCRETE MANHOLE - 48 IN.	Material		31	Dec 4, 2023	SYSTEM	(\$6,000.00)	
					32	Dec 19, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$6,000.00)	
					53	Nov 4, 2024	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$6,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0920 - Total			\$0.00	
	0940	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		23	Aug 2, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$15,910.00)	
					24	Aug 16, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$15,910.00)	
					25	Sep 5, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$15,910.00)	
					26	Sep 18, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$15,910.00)	
					27	Oct 2, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$15,910.00)	
					28	Oct 17, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$15,910.00)	
					29	Nov 2, 2023	SYSTEM	\$15,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$15,910.00)	
					30	Nov 16, 2023	SYSTEM	\$17,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$17,390.00)	
					31	Dec 4, 2023	SYSTEM	\$17,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$17,390.00)	
					32	Dec 19, 2023	SYSTEM	\$18,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$18,130.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3255	0940	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material - Total					\$0.00		
			Overrun	Overrun	49	Sep 3, 2024	SYSTEM	(\$740.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					54	Nov 18, 2024	SYSTEM	\$740.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',370.00000 - 370.00000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
			0940 - Total					\$0.00		
	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		21	Jun 30, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					21	Jun 30, 2023	SYSTEM	(\$410.00)		
					22	Jul 17, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					22	Jul 17, 2023	SYSTEM	(\$410.00)		
					23	Aug 2, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					23	Aug 2, 2023	SYSTEM	(\$410.00)		
					24	Aug 16, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					24	Aug 16, 2023	SYSTEM	(\$410.00)		
					25	Sep 5, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					25	Sep 5, 2023	SYSTEM	(\$410.00)		
					26	Sep 18, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					26	Sep 18, 2023	SYSTEM	(\$410.00)		
					27	Oct 2, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					27	Oct 2, 2023	SYSTEM	(\$410.00)		
					28	Oct 17, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					28	Oct 17, 2023	SYSTEM	(\$410.00)		
					29	Nov 2, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					29	Nov 2, 2023	SYSTEM	(\$410.00)		
					30	Nov 16, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					30	Nov 16, 2023	SYSTEM	(\$410.00)		
					31	Dec 4, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					31	Dec 4, 2023	SYSTEM	(\$410.00)		
					32	Dec 19, 2023	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		32	Dec 19, 2023	SYSTEM	(\$410.00)	
					33	Jan 2, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$1,230.00)	
					34	Jan 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$1,230.00)	
					35	Feb 2, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$1,230.00)	
					36	Feb 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$1,230.00)	
					37	Mar 4, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$1,230.00)	
					38	Mar 18, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$1,230.00)	
					39	Apr 2, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$1,230.00)	
					40	Apr 17, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$1,230.00)	
					41	May 2, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$1,230.00)	
					42	May 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$1,230.00)	
					43	Jun 3, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$1,230.00)	
					44	Jun 17, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$1,230.00)	
					45	Jul 1, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$1,230.00)	
					46	Jul 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			2024			Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$1,230.00)	
					47	Aug 2, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$1,230.00)	
					48	Aug 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$1,230.00)	
					49	Sep 3, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$1,230.00)	
					50	Sep 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$1,230.00)	
					51	Oct 1, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$1,230.00)	
					52	Oct 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$1,230.00)	
					53	Nov 4, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$1,230.00)	
					54	Nov 18, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					54	Nov 18, 2024	SYSTEM	(\$1,230.00)	
					55	Dec 2, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					55	Dec 2, 2024	SYSTEM	(\$1,230.00)	
					56	Dec 16, 2024	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					56	Dec 16, 2024	SYSTEM	(\$1,230.00)	
					57	Jan 2, 2025	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					57	Jan 2, 2025	SYSTEM	(\$1,230.00)	
					58	Jan 16, 2025	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					58	Jan 16, 2025	SYSTEM	(\$1,230.00)	
					59	Feb 3, 2025	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					59	Feb 3, 2025	SYSTEM	(\$1,230.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0960	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			2025			
					60	Feb 18, 2025	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					60	Feb 18, 2025	SYSTEM	(\$1,230.00)	
					61	Mar 3, 2025	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					61	Mar 3, 2025	SYSTEM	(\$1,230.00)	
					62	Mar 17, 2025	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					62	Mar 17, 2025	SYSTEM	(\$1,230.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0960 - Total			\$0.00	
0970	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		23	Aug 2, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				23	Aug 2, 2023	SYSTEM	(\$5,480.00)		
				24	Aug 16, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				24	Aug 16, 2023	SYSTEM	(\$5,480.00)		
				25	Sep 5, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				25	Sep 5, 2023	SYSTEM	(\$5,480.00)		
				26	Sep 18, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				26	Sep 18, 2023	SYSTEM	(\$5,480.00)		
				27	Oct 2, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				27	Oct 2, 2023	SYSTEM	(\$5,480.00)		
				28	Oct 17, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				28	Oct 17, 2023	SYSTEM	(\$5,480.00)		
				29	Nov 2, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				29	Nov 2, 2023	SYSTEM	(\$5,480.00)		
				30	Nov 16, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				30	Nov 16, 2023	SYSTEM	(\$5,480.00)		
				31	Dec 4, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				31	Dec 4, 2023	SYSTEM	(\$5,480.00)		
				32	Dec 19, 2023	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0970	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		32	Dec 19, 2023	SYSTEM	(\$5,480.00)	
					33	Jan 2, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jimenj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$5,480.00)	
					34	Jan 16, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$5,480.00)	
					35	Feb 2, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$5,480.00)	
					36	Feb 16, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$5,480.00)	
					37	Mar 4, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$5,480.00)	
					38	Mar 18, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$5,480.00)	
					39	Apr 2, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$5,480.00)	
					40	Apr 17, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$5,480.00)	
					41	May 2, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$5,480.00)	
					42	May 16, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$5,480.00)	
					43	Jun 3, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$5,480.00)	
					44	Jun 17, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$5,480.00)	
					45	Jul 1, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$5,480.00)	
					46	Jul 16, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0970	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material			2024			Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$5,480.00)	
					47	Aug 2, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$5,480.00)	
					48	Aug 16, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$5,480.00)	
					49	Sep 3, 2024	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$5,480.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0970 - Total			\$0.00	
0980	12 IN. GROUP A FLARED END SECT	Material		14	Mar 16, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				14	Mar 16, 2023	SYSTEM	(\$3,720.00)		
				15	Apr 3, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				15	Apr 3, 2023	SYSTEM	(\$3,720.00)		
				16	Apr 17, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				16	Apr 17, 2023	SYSTEM	(\$3,720.00)		
				17	May 1, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				17	May 1, 2023	SYSTEM	(\$3,720.00)		
				18	May 16, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				18	May 16, 2023	SYSTEM	(\$3,720.00)		
				19	Jun 2, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				19	Jun 2, 2023	SYSTEM	(\$3,720.00)		
				20	Jun 16, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				20	Jun 16, 2023	SYSTEM	(\$3,720.00)		
				21	Jun 30, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				21	Jun 30, 2023	SYSTEM	(\$3,720.00)		
				22	Jul 17, 2023	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				22	Jul 17, 2023	SYSTEM	(\$3,720.00)		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0980	12 IN. GROUP A FLARED END SECT	Material		23	Aug 2, 2023	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$9,300.00)	
					24	Aug 16, 2023	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$9,300.00)	
					25	Sep 5, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$10,230.00)	
					26	Sep 18, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$10,230.00)	
					27	Oct 2, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$10,230.00)	
					28	Oct 17, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$10,230.00)	
					29	Nov 2, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$10,230.00)	
					30	Nov 16, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$10,230.00)	
					31	Dec 4, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$10,230.00)	
					32	Dec 19, 2023	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$10,230.00)	
					33	Jan 2, 2024	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$10,230.00)	
					34	Jan 16, 2024	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$10,230.00)	
					35	Feb 2, 2024	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$10,230.00)	
					36	Feb 16, 2024	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0980	12 IN. GROUP A FLARED END SECT	Material		36	Feb 16, 2024	SYSTEM	(\$10,230.00)	
					37	Mar 4, 2024	SYSTEM	\$10,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$10,230.00)	
					38	Mar 18, 2024	SYSTEM	\$13,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$13,020.00)	
					39	Apr 2, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$13,950.00)	
					40	Apr 17, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$13,950.00)	
					41	May 2, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$13,950.00)	
					42	May 16, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$13,950.00)	
					43	Jun 3, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolkt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$13,950.00)	
					44	Jun 17, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wolkt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$13,950.00)	
					45	Jul 1, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wolkt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$13,950.00)	
					46	Jul 16, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$13,950.00)	
					47	Aug 2, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolkt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$13,950.00)	
					48	Aug 16, 2024	SYSTEM	\$13,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$13,950.00)	
					49	Sep 3, 2024	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$14,880.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0980	12 IN. GROUP A FLARED END SECT	Material - Total					\$0.00	
			Overrun	Overrun	39	Apr 2, 2024	SYSTEM	(\$930.00)	
					49	Sep 3, 2024	SYSTEM	(\$930.00)	
					54	Nov 18, 2024	SYSTEM	\$1,860.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '930.00000 - 930.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			0980 - Total					\$0.00	
	0990	15 IN. GROUP A FLARED END SECT	Material		23	Aug 2, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$1,980.00)	
					24	Aug 16, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
24					Aug 16, 2023	SYSTEM	(\$1,980.00)		
25					Sep 5, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
25					Sep 5, 2023	SYSTEM	(\$1,980.00)		
26					Sep 18, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
26					Sep 18, 2023	SYSTEM	(\$1,980.00)		
27					Oct 2, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
27					Oct 2, 2023	SYSTEM	(\$1,980.00)		
28					Oct 17, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
28					Oct 17, 2023	SYSTEM	(\$1,980.00)		
29					Nov 2, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
29					Nov 2, 2023	SYSTEM	(\$1,980.00)		
30					Nov 16, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
30					Nov 16, 2023	SYSTEM	(\$1,980.00)		
31					Dec 4, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
31					Dec 4, 2023	SYSTEM	(\$1,980.00)		
32					Dec 19, 2023	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
32					Dec 19, 2023	SYSTEM	(\$1,980.00)		
33					Jan 2, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jimenj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
33					Jan 2, 2024	SYSTEM	(\$1,980.00)		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	0990	15 IN. GROUP A FLARED END SECT	Material		34	Jan 16, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$1,980.00)	
					35	Feb 2, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$1,980.00)	
					36	Feb 16, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$1,980.00)	
					37	Mar 4, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$1,980.00)	
					38	Mar 18, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$1,980.00)	
					39	Apr 2, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$1,980.00)	
					40	Apr 17, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$1,980.00)	
					41	May 2, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$1,980.00)	
					42	May 16, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$1,980.00)	
					43	Jun 3, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolkt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$1,980.00)	
					44	Jun 17, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wolkt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$1,980.00)	
					45	Jul 1, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wolkt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$1,980.00)	
					46	Jul 16, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$1,980.00)	
					47	Aug 2, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolkt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	0990	15 IN. GROUP A FLARED END SECT	Material		47	Aug 2, 2024	SYSTEM	(\$1,980.00)			
					48	Aug 16, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					48	Aug 16, 2024	SYSTEM	(\$1,980.00)			
					49	Sep 3, 2024	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					49	Sep 3, 2024	SYSTEM	(\$1,980.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					0990 - Total			\$0.00			
	1020	TURF TYPE TALL FESCUE SODDING	Material		10	Jan 17, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					10	Jan 17, 2023	SYSTEM	(\$16,830.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	39	Apr 2, 2024	SYSTEM	(\$19,618.00)	
							42	May 16, 2024	SYSTEM	\$19,618.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.50000 - 8.50000, 'is applied (if non-zero).
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
1020 - Total					\$0.00						
1030					SEEDING - COOL SEASON GRASSES	Material		17	May 1, 2023	SYSTEM	\$2,800.00
	17	May 1, 2023	SYSTEM	(\$2,800.00)							
	18	May 16, 2023	SYSTEM	\$2,800.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	18	May 16, 2023	SYSTEM	(\$2,800.00)							
	19	Jun 2, 2023	SYSTEM	\$2,800.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	19	Jun 2, 2023	SYSTEM	(\$2,800.00)							
	20	Jun 16, 2023	SYSTEM	\$2,800.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimenj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	20	Jun 16, 2023	SYSTEM	(\$2,800.00)							
	21	Jun 30, 2023	SYSTEM	\$2,800.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	21	Jun 30, 2023	SYSTEM	(\$2,800.00)							
	22	Jul 17, 2023	SYSTEM	\$2,800.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
	22	Jul 17, 2023	SYSTEM	(\$2,800.00)							
	23	Aug 2, 2023	SYSTEM	\$2,800.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
	23	Aug 2, 2023	SYSTEM	(\$2,800.00)							



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	1030	SEEDING - COOL SEASON GRASSES	Material		24	Aug 16, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					24	Aug 16, 2023	SYSTEM	(\$2,800.00)			
					25	Sep 5, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					25	Sep 5, 2023	SYSTEM	(\$2,800.00)			
					26	Sep 18, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					26	Sep 18, 2023	SYSTEM	(\$2,800.00)			
					27	Oct 2, 2023	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					27	Oct 2, 2023	SYSTEM	(\$5,250.00)			
					28	Oct 17, 2023	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					28	Oct 17, 2023	SYSTEM	(\$5,250.00)			
					29	Nov 2, 2023	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					29	Nov 2, 2023	SYSTEM	(\$5,250.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
			Overrun	Overrun	27	Oct 2, 2023	SYSTEM	(\$1,750.00)			
					36	Feb 16, 2024	SYSTEM	(\$875.00)			
			Overrun - Total			(\$2,625.00)					
			Overrun - Total			(\$2,625.00)					
			1030 - Total			(\$2,625.00)					
			1060	ROCK DITCH CHECK	Material		4	Oct 17, 2022	SYSTEM	\$702.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
							4	Oct 17, 2022	SYSTEM	(\$702.00)	
					- Total			\$0.00			
					Material - Total			\$0.00			
					1060 - Total			\$0.00			
					1080	CURB INLET CHECK	Material		4	Oct 17, 2022	SYSTEM
			4	Oct 17, 2022					SYSTEM	(\$375.00)	
			- Total				\$0.00				
			Material - Total				\$0.00				
			1080 - Total				\$0.00				
			1130	MGS GUARDRAIL			Construction Stockpile		11	Feb 2, 2023	SYSTEM
					12	Feb 16, 2023			SYSTEM	(\$34,545.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Mar 2, 2023			SYSTEM	(\$24,202.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
20	Jun 16, 2023	SYSTEM			(\$28,622.46)	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1130	MGS GUARDRAIL	Construction Stockpile		21	Jun 30, 2023	SYSTEM	(\$3,338.91)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$104,340.00)	
			Construction Stockpile - Total				(\$104,340.00)		
			Construction Stockpile STMA		4	Oct 17, 2022	SYSTEM	\$2,820.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,820.00	
			Construction Stockpile STMA - Total				\$2,820.00		
			Construction Stockpile STMI		1	Sep 1, 2022	SYSTEM	\$101,520.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$101,520.00	
			Construction Stockpile STMI - Total				\$101,520.00		
			1130 - Total				\$0.00		
	1140	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		12	Feb 16, 2023	SYSTEM	(\$24,819.39)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$24,819.39)	
			Construction Stockpile - Total				(\$24,819.39)		
			Construction Stockpile STMI		4	Oct 17, 2022	SYSTEM	\$24,819.39	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$24,819.39	
			Construction Stockpile STMI - Total				\$24,819.39		
			Overrun	Overrun	12	Feb 16, 2023	SYSTEM	(\$4,000.00)	
					13	Mar 2, 2023	SYSTEM	\$4,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4000.00000 - 4000.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1140 - Total				\$0.00		
	1150	MGS END ANCHOR	Construction Stockpile		11	Feb 2, 2023	SYSTEM	(\$905.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Feb 16, 2023	SYSTEM	(\$7,240.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Mar 2, 2023	SYSTEM	\$323.21	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Jun 16, 2023	SYSTEM	(\$1,422.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
					21	Jun 30, 2023	SYSTEM	(\$711.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$9,955.00)	
			Construction Stockpile - Total				(\$9,955.00)		
			Construction Stockpile STMI		4	Oct 17, 2022	SYSTEM	\$9,955.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$9,955.00	
			Construction Stockpile STMI - Total				\$9,955.00		
			Overrun	Overrun	21	Jun 30, 2023	SYSTEM	(\$1,500.00)	
					42	May 16, 2024	SYSTEM	\$1,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1500.00000 - 1500.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1150 - Total				\$0.00		
	1160	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		11	Feb 2, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Feb 16, 2023	SYSTEM	(\$15,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Mar 2, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	1160	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$3,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					21	Jun 30, 2023	SYSTEM	(\$1,875.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$26,250.00)			
			Construction Stockpile - Total				(\$26,250.00)				
			Construction Stockpile STMI		4	Oct 17, 2022	SYSTEM	\$26,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$26,250.00			
			Construction Stockpile STMI - Total				\$26,250.00				
			Overrun	Overrun	21	Jun 30, 2023	SYSTEM	(\$3,200.00)			
					42	May 16, 2024	SYSTEM	\$3,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3200.00000 - 3200.00000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00			
			Overrun - Total				\$0.00				
			1160 - Total				\$0.00				
			1180	LUMINAIRE, LED-A	Construction Stockpile		15	Apr 3, 2023	SYSTEM	(\$802.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
							42	May 16, 2024	SYSTEM	(\$321.14)	Payment Estimate Item Adjustment generated Stockpile Transaction
							43	Jun 3, 2024	SYSTEM	(\$160.57)	Payment Estimate Item Adjustment generated Stockpile Transaction
							52	Oct 16, 2024	SYSTEM	(\$160.57)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				(\$1,445.13)		
					Construction Stockpile - Total				(\$1,445.13)		
	Construction Stockpile STMI				14	Mar 16, 2023	SYSTEM	\$1,445.13	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$1,445.13					
	Construction Stockpile STMI - Total				\$1,445.13						
	Material				15	Apr 3, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					15	Apr 3, 2023	SYSTEM	(\$2,300.00)			
					16	Apr 17, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					16	Apr 17, 2023	SYSTEM	(\$2,300.00)			
					17	May 1, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					17	May 1, 2023	SYSTEM	(\$2,300.00)			
					18	May 16, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					18	May 16, 2023	SYSTEM	(\$2,300.00)			
					19	Jun 2, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					19	Jun 2, 2023	SYSTEM	(\$2,300.00)			
					20	Jun 16, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jimenj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					20	Jun 16, 2023	SYSTEM	(\$2,300.00)			
		21			Jun 30,	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1180	LUMINAIRE, LED-A	Material			2023			Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$2,300.00)	
					22	Jul 17, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$2,300.00)	
					23	Aug 2, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$2,300.00)	
					24	Aug 16, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$2,300.00)	
					25	Sep 5, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$2,300.00)	
					26	Sep 18, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$2,300.00)	
					27	Oct 2, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$2,300.00)	
					28	Oct 17, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$2,300.00)	
					29	Nov 2, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$2,300.00)	
					30	Nov 16, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$2,300.00)	
					31	Dec 4, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$2,300.00)	
					32	Dec 19, 2023	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$2,300.00)	
					33	Jan 2, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jimenj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$2,300.00)	
					34	Jan 16, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$2,300.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	1180	LUMINAIRE, LED-A	Material			2024						
					35	Feb 2, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					35	Feb 2, 2024	SYSTEM	(\$2,300.00)				
					36	Feb 16, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					36	Feb 16, 2024	SYSTEM	(\$2,300.00)				
					37	Mar 4, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					37	Mar 4, 2024	SYSTEM	(\$2,300.00)				
					38	Mar 18, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					38	Mar 18, 2024	SYSTEM	(\$2,300.00)				
					39	Apr 2, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					39	Apr 2, 2024	SYSTEM	(\$2,300.00)				
					40	Apr 17, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					40	Apr 17, 2024	SYSTEM	(\$2,300.00)				
					41	May 2, 2024	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					41	May 2, 2024	SYSTEM	(\$2,300.00)				
					42	May 16, 2024	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					42	May 16, 2024	SYSTEM	(\$3,220.00)				
					43	Jun 3, 2024	SYSTEM	\$3,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolkt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					43	Jun 3, 2024	SYSTEM	(\$3,680.00)				
					- Total							
			Material - Total								\$0.00	
			Overrun	Overrun	54	Nov 18, 2024	SYSTEM	(\$920.00)				
					58	Jan 16, 2025	SYSTEM	\$920.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',460.00000 - 460.00000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			1180 - Total								\$0.00	
			1190	LUMINAIRE, LED-C	Construction Stockpile		15	Apr 3, 2023	SYSTEM	(\$19,532.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			(\$19,532.30)			
					Construction Stockpile - Total			(\$19,532.30)				
					Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$19,532.30	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			\$19,532.30			
			Construction Stockpile STMI - Total			\$19,532.30						



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1190	LUMINAIRE, LED-C	Material		15	Apr 3, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$48,988.00)	
					16	Apr 17, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$48,988.00)	
					17	May 1, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$48,988.00)	
					18	May 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$48,988.00)	
					19	Jun 2, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$48,988.00)	
					20	Jun 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jimenj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$48,988.00)	
					21	Jun 30, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$48,988.00)	
					22	Jul 17, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$48,988.00)	
					23	Aug 2, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$48,988.00)	
					24	Aug 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$48,988.00)	
					25	Sep 5, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$48,988.00)	
					26	Sep 18, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$48,988.00)	
					27	Oct 2, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$48,988.00)	
					28	Oct 17, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1190	LUMINAIRE, LED-C	Material		28	Oct 17, 2023	SYSTEM	(\$48,988.00)	
					29	Nov 2, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$48,988.00)	
					30	Nov 16, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$48,988.00)	
					31	Dec 4, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$48,988.00)	
					32	Dec 19, 2023	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$48,988.00)	
					33	Jan 2, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jimenj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$48,988.00)	
					34	Jan 16, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$48,988.00)	
					35	Feb 2, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$48,988.00)	
					36	Feb 16, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$48,988.00)	
					37	Mar 4, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$48,988.00)	
					38	Mar 18, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$48,988.00)	
					39	Apr 2, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$48,988.00)	
					40	Apr 17, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$48,988.00)	
					41	May 2, 2024	SYSTEM	\$48,988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$48,988.00)	
					42	May 16, 2024	SYSTEM	\$54,946.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	1190	LUMINAIRE, LED-C	Material			2024			Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					42	May 16, 2024	SYSTEM	(\$54,946.00)			
					43	Jun 3, 2024	SYSTEM	\$54,946.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user wolkt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					43	Jun 3, 2024	SYSTEM	(\$54,946.00)			
				- Total				\$0.00			
				Material - Total				\$0.00			
			Overrun	Overrun	42	May 16, 2024	SYSTEM	(\$5,958.00)			
					58	Jan 16, 2025	SYSTEM	\$5,958.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '662.00000 - 662.00000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00			
				Overrun - Total				\$0.00			
				1190 - Total				\$0.00			
	1200	CONDUIT, 3 IN. RIGID, PUSHED	Material		3	Oct 3, 2022	SYSTEM	\$6,288.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Oct 3, 2022	SYSTEM	(\$6,288.81)			
					4	Oct 17, 2022	SYSTEM	\$6,288.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					4	Oct 17, 2022	SYSTEM	(\$6,288.81)			
					5	Nov 2, 2022	SYSTEM	\$6,288.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					5	Nov 2, 2022	SYSTEM	(\$6,288.81)			
				- Total				\$0.00			
				Material - Total				\$0.00			
				1200 - Total				\$0.00			
			1220	TRENCHING TYPE I	Overrun	Overrun	47	Aug 2, 2024	SYSTEM	(\$2.08)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							55	Dec 2, 2024	SYSTEM	\$2.08	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.00000 - 4.00000, 'is applied (if non-zero).
						Overrun - Total				\$0.00	
	Overrun - Total				\$0.00						
	1220 - Total				\$0.00						
1230	PULL BOX, PREFORMED CLASS 1	Construction Stockpile		33	Jan 2, 2024	SYSTEM	(\$773.76)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				58	Jan 16, 2025	SYSTEM	(\$386.88)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				(\$1,160.64)				
			Construction Stockpile - Total				(\$1,160.64)				
		Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$1,160.64	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$1,160.64			
			Construction Stockpile STMI - Total				\$1,160.64				
			1230 - Total				\$0.00				
1240	PULL BOX, PREFORMED CLASS 3	Construction Stockpile		59	Feb 3, 2025	SYSTEM	(\$1,159.60)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$1,159.60)			
			Construction Stockpile - Total				(\$1,159.60)				
		Construction		14	Mar 16,	SYSTEM	\$1,159.60	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1240	PULL BOX, PREFORMED CLASS 3	Stockpile STMI			2023			
				- Total				\$1,159.60	
				Construction Stockpile STMI - Total				\$1,159.60	
				1240 - Total				\$0.00	
	1250	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		5	Nov 2, 2022	SYSTEM	\$151.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$151.30)	
					6	Nov 16, 2022	SYSTEM	\$151.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$151.30)	
					7	Dec 2, 2022	SYSTEM	\$238.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$238.00)	
					8	Dec 16, 2022	SYSTEM	\$528.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$528.70)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1250 - Total				\$0.00	
	1260	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		7	Dec 2, 2022	SYSTEM	\$5,614.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$5,614.35)	
					8	Dec 16, 2022	SYSTEM	\$10,782.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$10,782.55)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	8	Dec 16, 2022	SYSTEM	(\$2,332.55)	
					9	Jan 3, 2023	SYSTEM	(\$91.55)	
					13	Mar 2, 2023	SYSTEM	\$2,424.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000', is applied (if non-zero).
					51	Oct 1, 2024	SYSTEM	(\$150.00)	
					58	Jan 16, 2025	SYSTEM	\$150.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000', is applied (if non-zero).
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
			1260 - Total				\$0.00		
	1270	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		3	Oct 3, 2022	SYSTEM	\$492.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Oct 3, 2022	SYSTEM	(\$492.64)	
					4	Oct 17, 2022	SYSTEM	\$492.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$492.64)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1270	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		5	Nov 2, 2022	SYSTEM	\$492.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$492.64)	
					6	Nov 16, 2022	SYSTEM	\$1,687.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$1,687.16)	
					7	Dec 2, 2022	SYSTEM	\$1,687.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$1,687.16)	
					8	Dec 16, 2022	SYSTEM	\$3,732.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$3,732.44)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1270 - Total			\$0.00	
	1280	POLE FOUNDATION (30 FT. OR 9.0 M	Material		5	Nov 2, 2022	SYSTEM	\$1,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$1,370.00)	
					6	Nov 16, 2022	SYSTEM	\$1,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$1,370.00)	
					7	Dec 2, 2022	SYSTEM	\$1,370.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$1,370.00)	
					8	Dec 16, 2022	SYSTEM	\$5,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$5,480.00)	
					9	Jan 3, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user colemp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$6,850.00)	
					10	Jan 17, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$6,850.00)	
					11	Feb 2, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Feb 2, 2023	SYSTEM	(\$6,850.00)	
					12	Feb 16, 2023	SYSTEM	\$6,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$6,850.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	8	Dec 16, 2023	SYSTEM	(\$4,110.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1280	POLE FOUNDATION (30 FT. OR 9.0 M)	Overrun	Overrun		2022			
					9	Jan 3, 2023	SYSTEM	(\$1,370.00)	
					13	Mar 2, 2023	SYSTEM	\$5,480.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1370.00000 - 1370.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1280 - Total			\$0.00	
J6S3255	1290	POLE FOUNDATION (45 FT. OR 13.5 M)	Construction Stockpile		18	May 16, 2023	SYSTEM	(\$1,126.49)	Payment Estimate Item Adjustment generated Stockpile Transaction
					54	Nov 18, 2024	SYSTEM	(\$4,505.96)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$5,632.45)	
					Construction Stockpile - Total			(\$5,632.45)	
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$5,632.45	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$5,632.45	
					Construction Stockpile STMI - Total			\$5,632.45	
			Material		5	Nov 2, 2022	SYSTEM	\$1,894.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$1,894.00)	
					6	Nov 16, 2022	SYSTEM	\$1,894.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$1,894.00)	
					7	Dec 2, 2022	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$3,788.00)	
					8	Dec 16, 2022	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$3,788.00)	
					9	Jan 3, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user colemp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$3,788.00)	
					10	Jan 17, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$3,788.00)	
					11	Feb 2, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Feb 2, 2023	SYSTEM	(\$3,788.00)	
					12	Feb 16, 2023	SYSTEM	\$3,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$3,788.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	MATL	54	Nov 18, 2024	steppr1	\$1,126.49	Material was underrun from the project and the commission purchased from the contractor, per invoice quote 2715 saved on eProjects. See change order 0021 for further details.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1290	POLE FOUNDATION (45 FT. OR 13.5 M	Other Item Adjustment	MATL - Total				\$1,126.49	
				Other Item Adjustment - Total				\$1,126.49	
			1290 - Total				\$1,126.49		
	1310	MISC. HIGHWAY LIGHTING	Construction Stockpile		54	Nov 18, 2024	SYSTEM	(\$3,532.71)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,532.71)	
			Construction Stockpile - Total				(\$3,532.71)		
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$3,532.71	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,532.71	
			Construction Stockpile STMI - Total				\$3,532.71		
			Other Item Adjustment	MATL	54	Nov 18, 2024	stepr1	\$3,532.71	Material was underrun from the project and the commission purchased from the contractor, per invoice quote 2715 saved on eProjects. See change order 0021 for further details.
				MATL - Total				\$3,532.71	
			Other Item Adjustment - Total				\$3,532.71		
			1310 - Total				\$3,532.71		
	1320	SIGNAL HEAD, TYPE 3S	Material		16	Apr 17, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stepr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$1,548.00)	
					17	May 1, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stepr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$1,548.00)	
					18	May 16, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stepr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$1,548.00)	
					19	Jun 2, 2023	SYSTEM	\$1,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stepr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$1,548.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	42	May 16, 2024	SYSTEM	(\$774.00)	
					47	Aug 2, 2024	SYSTEM	\$774.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',774.00000 - 774.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1320 - Total				\$0.00		
	1330	SIGNAL HEAD, TYPE 3B	Material		16	Apr 17, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user stepr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$7,552.00)	
					17	May 1, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stepr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$7,552.00)	
					18	May 16, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user stepr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$7,552.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1330	SIGNAL HEAD, TYPE 3B	Material		19	Jun 2, 2023	SYSTEM	\$7,552.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$7,552.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	40	Apr 17, 2024	SYSTEM	(\$944.00)	
					47	Aug 2, 2024	SYSTEM	\$944.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '944.00000 - 944.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1330 - Total			\$0.00	
	1340	SIGNAL HEAD, TYPE 4B	Material		16	Apr 17, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$3,222.00)	
					17	May 1, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$3,222.00)	
					18	May 16, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$3,222.00)	
					19	Jun 2, 2023	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$3,222.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1340 - Total			\$0.00	
	1360	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		12	Feb 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$2,990.00)	
					13	Mar 2, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jimenj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Mar 2, 2023	SYSTEM	(\$2,990.00)	
					14	Mar 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Mar 16, 2023	SYSTEM	(\$2,990.00)	
					15	Apr 3, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$2,990.00)	
					16	Apr 17, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$2,990.00)	
					17	May 1, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1360	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material						Estimate Exception 21 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$2,990.00)	
					18	May 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$2,990.00)	
					19	Jun 2, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$2,990.00)	
					20	Jun 16, 2023	SYSTEM	\$2,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user jimenj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$2,990.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	46	Jul 16, 2024	SYSTEM	(\$4,186.00)	
					51	Oct 1, 2024	SYSTEM	(\$9,568.00)	
					54	Nov 18, 2024	SYSTEM	(\$1,196.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					58	Jan 16, 2025	SYSTEM	\$14,950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '598.00000 - 598.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1360 - Total			\$0.00	
	1370	SH-FLAT SHEET - SIGNAL SIGN	Material		12	Feb 16, 2023	SYSTEM	\$171.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$171.00)	
					16	Apr 17, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$1,140.00)	
					17	May 1, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$1,140.00)	
					18	May 16, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$1,140.00)	
					19	Jun 2, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$1,140.00)	
					20	Jun 16, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jimenj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$1,140.00)	
					21	Jun 30, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1370	SH-FLAT SHEET - SIGNAL SIGN	Material		21	Jun 30, 2023	SYSTEM	(\$1,140.00)	
					22	Jul 17, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$1,140.00)	
					23	Aug 2, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$1,140.00)	
					24	Aug 16, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$1,140.00)	
					25	Sep 5, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$1,140.00)	
					26	Sep 18, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$1,140.00)	
					27	Oct 2, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$1,140.00)	
					28	Oct 17, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$1,140.00)	
					29	Nov 2, 2023	SYSTEM	\$1,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$1,140.00)	
					30	Nov 16, 2023	SYSTEM	\$2,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$2,280.00)	
					31	Dec 4, 2023	SYSTEM	\$2,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$2,280.00)	
					32	Dec 19, 2023	SYSTEM	\$2,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$2,280.00)	
					33	Jan 2, 2024	SYSTEM	\$2,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user jimenj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$2,280.00)	
					34	Jan 16, 2024	SYSTEM	\$2,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$2,280.00)	
					35	Feb 2, 2024	SYSTEM	\$2,280.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1370	SH-FLAT SHEET - SIGNAL SIGN	Material			2024			Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$2,280.00)	
					36	Feb 16, 2024	SYSTEM	\$2,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$2,517.50)	
					37	Mar 4, 2024	SYSTEM	\$2,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$2,517.50)	
					38	Mar 18, 2024	SYSTEM	\$2,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$2,517.50)	
					39	Apr 2, 2024	SYSTEM	\$2,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$2,517.50)	
					40	Apr 17, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$3,942.50)	
					41	May 2, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$3,942.50)	
					42	May 16, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$3,942.50)	
					43	Jun 3, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user wolk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$3,942.50)	
					44	Jun 17, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$3,942.50)	
					45	Jul 1, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$3,942.50)	
					46	Jul 16, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$3,942.50)	
					47	Aug 2, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$3,942.50)	
					48	Aug 16, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$3,942.50)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1370	SH-FLAT SHEET - SIGNAL SIGN	Material			2024			
					49	Sep 3, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$3,942.50)	
					50	Sep 16, 2024	SYSTEM	\$3,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolkt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$3,942.50)	
					51	Oct 1, 2024	SYSTEM	\$5,929.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$5,929.90)	
					52	Oct 16, 2024	SYSTEM	\$5,929.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$5,929.90)	
					53	Nov 4, 2024	SYSTEM	\$6,499.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$6,499.90)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1370 - Total			\$0.00	
	1390	POST, SIGNAL 8 FT.	Material		12	Feb 16, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimenj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$1,880.00)	
					13	Mar 2, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jimenj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Mar 2, 2023	SYSTEM	(\$1,880.00)	
					14	Mar 16, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Mar 16, 2023	SYSTEM	(\$1,880.00)	
					15	Apr 3, 2023	SYSTEM	\$1,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$1,880.00)	
					16	Apr 17, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$2,820.00)	
					17	May 1, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$2,820.00)	
					18	May 16, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$2,820.00)	
					19	Jun 2, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1390	POST, SIGNAL 8 FT.	Material		19	Jun 2, 2023	SYSTEM	(\$2,820.00)	
					20	Jun 16, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user jimenj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$2,820.00)	
					21	Jun 30, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$2,820.00)	
					22	Jul 17, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$2,820.00)	
					23	Aug 2, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$2,820.00)	
					24	Aug 16, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$2,820.00)	
					25	Sep 5, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$2,820.00)	
					26	Sep 18, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$2,820.00)	
					27	Oct 2, 2023	SYSTEM	\$2,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$2,820.00)	
					28	Oct 17, 2023	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$6,580.00)	
					29	Nov 2, 2023	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$6,580.00)	
					30	Nov 16, 2023	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$6,580.00)	
					31	Dec 4, 2023	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$6,580.00)	
					32	Dec 19, 2023	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$6,580.00)	
					33	Jan 2, 2024	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1390	POST, SIGNAL 8 FT.	Material			2024			Estimate Item Adjustment (0020) due to user jimenj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$6,580.00)	
					34	Jan 16, 2024	SYSTEM	\$6,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$6,580.00)	
					35	Feb 2, 2024	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$14,100.00)	
					36	Feb 16, 2024	SYSTEM	\$15,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$15,040.00)	
					37	Mar 4, 2024	SYSTEM	\$15,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$15,040.00)	
					38	Mar 18, 2024	SYSTEM	\$15,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$15,980.00)	
					39	Apr 2, 2024	SYSTEM	\$15,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$15,980.00)	
					40	Apr 17, 2024	SYSTEM	\$15,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$15,980.00)	
					41	May 2, 2024	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$19,740.00)	
					42	May 16, 2024	SYSTEM	\$19,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$19,740.00)	
					43	Jun 3, 2024	SYSTEM	\$20,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user wolkt1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$20,680.00)	
					44	Jun 17, 2024	SYSTEM	\$20,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wolkt1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$20,680.00)	
					45	Jul 1, 2024	SYSTEM	\$20,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user wolkt1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$20,680.00)	
					46	Jul 16, 2024	SYSTEM	\$21,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$21,620.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1390	POST, SIGNAL 8 FT.	Material			2024			
					47	Aug 2, 2024	SYSTEM	\$21,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wolkt1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$21,620.00)	
					48	Aug 16, 2024	SYSTEM	\$21,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$21,620.00)	
					49	Sep 3, 2024	SYSTEM	\$21,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$21,620.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1390 - Total			\$0.00	
J6S3255	1400	POST, SIGNAL 15 FT.	Material		16	Apr 17, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$1,050.00)	
					17	May 1, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$1,050.00)	
					18	May 16, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$1,050.00)	
					19	Jun 2, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$1,050.00)	
					20	Jun 16, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$1,050.00)	
					21	Jun 30, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$1,050.00)	
					22	Jul 17, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$1,050.00)	
					23	Aug 2, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$1,050.00)	
					24	Aug 16, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$1,050.00)	
					25	Sep 5, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1400	POST, SIGNAL 15 FT.	Material		25	Sep 5, 2023	SYSTEM	(\$1,050.00)	
					26	Sep 18, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$1,050.00)	
					27	Oct 2, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$1,050.00)	
					28	Oct 17, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$3,150.00)	
					29	Nov 2, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$3,150.00)	
					30	Nov 16, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$3,150.00)	
					31	Dec 4, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$3,150.00)	
					32	Dec 19, 2023	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$3,150.00)	
					33	Jan 2, 2024	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jimenj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$3,150.00)	
					34	Jan 16, 2024	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$3,150.00)	
					35	Feb 2, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$4,200.00)	
					36	Feb 16, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$4,200.00)	
					37	Mar 4, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$4,200.00)	
					38	Mar 18, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$4,200.00)	
					39	Apr 2, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1400	POST, SIGNAL 15 FT.	Material			2024			Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					39	Apr 2, 2024	SYSTEM	(\$4,200.00)						
					40	Apr 17, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					40	Apr 17, 2024	SYSTEM	(\$4,200.00)						
					41	May 2, 2024	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					41	May 2, 2024	SYSTEM	(\$4,200.00)						
					42	May 16, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					42	May 16, 2024	SYSTEM	(\$5,250.00)						
					43	Jun 3, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					43	Jun 3, 2024	SYSTEM	(\$5,250.00)						
					44	Jun 17, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					44	Jun 17, 2024	SYSTEM	(\$5,250.00)						
					45	Jul 1, 2024	SYSTEM	\$5,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					45	Jul 1, 2024	SYSTEM	(\$5,250.00)						
					46	Jul 16, 2024	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					46	Jul 16, 2024	SYSTEM	(\$6,300.00)						
					47	Aug 2, 2024	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user wolk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					47	Aug 2, 2024	SYSTEM	(\$6,300.00)						
					48	Aug 16, 2024	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					48	Aug 16, 2024	SYSTEM	(\$6,300.00)						
					49	Sep 3, 2024	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					49	Sep 3, 2024	SYSTEM	(\$6,300.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun			Overrun	46	Jul 16, 2024	SYSTEM	(\$1,050.00)		
									58	Jan 16, 2025	SYSTEM	\$1,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,050.00000 - 1050.00000, 'is applied (if non-zero).	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					1400 - Total								\$0.00	
						1410	POST, TYPE C, 25 FT. ARM OR 7.6 M	Construction Stockpile		22	Jul 17, 2023	SYSTEM	(\$6,238.91)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1410	ARM	Construction Stockpile	- Total				(\$6,238.91)	
			Construction Stockpile - Total					(\$6,238.91)	
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$6,238.91	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$6,238.91	
			Construction Stockpile STMI - Total					\$6,238.91	
			Material		22	Jul 17, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$8,896.00)	
					23	Aug 2, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$8,896.00)	
					24	Aug 16, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$8,896.00)	
					25	Sep 5, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$8,896.00)	
					26	Sep 18, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$8,896.00)	
					27	Oct 2, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$8,896.00)	
					28	Oct 17, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$8,896.00)	
					29	Nov 2, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$8,896.00)	
					30	Nov 16, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$8,896.00)	
					31	Dec 4, 2023	SYSTEM	\$8,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$8,896.00)	
				- Total				\$0.00	
			Material - Total					\$0.00	
			1410 - Total					\$0.00	
	1420	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile		51	Oct 1, 2024	SYSTEM	(\$7,870.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$7,870.04)	
			Construction Stockpile - Total					(\$7,870.04)	
			Construction		14	Mar 16,	SYSTEM	\$7,870.04	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1420	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Stockpile STMI			2023			
				- Total				\$7,870.04	
				Construction Stockpile STMI - Total				\$7,870.04	
	1420 - Total							\$0.00	
J6S3255	1430	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$10,603.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$21,207.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
					51	Oct 1, 2024	SYSTEM	(\$10,603.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$42,414.48)	
			Construction Stockpile - Total				(\$42,414.48)		
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$42,414.48	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$42,414.48	
			Construction Stockpile STMI - Total				\$42,414.48		
			Material		20	Jun 16, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user jimenj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$12,792.00)	
					21	Jun 30, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$12,792.00)	
					22	Jul 17, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$12,792.00)	
					23	Aug 2, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$12,792.00)	
					24	Aug 16, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$12,792.00)	
					25	Sep 5, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
		25		Sep 5, 2023	SYSTEM	(\$12,792.00)			
		26		Sep 18, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
		26		Sep 18, 2023	SYSTEM	(\$12,792.00)			
		27		Oct 2, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
		27	Oct 2, 2023	SYSTEM	(\$12,792.00)				
		28	Oct 17, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
		28	Oct 17, 2023	SYSTEM	(\$12,792.00)				
		29	Nov 2, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
		29	Nov 2, 2023	SYSTEM	(\$12,792.00)				



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	1430	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Material			2023							
					30	Nov 16, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					30	Nov 16, 2023	SYSTEM	(\$12,792.00)					
					31	Dec 4, 2023	SYSTEM	\$12,792.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					31	Dec 4, 2023	SYSTEM	(\$12,792.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					1430 - Total			\$0.00					
					1440	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$22,956.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
									22	Jul 17, 2023	SYSTEM	(\$11,478.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
									35	Feb 2, 2024	SYSTEM	(\$11,478.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
									51	Oct 1, 2024	SYSTEM	(\$11,478.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
									54	Nov 18, 2024	SYSTEM	(\$22,956.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
									- Total			(\$80,348.17)	
Construction Stockpile - Total			(\$80,348.17)										
Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM					\$80,348.17	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$80,348.17				
Construction Stockpile STMI - Total			\$80,348.17										
Material		20	Jun 16, 2023	SYSTEM					\$25,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user jimenj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
		20	Jun 16, 2023	SYSTEM					(\$25,998.00)				
		21	Jun 30, 2023	SYSTEM					\$25,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
		21	Jun 30, 2023	SYSTEM					(\$25,998.00)				
		22	Jul 17, 2023	SYSTEM			\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
		22	Jul 17, 2023	SYSTEM			(\$38,997.00)						
		23	Aug 2, 2023	SYSTEM			\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
		23	Aug 2, 2023	SYSTEM			(\$38,997.00)						
		24	Aug 16, 2023	SYSTEM			\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
		24	Aug 16, 2023	SYSTEM			(\$38,997.00)						
25	Sep 5, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.									
25	Sep 5, 2023	SYSTEM	(\$38,997.00)										
26	Sep 18, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.									
26	Sep 18, 2023	SYSTEM	(\$38,997.00)										



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1440	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		27	Oct 2, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$38,997.00)	
					28	Oct 17, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$38,997.00)	
					29	Nov 2, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$38,997.00)	
					30	Nov 16, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$38,997.00)	
					31	Dec 4, 2023	SYSTEM	\$38,997.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$38,997.00)	
			- Total			\$0.00			
			Material - Total			\$0.00			
			Other Item Adjustment	MATL	54	Nov 18, 2024	steppr1	\$22,956.62	Material was underrun from the project and the commission purchased from the contractor, per invoice quote 2715 saved on eProjects. See change order 0021 for further details.
			MATL - Total			\$22,956.62			
			Other Item Adjustment - Total			\$22,956.62			
			1440 - Total			\$22,956.62			
	1450	POST, TYPE C, 55 FT. ARM	Construction Stockpile		20	Jun 16, 2023	SYSTEM	(\$14,247.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					51	Oct 1, 2024	SYSTEM	(\$14,247.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$28,494.00)	
					Construction Stockpile - Total			(\$28,494.00)	
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$28,494.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$28,494.00	
			Construction Stockpile STMI - Total			\$28,494.00			
			Material		20	Jun 16, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jimenj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$15,103.00)	
					21	Jun 30, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$15,103.00)	
					22	Jul 17, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$15,103.00)	
					23	Aug 2, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$15,103.00)	
					24	Aug 16, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1450	POST, TYPE C, 55 FT. ARM	Material						Estimate Exception 28 on the current Payment Estimate.
				24	Aug 16, 2023	SYSTEM	(\$15,103.00)		
				25	Sep 5, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				25	Sep 5, 2023	SYSTEM	(\$15,103.00)		
				26	Sep 18, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				26	Sep 18, 2023	SYSTEM	(\$15,103.00)		
				27	Oct 2, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				27	Oct 2, 2023	SYSTEM	(\$15,103.00)		
				28	Oct 17, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				28	Oct 17, 2023	SYSTEM	(\$15,103.00)		
				29	Nov 2, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				29	Nov 2, 2023	SYSTEM	(\$15,103.00)		
				30	Nov 16, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				30	Nov 16, 2023	SYSTEM	(\$15,103.00)		
				31	Dec 4, 2023	SYSTEM	\$15,103.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				31	Dec 4, 2023	SYSTEM	(\$15,103.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
	1450 - Total			\$0.00					
	1460	POST, TYPE B, LONGEST ARM 45 FT. OR 13.	Construction Stockpile		39	Apr 2, 2024	SYSTEM	(\$32,117.38)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$32,117.38)		
			Construction Stockpile - Total			(\$32,117.38)			
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$32,117.38	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$32,117.38		
			Construction Stockpile STMI - Total			\$32,117.38			
			1460 - Total			\$0.00			
			1470	POST, TYPE B, LONGEST ARM 50 FT. OR 15.	Construction Stockpile		16	Apr 17, 2023	SYSTEM
	- Total					(\$37,030.58)			
	Construction Stockpile - Total				(\$37,030.58)				
	Construction Stockpile STMI				14	Mar 16, 2023	SYSTEM	\$37,030.58	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total			\$37,030.58				
Construction Stockpile STMI - Total					\$37,030.58				
Material		16			Apr 17, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
		16			Apr 17, 2023	SYSTEM	(\$47,116.00)		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1470	POST, TYPE B, LONGEST ARM 50 FT. OR 15.	Material		17	May 1, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$47,116.00)	
					18	May 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$47,116.00)	
					19	Jun 2, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$47,116.00)	
					20	Jun 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jimenj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$47,116.00)	
					21	Jun 30, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$47,116.00)	
					22	Jul 17, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$47,116.00)	
					23	Aug 2, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$47,116.00)	
					24	Aug 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$47,116.00)	
					25	Sep 5, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$47,116.00)	
					26	Sep 18, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$47,116.00)	
					27	Oct 2, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$47,116.00)	
					28	Oct 17, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$47,116.00)	
					29	Nov 2, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$47,116.00)	
					30	Nov 16, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1470	POST, TYPE B, LONGEST ARM 50 FT. OR 15.	Material		30	Nov 16, 2023	SYSTEM	(\$47,116.00)	
					31	Dec 4, 2023	SYSTEM	\$47,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$47,116.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			1470 - Total			\$0.00			
	1480	CONTROLLER ASSEMBLY HOUSING,	Material		16	Apr 17, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$18,680.00)	
					17	May 1, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$18,680.00)	
18					May 16, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
18					May 16, 2023	SYSTEM	(\$18,680.00)		
19					Jun 2, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
19					Jun 2, 2023	SYSTEM	(\$18,680.00)		
20					Jun 16, 2023	SYSTEM	\$18,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user jimenj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
20					Jun 16, 2023	SYSTEM	(\$18,680.00)		
- Total			\$0.00						
Material - Total			\$0.00						
1480 - Total			\$0.00						
1490	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	55	Dec 2, 2024	SYSTEM	(\$960.00)		
				58	Jan 16, 2025	SYSTEM	\$960.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
				1490 - Total			\$0.00		
1500	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		4	Oct 17, 2022	SYSTEM	\$2,499.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				4	Oct 17, 2022	SYSTEM	(\$2,499.00)		
				5	Nov 2, 2022	SYSTEM	\$2,499.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				5	Nov 2, 2022	SYSTEM	(\$2,499.00)		
				- Total			\$0.00		
		Material - Total			\$0.00				
		Overrun	Overrun	39	Apr 2, 2024	SYSTEM	(\$374.00)		
				41	May 2, 2024	SYSTEM	(\$2,363.00)		
				47	Aug 2, 2024	SYSTEM	\$2,737.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	1500	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun					applied (if non-zero).				
					54	Nov 18, 2024	SYSTEM	(\$1,156.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					54	Nov 18, 2024	SYSTEM	(\$1,972.00)					
					55	Dec 2, 2024	SYSTEM	\$1,411.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).				
					58	Jan 16, 2025	SYSTEM	\$1,717.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).				
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					1500 - Total			\$0.00					
					1520	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		3	Oct 3, 2022	SYSTEM	\$5,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									3	Oct 3, 2022	SYSTEM	(\$5,642.00)	
	4	Oct 17, 2022	SYSTEM	\$7,316.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
	4	Oct 17, 2022	SYSTEM	(\$7,316.00)									
	5	Nov 2, 2022	SYSTEM	\$7,316.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
	5	Nov 2, 2022	SYSTEM	(\$7,316.00)									
	- Total			\$0.00									
	Material - Total			\$0.00									
	1520 - Total			\$0.00									
1560	CABLE, 16 AWG 2 CONDUCTOR	Material		5					Nov 2, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
				5	Nov 2, 2022	SYSTEM	(\$1,530.00)						
				6	Nov 16, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				6	Nov 16, 2022	SYSTEM	(\$1,530.00)						
				7	Dec 2, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				7	Dec 2, 2022	SYSTEM	(\$1,530.00)						
				8	Dec 16, 2022	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				8	Dec 16, 2022	SYSTEM	(\$1,530.00)						
				- Total			\$0.00						
				Material - Total			\$0.00						
1560 - Total			\$0.00										
1590	CABLE, 16 AWG 5 CONDUCTOR	Material		5	Nov 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
				5	Nov 2, 2022	SYSTEM	(\$2,310.00)						
				6	Nov 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				6	Nov 16, 2022	SYSTEM	(\$2,310.00)						



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1590	CABLE, 16 AWG 5 CONDUCTOR	Material		7	Dec 2, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$2,310.00)	
					8	Dec 16, 2022	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$2,310.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	51	Oct 1, 2024	SYSTEM	(\$120.00)	
					53	Nov 4, 2024	SYSTEM	(\$90.00)	
					54	Nov 18, 2024	SYSTEM	(\$870.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					54	Nov 18, 2024	SYSTEM	(\$45.00)	
					58	Jan 16, 2025	SYSTEM	\$1,125.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.50000 - 1.50000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1590 - Total			\$0.00	
	1600	CABLE, 16 AWG 7 CONDUCTOR	Material		5	Nov 2, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$3,185.00)	
					6	Nov 16, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$3,185.00)	
					7	Dec 2, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$3,185.00)	
					8	Dec 16, 2022	SYSTEM	\$3,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$3,185.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1600 - Total			\$0.00	
1610	CABLE, LOOP DETECTOR, IN DUCT	Material			32	Dec 19, 2023	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$32,310.00)	
					33	Jan 2, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user jimenj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$32,310.00)	
					34	Jan 16, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$32,310.00)	
					35	Feb 2,	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	1610	CABLE, LOOP DETECTOR, IN DUCT	Material			2024			Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					35	Feb 2, 2024	SYSTEM	(\$32,310.00)					
					36	Feb 16, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					36	Feb 16, 2024	SYSTEM	(\$32,310.00)					
					37	Mar 4, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					37	Mar 4, 2024	SYSTEM	(\$32,310.00)					
					38	Mar 18, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					38	Mar 18, 2024	SYSTEM	(\$32,310.00)					
					39	Apr 2, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					39	Apr 2, 2024	SYSTEM	(\$32,310.00)					
					40	Apr 17, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					40	Apr 17, 2024	SYSTEM	(\$32,310.00)					
					41	May 2, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					41	May 2, 2024	SYSTEM	(\$32,310.00)					
					42	May 16, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					42	May 16, 2024	SYSTEM	(\$32,310.00)					
					43	Jun 3, 2024	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user wolk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					43	Jun 3, 2024	SYSTEM	(\$32,310.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
			Overrun			Overrun	32	Dec 19, 2023	SYSTEM	(\$24,210.00)			
							47	Aug 2, 2024	SYSTEM	\$24,210.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.50000 - 4.50000, 'is applied (if non-zero).		
						Overrun - Total				\$0.00			
						Overrun - Total				\$0.00			
			1610 - Total								\$0.00		
				1630	PULL BOX, PREFORMED CLASS 1	Construction Stockpile		19	Jun 2, 2023	SYSTEM	(\$386.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total			(\$386.88)		
						Construction Stockpile - Total			(\$386.88)				
						Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$386.88	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total			\$386.88		
						Construction Stockpile STMI - Total			\$386.88				
						Overrun	Overrun	23	Aug 2, 2023	SYSTEM	(\$1,280.00)		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	1630	PULL BOX, PREFORMED CLASS 1	Overrun	Overrun	24	Aug 16, 2023	SYSTEM	(\$1,280.00)				
					33	Jan 2, 2024	SYSTEM	(\$1,280.00)				
					36	Feb 16, 2024	SYSTEM	(\$1,280.00)				
					38	Mar 18, 2024	SYSTEM	(\$1,280.00)				
					54	Nov 18, 2024	SYSTEM	\$2,560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1280.00000 - 1280.00000, 'is applied (if non-zero).			
					58	Jan 16, 2025	SYSTEM	\$3,840.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1280.00000 - 1280.00000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00		
				Overrun - Total						\$0.00		
				1630 - Total						\$0.00		
				1640	PULL BOX, PREFORMED CLASS 2	Construction Stockpile		19	Jun 2, 2023	SYSTEM	(\$3,452.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
								20	Jun 16, 2023	SYSTEM	(\$690.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
								23	Aug 2, 2023	SYSTEM	(\$2,762.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
								27	Oct 2, 2023	SYSTEM	(\$2,071.68)	Payment Estimate Item Adjustment generated Stockpile Transaction
29	Nov 2, 2023	SYSTEM	(\$690.56)					Payment Estimate Item Adjustment generated Stockpile Transaction				
33	Jan 2, 2024	SYSTEM	(\$1,381.12)					Payment Estimate Item Adjustment generated Stockpile Transaction				
35	Feb 2, 2024	SYSTEM	(\$690.56)					Payment Estimate Item Adjustment generated Stockpile Transaction				
36	Feb 16, 2024	SYSTEM	(\$690.56)					Payment Estimate Item Adjustment generated Stockpile Transaction				
37	Mar 4, 2024	SYSTEM	(\$1,381.12)					Payment Estimate Item Adjustment generated Stockpile Transaction				
38	Mar 18, 2024	SYSTEM	(\$2,762.24)					Payment Estimate Item Adjustment generated Stockpile Transaction				
39	Apr 2, 2024	SYSTEM	(\$690.56)					Payment Estimate Item Adjustment generated Stockpile Transaction				
42	May 16, 2024	SYSTEM	(\$690.56)					Payment Estimate Item Adjustment generated Stockpile Transaction				
55	Dec 2, 2024	SYSTEM	(\$1,333.50)					Payment Estimate Item Adjustment generated Stockpile Transaction				
58	Jan 16, 2025	SYSTEM	(\$1,428.74)					Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total										(\$20,716.80)		
Construction Stockpile - Total										(\$20,716.80)		
Construction Stockpile STMI	14	Mar 16, 2023	SYSTEM					\$20,716.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total									\$20,716.80		
Construction Stockpile STMI - Total									\$20,716.80			
Material		3	Oct 3, 2022				SYSTEM	\$1,595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
		3	Oct 3, 2022				SYSTEM	(\$1,595.00)				
		4	Oct 17, 2022				SYSTEM	\$7,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
		4	Oct 17, 2022				SYSTEM	(\$7,975.00)				
		- Total							\$0.00			
		Material - Total							\$0.00			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	1640 - Total							\$0.00			
	1650	PULL BOX, PREFORMED CLASS 3	Construction Stockpile		14	Mar 16, 2023	SYSTEM	(\$993.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					19	Jun 2, 2023	SYSTEM	(\$1,987.89)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					22	Jul 17, 2023	SYSTEM	(\$993.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					33	Jan 2, 2024	SYSTEM	(\$1,987.89)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					37	Mar 4, 2024	SYSTEM	(\$993.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$6,957.60)	
			Construction Stockpile - Total						(\$6,957.60)		
			Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$6,957.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$6,957.60	
			Construction Stockpile STMI - Total						\$6,957.60		
			Material		4	Oct 17, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					4	Oct 17, 2022	SYSTEM	(\$4,800.00)			
				- Total						\$0.00	
			Material - Total						\$0.00		
			Overrun		Overrun	38	Mar 18, 2024	SYSTEM	(\$2,400.00)		
						41	May 2, 2024	SYSTEM	(\$2,400.00)		
						44	Jun 17, 2024	SYSTEM	(\$2,400.00)		
						47	Aug 2, 2024	SYSTEM	\$7,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2400.00000 - 2400.00000, 'is applied (if non-zero).	
				Overrun - Total						\$0.00	
			Overrun - Total						\$0.00		
	1650 - Total							\$0.00			
	1660	BASE, CONCRETE	Material		4	Oct 17, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					4	Oct 17, 2022	SYSTEM	(\$2,904.00)			
					5	Nov 2, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					5	Nov 2, 2022	SYSTEM	(\$2,904.00)			
					6	Nov 16, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					6	Nov 16, 2022	SYSTEM	(\$2,904.00)			
					7	Dec 2, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					7	Dec 2, 2022	SYSTEM	(\$2,904.00)			
					8	Dec 16, 2022	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					8	Dec 16, 2022	SYSTEM	(\$2,904.00)			
					9	Jan 3, 2023	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user colemp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1660	BASE, CONCRETE	Material		9	Jan 3, 2023	SYSTEM	(\$2,904.00)	
					10	Jan 17, 2023	SYSTEM	\$2,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$2,904.00)	
					11	Feb 2, 2023	SYSTEM	\$15,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Feb 2, 2023	SYSTEM	(\$15,224.00)	
					12	Feb 16, 2023	SYSTEM	\$19,096.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$19,096.00)	
					13	Mar 2, 2023	SYSTEM	\$19,096.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jimenj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					13	Mar 2, 2023	SYSTEM	(\$19,096.00)	
					14	Mar 16, 2023	SYSTEM	\$24,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Mar 16, 2023	SYSTEM	(\$24,904.00)	
					15	Apr 3, 2023	SYSTEM	\$24,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$24,904.00)	
					16	Apr 17, 2023	SYSTEM	\$32,978.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$32,978.00)	
					17	May 1, 2023	SYSTEM	\$32,978.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$32,978.00)	
					18	May 16, 2023	SYSTEM	\$61,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$61,710.00)	
					19	Jun 2, 2023	SYSTEM	\$68,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$68,904.00)	
					20	Jun 16, 2023	SYSTEM	\$93,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user jimenj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$93,874.00)	
					21	Jun 30, 2023	SYSTEM	\$93,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$93,874.00)	
					22	Jul 17, 2023	SYSTEM	\$93,874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$93,874.00)	
					23	Aug 2, 2023	SYSTEM	\$127,292.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1660	BASE, CONCRETE	Material			2023			Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$127,292.00)	
					24	Aug 16, 2023	SYSTEM	\$129,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$129,228.00)	
					25	Sep 5, 2023	SYSTEM	\$129,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$129,228.00)	
					26	Sep 18, 2023	SYSTEM	\$129,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$129,228.00)	
					27	Oct 2, 2023	SYSTEM	\$129,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$129,228.00)	
					28	Oct 17, 2023	SYSTEM	\$129,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$129,228.00)	
					29	Nov 2, 2023	SYSTEM	\$130,196.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$130,196.00)	
					30	Nov 16, 2023	SYSTEM	\$132,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$132,132.00)	
					31	Dec 4, 2023	SYSTEM	\$132,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$132,132.00)	
					32	Dec 19, 2023	SYSTEM	\$150,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$150,392.00)	
					33	Jan 2, 2024	SYSTEM	\$154,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user jimenj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$154,638.00)	
					34	Jan 16, 2024	SYSTEM	\$154,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$154,638.00)	
					35	Feb 2, 2024	SYSTEM	\$154,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$154,638.00)	
					36	Feb 16, 2024	SYSTEM	\$154,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$154,638.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1660	BASE, CONCRETE	Material			2024			
					37	Mar 4, 2024	SYSTEM	\$154,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$154,638.00)	
					38	Mar 18, 2024	SYSTEM	\$176,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$176,176.00)	
					41	May 2, 2024	SYSTEM	\$178,112.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$178,112.00)	
					42	May 16, 2024	SYSTEM	\$178,112.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$178,112.00)	
					43	Jun 3, 2024	SYSTEM	\$178,112.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user wolkt1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$178,112.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	38	Mar 18, 2024	SYSTEM	(\$2,156.00)	
					41	May 2, 2024	SYSTEM	(\$1,936.00)	
					47	Aug 2, 2024	SYSTEM	\$3,278.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2200.00000 - 2200.00000, 'is applied (if non-zero).
					54	Nov 18, 2024	SYSTEM	(\$11,880.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					55	Dec 2, 2024	SYSTEM	(\$88.00)	
					58	Jan 16, 2025	SYSTEM	\$12,782.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2200.00000 - 2200.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1660 - Total			\$0.00	
	1670	MISC.	Material		32	Dec 19, 2023	SYSTEM	\$19,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$19,500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1670 - Total			\$0.00	
	1680	MISC.	Construction Stockpile		23	Aug 2, 2023	SYSTEM	(\$2,092.48)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	Oct 2, 2023	SYSTEM	(\$1,046.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
					28	Oct 17, 2023	SYSTEM	(\$2,615.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					32	Dec 19, 2023	SYSTEM	(\$2,092.48)	Payment Estimate Item Adjustment generated Stockpile Transaction
					34	Jan 16, 2024	SYSTEM	(\$1,046.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
					35	Feb 2, 2024	SYSTEM	(\$8,893.04)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3255	1680	MISC.	Construction Stockpile			2024					
					36	Feb 16, 2024	SYSTEM	(\$1,569.36)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					38	Mar 18, 2024	SYSTEM	(\$3,661.84)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					39	Apr 2, 2024	SYSTEM	(\$7,323.68)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					41	May 2, 2024	SYSTEM	(\$9,939.28)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					42	May 16, 2024	SYSTEM	(\$2,092.48)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					43	Jun 3, 2024	SYSTEM	(\$3,138.72)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					46	Jul 16, 2024	SYSTEM	(\$523.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$46,034.56)			
					Construction Stockpile - Total			(\$46,034.56)			
					Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$46,034.56	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			\$46,034.56		
					Construction Stockpile STMI - Total			\$46,034.56			
			Material		12	Feb 16, 2023	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jimenj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					12	Feb 16, 2023	SYSTEM	(\$4,950.00)			
					13	Mar 2, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jimenj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					13	Mar 2, 2023	SYSTEM	(\$12,870.00)			
					14	Mar 16, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					14	Mar 16, 2023	SYSTEM	(\$12,870.00)			
					15	Apr 3, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					15	Apr 3, 2023	SYSTEM	(\$12,870.00)			
					16	Apr 17, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					16	Apr 17, 2023	SYSTEM	(\$12,870.00)			
					17	May 1, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
					17	May 1, 2023	SYSTEM	(\$12,870.00)			
					18	May 16, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					18	May 16, 2023	SYSTEM	(\$12,870.00)			
					19	Jun 2, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.		
					19	Jun 2, 2023	SYSTEM	(\$12,870.00)			
					20	Jun 16, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user jimenj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					20	Jun 16, 2023	SYSTEM	(\$12,870.00)			



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1680	MISC.	Material			2023								
					21	Jun 30, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					21	Jun 30, 2023	SYSTEM	(\$12,870.00)						
					22	Jul 17, 2023	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					22	Jul 17, 2023	SYSTEM	(\$12,870.00)						
					23	Aug 2, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					23	Aug 2, 2023	SYSTEM	(\$16,830.00)						
					24	Aug 16, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					24	Aug 16, 2023	SYSTEM	(\$16,830.00)						
					25	Sep 5, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					25	Sep 5, 2023	SYSTEM	(\$16,830.00)						
					26	Sep 18, 2023	SYSTEM	\$16,830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					26	Sep 18, 2023	SYSTEM	(\$16,830.00)						
					27	Oct 2, 2023	SYSTEM	\$18,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					27	Oct 2, 2023	SYSTEM	(\$18,810.00)						
					28	Oct 17, 2023	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					28	Oct 17, 2023	SYSTEM	(\$23,760.00)						
					29	Nov 2, 2023	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					29	Nov 2, 2023	SYSTEM	(\$23,760.00)						
					30	Nov 16, 2023	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					30	Nov 16, 2023	SYSTEM	(\$23,760.00)						
					31	Dec 4, 2023	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					31	Dec 4, 2023	SYSTEM	(\$23,760.00)						
					32	Dec 19, 2023	SYSTEM	\$27,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					32	Dec 19, 2023	SYSTEM	(\$27,720.00)						
								- Total				\$0.00		
								Material - Total				\$0.00		
								Overrun	Overrun	46	Jul 16, 2024	SYSTEM	(\$4,950.00)	
										47	Aug 2, 2024	SYSTEM	(\$4,950.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1680	MISC.	Overrun	Overrun	54	Nov 18, 2024	SYSTEM	(\$1,980.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					58	Jan 16, 2025	SYSTEM	\$11,880.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',990.00000 - 990.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1680 - Total			\$0.00	
	1690	MISC.	Material		18	May 16, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$20,880.00)	
					19	Jun 2, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$20,880.00)	
					20	Jun 16, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user jimenj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$20,880.00)	
					21	Jun 30, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$20,880.00)	
					22	Jul 17, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$20,880.00)	
					23	Aug 2, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$20,880.00)	
					24	Aug 16, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$20,880.00)	
					25	Sep 5, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$20,880.00)	
					26	Sep 18, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$20,880.00)	
					27	Oct 2, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$20,880.00)	
					28	Oct 17, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$20,880.00)	
					29	Nov 2, 2023	SYSTEM	\$20,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$20,880.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1690	MISC.	Material			2023			
					30	Nov 16, 2023	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$41,760.00)	
					31	Dec 4, 2023	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$41,760.00)	
					32	Dec 19, 2023	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$41,760.00)	
					33	Jan 2, 2024	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user jimenj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$41,760.00)	
					34	Jan 16, 2024	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$41,760.00)	
					35	Feb 2, 2024	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$41,760.00)	
					36	Feb 16, 2024	SYSTEM	\$41,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$41,760.00)	
					37	Mar 4, 2024	SYSTEM	\$62,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$62,640.00)	
					38	Mar 18, 2024	SYSTEM	\$62,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$62,640.00)	
					39	Apr 2, 2024	SYSTEM	\$62,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$62,640.00)	
					40	Apr 17, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$125,280.00)	
					41	May 2, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$125,280.00)	
					42	May 16, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$125,280.00)	
					43	Jun 3, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wolk1 overriding Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3255	1690	MISC.	Material						Estimate Exception 20 on the current Payment Estimate.					
					43	Jun 3, 2024	SYSTEM	(\$125,280.00)						
					44	Jun 17, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					44	Jun 17, 2024	SYSTEM	(\$125,280.00)						
					45	Jul 1, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					45	Jul 1, 2024	SYSTEM	(\$125,280.00)						
					46	Jul 16, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					46	Jul 16, 2024	SYSTEM	(\$125,280.00)						
					47	Aug 2, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user wolk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					47	Aug 2, 2024	SYSTEM	(\$125,280.00)						
					48	Aug 16, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					48	Aug 16, 2024	SYSTEM	(\$125,280.00)						
					49	Sep 3, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					49	Sep 3, 2024	SYSTEM	(\$125,280.00)						
					50	Sep 16, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					50	Sep 16, 2024	SYSTEM	(\$125,280.00)						
					51	Oct 1, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					51	Oct 1, 2024	SYSTEM	(\$125,280.00)						
					52	Oct 16, 2024	SYSTEM	\$125,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					52	Oct 16, 2024	SYSTEM	(\$125,280.00)						
								- Total					\$0.00	
								Material - Total				\$0.00		
		1690 - Total								\$0.00				
1700	MISC.	Construction Stockpile		54	Nov 18, 2024	SYSTEM	(\$116.48)	Payment Estimate Item Adjustment generated Stockpile Transaction						
							(\$116.48)							
		Construction Stockpile - Total							(\$116.48)					
		Construction Stockpile STMI		14	Mar 16, 2023	SYSTEM	\$116.48	Payment Estimate Item Adjustment generated Stockpile Transaction						
							\$116.48							
		Construction Stockpile STMI - Total							\$116.48					
		Overrun	Overrun	54	Nov 18, 2024	SYSTEM	(\$500.00)							
				58	Jan 16, 2025	SYSTEM	\$500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).						
							\$0.00							



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1700	MISC.	Overrun - Total					\$0.00	
	1700 - Total							\$0.00	
	1710	MISC.	Material		18	May 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$110,800.00)	
					19	Jun 2, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$110,800.00)	
					20	Jun 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jimenj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$110,800.00)	
					21	Jun 30, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$110,800.00)	
					22	Jul 17, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$110,800.00)	
					23	Aug 2, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$110,800.00)	
					24	Aug 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$110,800.00)	
					25	Sep 5, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$110,800.00)	
					26	Sep 18, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$110,800.00)	
					27	Oct 2, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$110,800.00)	
					28	Oct 17, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$110,800.00)	
					29	Nov 2, 2023	SYSTEM	\$83,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$83,100.00)	
					30	Nov 16, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$110,800.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1710	MISC.	Material		31	Dec 4, 2023	SYSTEM	\$110,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$110,800.00)	
					32	Dec 19, 2023	SYSTEM	\$138,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$138,500.00)	
					33	Jan 2, 2024	SYSTEM	\$138,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user jimenj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$138,500.00)	
					34	Jan 16, 2024	SYSTEM	\$138,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$138,500.00)	
					35	Feb 2, 2024	SYSTEM	\$166,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$166,200.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1710 - Total			\$0.00	
	1750	MISC.	Material		12	Feb 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Feb 16, 2023	SYSTEM	(\$240.00)	
					13	Mar 2, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jimenj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					13	Mar 2, 2023	SYSTEM	(\$240.00)	
					14	Mar 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Mar 16, 2023	SYSTEM	(\$240.00)	
					15	Apr 3, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					15	Apr 3, 2023	SYSTEM	(\$240.00)	
					16	Apr 17, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					16	Apr 17, 2023	SYSTEM	(\$240.00)	
					17	May 1, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					17	May 1, 2023	SYSTEM	(\$240.00)	
					18	May 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$240.00)	
					19	Jun 2, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					19	Jun 2, 2023	SYSTEM	(\$240.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1750	MISC.	Material			2023			
					20	Jun 16, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jimenj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					20	Jun 16, 2023	SYSTEM	(\$240.00)	
					21	Jun 30, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					21	Jun 30, 2023	SYSTEM	(\$240.00)	
					22	Jul 17, 2023	SYSTEM	\$240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					22	Jul 17, 2023	SYSTEM	(\$240.00)	
					23	Aug 2, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					23	Aug 2, 2023	SYSTEM	(\$1,200.00)	
					24	Aug 16, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					24	Aug 16, 2023	SYSTEM	(\$1,200.00)	
					25	Sep 5, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					25	Sep 5, 2023	SYSTEM	(\$1,200.00)	
					26	Sep 18, 2023	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					26	Sep 18, 2023	SYSTEM	(\$1,200.00)	
					27	Oct 2, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					27	Oct 2, 2023	SYSTEM	(\$1,440.00)	
					28	Oct 17, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					28	Oct 17, 2023	SYSTEM	(\$1,440.00)	
					29	Nov 2, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					29	Nov 2, 2023	SYSTEM	(\$1,440.00)	
					30	Nov 16, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$1,440.00)	
					31	Dec 4, 2023	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$1,440.00)	
					32	Dec 19, 2023	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$2,400.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1750	MISC.	Material - Total					\$0.00	
			Overrun	Overrun	41	May 2, 2024	SYSTEM	(\$1,680.00)	
					43	Jun 3, 2024	SYSTEM	(\$240.00)	
					46	Jul 16, 2024	SYSTEM	(\$240.00)	
					47	Aug 2, 2024	SYSTEM	\$240.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',240.00000 - 240.00000, 'is applied (if non-zero).
					58	Jan 16, 2025	SYSTEM	\$1,920.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',240.00000 - 240.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1750 - Total					\$0.00	
	1760	2 IN. PSST POST - 12 GA.	Construction Stockpile		33	Jan 2, 2024	SYSTEM	(\$1,309.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
					36	Feb 16, 2024	SYSTEM	(\$213.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$2,417.55)	Payment Estimate Item Adjustment generated Stockpile Transaction
					49	Sep 3, 2024	SYSTEM	(\$6,736.13)	Payment Estimate Item Adjustment generated Stockpile Transaction
					51	Oct 1, 2024	SYSTEM	(\$314.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$10,990.80)	
			Construction Stockpile - Total					(\$10,990.80)	
			Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$10,990.80	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				
			Construction Stockpile STMI - Total					\$10,990.80	
			Overrun	Overrun	51	Oct 1, 2024	SYSTEM	(\$374.00)	
					60	Feb 18, 2025	SYSTEM	\$374.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',22.00000 - 22.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
			1760 - Total					\$0.00	
1770	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		33	Jan 2, 2024	SYSTEM	(\$602.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				36	Feb 16, 2024	SYSTEM	(\$75.36)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				37	Mar 4, 2024	SYSTEM	(\$1,055.04)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				49	Sep 3, 2024	SYSTEM	(\$2,863.68)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				51	Oct 1, 2024	SYSTEM	(\$113.04)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					(\$4,710.00)		
		Construction Stockpile - Total					(\$4,710.00)		
		Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$4,710.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$4,710.00
		Construction Stockpile STMI - Total					\$4,710.00		
		Overrun	Overrun	51	Oct 1, 2024	SYSTEM	(\$144.00)		
				60	Feb 18, 2025	SYSTEM	\$144.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.00000 - 48.00000, 'is applied (if non-zero).	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1770	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Overrun	Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
				1770 - Total				\$0.00	
	1780	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		33	Jan 2, 2024	SYSTEM	(\$3,029.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$1,714.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
					49	Sep 3, 2024	SYSTEM	(\$2,011.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$6,755.10)	
			Construction Stockpile - Total				(\$6,755.10)		
			Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$6,755.10	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$6,755.10	
			Construction Stockpile STMI - Total				\$6,755.10		
			Overrun	Overrun	49	Sep 3, 2024	SYSTEM	(\$708.00)	
					56	Dec 16, 2024	SYSTEM	(\$12.00)	
					60	Feb 18, 2025	SYSTEM	\$720.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.00000 - 24.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1780 - Total				\$0.00		
	1790	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		33	Jan 2, 2024	SYSTEM	(\$1,533.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$1,107.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					49	Sep 3, 2024	SYSTEM	(\$1,192.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,834.00)	
			Construction Stockpile - Total				(\$3,834.00)		
			Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$3,834.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$3,834.00	
			Construction Stockpile STMI - Total				\$3,834.00		
			1790 - Total				\$0.00		
	1800	SH-FLAT SHEET	Construction Stockpile		36	Feb 16, 2024	SYSTEM	(\$117.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$432.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
					49	Sep 3, 2024	SYSTEM	(\$928.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
					51	Oct 1, 2024	SYSTEM	(\$35.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,513.40)	
			Construction Stockpile - Total				(\$1,513.40)		
			Construction Stockpile STMI		3	Oct 3, 2022	SYSTEM	\$1,513.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,513.40	
			Construction Stockpile STMI - Total				\$1,513.40		
			Overrun	Overrun	51	Oct 1, 2024	SYSTEM	(\$870.00)	
					56	Dec 16, 2024	SYSTEM	\$1.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.00000 - 24.00000, 'is applied (if non-zero).
					60	Feb 18, 2025	SYSTEM	\$868.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.00000 - 24.00000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1800	SH-FLAT SHEET	Overrun	Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
				1800 - Total				\$0.00	
	1810	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		33	Jan 2, 2024	SYSTEM	(\$1,983.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
					37	Mar 4, 2024	SYSTEM	(\$915.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
					49	Sep 3, 2024	SYSTEM	(\$1,209.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
					51	Oct 1, 2024	SYSTEM	(\$98.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$4,207.40)	
				Construction Stockpile - Total				(\$4,207.40)	
				Construction Stockpile STMI	3	Oct 3, 2022	SYSTEM	\$4,207.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,207.40	
				Construction Stockpile STMI - Total				\$4,207.40	
				1810 - Total				\$0.00	
	1840	MISC. ITS	Material		35	Feb 2, 2024	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$15,600.00)	
					36	Feb 16, 2024	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$15,600.00)	
					37	Mar 4, 2024	SYSTEM	\$23,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$23,400.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				1840 - Total				\$0.00	
	1850	MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$80.00)	
					6	Nov 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$160.00)	
					7	Dec 2, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$160.00)	
					8	Dec 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$160.00)	
					9	Jan 3, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user colemp1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$160.00)	
					10	Jan 17, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1850	MISC. ITS	Material		10	Jan 17, 2023	SYSTEM	(\$160.00)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			Overrun	Overrun	41	May 2, 2024	SYSTEM	(\$160.00)	
					47	Aug 2, 2024	SYSTEM	\$160.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1850 - Total				\$0.00		
	1860	MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$80.00)	
					6	Nov 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$160.00)	
					7	Dec 2, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$160.00)	
					8	Dec 16, 2022	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$160.00)	
					9	Jan 3, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user colemp1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$160.00)	
					10	Jan 17, 2023	SYSTEM	\$160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$160.00)	
			- Total				\$0.00		
			Material - Total				\$0.00		
			Overrun	Overrun	41	May 2, 2024	SYSTEM	(\$160.00)	
					47	Aug 2, 2024	SYSTEM	\$160.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			1860 - Total				\$0.00		
1870	MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				5	Nov 2, 2022	SYSTEM	(\$860.00)		
				6	Nov 16, 2022	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				6	Nov 16, 2022	SYSTEM	(\$1,720.00)		
				7	Dec 2, 2022	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1870	MISC. ITS	Material		7	Dec 2, 2022	SYSTEM	(\$1,720.00)	
					8	Dec 16, 2022	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$1,720.00)	
					9	Jan 3, 2023	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user colemp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$1,720.00)	
					10	Jan 17, 2023	SYSTEM	\$1,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$1,720.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	41	May 2, 2024	SYSTEM	(\$1,720.00)	
					47	Aug 2, 2024	SYSTEM	\$1,720.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',43.00000 - 43.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1870 - Total			\$0.00	
	1880	MISC. ITS	Material		35	Feb 2, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$800.00)	
					36	Feb 16, 2024	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$800.00)	
					37	Mar 4, 2024	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$1,200.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1880 - Total			\$0.00	
	1890	MISC. ITS	Material		3	Oct 3, 2022	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Oct 3, 2022	SYSTEM	(\$1,700.00)	
					4	Oct 17, 2022	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					4	Oct 17, 2022	SYSTEM	(\$1,700.00)	
					5	Nov 2, 2022	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$1,700.00)	
					6	Nov 16, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$3,400.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1890	MISC. ITS	Material		7	Dec 2, 2022	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$5,100.00)	
					8	Dec 16, 2022	SYSTEM	\$6,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$6,800.00)	
					9	Jan 3, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user colemp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$8,500.00)	
					10	Jan 17, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$8,500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	13	Mar 2, 2023	SYSTEM	(\$1,700.00)	
					45	Jul 1, 2024	SYSTEM	(\$1,700.00)	
					47	Aug 2, 2024	SYSTEM	\$1,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1700.00000 - 1700.00000, 'is applied (if non-zero).
					58	Jan 16, 2025	SYSTEM	\$1,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1700.00000 - 1700.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1890 - Total			\$0.00	
1900		MISC. ITS	Material		5	Nov 2, 2022	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					5	Nov 2, 2022	SYSTEM	(\$2,100.00)	
					6	Nov 16, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					6	Nov 16, 2022	SYSTEM	(\$4,200.00)	
					7	Dec 2, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					7	Dec 2, 2022	SYSTEM	(\$4,200.00)	
					8	Dec 16, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					8	Dec 16, 2022	SYSTEM	(\$4,200.00)	
					9	Jan 3, 2023	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user colemp1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Jan 3, 2023	SYSTEM	(\$4,200.00)	
					10	Jan 17, 2023	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					10	Jan 17, 2023	SYSTEM	(\$4,200.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	1900	MISC. ITS	Material - Total					\$0.00	
			Overrun	Overrun	37	Mar 4, 2024	SYSTEM	(\$2,100.00)	
					39	Apr 2, 2024	SYSTEM	(\$4,200.00)	
					47	Aug 2, 2024	SYSTEM	\$4,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2100.00000 - 2100.00000, 'is applied (if non-zero).
					58	Jan 16, 2025	SYSTEM	\$2,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2100.00000 - 2100.00000, 'is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	1900 - Total					\$0.00			
	1910	MISC. ITS	Material		18	May 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					18	May 16, 2023	SYSTEM	(\$900.00)	
19					Jun 2, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
19					Jun 2, 2023	SYSTEM	(\$900.00)		
20					Jun 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user jimenj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
20					Jun 16, 2023	SYSTEM	(\$900.00)		
21					Jun 30, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
21					Jun 30, 2023	SYSTEM	(\$900.00)		
22					Jul 17, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
22					Jul 17, 2023	SYSTEM	(\$900.00)		
23					Aug 2, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
23					Aug 2, 2023	SYSTEM	(\$900.00)		
24					Aug 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
24					Aug 16, 2023	SYSTEM	(\$900.00)		
25					Sep 5, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
25					Sep 5, 2023	SYSTEM	(\$900.00)		
26					Sep 18, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
26					Sep 18, 2023	SYSTEM	(\$900.00)		
27					Oct 2, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
27					Oct 2, 2023	SYSTEM	(\$900.00)		
28					Oct 17, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3255	1910	MISC. ITS	Material		28	Oct 17, 2023	SYSTEM	(\$900.00)				
					29	Nov 2, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					29	Nov 2, 2023	SYSTEM	(\$900.00)				
					30	Nov 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					30	Nov 16, 2023	SYSTEM	(\$900.00)				
					31	Dec 4, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					31	Dec 4, 2023	SYSTEM	(\$1,800.00)				
					32	Dec 19, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					32	Dec 19, 2023	SYSTEM	(\$1,800.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	1910 - Total						\$0.00					
	1920	MISC. ITS	Material		10	Jan 17, 2023	SYSTEM	\$1,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					10	Jan 17, 2023	SYSTEM	(\$1,848.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
					1920 - Total					\$0.00		
	1930	MISC. ITS	Overrun	Overrun	39	Apr 2, 2024	SYSTEM	(\$130.00)				
					47	Aug 2, 2024	SYSTEM	\$130.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.000000 - 13.000000, 'is applied (if non-zero).			
					Overrun - Total					\$0.00		
					Overrun - Total					\$0.00		
					1930 - Total					\$0.00		
	2000	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material		43	Jun 3, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wolk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
43					Jun 3, 2024	SYSTEM	(\$15,000.00)					
44					Jun 17, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
44					Jun 17, 2024	SYSTEM	(\$15,000.00)					
45					Jul 1, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
45					Jul 1, 2024	SYSTEM	(\$15,000.00)					
46					Jul 16, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
46					Jul 16, 2024	SYSTEM	(\$15,000.00)					
47					Aug 2, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user wolk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
47					Aug 2, 2024	SYSTEM	(\$15,000.00)					



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	2000	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material			2024			
					48	Aug 16, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$15,000.00)	
					49	Sep 3, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$15,000.00)	
					50	Sep 16, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wolkt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$15,000.00)	
					51	Oct 1, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$15,000.00)	
					52	Oct 16, 2024	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$15,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2000 - Total			\$0.00	
	2010	MISC. HIGHWAY LIGHTING	Material		30	Nov 16, 2023	SYSTEM	\$5,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$5,920.00)	
					31	Dec 4, 2023	SYSTEM	\$20,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$20,720.00)	
					32	Dec 19, 2023	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$29,600.00)	
					33	Jan 2, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user jimenj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$29,600.00)	
					34	Jan 16, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$29,600.00)	
					35	Feb 2, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$29,600.00)	
					36	Feb 16, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$29,600.00)	
					37	Mar 4, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	2010	MISC. HIGHWAY LIGHTING	Material		37	Mar 4, 2024	SYSTEM	(\$29,600.00)	
					38	Mar 18, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$29,600.00)	
					39	Apr 2, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$29,600.00)	
					40	Apr 17, 2024	SYSTEM	\$29,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$29,600.00)	
					41	May 2, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$53,280.00)	
					42	May 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$53,280.00)	
					43	Jun 3, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wolk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$53,280.00)	
					44	Jun 17, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$53,280.00)	
					45	Jul 1, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$53,280.00)	
					46	Jul 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$53,280.00)	
					47	Aug 2, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user wolk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$53,280.00)	
					48	Aug 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$53,280.00)	
					49	Sep 3, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$53,280.00)	
					50	Sep 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wolk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$53,280.00)	
					51	Oct 1, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	2010	MISC. HIGHWAY LIGHTING	Material			2024			Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$53,280.00)	
					52	Oct 16, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$53,280.00)	
					53	Nov 4, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$53,280.00)	
					54	Nov 18, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					54	Nov 18, 2024	SYSTEM	(\$53,280.00)	
					55	Dec 2, 2024	SYSTEM	\$53,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					55	Dec 2, 2024	SYSTEM	(\$53,280.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2010 - Total			\$0.00	
2020	MISC. HIGHWAY LIGHTING	Material			43	Jun 3, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wolkt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$3,600.00)	
					44	Jun 17, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user wolkt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$3,600.00)	
					45	Jul 1, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user wolkt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$3,600.00)	
					46	Jul 16, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$3,600.00)	
					47	Aug 2, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user wolkt1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$3,600.00)	
					48	Aug 16, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$3,600.00)	
					49	Sep 3, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$3,600.00)	
					50	Sep 16, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wolkt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$3,600.00)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	2020	MISC. HIGHWAY LIGHTING	Material		51	Oct 1, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$3,600.00)	
					52	Oct 16, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					52	Oct 16, 2024	SYSTEM	(\$3,600.00)	
					53	Nov 4, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$3,600.00)	
					54	Nov 18, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					54	Nov 18, 2024	SYSTEM	(\$3,600.00)	
					55	Dec 2, 2024	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					55	Dec 2, 2024	SYSTEM	(\$3,600.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					2020 - Total			\$0.00	
2030	SH-FLAT SHEET - SIGNAL SIGN	Material			30	Nov 16, 2023	SYSTEM	\$627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					30	Nov 16, 2023	SYSTEM	(\$627.00)	
					31	Dec 4, 2023	SYSTEM	\$1,569.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					31	Dec 4, 2023	SYSTEM	(\$1,569.40)	
					32	Dec 19, 2023	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					32	Dec 19, 2023	SYSTEM	(\$1,884.80)	
					33	Jan 2, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user jimenj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					33	Jan 2, 2024	SYSTEM	(\$1,884.80)	
					34	Jan 16, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					34	Jan 16, 2024	SYSTEM	(\$1,884.80)	
					35	Feb 2, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					35	Feb 2, 2024	SYSTEM	(\$1,884.80)	
					36	Feb 16, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					36	Feb 16, 2024	SYSTEM	(\$1,884.80)	
					37	Mar 4, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user steppr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					37	Mar 4, 2024	SYSTEM	(\$1,884.80)	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	2030	SH-FLAT SHEET - SIGNAL SIGN	Material			2024			
					38	Mar 18, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					38	Mar 18, 2024	SYSTEM	(\$1,884.80)	
					39	Apr 2, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					39	Apr 2, 2024	SYSTEM	(\$1,884.80)	
					40	Apr 17, 2024	SYSTEM	\$1,884.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					40	Apr 17, 2024	SYSTEM	(\$1,884.80)	
					41	May 2, 2024	SYSTEM	\$2,511.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					41	May 2, 2024	SYSTEM	(\$2,511.80)	
					42	May 16, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					42	May 16, 2024	SYSTEM	(\$4,408.00)	
					43	Jun 3, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user wolkt1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					43	Jun 3, 2024	SYSTEM	(\$4,408.00)	
					44	Jun 17, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user wolkt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					44	Jun 17, 2024	SYSTEM	(\$4,408.00)	
					45	Jul 1, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user wolkt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					45	Jul 1, 2024	SYSTEM	(\$4,408.00)	
					46	Jul 16, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					46	Jul 16, 2024	SYSTEM	(\$4,408.00)	
					47	Aug 2, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user wolkt1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					47	Aug 2, 2024	SYSTEM	(\$4,408.00)	
					48	Aug 16, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$4,408.00)	
					49	Sep 3, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$4,408.00)	
					50	Sep 16, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wolkt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$4,408.00)	
					51	Oct 1, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3255	2030	SH-FLAT SHEET - SIGNAL SIGN	Material						Estimate Exception 9 on the current Payment Estimate.				
					51	Oct 1, 2024	SYSTEM	(\$4,408.00)					
					52	Oct 16, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					52	Oct 16, 2024	SYSTEM	(\$4,408.00)					
					53	Nov 4, 2024	SYSTEM	\$4,408.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					53	Nov 4, 2024	SYSTEM	(\$4,408.00)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					2030 - Total			\$0.00					
					5002	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		13	Mar 2, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jimenj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
									13	Mar 2, 2023	SYSTEM	(\$93,500.00)	
									14	Mar 16, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
									14	Mar 16, 2023	SYSTEM	(\$93,500.00)	
15	Apr 3, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
15	Apr 3, 2023	SYSTEM	(\$93,500.00)										
16	Apr 17, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
16	Apr 17, 2023	SYSTEM	(\$93,500.00)										
17	May 1, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
17	May 1, 2023	SYSTEM	(\$93,500.00)										
18	May 16, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
18	May 16, 2023	SYSTEM	(\$93,500.00)										
19	Jun 2, 2023	SYSTEM	\$93,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.									
19	Jun 2, 2023	SYSTEM	(\$93,500.00)										
- Total			\$0.00										
Material - Total			\$0.00										
5002 - Total			\$0.00										
5005	EMBANKMENT IN PLACE	Material		24					Aug 16, 2023	SYSTEM	\$35,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				24					Aug 16, 2023	SYSTEM	(\$35,420.00)		
				- Total			\$0.00						
				Material - Total			\$0.00						
				Overrun	Overrun	26	Sep 18, 2023	SYSTEM	(\$3,450.00)				
						27	Oct 2, 2023	SYSTEM	(\$5,060.00)				



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	5015	MISC.	Material						Estimate Exception 18 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$9,185.40)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			Overrun	Overrun	54	Nov 18, 2024	SYSTEM	(\$10,206.00)	
					58	Jan 16, 2025	SYSTEM	\$10,206.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1020.60000 - 1020.60000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total				\$0.00		
			5015 - Total				\$0.00		
	5016	MISC. ITS	Material		48	Aug 16, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$3,622.50)	
					49	Sep 3, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					49	Sep 3, 2024	SYSTEM	(\$3,622.50)	
					50	Sep 16, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wolkt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					50	Sep 16, 2024	SYSTEM	(\$3,622.50)	
					51	Oct 1, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					51	Oct 1, 2024	SYSTEM	(\$3,622.50)	
				52	Oct 16, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				52	Oct 16, 2024	SYSTEM	(\$3,622.50)		
				53	Nov 4, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				53	Nov 4, 2024	SYSTEM	(\$3,622.50)		
				54	Nov 18, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				54	Nov 18, 2024	SYSTEM	(\$3,622.50)		
				55	Dec 2, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				55	Dec 2, 2024	SYSTEM	(\$3,622.50)		
				56	Dec 16, 2024	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				56	Dec 16, 2024	SYSTEM	(\$3,622.50)		
	57	Jan 2, 2025	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	57	Jan 2, 2025	SYSTEM	(\$3,622.50)					
	58	Jan 16, 2025	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	5016	MISC. ITS	Material		58	Jan 16, 2025	SYSTEM	(\$3,622.50)	
					59	Feb 3, 2025	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					59	Feb 3, 2025	SYSTEM	(\$3,622.50)	
					60	Feb 18, 2025	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					60	Feb 18, 2025	SYSTEM	(\$3,622.50)	
					61	Mar 3, 2025	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					61	Mar 3, 2025	SYSTEM	(\$3,622.50)	
					62	Mar 17, 2025	SYSTEM	\$3,622.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					62	Mar 17, 2025	SYSTEM	(\$3,622.50)	
					- Total			\$0.00	
	Material - Total			\$0.00					
	5016 - Total			\$0.00					
	5017	MISC.	Material		48	Aug 16, 2024	SYSTEM	\$18,793.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$18,793.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5017 - Total			\$0.00					
	5018	MISC.	Material		48	Aug 16, 2024	SYSTEM	\$3,675.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$3,675.69)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5018 - Total			\$0.00					
	5019	MISC. ITS	Material		48	Aug 16, 2024	SYSTEM	\$1,706.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$1,706.25)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5019 - Total			\$0.00					
	5020	MISC.	Material		48	Aug 16, 2024	SYSTEM	\$966.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					48	Aug 16, 2024	SYSTEM	(\$966.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5020 - Total			\$0.00					
	5021	MISC.	Material		53	Nov 4, 2024	SYSTEM	\$12,885.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$12,885.60)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Mar 20, 2025

Contract ID: 220520-F10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3255	5021	MISC.	Material - Total					\$0.00	
	5021 - Total							\$0.00	
	5022	MISC.	Material		53	Nov 4, 2024	SYSTEM	\$2,278.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$2,278.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5022 - Total							\$0.00	
	5023	MISC.	Material		53	Nov 4, 2024	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					53	Nov 4, 2024	SYSTEM	(\$14,700.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5023 - Total							\$0.00	
	J6S3255 - Total							(\$144,944.94)	
	Overall - Total							(\$144,944.94)	



Contract Adjustments for Contract - 220520-F10

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
40	J6S3255	Incentive	TSR	\$9,453.11	100	Apr 17, 2024	steppr1	SP048 23-117 - Lot #1 - 23QMNFR0445
40 - Total					\$9,453.11			
46	J6S3255	Incentive	TSR	\$11,840.76	100	Jul 16, 2024	steppr1	SP125 23-3 - Lot #1 - 23QMNFR0469
46 - Total					\$11,840.76			
47	J6S3255	Incentive	SPAD	\$9,856.00	100	Aug 2, 2024	wolkt1	MIX ID - SP125 23-9B Lot - 2 Pay Factor - 102.2 Pay Factor Adjustment \$9856.00 Line No. 0130
		Incentive	SPAD	\$18,816.00	100	Aug 2, 2024	wolkt1	MIX ID - SP125 23-9B Lot - 3 Pay Factor - 104.2 Pay Factor Adjustment \$18816.00 Line No. 0130
		Incentive	SPAD	\$27,689.76	100	Aug 2, 2024	wolkt1	MIX ID - SP125 23-9B Lot - 4 Pay Factor - 105 Pay Factor Adjustment \$27689.76 Line No. 0130
47 - Total					\$56,361.76			
48	J6S3255	Incentive	SPAD	\$24,000.00	100	Aug 16, 2024	steppr1	MIX ID - SP125 24-24 Lot - 1 Pay Factor - 105 Pay Factor Adjustment \$24,000.00 Line No. 0120
		Incentive	TSR	\$33,600.00	100	Aug 16, 2024	steppr1	MIX ID - SP190 23-9B 0-10,000 Ton TSR Pay Adjustment - 103 TSR Adjustment \$33,600.00 Line No. 0130
		Incentive	TSR	\$23,333.86	100	Aug 16, 2024	steppr1	MIX ID - SP190 23-9B 10,000-16,944.60 Ton TSR Pay Adjustment - 103 TSR Adjustment \$23,333.86 Line No. 0130
48 - Total					\$80,933.86			
49	J6S3255	Incentive	SPAD	\$35,377.39	100	Sep 3, 2024	steppr1	MIX ID - SP125 24-24 Lot - 2 Pay Factor - 103.8 Pay Factor Adjustment \$35377.39 Line No. 0120
		Incentive	SPAD	\$18,816.00	100	Sep 3, 2024	steppr1	MIX ID - SP125 24-24 Lot - 1 Pay Factor - 104.2 Pay Factor Adjustment \$18816.00 Line No. 0120
		Incentive	TSR	\$36,000.00	100	Sep 3, 2024	steppr1	MIX ID - SP125 24-24 0-10,000 Ton TSR Pay Adjustment - 103 TSR Adjustment \$36,000.00 Line No. 0120
		Incentive	TSR	\$6,329.52	100	Sep 3, 2024	steppr1	MIX ID - SP125 24-24 10,000-11,758.20 Ton TSR Pay Adjustment - 103 TSR Adjustment \$6329.52 Line No. 0120
49 - Total					\$96,522.91			
Overall - Total					\$255,112.40			