



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 6, 2023

Pay Estimate Created Date: January 3, 2023

Progress Estimate Number 9	Contract ID 220520-F11	Pay Period Start December 16, 2022	Original Contract Amount \$1,431,905.30
	Prime Contractor N.B. West Contracting Company	Pay Period End January 1, 2023	Net Change Order Amount (\$116,398.77)
			Current Contract Amount \$1,315,506.53

Approval Date		By User
January 3, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	wagamt1
January 3, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
January 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022	November 1, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 6, 2022	July 6, 2022	
Open to Traffic Date			
Work Began Date	August 22, 2022	August 22, 2022	

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
220520-F11			
Total Posted Items Pay	\$7,642.00	\$1,307,864.53	\$1,315,506.53
Gross Item Adjustments	\$16,100.45	\$5,076.35	\$21,176.80
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,312,940.88	\$1,336,683.33
Contract Total Payable This Estimate:	\$23,742.45		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3629	0020	2159910	MISC.Shaping Slopes Class III - Modified Material Requirements	100F	\$1,200.000	2	\$2,400.00
	0130	6169901	MISC.Temporary Traffic Control	LS	\$9,500.000	0.05	\$475.00
	5001	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	LF	\$82.400	25	\$2,060.00
	5002	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	LF	\$54.140	50	\$2,707.00
Project J6S3629 - Total							\$7,642.00
Overall - Total							\$7,642.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3629	0020	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).	1	\$1,200.00	\$1,200.00
	0030	GRAVEL (A) OR CRUSHED	Overrun		Unit price based on averaged overrun	53.73	\$65.00	\$3,492.45



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 6, 2023

Pay Estimate Created Date: January 3, 2023

Progress Estimate Number 9	Contract ID 220520-F11	Pay Period Start December 16, 2022	Original Contract Amount \$1,431,905.30
Prime Contractor N.B. West Contracting Company	Pay Period End January 1, 2023	Net Change Order Amount (\$116,398.77)	Current Contract Amount \$1,315,506.53

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3629		STONE (B)			adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).			
	0150	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).	125	\$50.00	\$6,250.00
	0160	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).	125	\$30.00	\$3,750.00
	0230	MGS GUARDRAIL	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).	25	\$40.00	\$1,000.00
	0270	EMULSIFIED ASPHALT, SEAL COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.50000 - 25.50000, 'is applied (if non-zero).	16	\$25.50	\$408.00
Total								\$16,100.45



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3629	FAS S503(17)	Resurface	AA	JEFFERSON	from Route TT to the end of maintenance at the railroad tracks

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3629	Posted Item Pay	\$7,642.00	\$1,307,864.53	\$1,315,506.53
	Gross Item Adjustments	\$16,100.45	\$5,076.35	\$21,176.80
	Gross Item Pay	\$23,742.45	\$1,312,940.88	\$1,336,683.33
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 6, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220520-F11	J6S3629	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,600.00	\$3,600.00	
		0001	0020	2159910	MISC.Shaping Slopes Class III - Modified Material Requirements	10.00	3.00	13.00	100F	13.00	\$1,200.00	\$15,600.00	
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	104.00	53.73	157.73	TONS	157.73	\$65.00	\$10,252.45	
		0001	0040	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	5,480.50	-805.69	4,674.81	TONS	4,674.81	\$102.00	\$476,830.62	
		0001	0050	4071005	TACK COAT	5,189.00	-2,630.00	2,559.00	GAL	2,559.00	\$2.38	\$6,090.42	
		0001	0060	4139912	MISC.Optional Surface Treatment	5,239.00	-5,239.00	0.00	GAL	0.00	\$2.77	\$0.00	
		0001	0070	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$2,500.00	\$0.00	
		0001	0080	6122020	REPLACEMENT SAND BARREL	1.00	-1.00	0.00	EA	0.00	\$300.00	\$0.00	
		0001	0090	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	-1.00	0.00	EA	0.00	\$1,000.00	\$0.00	
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$0.01	\$0.02	
		0001	0110	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	4,138.20	-288.08	3,850.12	TONS	3,850.12	\$104.00	\$400,412.48	
		0001	0120	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	23,180.90	0.00	23,180.90	SQYD	23,180.90	\$8.75	\$202,832.88	
		0001	0130	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	1.00	\$9,500.00	\$9,500.00	
		0001	0140	6169902	MISC.NTCIP Compliant Changeable Message Sign, Contractor Furnished and Retained	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
		0001	0150	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	25.00	125.00	150.00	LF	150.00	\$50.00	\$7,500.00	
		0001	0160	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	25.00	125.00	150.00	LF	150.00	\$30.00	\$4,500.00	
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$36,000.00	\$36,000.00	
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	47.00	0.00	47.00	LF	47.00	\$20.00	\$940.00	
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,953.00	0.00	45,953.00	LF	45,953.00	\$0.13	\$5,973.89	
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,597.00	-3,493.00	42,104.00	LF	42,104.00	\$0.13	\$5,473.52	
		0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,953.00	0.00	5,953.00	SQYD	5,953.00	\$3.25	\$19,347.25	
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00	
		0010	0230	6061060	MGS GUARDRAIL	75.00	25.00	100.00	LF	100.00	\$40.00	\$4,000.00	
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$4,000.00	\$32,000.00	
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	8.00	\$3,200.00	\$25,600.00	
		0070	0260	2161501	REMOVAL OF ASPHALT WEARING SURFACE	2,643.00	0.00	2,643.00	SQFT	2,643.00	\$4.50	\$11,893.50	
		0070	0270	4091048	EMULSIFIED ASPHALT, SEAL COAT	117.00	16.00	133.00	GAL	133.00	\$25.50	\$3,391.50	
		0070	0280	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	4.00	\$6,500.00	\$26,000.00	
		0010	5001	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	25.00	25.00	LF	25.00	\$82.40	\$2,060.00	
		0010	5002	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	50.00	50.00	LF	50.00	\$54.14	\$2,707.00	
		Project J6S3629 - Total Value Posted to Date as of Report Generated Date											\$1,315,506.52
		220520-F11 Overall - Total Value Posted to Date as of Report Generated Date											\$1,315,506.52



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3629

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2159910	MISC. SHAPING SLOPES	12/22/22	1/3/23	2.00	100F	Route AA, Jefferson County.	L.M 0.00		L.M 4.421		
0130	6169901	MISC.	12/22/22	1/3/23	0.05	LS	Route AA	L.M 0.00		L.M 4.421		
5001	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	12/22/22	1/3/23	25.00	LF	Route AA	3.498				
5002	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	12/22/22	1/3/23	50.00	LF	Route AA	3.498				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 220520-F11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3629	0020	MISC. SHAPING SLOPES	Material		3	Oct 4, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wagam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Oct 4, 2022	SYSTEM	(\$2,880.00)			
				- Total						\$0.00	
			Material - Total							\$0.00	
			Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$1,200.00)			
					9	Jan 3, 2023	SYSTEM	\$1,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00	
			Overrun - Total							\$0.00	
			0020 - Total							\$0.00	
			0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Sep 16, 2022	SYSTEM	\$10,252.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wagam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							2	Sep 16, 2022	SYSTEM	(\$10,252.45)	
							3	Oct 4, 2022	SYSTEM	\$10,252.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wagam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							3	Oct 4, 2022	SYSTEM	(\$10,252.45)	
							4	Oct 17, 2022	SYSTEM	\$10,252.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wagam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							4	Oct 17, 2022	SYSTEM	(\$10,252.45)	
	5	Nov 2, 2022				SYSTEM	\$10,252.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wagam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	5	Nov 2, 2022				SYSTEM	(\$10,252.45)				
- Total									\$0.00		
Material - Total										\$0.00	
Overrun	Overrun	2				Sep 16, 2022	SYSTEM	(\$3,492.45)			
		9				Jan 3, 2023	SYSTEM	\$3,492.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).		
	Overrun - Total									\$0.00	
Overrun - Total										\$0.00	
0030 - Total										\$0.00	
0040	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Material		1	Sep 1, 2022	SYSTEM	\$290,561.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wagam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				1	Sep 1, 2022	SYSTEM	(\$290,561.28)				
				2	Sep 16, 2022	SYSTEM	\$476,830.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wagam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				2	Sep 16, 2022	SYSTEM	(\$476,830.62)				
				3	Oct 4, 2022	SYSTEM	\$476,830.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wagam1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				3	Oct 4, 2022	SYSTEM	(\$476,830.62)				
				4	Oct 17, 2022	SYSTEM	\$476,830.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wagam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				4	Oct 17, 2022	SYSTEM	(\$476,830.62)				



Line Item Adjustments by Estimate

Jan 6, 2023

Contract ID: 220520-F11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3629	0040	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Material			2022								
						5	Nov 2, 2022	SYSTEM	\$476,830.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wagam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						5	Nov 2, 2022	SYSTEM	(\$476,830.62)					
						6	Nov 16, 2022	SYSTEM	\$476,830.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wagam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
						6	Nov 16, 2022	SYSTEM	(\$476,830.62)					
					- Total								\$0.00	
					Material - Total								\$0.00	
							Other Item Adjustment	ACAD	1	Sep 1, 2022	wagam1	\$7,531.09	Mix SL22-9 2848.64 Tons 8-16-2022/9-1-2022 Virgin 4.7% Base= 692.5 Current=748.75 Diff=56.25 Total=7531.09	
									2	Sep 16, 2022	wagam1	\$5,364.37	Current index=755 Base index=692.5 Index difference=62.5 Virgin AC=4.7% Tons placed=1826.17 Mix ID=SL229A	
					ACAD - Total								\$12,895.46	
					Other Item Adjustment - Total								\$12,895.46	
					0040 - Total								\$12,895.46	
						0110	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	1	Sep 1, 2022	wagam1	\$8,229.63	Mix BP1 19-19 3850.12 Tons 8-16-2022/9-1-2022 Virgin 3.8% Base= 692.5 Current=748.75 Diff=56.25 Total=8229.63
					ACAD - Total								\$8,229.63	
					Other Item Adjustment - Total								\$8,229.63	
0110 - Total								\$8,229.63						
	0130	MISC.	Material		1	Sep 1, 2022	SYSTEM	\$7,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wagam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					1	Sep 1, 2022	SYSTEM	(\$7,125.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0130 - Total								\$0.00						
	0150	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$6,250.00)						
					9	Jan 3, 2023	SYSTEM	\$6,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).					
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0150 - Total								\$0.00						
	0160	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$3,750.00)						
					9	Jan 3, 2023	SYSTEM	\$3,750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).					
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0160 - Total								\$0.00						



Line Item Adjustments by Estimate

Jan 6, 2023

Contract ID: 220520-F11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3629	0180	PREF THERMO PVTM MARK, 24 IN WHIT	Material		2	Sep 16, 2022	SYSTEM	(\$940.00)					
			- Total							(\$940.00)			
			Material - Total							(\$940.00)			
			MaterialCredit		3	Oct 4, 2022	SYSTEM	\$940.00					
			- Total							\$940.00			
			MaterialCredit - Total							\$940.00			
			0180 - Total							\$0.00			
			0190	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		2	Sep 16, 2022	SYSTEM	(\$4,779.11)			
					- Total							(\$4,779.11)	
					Material - Total							(\$4,779.11)	
MaterialCredit		3			Oct 4, 2022	SYSTEM	\$4,779.11						
- Total							\$4,779.11						
MaterialCredit - Total							\$4,779.11						
Other Item Adjustment	REFL	7			Dec 2, 2022	wagamt1	\$54.91	Bonus for reflectivity.					
REFL - Total							\$54.91						
Other Item Adjustment - Total							\$54.91						
0190 - Total							\$54.91						
0200	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		2	Sep 16, 2022	SYSTEM	(\$4,252.98)						
		- Total							(\$4,252.98)				
		Material - Total							(\$4,252.98)				
		MaterialCredit		3	Oct 4, 2022	SYSTEM	\$4,252.98						
		- Total							\$4,252.98				
		MaterialCredit - Total							\$4,252.98				
		Other Item Adjustment	REFL	7	Dec 2, 2022	wagamt1	(\$27.45)	Deduct for reflectivity.					
		REFL - Total							(\$27.45)				
Other Item Adjustment - Total							(\$27.45)						
0200 - Total							(\$27.45)						
0230	MGS GUARDRAIL	Material		4	Oct 17, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wagamt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				4	Oct 17, 2022	SYSTEM	(\$4,000.00)						
				5	Nov 2, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wagamt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				5	Nov 2, 2022	SYSTEM	(\$6,000.00)						
				6	Nov 16, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wagamt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				6	Nov 16, 2022	SYSTEM	(\$6,000.00)						
				7	Dec 2, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wagamt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				7	Dec 2, 2022	SYSTEM	(\$4,000.00)						
				8	Dec 16, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wagamt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				8	Dec 16, 2022	SYSTEM	(\$4,000.00)						



Line Item Adjustments by Estimate

Jan 6, 2023

Contract ID: 220520-F11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3629	0230	MGS GUARDRAIL	Material	- Total					\$0.00		
			Material - Total							\$0.00	
			Overrun	Overrun	4	Oct 17, 2022	SYSTEM	(\$1,000.00)			
					5	Nov 2, 2022	SYSTEM	(\$2,000.00)			
					7	Dec 2, 2022	SYSTEM	\$2,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).		
					9	Jan 3, 2023	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0230 - Total							\$0.00	
			0270	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	ACAD	2	Sep 16, 2022	wagamt1	\$24.25	Current index=755 Base index=692.5 Index difference=62.5 Gallons placed=133
	ACAD - Total									\$24.25	
	Other Item Adjustment - Total							\$24.25			
	Overrun	Overrun			2	Sep 16, 2022	SYSTEM	(\$408.00)			
					9	Jan 3, 2023	SYSTEM	\$408.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.50000 - 25.50000, 'is applied (if non-zero).		
	Overrun - Total							\$0.00			
	Overrun - Total							\$0.00			
	0270 - Total							\$24.25			
	J6S3629 - Total							\$21,176.80			
	Overall - Total							\$21,176.80			