



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2022

Pay Estimate Created Date: September 16, 2022

Progress Estimate Number 2	Contract ID 220520-G06	Pay Period Start August 16, 2022	Original Contract Amount \$20,988,904.95
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2022	Net Change Order Amount \$0.00
			Current Contract Amount \$20,988,904.95

Approval Date		By User
September 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	huckar1
September 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
September 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		0.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	August 1, 2022	August 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
220520-G06			
Total Posted Items Pay	\$143,233.96	\$0.00	\$143,233.96
Gross Item Adjustments	(\$31,580.92)	\$50,398.50	\$18,817.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$50,398.50	\$162,051.54
Contract Total Payable This Estimate:	\$111,653.04		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3032C	0230	6161005	CONSTRUCTION SIGNS	SQFT	\$9.140	16	\$146.24
	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$31,793.070	0.1	\$3,179.31
Project J8P3032C - Total							\$3,325.55
J8P3223	2230	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1.000	0.34	\$0.34
	2250	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	EA	\$5,974.450	2	\$11,948.90
	2280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$750.000	2	\$1,500.00
	2290	6161005	CONSTRUCTION SIGNS	SQFT	\$6.990	854	\$5,969.46
	2300	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$26.890	4	\$107.56
	2310	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.060	100	\$1,506.00
	2320	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$52.750	28	\$1,477.00
	2330	6161040	FLASHING ARROW PANEL	EA	\$537.830	2	\$1,075.66
	2340	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,151.330	2	\$4,302.66
	2350	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$1,290.800	8	\$10,326.40
	2360	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$33.080	1,300	\$43,004.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2022

Pay Estimate Created Date: September 16, 2022

Progress Estimate Number 2	Contract ID 220520-G06	Pay Period Start August 16, 2022	Original Contract Amount \$20,988,904.95
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2022	Net Change Order Amount \$0.00
			Current Contract Amount \$20,988,904.95

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3223	2380	6181000	MOBILIZATION	LS	\$36,556.860	0.25	\$9,139.22
	2390	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	LF	\$2.720	1,360	\$3,699.20
	2400	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	LF	\$2.170	6,490	\$14,083.30
	2430	6207001	PAVEMENT MARKING REMOVAL	LF	\$3.260	1,850	\$6,031.00
	2440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$10,597.690	1	\$10,597.69
	2450	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	LS	\$15,140.020	1	\$15,140.02
Project J8P3223 - Total							\$139,908.41
Overall - Total							\$143,233.96

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3223	2280	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$750.00	(\$1,500.00)
	2290	CONSTRUCTION SIGNS	Overrun			-79	\$6.99	(\$552.21)
	2390	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material			-1,360	\$2.72	(\$3,699.20)
	2400	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Overrun			-5,413	\$2.17	(\$11,746.21)
	2400	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Material			-6,490	\$2.17	(\$14,083.30)
Total								(\$31,580.92)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3032C	FAF 60-2(115)	Grading, pavement, and bridge widenings	60	GREENE	from 1400 feet west of Campbell Ave. to National Ave. in Springfield
J8P3032D	FAF 60-2(116)	Grading and paving	60	GREENE	from 1400 feet west of Campbell Ave. to National Ave. in Springfield
J8P3201	FAF 60-2(121)	Coldmill and resurface	60	GREENE	from about 1700 feet east of Kansas Expressway to 1400 feet west of Campbell Ave.
J8P3223	FAF 360-1(6)	2 Bridge rehabilitations	360/60	GREENE	one over the BNSF Railroad and one just northwest of the Route 160

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J8P3032C	Posted Item Pay	\$3,325.55	\$0.00	\$3,325.55
	Gross Item Adjustments	\$0.00	\$28,575.00	\$28,575.00
	Gross Item Pay	\$3,325.55	\$28,575.00	\$31,900.55
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3032D	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$21,823.50	\$21,823.50
	Gross Item Pay	\$0.00	\$21,823.50	\$21,823.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3201	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3223	Posted Item Pay	\$139,908.41	\$0.00	\$139,908.41
	Gross Item Adjustments	(\$31,580.92)	\$0.00	(\$31,580.92)
	Gross Item Pay	\$108,327.49	\$0.00	\$108,327.49
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on September 20, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8P3223, Item 6123000A, Project Item Line Number 2280, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on certification from contractor.	huckar1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3223, Item 6205301B, Project Item Line Number 2390, Material Set 6205301B96, Material 1048PMRPMTWH - Marking Tape Removable White, Acceptance Action Generic 1048PMRPMTWH is insufficient.	Waiting on certification from contractor.	huckar1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8P3223, Item 6205303B, Project Item Line Number 2400, Material Set 6205303B96, Material 1048PMRPMTYL - Marking Tape Removable Yellow, Acceptance Action Generic 1048PMRPMTYL is insufficient.	Waiting on certification from contractor.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3223, Project Item Line Number 2290, Contract Line Item Number 2290, Item 6161005, Minor Item.	Item has been overrun. Will be taken care of on next CO.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3223, Project Item Line Number 2400, Contract Line Item Number 2400, Item 6205303B, Minor Item.	Waiting on certification from contractor. Also item has been overrun. Will be taken care of on next CO.	huckar1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$2,959.80	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$90,616.89	\$0.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	5,376.00	0.00	5,376.00	CUYD	0.00	\$9.03	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	4,711.00	0.00	4,711.00	CUYD	0.00	\$7.57	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	70.10	0.00	70.10	STA	0.00	\$860.00	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	2,108.00	0.00	2,108.00	CUYD	0.00	\$36.19	\$0.00
		0001	0070	2063100	CLASS 3 EXCAVATION IN ROCK	349.00	0.00	349.00	CUYD	0.00	\$60.07	\$0.00
		0001	0080	2063500	CULVERT CLEANOUT	7.00	0.00	7.00	EA	0.00	\$823.98	\$0.00
		0001	0090	2079903	MISC.ADA LINEAR GRADING	175.00	0.00	175.00	LF	0.00	\$12.56	\$0.00
		0001	0100	2153000	SHAPING SLOPES, CLASS III	17.00	0.00	17.00	100F	0.00	\$1,613.50	\$0.00
		0001	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	117.00	0.00	117.00	SQYD	0.00	\$18.59	\$0.00
		0001	0120	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	45,588.00	0.00	45,588.00	SQYD	0.00	\$8.40	\$0.00
		0001	0130	4134000	BITUMINOUS FOG SEAL	2,959.00	0.00	2,959.00	GAL	0.00	\$5.23	\$0.00
		0001	0135	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	413.10	0.00	413.10	SQYD	0.00	\$53.28	\$0.00
		0001	0137	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	542.30	0.00	542.30	SQYD	0.00	\$74.40	\$0.00
		0001	0140	6053020A	FRENCH UNDERDRAIN	2,440.00	0.00	2,440.00	LF	0.00	\$14.92	\$0.00
		0001	0150	6086004	CONCRETE SIDEWALK, 4 IN.	117.00	0.00	117.00	SQYD	0.00	\$52.70	\$0.00
		0001	0160	6097000	ROCK LINING	5.00	0.00	5.00	CUYD	0.00	\$82.23	\$0.00
		0001	0170	6116010A	SLOPE PROTECTION	1,094.00	0.00	1,094.00	SQYD	0.00	\$61.69	\$0.00
		0001	0180	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	0.00	\$4,969.65	\$0.00
		0001	0190	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$282.43	\$0.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00
		0001	0210	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	28.00	0.00	28.00	EA	0.00	\$788.29	\$0.00
		0001	0220	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	14.00	0.00	14.00	EA	0.00	\$1,290.60	\$0.00
		0001	0230	6161005	CONSTRUCTION SIGNS	2,962.00	0.00	2,962.00	SQFT	16.00	\$9.14	\$146.24
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	67.00	0.00	67.00	EA	0.00	\$53.78	\$0.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	0.00	\$21.51	\$0.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	0.00	\$107.57	\$0.00
		0001	0270	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	0.00	\$2,151.33	\$0.00
		0001	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	0.00	\$5,593.46	\$0.00
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	0.00	\$1,290.80	\$0.00
		0001	0300	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$215.13	\$0.00
		0001	0310	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	6,077.00	0.00	6,077.00	LF	0.00	\$110.22	\$0.00
		0001	0320	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	1,394.00	0.00	1,394.00	LF	0.00	\$132.47	\$0.00
		0001	0330	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	10,000.00	0.00	10,000.00	LF	0.00	\$33.08	\$0.00
		0001	0340	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	30,000.00	0.00	30,000.00	LF	0.00	\$13.58	\$0.00
		0001	0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$674,331.76	\$0.00
		0001	0360	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	28,027.00	0.00	28,027.00	LF	0.00	\$1.79	\$0.00
		0001	0370	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	14,013.00	0.00	14,013.00	LF	0.00	\$1.79	\$0.00
		0001	0380	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,754.00	0.00	17,754.00	LF	0.00	\$0.38	\$0.00
		0001	0390	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,360.00	0.00	14,360.00	LF	0.00	\$0.38	\$0.00
		0001	0400	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,122.00	0.00	4,122.00	LF	0.00	\$2.17	\$0.00
0001	0410	6207001	PAVEMENT MARKING REMOVAL	24,523.00	0.00	24,523.00	LF	0.00	\$1.09	\$0.00		
0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$31,793.07	\$3,179.31		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	0430	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$215,004.08	\$0.00
		0001	0440	7034620	FORM LINERS	8,496.00	0.00	8,496.00	SQYD	0.00	\$1.10	\$0.00
		0001	0450	7039902	MISC.ADJUST EXISTING INLET TO GRADE	10.00	0.00	10.00	EA	0.00	\$1,925.54	\$0.00
		0001	0460	7123610	SLAB DRAIN	1.00	0.00	1.00	EA	0.00	\$3,784.51	\$0.00
		0001	0470	7209904	MISC.SOUND WALL SYSTEMS	38,232.00	0.00	38,232.00	SQFT	0.00	\$42.79	\$0.00
		0001	0480	7261015	15 IN. PIPE GROUP A	83.00	0.00	83.00	LF	0.00	\$76.19	\$0.00
		0001	0490	7261018	18 IN. PIPE GROUP A	3,853.00	0.00	3,853.00	LF	0.00	\$52.96	\$0.00
		0001	0500	7261024	24 IN. PIPE GROUP A	398.00	0.00	398.00	LF	0.00	\$77.45	\$0.00
		0001	0510	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	72.00	0.00	72.00	FT	0.00	\$1,911.17	\$0.00
		0001	0520	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	31.00	0.00	31.00	FT	0.00	\$2,033.74	\$0.00
		0001	0530	8031000A	TURF TYPE TALL FESCUE SODDING	9.00	0.00	9.00	SQYD	0.00	\$543.13	\$0.00
		0001	0540	8052000A	SEEDING - WARM SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$9,233.24	\$0.00
		0001	0550	8061001	SEDIMENT BASIN EXCAVATION	18.00	0.00	18.00	CUYD	0.00	\$9.03	\$0.00
		0001	0560	8061002	SEDIMENT BASIN ROCK	24.00	0.00	24.00	CUYD	0.00	\$39.57	\$0.00
		0001	0570	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	0.00	\$13.04	\$0.00
		0001	0580	8061006	ALTERNATE DITCH CHECK	804.00	0.00	804.00	LF	0.00	\$9.78	\$0.00
		0001	0590	8061007A	CURB INLET CHECK	35.00	0.00	35.00	EA	0.00	\$179.23	\$0.00
		0001	0600	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$62.60	\$0.00
		0001	0610	8061019	SILT FENCE	1,588.00	0.00	1,588.00	LF	0.00	\$3.04	\$0.00
		0003	0630	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	19,895.60	0.00	19,895.60	SQYD	0.00	\$60.32	\$0.00
		0004	0640	4010150	TYPE A2 SHOULDER	24,737.40	0.00	24,737.40	SQYD	0.00	\$34.26	\$0.00
		0010	0660	6061060	MGS GUARDRAIL	1,650.00	0.00	1,650.00	LF	0.00	\$36.03	\$0.00
		0010	0670	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,882.41	\$0.00
		0010	0680	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$4,033.75	\$0.00
		0020	0690	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	0.00	6.00	EA	0.00	\$1,828.10	\$0.00
		0020	0700	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	0.00	\$487.49	\$0.00
		0020	0710	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	14,019.00	0.00	14,019.00	LF	0.00	\$19.08	\$0.00
		0030	0720	9031020	CONCRETE FOOTINGS, BOLT DOWN	90.30	0.00	90.30	CUYD	0.00	\$1,882.41	\$0.00
		0030	0730	9035011A	ST-STRUCTURAL	1,910.00	0.00	1,910.00	SQFT	0.00	\$37.65	\$0.00
		0030	0740	9039901	MISC.SIGN NO. 1, OVERHEAD BOX TRUSS, 83 FT	1.00	0.00	1.00	LS	0.00	\$121,550.20	\$0.00
		0030	0750	9039901	MISC.SIGN NO. 2, OVERHEAD BOX TRUSS, 81 FT	1.00	0.00	1.00	LS	0.00	\$120,474.54	\$0.00
		0030	0760	9039901	MISC.SIGN NO. 3, OVERHEAD BOX TRUSS, 88 FT	1.00	0.00	1.00	LS	0.00	\$122,625.87	\$0.00
		0070	0770	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	0.00	\$121.44	\$0.00
		0070	0780	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$155,018.15	\$0.00
		0070	0790	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	704.00	0.00	704.00	SQFT	0.00	\$57.99	\$0.00
		0070	0800	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,932.61	\$0.00
		0070	0810	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$11,684.87	\$0.00
		0070	0820	5031010A	BRIDGE APPROACH SLAB (MAJOR)	283.00	0.00	283.00	SQYD	0.00	\$383.33	\$0.00
		0070	0830	6233000	EPOXY POLYMER WEARING SURFACE	1,928.00	0.00	1,928.00	SQYD	0.00	\$60.77	\$0.00
		0070	0840	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	93.00	0.00	93.00	LF	0.00	\$773.60	\$0.00
		0070	0850	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	71.00	0.00	71.00	LF	0.00	\$793.88	\$0.00
		0070	0860	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	0.00	\$847.82	\$0.00
		0070	0870	7011400	FOUNDATION INSPECTION HOLES	131.00	0.00	131.00	LF	0.00	\$101.55	\$0.00
		0070	0880	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	0.00	\$3,515.32	\$0.00
		0070	0890	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	246.00	0.00	246.00	LF	0.00	\$157.47	\$0.00
		0070	0900	7027000	PILE POINT REINFORCEMENT	6.00	0.00	6.00	EA	0.00	\$115.46	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220520-G06	J8P3032C	0070	0910	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	74.30	0.00	74.30	CUYD	0.00	\$1,658.42	\$0.00		
		0070	0920	7034213	SLAB ON CONCRETE I-GIRDER	663.00	0.00	663.00	SQYD	0.00	\$483.37	\$0.00		
		0070	0930	7034219A	TYPE D BARRIER	268.00	0.00	268.00	LF	0.00	\$145.36	\$0.00		
		0070	0940	7040110	EPOXY PRESSURE INJECTING	290.00	0.00	290.00	LF	0.00	\$53.95	\$0.00		
		0070	0950	7049903	MISC.BARRIER CURB REPAIR (UNFORMED)	5.00	0.00	5.00	LF	0.00	\$237.98	\$0.00		
		0070	0960	7056003	TYPE 6 (54 IN.), PRESTRESSED CONCRETE I-GIRDER	674.00	0.00	674.00	LF	0.00	\$373.20	\$0.00		
		0070	0970	7061060	REINFORCING STEEL (BRIDGES)	33,300.00	0.00	33,300.00	LB	0.00	\$2.05	\$0.00		
		0070	0980	7061070	MECHANICAL BAR SPLICE	770.00	0.00	770.00	EA	0.00	\$87.70	\$0.00		
		0070	0990	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,665.49	\$0.00		
		0070	1000	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$1,573.38	\$0.00		
		0070	1010	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$47,799.33	\$0.00		
		0070	1020	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,776.17	\$0.00		
		0070	1030	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$321.17	\$0.00		
		0070	1040	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$406.76	\$0.00		
		0071	1050	2061000	CLASS 1 EXCAVATION	145.00	0.00	145.00	CUYD	0.00	\$112.70	\$0.00		
		0071	1060	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$155,018.15	\$0.00		
		0071	1070	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	741.00	0.00	741.00	SQFT	0.00	\$55.27	\$0.00		
		0071	1080	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,932.61	\$0.00		
		0071	1090	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$11,684.87	\$0.00		
		0071	1100	5031010A	BRIDGE APPROACH SLAB (MAJOR)	283.00	0.00	283.00	SQYD	0.00	\$381.99	\$0.00		
		0071	1110	6233000	EPOXY POLYMER WEARING SURFACE	2,014.00	0.00	2,014.00	SQYD	0.00	\$60.11	\$0.00		
		0071	1120	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	94.00	0.00	94.00	LF	0.00	\$776.21	\$0.00		
		0071	1130	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	54.00	0.00	54.00	LF	0.00	\$869.45	\$0.00		
		0071	1140	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	0.00	\$847.82	\$0.00		
		0071	1150	7011400	FOUNDATION INSPECTION HOLES	114.00	0.00	114.00	LF	0.00	\$101.55	\$0.00		
		0071	1160	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	0.00	\$3,515.32	\$0.00		
		0071	1170	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	246.00	0.00	246.00	LF	0.00	\$157.47	\$0.00		
		0071	1180	7027000	PILE POINT REINFORCEMENT	6.00	0.00	6.00	EA	0.00	\$115.46	\$0.00		
		0071	1190	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	77.00	0.00	77.00	CUYD	0.00	\$1,606.69	\$0.00		
		0071	1200	7034213	SLAB ON CONCRETE I-GIRDER	698.00	0.00	698.00	SQYD	0.00	\$440.92	\$0.00		
		0071	1210	7034219A	TYPE D BARRIER	280.00	0.00	280.00	LF	0.00	\$143.35	\$0.00		
		0071	1220	7040110	EPOXY PRESSURE INJECTING	230.00	0.00	230.00	LF	0.00	\$54.15	\$0.00		
		0071	1230	7056003	TYPE 6 (54 IN.), PRESTRESSED CONCRETE I-GIRDER	710.00	0.00	710.00	LF	0.00	\$367.82	\$0.00		
		0071	1240	7061060	REINFORCING STEEL (BRIDGES)	32,400.00	0.00	32,400.00	LB	0.00	\$2.08	\$0.00		
		0071	1250	7061070	MECHANICAL BAR SPLICE	812.00	0.00	812.00	EA	0.00	\$87.70	\$0.00		
		0071	1260	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,665.49	\$0.00		
		0071	1270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$10,750.20	\$0.00		
		0071	1280	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$1,573.38	\$0.00		
		0071	1290	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$47,799.33	\$0.00		
		0071	1300	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,776.17	\$0.00		
		0071	1310	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$321.17	\$0.00		
		0071	1320	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$406.76	\$0.00		
		Project J8P3032C - Total Value Posted to Date as of Report Generated Date												\$3,325.55
		J8P3032D	0001	1330	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$2,959.80	\$0.00	
			0001	1340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$81,321.16	\$0.00	
			0001	1350	2035000	UNCLASSIFIED EXCAVATION	5,892.00	0.00	5,892.00	CUYD	0.00	\$9.03	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032D	0001	1360	2035500	EMBANKMENT IN PLACE	2,179.00	0.00	2,179.00	CUYD	0.00	\$24.84	\$0.00
		0001	1370	2036000	COMPACTING EMBANKMENT	4,532.00	0.00	4,532.00	CUYD	0.00	\$7.57	\$0.00
		0001	1380	2037075	COMPACTING IN CUT	73.40	0.00	73.40	STA	0.00	\$860.00	\$0.00
		0001	1390	2063000	CLASS 3 EXCAVATION	1,991.00	0.00	1,991.00	CUYD	0.00	\$28.75	\$0.00
		0001	1400	2063100	CLASS 3 EXCAVATION IN ROCK	2,052.00	0.00	2,052.00	CUYD	0.00	\$59.84	\$0.00
		0001	1410	2063500	CULVERT CLEANOUT	6.00	0.00	6.00	EA	0.00	\$823.98	\$0.00
		0001	1420	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	51,941.00	0.00	51,941.00	SQYD	0.00	\$7.30	\$0.00
		0001	1435	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	2,339.30	0.00	2,339.30	SQYD	0.00	\$51.59	\$0.00
		0001	1437	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	3,070.30	0.00	3,070.30	SQYD	0.00	\$73.06	\$0.00
		0001	1440	6053020A	FRENCH UNDERDRAIN	375.00	0.00	375.00	LF	0.00	\$15.20	\$0.00
		0001	1450	6113020	FURNISHING TYPE 2 ROCK BLANKET	28.00	0.00	28.00	CUYD	0.00	\$57.73	\$0.00
		0001	1460	6113040	PLACING TYPE 2 ROCK BLANKET	28.00	0.00	28.00	CUYD	0.00	\$25.31	\$0.00
		0001	1470	6116010A	SLOPE PROTECTION	6,206.00	0.00	6,206.00	SQYD	0.00	\$36.01	\$0.00
		0001	1480	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	0.00	\$4,969.65	\$0.00
		0001	1490	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$282.43	\$0.00
		0001	1500	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	1510	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	34.00	0.00	34.00	EA	0.00	\$788.29	\$0.00
		0001	1520	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	0.00	2.00	EA	0.00	\$1,290.60	\$0.00
		0001	1530	6161005	CONSTRUCTION SIGNS	2,543.00	0.00	2,543.00	SQFT	0.00	\$9.14	\$0.00
		0001	1540	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	0.00	\$21.51	\$0.00
		0001	1550	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	0.00	\$107.57	\$0.00
		0001	1560	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	0.00	\$2,151.33	\$0.00
		0001	1570	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	0.00	\$5,593.46	\$0.00
		0001	1580	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	0.00	\$1,290.80	\$0.00
		0001	1590	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	3,350.00	0.00	3,350.00	LF	0.00	\$110.22	\$0.00
		0001	1600	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	7,946.00	0.00	7,946.00	LF	0.00	\$114.46	\$0.00
		0001	1610	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	16,000.00	0.00	16,000.00	LF	0.00	\$33.08	\$0.00
		0001	1620	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	16,000.00	0.00	16,000.00	LF	0.00	\$13.58	\$0.00
		0001	1630	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$94,599.53	\$0.00
		0001	1640	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	32,000.00	0.00	32,000.00	LF	0.00	\$1.79	\$0.00
		0001	1650	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	16,000.00	0.00	16,000.00	LF	0.00	\$1.79	\$0.00
		0001	1660	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,567.00	0.00	27,567.00	LF	0.00	\$0.38	\$0.00
		0001	1670	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,048.00	0.00	18,048.00	LF	0.00	\$0.38	\$0.00
		0001	1680	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,666.00	0.00	1,666.00	LF	0.00	\$2.17	\$0.00
		0001	1690	6207001	PAVEMENT MARKING REMOVAL	64,000.00	0.00	64,000.00	LF	0.00	\$1.09	\$0.00
		0001	1700	6209902	MISC.Lane Reduction arrow	3.00	0.00	3.00	EA	0.00	\$1,520.77	\$0.00
		0001	1710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$31,793.07	\$0.00
		0001	1720	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$21,500.41	\$0.00
		0001	1730	7034620	FORM LINERS	856.00	0.00	856.00	SQYD	0.00	\$1.10	\$0.00
		0001	1740	7039902	MISC.Adjust existing inlet to grade	2.00	0.00	2.00	EA	0.00	\$1,620.44	\$0.00
		0001	1750	7209904	MISC.SOUND WALL SYSTEMS	3,850.00	0.00	3,850.00	SQFT	0.00	\$73.20	\$0.00
		0001	1760	7261018	18 IN. PIPE GROUP A	284.00	0.00	284.00	LF	0.00	\$55.46	\$0.00
		0001	1770	7261024	24 IN. PIPE GROUP A	4,345.00	0.00	4,345.00	LF	0.00	\$81.46	\$0.00
		0001	1780	7261030	30 IN. PIPE GROUP A	1,380.00	0.00	1,380.00	LF	0.00	\$101.06	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220520-G06	J8P3032D	0001	1790	7269902	MISC.Connect to existing culvert	2.00	0.00	2.00	EA	0.00	\$2,819.19	\$0.00		
		0001	1800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	136.00	0.00	136.00	FT	0.00	\$1,706.06	\$0.00		
		0001	1810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8.00	0.00	8.00	FT	0.00	\$1,923.08	\$0.00		
		0001	1820	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$11,405.76	\$0.00		
		0001	1830	8052000A	SEEDING - WARM SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$11,405.76	\$0.00		
		0001	1840	8061001	SEDIMENT BASIN EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$9.03	\$0.00		
		0001	1850	8061002	SEDIMENT BASIN ROCK	21.00	0.00	21.00	CUYD	0.00	\$41.18	\$0.00		
		0001	1860	8061005	ROCK DITCH CHECK	423.00	0.00	423.00	LF	0.00	\$13.04	\$0.00		
		0001	1870	8061006	ALTERNATE DITCH CHECK	1,530.00	0.00	1,530.00	LF	0.00	\$9.78	\$0.00		
		0001	1880	8061007A	CURB INLET CHECK	34.00	0.00	34.00	EA	0.00	\$179.23	\$0.00		
		0001	1890	8061016	SEDIMENT REMOVAL	64.00	0.00	64.00	CUYD	0.00	\$62.60	\$0.00		
		0001	1900	8061019	SILT FENCE	1,064.00	0.00	1,064.00	LF	0.00	\$3.04	\$0.00		
		0003	1920	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	20,056.30	0.00	20,056.30	SQYD	0.00	\$60.18	\$0.00		
		0004	1930	4010150	TYPE A2 SHOULDER	23,191.30	0.00	23,191.30	SQYD	0.00	\$34.26	\$0.00		
		0006	1950	4039905	MISC.HMA SUPERPAVE (11.5 IN.)	1,373.00	0.00	1,373.00	SQYD	0.00	\$68.70	\$0.00		
		0008	1970	4010150	TYPE A2 SHOULDER	1,911.30	0.00	1,911.30	SQYD	0.00	\$37.02	\$0.00		
		0010	1990	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$30,656.47	\$0.00		
		0020	2000	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	0.00	\$487.49	\$0.00		
		0020	2010	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	14,688.00	0.00	14,688.00	LF	0.00	\$19.08	\$0.00		
		0040	2020	9031010	CONCRETE FOOTINGS, EMBEDDED	90.60	0.00	90.60	CUYD	0.00	\$1,882.41	\$0.00		
		0040	2030	9031210	STRUCTURAL STEEL POSTS	310.00	0.00	310.00	LB	0.00	\$9.68	\$0.00		
		0040	2050	9035011A	ST-STRUCTURAL	1,186.00	0.00	1,186.00	SQFT	0.00	\$37.65	\$0.00		
		0040	2055	9035071A	STF-STRUCTURAL FLUORESCENT	153.00	0.00	153.00	SQFT	0.00	\$43.03	\$0.00		
		0040	2060	9039901	MISC.Sign No 1, overhead box truss	1.00	0.00	1.00	LS	0.00	\$121,550.20	\$0.00		
		0040	2070	9039901	MISC.Sign no 2, overhead box truss	1.00	0.00	1.00	LS	0.00	\$120,474.54	\$0.00		
		0040	2080	9039901	MISC.Sign no 3, overhead truss sign	1.00	0.00	1.00	LS	0.00	\$122,625.87	\$0.00		
		Project J8P3032D - Total Value Posted to Date as of Report Generated Date												\$0.00
		J8P3201	J8P3201	0001	2090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	936.80	0.00	936.80	TONS	0.00	\$99.71	\$0.00
				0001	2100	4071005	TACK COAT	974.00	0.00	974.00	GAL	0.00	\$3.13	\$0.00
				0001	2110	4134000	BITUMINOUS FOG SEAL	641.00	0.00	641.00	GAL	0.00	\$7.98	\$0.00
0001	2120			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00		
0001	2130			6161005	CONSTRUCTION SIGNS	697.00	0.00	697.00	SQFT	0.00	\$5.38	\$0.00		
0001	2140			6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	0.00	\$26.89	\$0.00		
0001	2150			6161025	CHANNELIZER (TRIM LINE)	260.00	0.00	260.00	EA	0.00	\$5.38	\$0.00		
0001	2160			6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$21.51	\$0.00		
0001	2170			6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$268.92	\$0.00		
0001	2180			6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$484.05	\$0.00		
0001	2190			6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$7,858.84	\$0.00		
0001	2200			6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,828.00	0.00	8,828.00	LF	0.00	\$0.76	\$0.00		
0001	2210			6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,745.00	0.00	9,745.00	SQYD	0.00	\$1.80	\$0.00		
0001	2220			6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,597.69	\$0.00		
Project J8P3201 - Total Value Posted to Date as of Report Generated Date												\$0.00		
J8P3223	J8P3223	0001	2230	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.34	\$1.00	\$0.34		
		0001	2240	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	1,424.00	0.00	1,424.00	SQYD	0.00	\$74.52	\$0.00		
		0001	2250	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$5,974.45	\$11,948.90		
		0001	2260	6122020	REPLACEMENT SAND BARREL	7.00	0.00	7.00	EA	0.00	\$282.43	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220520-G06	J8P3223	0001	2270	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$1,547.93	\$0.00	
		0001	2280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00	
		0001	2290	6161005	CONSTRUCTION SIGNS	775.00	0.00	775.00	SQFT	854.00	\$6.99	\$5,969.46	
		0001	2300	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	4.00	\$26.89	\$107.56	
		0001	2310	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$15.06	\$1,506.00	
		0001	2320	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$52.75	\$1,477.00	
		0001	2330	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$537.83	\$1,075.66	
		0001	2340	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,151.33	\$4,302.66	
		0001	2350	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,290.80	\$10,326.40	
		0001	2360	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,550.00	0.00	1,550.00	LF	1,300.00	\$33.08	\$43,004.00	
		0001	2370	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,550.00	0.00	1,550.00	LF	0.00	\$13.58	\$0.00	
		0001	2380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$36,556.86	\$9,139.22	
		0001	2390	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,853.00	0.00	1,853.00	LF	1,360.00	\$2.72	\$3,699.20	
		0001	2400	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,077.00	0.00	1,077.00	LF	6,490.00	\$2.17	\$14,083.30	
		0001	2410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,075.00	0.00	1,075.00	LF	0.00	\$3.26	\$0.00	
		0001	2420	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	825.00	0.00	825.00	LF	0.00	\$5.43	\$0.00	
		0001	2430	6207001	PAVEMENT MARKING REMOVAL	2,930.00	0.00	2,930.00	LF	1,850.00	\$3.26	\$6,031.00	
		0001	2440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,597.69	\$10,597.69	
		0070	2450	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	1.00	\$15,140.02	\$15,140.02	
		0070	2460	5031010A	BRIDGE APPROACH SLAB (MAJOR)	139.00	0.00	139.00	SQYD	0.00	\$453.97	\$0.00	
		0071	2470	2161503	REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	0.00	\$162.46	\$0.00	
		0071	2480	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$16,244.30	\$0.00	
		0071	2490	5031010A	BRIDGE APPROACH SLAB (MAJOR)	226.00	0.00	226.00	SQYD	0.00	\$372.22	\$0.00	
		0071	2500	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$165.96	\$0.00	
		Project J8P3223 - Total Value Posted to Date as of Report Generated Date											\$139,908.40
		220520-G06 Overall - Total Value Posted to Date as of Report Generated Date											\$143,233.95



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3032C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0230	6161005	CONSTRUCTION SIGNS	9/13/22	9/14/22	16.00	SQFT	1 - wo21-5 - shoulder work ahead					
0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/13/22	9/14/22	0.10	LS	sound wall work					

Project: J8P3223

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2230	2022010	REMOVAL OF IMPROVEMENTS	9/14/22	9/15/22	0.34	LS		79.414		79.448		
2250	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	9/13/22	9/14/22	1.00	EA	EBPL A4148					
			9/14/22	9/15/22	1.00	EA	EBPL Bridge A5842					
2280	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	9/13/22	9/14/22	2.00	EA	mobile lane drop RTE 60					
2290	6161005	CONSTRUCTION SIGNS	9/13/22	9/14/22	854.00	SQFT	2-const-7-72 4-const-8 2-const-9-96 4-W020-1 4-G020-5ap 4-R4-1 4-const-3a & 3x 4 W020-5 2-W020-6a 2-W04-1ar 4-W05-1 4-R4-2 4-G020-5AP 4-R2-1(70) 4-R2-1 (60) 4-G020-5AP 2-W04-1R 1-W03-2 1-R1-2 1-W020-1 1-W020-1					
2300	6161008	ADVANCED WARNING RAIL SYSTEM	9/13/22	9/14/22	4.00	EA	RWA					
2310	6161025	CHANNELIZER (TRIM LINE)	9/13/22	9/14/22	100.00	EA	JOBSITE					
2320	6161033	DIRECTIONAL INDICATOR BARRICADE	9/13/22	9/14/22	28.00	EA	LANE TAPERS					
2330	6161040	FLASHING ARROW PANEL	9/13/22	9/14/22	2.00	EA	LANE DROP					
2340	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	8/26/22	8/29/22	2.00	EA	EBL Rte. 60. Both sides of bridge.		0			
2350	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	9/13/22	9/14/22	8.00	EA	4 each bridge lane drops					
2360	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURNIRE	9/13/22	9/14/22	400.00	LF	Bridge A4148					
			9/14/22	9/15/22	900.00	LF	EBPL Bridge A5842					
2380	6181000	MOBILIZATION	9/14/22	9/15/22	0.25	LS	Project					
2390	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN.	9/14/22	9/15/22	1,360.00	LF	Rt EBDL for EBPL lane shift at bridge A5842					
2400	6205303B	TEMPORARY REMOVABLE MARKING TAPE	9/14/22	9/15/22	6,490.00	LF	3940' Lt EBDL A5842 2550' Lt EBDL A4148					
2430	6207001	PAVEMENT MARKING REMOVAL	9/14/22	9/15/22	1,850.00	LF	250' Int White Bridge #A5842 250' Int White Bridge #A4148 1350 Solid Wh for EBPL Shift Br A5842					
2440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/13/22	9/14/22	1.00	LS	jobstie					
2450	2169901	MISC. REMOVALS	9/14/22	9/15/22	1.00	LS	West End A4148					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032C	0660	MGS GUARDRAIL	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$25,755.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$25,755.00	
			Construction Stockpile STMI - Total							\$25,755.00	
	0660 - Total								\$25,755.00		
	0670	MGS END ANCHOR	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$870.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$870.00	
			Construction Stockpile STMI - Total							\$870.00	
	0670 - Total								\$870.00		
	0680	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$1,950.00	
			Construction Stockpile STMI - Total							\$1,950.00	
	0680 - Total								\$1,950.00		
J8P3032C - Total								\$28,575.00			
J8P3032D	1990	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$21,823.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$21,823.50	
			Construction Stockpile STMI - Total							\$21,823.50	
1990 - Total								\$21,823.50			
J8P3032D - Total								\$21,823.50			
J8P3223	2280	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		2	Sep 16, 2022	SYSTEM	(\$1,500.00)			
			- Total							(\$1,500.00)	
			Material - Total							(\$1,500.00)	
	2280 - Total								(\$1,500.00)		
	2290	CONSTRUCTION SIGNS	Overrun	Overrun	2	Sep 16, 2022	SYSTEM	(\$552.21)			
			Overrun - Total							(\$552.21)	
			Overrun - Total							(\$552.21)	
	2290 - Total								(\$552.21)		
	2390	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		2	Sep 16, 2022	SYSTEM	(\$3,699.20)			
			- Total							(\$3,699.20)	
			Material - Total							(\$3,699.20)	
	2390 - Total								(\$3,699.20)		
2400	TEMPORARY REMOVABLE MARKING TAPE	Material		2	Sep 16, 2022	SYSTEM	(\$14,083.30)				
		- Total							(\$14,083.30)		
		Material - Total							(\$14,083.30)		
		Overrun	Overrun	2	Sep 16, 2022	SYSTEM	(\$11,746.21)				
		Overrun - Total							(\$11,746.21)		
Overrun - Total							(\$11,746.21)				
2400 - Total								(\$25,829.51)			
J8P3223 - Total								(\$31,580.92)			
Overall - Total								\$18,817.58			