



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 20	Contract ID 220520-G06 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start June 16, 2023 Pay Period End June 30, 2023	Original Contract Amount \$20,988,904.95 Net Change Order Amount (\$452,071.57) Current Contract Amount \$20,536,833.38
---------------------------------------	---	--	--

Approval Date		By User
June 30, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	huckar1
July 3, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
July 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		19.50%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	August 1, 2022	August 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 20

	This Estimate	Previous	To Date
220520-G06			
Total Posted Items Pay	\$355,930.18	\$3,649,346.21	\$4,005,276.39
Gross Item Adjustments	(\$30,010.61)	\$316,695.98	\$286,685.37
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$325,919.57	\$3,966,042.19	\$4,291,961.76

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3032C	0470	7209904	MISC.SOUND WALL SYSTEMS	SQFT	\$42.790	3,633.5	\$155,477.47
Project J8P3032C - Total							\$155,477.47
J8P3032D	1360	2035500	EMBANKMENT IN PLACE	CUYD	\$24.840	70	\$1,738.80
	1390	2063000	CLASS 3 EXCAVATION	CUYD	\$28.750	316.99	\$9,113.46
	1400	2063100	CLASS 3 EXCAVATION IN ROCK	CUYD	\$59.840	636.1	\$38,064.22
	1760	7261018	18 IN. PIPE GROUP A	LF	\$55.460	21	\$1,164.66
	1770	7261024	24 IN. PIPE GROUP A	LF	\$81.460	240	\$19,550.40
	1780	7261030	30 IN. PIPE GROUP A	LF	\$101.060	965	\$97,522.90
	1800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	FT	\$1,706.060	10.5	\$17,913.63
	1810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	FT	\$1,923.080	8	\$15,384.64
Project J8P3032D - Total							\$200,452.71
Overall - Total							\$355,930.18

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3032C	0470	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$28,271.81)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 30, 2023

Progress Estimate Number 20		Contract ID 220520-G06		Pay Period Start June 16, 2023		Original Contract Amount \$20,988,904.95	
		Prime Contractor Capital Paving & Construction, LLC		Pay Period End June 30, 2023		Net Change Order Amount (\$452,071.57)	
						Current Contract Amount \$20,536,833.38	

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3032D	1360	EMBANKMENT IN PLACE	Material			-70	\$24.84	(\$1,738.80)
Total								(\$30,010.61)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on July 6, 2023

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3032C	FAF 60-2(115)	Grading, pavement, and bridge widenings	60	GREENE	from 1400 feet west of Campbell Ave. to National Ave. in Springfield
J8P3032D	FAF 60-2(116)	Grading and paving	60	GREENE	from 1400 feet west of Campbell Ave. to National Ave. in Springfield
J8P3201	FAF 60-2(121)	Coldmill and resurface	60	GREENE	from about 1700 feet east of Kansas Expressway to 1400 feet west of Campbell Ave.
J8P3223	FAF 360-1(6)	2 Bridge rehabilitations	360/60	GREENE	one over the BNSF Railroad and one just northwest of the Route 160

Totals by Job Numbers				
J8P3032C	This Estimate Previous To Date			
	Posted Item Pay	\$155,477.47	\$2,174,372.25	\$2,329,849.72
	Gross Item Adjustments	(\$28,271.81)	\$194,406.64	\$166,134.83
	Gross Item Pay	\$127,205.66	\$2,368,778.89	\$2,495,984.55
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3032D	This Estimate Previous To Date			
	Posted Item Pay	\$200,452.71	\$968,872.66	\$1,169,325.37
	Gross Item Adjustments	(\$1,738.80)	\$120,952.05	\$119,213.25
	Gross Item Pay	\$198,713.91	\$1,089,824.71	\$1,288,538.62
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3201	This Estimate Previous To Date			
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3223	This Estimate Previous To Date			
	Posted Item Pay	\$0.00	\$506,101.30	\$506,101.30
	Gross Item Adjustments	\$0.00	\$1,337.29	\$1,337.29
	Gross Item Pay	\$0.00	\$507,438.59	\$507,438.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8P3032D, Item 2035500, Project Item Line Number 1360, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting for QC compaction results.	huckar1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,959.80	\$2,959.80
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.05	\$90,616.89	\$4,530.84
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	5,376.00	0.00	5,376.00	CUYD	0.00	\$9.03	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	4,711.00	0.00	4,711.00	CUYD	0.00	\$7.57	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	70.10	0.00	70.10	STA	0.00	\$860.00	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	2,108.00	0.00	2,108.00	CUYD	0.00	\$36.19	\$0.00
		0001	0070	2063100	CLASS 3 EXCAVATION IN ROCK	349.00	0.00	349.00	CUYD	0.00	\$60.07	\$0.00
		0001	0080	2063500	CULVERT CLEANOUT	7.00	0.00	7.00	EA	0.00	\$823.98	\$0.00
		0001	0090	2079903	MISC.ADA LINEAR GRADING	175.00	0.00	175.00	LF	0.00	\$12.56	\$0.00
		0001	0100	2153000	SHAPING SLOPES, CLASS III	17.00	0.00	17.00	100F	0.00	\$1,613.50	\$0.00
		0001	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	117.00	0.00	117.00	SQYD	0.00	\$18.59	\$0.00
		0001	0120	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	45,588.00	0.00	45,588.00	SQYD	0.00	\$8.40	\$0.00
		0001	0130	4134000	BITUMINOUS FOG SEAL	2,959.00	0.00	2,959.00	GAL	0.00	\$5.23	\$0.00
		0001	0135	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	413.10	0.00	413.10	SQYD	0.00	\$53.28	\$0.00
		0001	0137	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	542.30	0.00	542.30	SQYD	0.00	\$74.40	\$0.00
		0001	0140	6053020A	FRENCH UNDERDRAIN	2,440.00	0.00	2,440.00	LF	2,440.00	\$14.92	\$36,404.80
		0001	0150	6086004	CONCRETE SIDEWALK, 4 IN.	117.00	0.00	117.00	SQYD	0.00	\$52.70	\$0.00
		0001	0160	6097000	ROCK LINING	5.00	0.00	5.00	CUYD	0.00	\$82.23	\$0.00
		0001	0170	6116010A	SLOPE PROTECTION	1,094.00	0.00	1,094.00	SQYD	0.00	\$61.69	\$0.00
		0001	0180	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	0.00	\$4,969.65	\$0.00
		0001	0190	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$282.43	\$0.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	3.00	\$750.00	\$2,250.00
		0001	0210	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	28.00	0.00	28.00	EA	0.00	\$788.29	\$0.00
		0001	0220	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	14.00	0.00	14.00	EA	0.00	\$1,290.60	\$0.00
		0001	0230	6161005	CONSTRUCTION SIGNS	2,962.00	0.00	2,962.00	SQFT	587.86	\$9.14	\$5,373.04
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	67.00	0.00	67.00	EA	2.00	\$53.78	\$107.56
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	145.00	\$21.51	\$3,118.95
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	0.00	\$107.57	\$0.00
		0001	0270	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	1.00	\$2,151.33	\$2,151.33
		0001	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	3.00	\$5,593.46	\$16,780.38
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	0.00	\$1,290.80	\$0.00
		0001	0300	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$215.13	\$0.00
		0001	0310	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	6,077.00	0.00	6,077.00	LF	0.00	\$110.22	\$0.00
		0001	0320	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	1,394.00	0.00	1,394.00	LF	0.00	\$132.47	\$0.00
		0001	0330	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	10,000.00	-10,000.00	0.00	LF	0.00	\$33.08	\$0.00
		0001	0340	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	30,000.00	-30,000.00	0.00	LF	0.00	\$13.58	\$0.00
		0001	0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$674,331.76	\$337,165.88
		0001	0360	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	28,027.00	-28,027.00	0.00	LF	0.00	\$1.79	\$0.00
		0001	0370	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	14,013.00	-14,013.00	0.00	LF	0.00	\$1.79	\$0.00
		0001	0380	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,754.00	0.00	17,754.00	LF	0.00	\$0.38	\$0.00
		0001	0390	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,360.00	0.00	14,360.00	LF	0.00	\$0.38	\$0.00
		0001	0400	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,122.00	0.00	4,122.00	LF	0.00	\$2.17	\$0.00
0001	0410	6207001	PAVEMENT MARKING REMOVAL	24,523.00	0.00	24,523.00	LF	0.00	\$1.09	\$0.00		
0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$31,793.07	\$6,358.61		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	0430	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	1.00	\$215,004.08	\$215,004.08
		0001	0440	7034620	FORM LINERS	8,496.00	0.00	8,496.00	SQYD	2,483.90	\$1.10	\$2,732.29
		0001	0450	7039902	MISC.ADJUST EXISTING INLET TO GRADE	10.00	0.00	10.00	EA	0.00	\$1,925.54	\$0.00
		0001	0460	7123610	SLAB DRAIN	1.00	0.00	1.00	EA	0.00	\$3,784.51	\$0.00
		0001	0470	7209904	MISC.SOUND WALL SYSTEMS	38,232.00	0.00	38,232.00	SQFT	38,232.00	\$42.79	\$1,635,947.28
		0001	0480	7261015	15 IN. PIPE GROUP A	83.00	0.00	83.00	LF	0.00	\$76.19	\$0.00
		0001	0490	7261018	18 IN. PIPE GROUP A	3,853.00	0.00	3,853.00	LF	0.00	\$52.96	\$0.00
		0001	0500	7261024	24 IN. PIPE GROUP A	398.00	0.00	398.00	LF	0.00	\$77.45	\$0.00
		0001	0510	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	72.00	0.00	72.00	FT	0.00	\$1,911.17	\$0.00
		0001	0520	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	31.00	0.00	31.00	FT	0.00	\$2,033.74	\$0.00
		0001	0530	8031000A	TURF TYPE TALL FESCUE SODDING	9.00	0.00	9.00	SQYD	0.00	\$543.13	\$0.00
		0001	0540	8052000A	SEEDING - WARM SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$9,233.24	\$9,233.24
		0001	0550	8061001	SEDIMENT BASIN EXCAVATION	18.00	0.00	18.00	CUYD	0.00	\$9.03	\$0.00
		0001	0560	8061002	SEDIMENT BASIN ROCK	24.00	0.00	24.00	CUYD	0.00	\$39.57	\$0.00
		0001	0570	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	103.00	\$13.04	\$1,343.12
		0001	0580	8061006	ALTERNATE DITCH CHECK	804.00	0.00	804.00	LF	0.00	\$9.78	\$0.00
		0001	0590	8061007A	CURB INLET CHECK	35.00	0.00	35.00	EA	0.00	\$179.23	\$0.00
		0001	0600	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$62.60	\$0.00
		0001	0610	8061019	SILT FENCE	1,588.00	0.00	1,588.00	LF	1,550.00	\$3.04	\$4,712.00
		0003	0630	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	19,895.60	0.00	19,895.60	SQYD	0.00	\$60.32	\$0.00
		0004	0640	4010150	TYPE A2 SHOULDER	24,737.40	0.00	24,737.40	SQYD	0.00	\$34.26	\$0.00
		0010	0660	6061060	MGS GUARDRAIL	1,650.00	0.00	1,650.00	LF	550.00	\$36.03	\$19,816.50
		0010	0670	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,882.41	\$0.00
		0010	0680	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$4,033.75	\$4,033.75
		0020	0690	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	0.00	6.00	EA	0.00	\$1,828.10	\$0.00
		0020	0700	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	0.00	\$487.49	\$0.00
		0020	0710	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	14,019.00	0.00	14,019.00	LF	0.00	\$19.08	\$0.00
		0030	0720	9031020	CONCRETE FOOTINGS, BOLT DOWN	90.30	0.00	90.30	CUYD	0.00	\$1,882.41	\$0.00
		0030	0730	9035011A	ST-STRUCTURAL	1,910.00	0.00	1,910.00	SQFT	0.00	\$37.65	\$0.00
		0030	0740	9039901	MISC.SIGN NO. 1, OVERHEAD BOX TRUSS, 83 FT	1.00	0.00	1.00	LS	0.00	\$121,550.20	\$0.00
		0030	0750	9039901	MISC.SIGN NO. 2, OVERHEAD BOX TRUSS, 81 FT	1.00	0.00	1.00	LS	0.00	\$120,474.54	\$0.00
		0030	0760	9039901	MISC.SIGN NO. 3, OVERHEAD BOX TRUSS, 88 FT	1.00	0.00	1.00	LS	0.00	\$122,625.87	\$0.00
		0070	0770	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	0.00	\$121.44	\$0.00
		0070	0780	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$155,018.15	\$0.00
		0070	0790	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	704.00	0.00	704.00	SQFT	0.00	\$57.99	\$0.00
		0070	0800	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,932.61	\$0.00
		0070	0810	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$11,684.87	\$0.00
		0070	0820	5031010A	BRIDGE APPROACH SLAB (MAJOR)	283.00	0.00	283.00	SQYD	0.00	\$383.33	\$0.00
		0070	0830	6233000	EPOXY POLYMER WEARING SURFACE	1,928.00	0.00	1,928.00	SQYD	0.00	\$60.77	\$0.00
		0070	0840	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	93.00	0.00	93.00	LF	0.00	\$773.60	\$0.00
0070	0850	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	71.00	0.00	71.00	LF	0.00	\$793.88	\$0.00		
0070	0860	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	0.00	\$847.82	\$0.00		
0070	0870	7011400	FOUNDATION INSPECTION HOLES	131.00	0.00	131.00	LF	0.00	\$101.55	\$0.00		
0070	0880	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	0.00	\$3,515.32	\$0.00		
0070	0890	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	246.00	0.00	246.00	LF	0.00	\$157.47	\$0.00		
0070	0900	7027000	PILE POINT REINFORCEMENT	6.00	0.00	6.00	EA	0.00	\$115.46	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0070	0910	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	74.30	0.00	74.30	CUYD	0.00	\$1,658.42	\$0.00
		0070	0920	7034213	SLAB ON CONCRETE I-GIRDER	663.00	0.00	663.00	SQYD	0.00	\$483.37	\$0.00
		0070	0930	7034219A	TYPE D BARRIER	268.00	0.00	268.00	LF	0.00	\$145.36	\$0.00
		0070	0940	7040110	EPOXY PRESSURE INJECTING	290.00	0.00	290.00	LF	0.00	\$53.95	\$0.00
		0070	0950	7049903	MISC.BARRIER CURB REPAIR (UNFORMED)	5.00	0.00	5.00	LF	0.00	\$237.98	\$0.00
		0070	0960	7056003	TYPE 6 (54 IN.), PRESTRESSED CONCRETE I-GIRDER	674.00	0.00	674.00	LF	0.00	\$373.20	\$0.00
		0070	0970	7061060	REINFORCING STEEL (BRIDGES)	33,300.00	0.00	33,300.00	LB	0.00	\$2.05	\$0.00
		0070	0980	7061070	MECHANICAL BAR SPLICE	770.00	0.00	770.00	EA	0.00	\$87.70	\$0.00
		0070	0990	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,665.49	\$0.00
		0070	1000	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$1,573.38	\$0.00
		0070	1010	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$47,799.33	\$0.00
		0070	1020	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,776.17	\$0.00
		0070	1030	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$321.17	\$0.00
		0070	1040	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$406.76	\$0.00
		0071	1050	2061000	CLASS 1 EXCAVATION	145.00	0.00	145.00	CUYD	0.00	\$112.70	\$0.00
		0071	1060	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$155,018.15	\$0.00
		0071	1070	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	741.00	0.00	741.00	SQFT	0.00	\$55.27	\$0.00
		0071	1080	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,932.61	\$0.00
		0071	1090	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$11,684.87	\$0.00
		0071	1100	5031010A	BRIDGE APPROACH SLAB (MAJOR)	283.00	0.00	283.00	SQYD	0.00	\$381.99	\$0.00
		0071	1110	6233000	EPOXY POLYMER WEARING SURFACE	2,014.00	0.00	2,014.00	SQYD	0.00	\$60.11	\$0.00
		0071	1120	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	94.00	0.00	94.00	LF	0.00	\$776.21	\$0.00
		0071	1130	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	54.00	0.00	54.00	LF	0.00	\$869.45	\$0.00
		0071	1140	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	0.00	\$847.82	\$0.00
		0071	1150	7011400	FOUNDATION INSPECTION HOLES	114.00	0.00	114.00	LF	0.00	\$101.55	\$0.00
		0071	1160	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	0.00	\$3,515.32	\$0.00
		0071	1170	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	246.00	0.00	246.00	LF	0.00	\$157.47	\$0.00
		0071	1180	7027000	PILE POINT REINFORCEMENT	6.00	0.00	6.00	EA	0.00	\$115.46	\$0.00
		0071	1190	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	77.00	0.00	77.00	CUYD	0.00	\$1,606.69	\$0.00
		0071	1200	7034213	SLAB ON CONCRETE I-GIRDER	698.00	0.00	698.00	SQYD	0.00	\$440.92	\$0.00
		0071	1210	7034219A	TYPE D BARRIER	280.00	0.00	280.00	LF	0.00	\$143.35	\$0.00
		0071	1220	7040110	EPOXY PRESSURE INJECTING	230.00	0.00	230.00	LF	0.00	\$54.15	\$0.00
		0071	1230	7056003	TYPE 6 (54 IN.), PRESTRESSED CONCRETE I-GIRDER	710.00	0.00	710.00	LF	0.00	\$367.82	\$0.00
		0071	1240	7061060	REINFORCING STEEL (BRIDGES)	32,400.00	0.00	32,400.00	LB	0.00	\$2.08	\$0.00
		0071	1250	7061070	MECHANICAL BAR SPLICE	812.00	0.00	812.00	EA	0.00	\$87.70	\$0.00
		0071	1260	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,665.49	\$0.00
		0071	1270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$10,750.20	\$0.00
		0071	1280	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$1,573.38	\$0.00
		0071	1290	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$47,799.33	\$0.00
		0071	1300	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,776.17	\$0.00
		0071	1310	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$321.17	\$0.00
		0071	1320	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$406.76	\$0.00
		0001	5001	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	0.00	\$136.50	\$0.00
		0030	5002	9035004A	SH-FLAT SHEET	0.00	20.00	20.00	SQFT	0.00	\$27.50	\$0.00
		0001	5003	6161030	TYPE III MOVEABLE BARRICADE	0.00	7.00	7.00	EA	7.00	\$183.75	\$1,286.25
		0001	5004	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	42,040.00	42,040.00	LF	0.00	\$1.05	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	5005	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	10,050.00	10,050.00	LF	500.00	\$37.08	\$18,540.00
		0001	5006	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	4,900.00	4,900.00	LF	0.00	\$16.38	\$0.00
		0020	5007	9011010	RELOCATED POLE	0.00	1.00	1.00	EA	0.00	\$1,312.50	\$0.00
		0020	5008	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	0.00	590.00	590.00	LF	0.00	\$4.46	\$0.00
		0020	5009	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	0.00	1.00	1.00	EA	0.00	\$1,890.00	\$0.00
		0020	5010	9015010	TRENCHING TYPE I	0.00	586.00	586.00	LF	0.00	\$4.36	\$0.00
Project J8P3032C - Total Value Posted to Date as of Report Generated Date												\$2,329,849.71
J8P3032D	J8P3032D	0001	1330	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,959.80	\$2,959.80
		0001	1340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$81,321.16	\$20,330.29
		0001	1350	2035000	UNCLASSIFIED EXCAVATION	5,892.00	1,323.00	7,215.00	CUYD	0.00	\$9.03	\$0.00
		0001	1360	2035500	EMBANKMENT IN PLACE	2,179.00	0.00	2,179.00	CUYD	70.00	\$24.84	\$1,738.80
		0001	1370	2036000	COMPACTING EMBANKMENT	4,532.00	53.00	4,585.00	CUYD	0.00	\$7.57	\$0.00
		0001	1380	2037075	COMPACTING IN CUT	73.40	14.20	87.60	STA	0.00	\$860.00	\$0.00
		0001	1390	2063000	CLASS 3 EXCAVATION	1,991.00	291.00	2,282.00	CUYD	1,143.09	\$28.75	\$32,863.84
		0001	1400	2063100	CLASS 3 EXCAVATION IN ROCK	2,052.00	0.00	2,052.00	CUYD	1,209.11	\$59.84	\$72,353.14
		0001	1410	2063500	CULVERT CLEANOUT	6.00	0.00	6.00	EA	0.00	\$823.98	\$0.00
		0001	1420	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	51,941.00	0.00	51,941.00	SQYD	0.00	\$7.30	\$0.00
		0001	1435	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	2,339.30	0.00	2,339.30	SQYD	0.00	\$51.59	\$0.00
		0001	1437	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	3,070.30	0.00	3,070.30	SQYD	0.00	\$73.06	\$0.00
		0001	1440	6053020A	FRENCH UNDERDRAIN	375.00	0.00	375.00	LF	375.00	\$15.20	\$5,700.00
		0001	1450	6113020	FURNISHING TYPE 2 ROCK BLANKET	28.00	0.00	28.00	CUYD	0.00	\$57.73	\$0.00
		0001	1460	6113040	PLACING TYPE 2 ROCK BLANKET	28.00	0.00	28.00	CUYD	0.00	\$25.31	\$0.00
		0001	1470	6116010A	SLOPE PROTECTION	6,206.00	0.00	6,206.00	SQYD	0.00	\$36.01	\$0.00
		0001	1480	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	2.00	\$4,969.65	\$9,939.30
		0001	1490	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$282.43	\$0.00
		0001	1500	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	1510	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	34.00	-16.00	18.00	EA	0.00	\$788.29	\$0.00
		0001	1520	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	23.00	25.00	EA	0.00	\$1,290.60	\$0.00
		0001	1530	6161005	CONSTRUCTION SIGNS	2,543.00	0.00	2,543.00	SQFT	1,030.00	\$9.14	\$9,414.20
		0001	1540	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	250.00	\$21.51	\$5,377.50
		0001	1550	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	28.00	\$107.57	\$3,011.96
		0001	1560	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	2.00	\$2,151.33	\$4,302.66
		0001	1570	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	1.00	\$5,593.46	\$5,593.46
		0001	1580	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	8.00	\$1,290.80	\$10,326.40
		0001	1590	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	3,350.00	0.00	3,350.00	LF	0.00	\$110.22	\$0.00
		0001	1600	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	7,946.00	0.00	7,946.00	LF	0.00	\$114.46	\$0.00
		0001	1610	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	16,000.00	-16,000.00	0.00	LF	0.00	\$33.08	\$0.00
		0001	1620	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	16,000.00	-16,000.00	0.00	LF	0.00	\$13.58	\$0.00
		0001	1630	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$94,599.53	\$47,299.76
		0001	1640	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	32,000.00	-32,000.00	0.00	LF	0.00	\$1.79	\$0.00
0001	1650	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	16,000.00	-16,000.00	0.00	LF	0.00	\$1.79	\$0.00		
0001	1660	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,567.00	0.00	27,567.00	LF	0.00	\$0.38	\$0.00		
0001	1670	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,048.00	0.00	18,048.00	LF	0.00	\$0.38	\$0.00		
0001	1680	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,666.00	0.00	1,666.00	LF	0.00	\$2.17	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220520-G06	J8P3032D	0001	1690	6207001	PAVEMENT MARKING REMOVAL	64,000.00	0.00	64,000.00	LF	4,040.00	\$1.09	\$4,403.60		
		0001	1700	6209902	MISC.Lane Reduction arrow	3.00	0.00	3.00	EA	0.00	\$1,520.77	\$0.00		
		0001	1710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.25	\$31,793.07	\$7,948.27		
		0001	1720	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$21,500.41	\$0.00		
		0001	1730	7034620	FORM LINERS	856.00	0.00	856.00	SQYD	0.00	\$1.10	\$0.00		
		0001	1740	7039902	MISC.Adjust existing inlet to grade	2.00	0.00	2.00	EA	2.00	\$1,620.44	\$3,240.88		
		0001	1750	7209904	MISC.SOUND WALL SYSTEMS	3,850.00	0.00	3,850.00	SQFT	2,026.00	\$73.20	\$148,303.20		
		0001	1760	7261018	18 IN. PIPE GROUP A	284.00	165.00	449.00	LF	229.50	\$55.46	\$12,728.07		
		0001	1770	7261024	24 IN. PIPE GROUP A	4,345.00	256.00	4,601.00	LF	1,390.50	\$81.46	\$113,270.13		
		0001	1780	7261030	30 IN. PIPE GROUP A	1,380.00	0.00	1,380.00	LF	1,137.50	\$101.06	\$114,955.75		
		0001	1790	7269902	MISC.Connect to existing culvert	2.00	0.00	2.00	EA	0.00	\$2,819.19	\$0.00		
		0001	1800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	136.00	-66.00	70.00	FT	32.50	\$1,706.06	\$55,446.95		
		0001	1810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8.00	97.00	105.00	FT	33.00	\$1,923.08	\$63,461.64		
		0001	1820	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$11,405.76	\$0.00		
		0001	1830	8052000A	SEEDING - WARM SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$11,405.76	\$0.00		
		0001	1840	8061001	SEDIMENT BASIN EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$9.03	\$0.00		
		0001	1850	8061002	SEDIMENT BASIN ROCK	21.00	0.00	21.00	CUYD	0.00	\$41.18	\$0.00		
		0001	1860	8061005	ROCK DITCH CHECK	423.00	0.00	423.00	LF	334.00	\$13.04	\$4,355.36		
		0001	1870	8061006	ALTERNATE DITCH CHECK	1,530.00	0.00	1,530.00	LF	0.00	\$9.78	\$0.00		
		0001	1880	8061007A	CURB INLET CHECK	34.00	0.00	34.00	EA	0.00	\$179.23	\$0.00		
		0001	1890	8061016	SEDIMENT REMOVAL	64.00	0.00	64.00	CUYD	0.00	\$62.60	\$0.00		
		0001	1900	8061019	SILT FENCE	1,064.00	0.00	1,064.00	LF	0.00	\$3.04	\$0.00		
		0003	1920	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	20,056.30	0.00	20,056.30	SQYD	0.00	\$60.18	\$0.00		
		0004	1930	4010150	TYPE A2 SHOULDER	23,191.30	0.00	23,191.30	SQYD	0.00	\$34.26	\$0.00		
		0006	1950	4039905	MISC.HMA SUPERPAVE (11.5 IN.)	1,373.00	0.00	1,373.00	SQYD	0.00	\$68.70	\$0.00		
		0008	1970	4010150	TYPE A2 SHOULDER	1,911.30	0.00	1,911.30	SQYD	0.00	\$37.02	\$0.00		
		0010	1990	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$30,656.47	\$0.00		
		0020	2000	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	0.00	\$487.49	\$0.00		
		0020	2010	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	14,688.00	0.00	14,688.00	LF	0.00	\$19.08	\$0.00		
		0040	2020	9031010	CONCRETE FOOTINGS, EMBEDDED	90.60	0.00	90.60	CUYD	0.00	\$1,882.41	\$0.00		
		0040	2030	9031210	STRUCTURAL STEEL POSTS	310.00	0.00	310.00	LB	0.00	\$9.68	\$0.00		
		0040	2050	9035011A	ST-STRUCTURAL	1,186.00	0.00	1,186.00	SQFT	0.00	\$37.65	\$0.00		
		0040	2055	9035071A	STF-STRUCTURAL FLUORESCENT	153.00	0.00	153.00	SQFT	0.00	\$43.03	\$0.00		
		0040	2060	9039901	MISC.Sign No 1, overhead box truss	1.00	0.00	1.00	LS	0.00	\$121,550.20	\$0.00		
		0040	2070	9039901	MISC.Sign no 2, overhead box truss	1.00	0.00	1.00	LS	0.00	\$120,474.54	\$0.00		
		0040	2080	9039901	MISC.Sign no 3, overhead truss sign	1.00	0.00	1.00	LS	0.00	\$122,625.87	\$0.00		
		0001	5101	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$136.50	\$3,822.00		
		0001	5102	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	48,000.00	48,000.00	LF	31,928.00	\$1.05	\$33,524.40		
		0001	5103	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	10,050.00	10,050.00	LF	10,050.00	\$37.08	\$372,654.00		
		0001	5104	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	4,900.00	4,900.00	LF	0.00	\$16.38	\$0.00		
		Project J8P3032D - Total Value Posted to Date as of Report Generated Date												\$1,169,325.36
		J8P3201	0001	2090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	936.80	0.00	936.80	TONS	0.00	\$99.71	\$0.00	
				2100	4071005	TACK COAT	974.00	0.00	974.00	GAL	0.00	\$3.13	\$0.00	
				2110	4134000	BITUMINOUS FOG SEAL	641.00	0.00	641.00	GAL	0.00	\$7.98	\$0.00	
				2120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
2130	6161005			CONSTRUCTION SIGNS	697.00	0.00	697.00	SQFT	0.00	\$5.38	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3201	0001	2140	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	0.00	\$26.89	\$0.00
		0001	2150	6161025	CHANNELIZER (TRIM LINE)	260.00	0.00	260.00	EA	0.00	\$5.38	\$0.00
		0001	2160	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$21.51	\$0.00
		0001	2170	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$268.92	\$0.00
		0001	2180	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$484.05	\$0.00
		0001	2190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$7,858.84	\$0.00
		0001	2200	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,828.00	0.00	8,828.00	LF	0.00	\$0.76	\$0.00
		0001	2210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,745.00	0.00	9,745.00	SQYD	0.00	\$1.80	\$0.00
		0001	2220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,597.69	\$0.00
Project J8P3201 - Total Value Posted to Date as of Report Generated Date												\$0.00
J8P3223	J8P3223	0001	2230	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	2240	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	1,424.00	-610.40	813.60	SQYD	813.60	\$74.52	\$60,629.47
		0001	2250	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$5,974.45	\$11,948.90
		0001	2260	6122020	REPLACEMENT SAND BARREL	7.00	-7.00	0.00	EA	0.00	\$282.43	\$0.00
		0001	2270	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$1,547.93	\$3,095.86
		0001	2280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	2290	6161005	CONSTRUCTION SIGNS	775.00	159.00	934.00	SQFT	934.00	\$6.99	\$6,528.66
		0001	2300	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	-8.00	4.00	EA	4.00	\$26.89	\$107.56
		0001	2310	6161025	CHANNELIZER (TRIM LINE)	100.00	60.00	160.00	EA	160.00	\$15.06	\$2,409.60
		0001	2320	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$52.75	\$1,477.00
		0001	2330	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$537.83	\$1,075.66
		0001	2340	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,151.33	\$4,302.66
		0001	2350	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,290.80	\$10,326.40
		0001	2360	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,550.00	-250.00	1,300.00	LF	1,300.00	\$33.08	\$43,004.00
		0001	2370	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,550.00	-250.00	1,300.00	LF	1,300.00	\$13.58	\$17,654.00
		0001	2380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$36,556.86	\$36,556.86
		0001	2390	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,853.00	8,302.00	10,155.00	LF	10,155.00	\$2.72	\$27,621.60
		0001	2400	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,077.00	6,989.00	8,066.00	LF	8,066.00	\$2.17	\$17,503.22
		0001	2410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,075.00	1,965.00	3,040.00	LF	3,040.00	\$3.26	\$9,910.40
		0001	2420	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	825.00	670.00	1,495.00	LF	1,495.00	\$5.43	\$8,117.85
		0001	2430	6207001	PAVEMENT MARKING REMOVAL	2,930.00	1,050.00	3,980.00	LF	3,980.00	\$3.26	\$12,974.80
		0001	2440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,597.69	\$10,597.69
		0070	2450	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	1.00	\$15,140.02	\$15,140.02
		0070	2460	5031010A	BRIDGE APPROACH SLAB (MAJOR)	139.00	0.00	139.00	SQYD	139.00	\$453.97	\$63,101.83
		0071	2470	2161503	REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	25.00	\$162.46	\$4,061.50
		0071	2480	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	1.00	\$16,244.30	\$16,244.30
		0071	2490	5031010A	BRIDGE APPROACH SLAB (MAJOR)	226.00	0.00	226.00	SQYD	226.00	\$372.22	\$84,121.72
		0071	2500	7040104	HALF-SOLE REPAIR	50.00	65.00	115.00	SQFT	115.00	\$165.96	\$19,085.40
		0001	5201	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$84.00	\$2,352.00
		0001	5202	1099901	MISC.Misc. Flowable Backfill	0.00	1.00	1.00	LS	1.00	\$7,950.00	\$7,950.00
		0001	5203	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	0.00	0.40	0.40	CUYD	0.40	\$2,800.00	\$1,120.00
0001	5204	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	0.00	4.30	4.30	SQYD	4.30	\$575.00	\$2,472.50		
0001	5205	6161010	RELOCATED SIGNS	0.00	519.00	519.00	SQFT	519.00	\$5.99	\$3,108.81		
Project J8P3223 - Total Value Posted to Date as of Report Generated Date												\$506,101.27
220520-G06 Overall - Total Value Posted to Date as of Report Generated Date												\$4,005,276.34



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3032C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0470	7209904	MISC.	6/22/23	6/26/23	3,633.50	SQFT	Soundwall A and B					

Project: J8P3032D

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1360	2035500	EMBANKMENT IN PLACE	6/21/23	6/26/23	70.00	CUYD	DI23 to existing pipe #3	77+90.72		78+50		
1390	2063000	CLASS 3 EXCAVATION	6/20/23	6/26/23	137.00	CUYD	DI 23 to existing pipe #3					
			6/23/23	6/30/23	20.10	CUYD	14.5 CY - Group A Pipe from DI#15 to DI#17 1.9 CY - DI#15 1.9 CY - DI#16					
			6/27/23	6/30/23	156.09	CUYD	DI#19 to DI#21					
			6/28/23	6/30/23	3.80	CUYD	DI#19 and DI#20					
1400	2063100	CLASS 3 EXCAVATION IN ROCK	6/16/23	6/26/23	20.00	CUYD	DI17 to DI15					45x4x3 = 20 CY
			6/19/23	6/26/23	59.30	CUYD	DI17 to DI15					100x4x4 = 59.3 CY
			6/21/23	6/26/23	72.00	CUYD	DI15 to DI17					122' x 4 x 4
			6/22/23	6/26/23	67.00	CUYD	DI15 to DI 17					114' x 4 x 4
			6/23/23	6/30/23	137.60	CUYD	97.2 CY DI#17 -DI#19 33.8 CY DI#15 - DI#17 1.1 CY DI#15-DI#16 4.5 CY DI#15 1.0 CY DI#16					
			6/27/23	6/30/23	119.10	CUYD	DI#19 to DI#21					
			6/28/23	6/30/23	69.60	CUYD	DI#15-DI#13 DI#19 and DI#20					
			6/29/23	6/30/23	56.00	CUYD	DI#15 - DI#13					
			6/30/23	6/30/23	35.50	CUYD	DI#19 - DI#17					
1760	7261018	18 IN. PIPE GROUP A	6/22/23	6/26/23	15.00	LF	DI21 to DI22					
			6/23/23	6/30/23	6.00	LF	DI#15 - DI#16					
1770	7261024	24 IN. PIPE GROUP A	6/20/23	6/26/23	165.00	LF	DI23 to existing pipe #3					
			6/28/23	6/30/23	30.00	LF	DI#15 - DI#13					
			6/29/23	6/30/23	45.00	LF	DI#15 - DI#13					
1780	7261030	30 IN. PIPE GROUP A	6/16/23	6/26/23	45.00	LF	DI17 to DI 15					
			6/21/23	6/26/23	82.50	LF	DI15 to DI17					
			6/22/23	6/26/23	82.50	LF	DI15 to DI17					
			6/23/23	6/30/23	190.00	LF	DI#15 to DI#17					
			6/26/23	6/30/23	190.00	LF	DI#19 to DI#21					
			6/27/23	6/30/23	135.00	LF	DI#19 to DI#21					
			6/28/23	6/30/23	75.00	LF	DI#19 to DI#21					
			6/29/23	6/30/23	120.00	LF	DI#21 - DI#19 - DI#17					
			6/30/23	6/30/23	45.00	LF	DI#19 - DI#17					
1800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	6/22/23	6/26/23	3.50	FT	DI22					
			6/23/23	6/30/23	3.50	FT	DI#16					
			6/28/23	6/30/23	3.50	FT	DI#20					
1810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	6/23/23	6/30/23	4.00	FT	DI#15					
			6/28/23	6/30/23	4.00	FT	DI#19					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032C	0310	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile STMI		9	Jan 16, 2023	SYSTEM	\$18,931.01	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$18,931.01		
			Construction Stockpile STMI - Total						\$18,931.01		
	0310 - Total							\$18,931.01			
	0430	AESTHETIC CONCRETE STAIN	Material		18	Jun 2, 2023	SYSTEM	(\$53,751.02)			
			- Total						(\$53,751.02)		
			Material - Total						(\$53,751.02)		
			MaterialCredit		19	Jun 16, 2023	SYSTEM	\$53,751.02			
			- Total						\$53,751.02		
			MaterialCredit - Total						\$53,751.02		
	0430 - Total							\$0.00			
	0470	MISC.	Construction Stockpile		14	Apr 3, 2023	SYSTEM	(\$7,352.93)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					15	Apr 17, 2023	SYSTEM	(\$19,957.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					16	May 2, 2023	SYSTEM	(\$53,026.67)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					17	May 16, 2023	SYSTEM	(\$39,145.59)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					18	Jun 2, 2023	SYSTEM	(\$52,194.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					19	Jun 16, 2023	SYSTEM	(\$26,100.95)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Jun 30, 2023	SYSTEM	(\$28,271.81)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$226,050.00)	
				Construction Stockpile - Total						(\$226,050.00)	
				Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$226,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$226,050.00	
				Construction Stockpile STMI - Total						\$226,050.00	
				Material		11	Feb 16, 2023	SYSTEM	\$11,553.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						11	Feb 16, 2023	SYSTEM	(\$11,553.30)		
						13	Mar 16, 2023	SYSTEM	\$236,842.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bensinp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						13	Mar 16, 2023	SYSTEM	(\$236,842.65)		
				- Total						\$0.00	
				Material - Total						\$0.00	
				Other Item Adjustment	OTHR	16	May 2, 2023	bensinp1	\$25,484.00	To pay for casings for soundwall piers.	
				OTHR - Total						\$25,484.00	
				Other Item Adjustment - Total						\$25,484.00	
	0470 - Total							\$25,484.00			
0660	MGS GUARDRAIL	Construction Stockpile		18	Jun 2, 2023	SYSTEM	(\$11,149.35)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total						(\$11,149.35)			
		Construction Stockpile - Total						(\$11,149.35)			
		Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$25,755.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total						\$25,755.00			
		Construction Stockpile STMI - Total						\$25,755.00			
Material		18	Jun 2, 2023	SYSTEM	(\$19,816.50)						



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032C	0660	MGS GUARDRAIL	Material			2023					
			- Total							(\$19,816.50)	
			Material - Total							(\$19,816.50)	
			MaterialCredit		19	Jun 16, 2023	SYSTEM	\$19,816.50			
			- Total							\$19,816.50	
			MaterialCredit - Total							\$19,816.50	
0660 - Total								\$14,605.65			
0670	MGS END ANCHOR	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$870.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$870.00		
		Construction Stockpile STMI - Total							\$870.00		
0670 - Total								\$870.00			
0680	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		18	Jun 2, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$1,950.00)		
		Construction Stockpile - Total							(\$1,950.00)		
		Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$1,950.00		
Construction Stockpile STMI - Total							\$1,950.00				
0680 - Total								\$0.00			
0710	CONDUIT, 4 IN., RIGID, MEDIUM	Construction Stockpile STMI		10	Feb 2, 2023	SYSTEM	\$69,162.17	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$69,162.17		
		Construction Stockpile STMI - Total							\$69,162.17		
0710 - Total								\$69,162.17			
0740	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$4,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$4,590.00		
		Construction Stockpile STMI - Total							\$4,590.00		
0740 - Total								\$4,590.00			
0750	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$4,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$4,590.00		
		Construction Stockpile STMI - Total							\$4,590.00		
0750 - Total								\$4,590.00			
0760	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$4,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$4,590.00		
		Construction Stockpile STMI - Total							\$4,590.00		
0760 - Total								\$4,590.00			
1000	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$5,430.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$5,430.00		
		Construction Stockpile STMI - Total							\$5,430.00		
1000 - Total								\$5,430.00			
1030	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$1,230.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$1,230.00		
		Construction Stockpile STMI - Total							\$1,230.00		
1030 - Total								\$1,230.00			
1040	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$4,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$4,996.00		
		Construction Stockpile STMI - Total							\$4,996.00		



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3032C	1040 - Total							\$4,996.00	
	1280	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$5,430.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$5,430.00	
			Construction Stockpile STMI - Total					\$5,430.00	
	1280 - Total							\$5,430.00	
	1310	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$1,230.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,230.00	
			Construction Stockpile STMI - Total					\$1,230.00	
	1310 - Total							\$1,230.00	
	1320	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$4,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$4,996.00	
			Construction Stockpile STMI - Total					\$4,996.00	
	1320 - Total							\$4,996.00	
J8P3032C	- Total							\$166,134.83	
J8P3032D	1360	EMBANKMENT IN PLACE	Material		20	Jun 30, 2023	SYSTEM	(\$1,738.80)	
					- Total			(\$1,738.80)	
			Material - Total					(\$1,738.80)	
	1360 - Total							(\$1,738.80)	
	1480	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		15	Apr 17, 2023	SYSTEM	\$9,939.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bensinp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Apr 17, 2023	SYSTEM	(\$9,939.30)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	1480 - Total							\$0.00	
	1590	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile STMI		9	Jan 16, 2023	SYSTEM	\$10,435.89	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$10,435.89	
			Construction Stockpile STMI - Total					\$10,435.89	
	1590 - Total							\$10,435.89	
	1710	CONTRACTOR FURNISHED SURVEYING AND STAKI	Other Item Adjustment	OTHR	11	Feb 16, 2023	huckar1	\$1,080.00	This is to pay for additional surveying due to an error on plans for Soundwall.
					OTHR - Total			\$1,080.00	
			Other Item Adjustment - Total					\$1,080.00	
	1710 - Total							\$1,080.00	
	1990	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$21,823.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$21,823.50	
			Construction Stockpile STMI - Total					\$21,823.50	
	1990 - Total							\$21,823.50	
	2010	CONDUIT, 4 IN., RIGID, MEDIAN	Construction Stockpile STMI		10	Feb 2, 2023	SYSTEM	\$72,462.66	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$72,462.66	
			Construction Stockpile STMI - Total					\$72,462.66	
	2010 - Total							\$72,462.66	
	2060	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$5,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$5,050.00	
			Construction Stockpile STMI - Total					\$5,050.00	
	2060 - Total							\$5,050.00	
	2070	MISC. HIGHWAY SIGNING	Construction Stockpile		13	Mar 16, 2023	SYSTEM	\$5,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032D	2070	MISC. HIGHWAY SIGNING	STMI	- Total				\$5,050.00		
			Construction Stockpile STMI - Total					\$5,050.00		
			2070 - Total					\$5,050.00		
	2080	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$5,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$5,050.00		
			Construction Stockpile STMI - Total					\$5,050.00		
	2080 - Total					\$5,050.00				
	5103	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun	Overrun	15	Apr 17, 2023	SYSTEM	(\$1,854.00)		
					17	May 16, 2023	SYSTEM	\$1,854.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.08000 - 37.08000, 'is applied (if non-zero).	
			Overrun - Total					\$0.00		
			Overrun - Total					\$0.00		
			5103 - Total					\$0.00		
	J8P3032D - Total								\$119,213.25	
	J8P3223	2240	CONCRETE PAVEMENT (12 IN. NON-REINFORCED)	Price FUEL		3	Oct 3, 2022	SYSTEM	(\$60.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						4	Oct 18, 2022	SYSTEM	(\$178.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Nov 2, 2022	SYSTEM	(\$223.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					6	Nov 16, 2022	SYSTEM	(\$0.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total								(\$462.71)		
Price FUEL - Total					(\$462.71)					
2240 - Total					(\$462.71)					
2280		TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		2	Sep 16, 2022	SYSTEM	(\$1,500.00)		
				- Total					(\$1,500.00)	
			Material - Total					(\$1,500.00)		
			MaterialCredit		3	Oct 3, 2022	SYSTEM	\$1,500.00		
				- Total					\$1,500.00	
MaterialCredit - Total					\$1,500.00					
2280 - Total					\$0.00					
2290		CONSTRUCTION SIGNS	Other Item Adjustment	OTHR	9	Jan 16, 2023	bensinp1	\$1,800.00	Pay for extra maintenance on temporary construction signs.	
	OTHR - Total							\$1,800.00		
	Other Item Adjustment - Total					\$1,800.00				
	Overrun		Overrun	2	Sep 16, 2022	SYSTEM	(\$552.21)			
				3	Oct 3, 2022	SYSTEM	(\$251.64)			
				4	Oct 18, 2022	SYSTEM	\$551.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.99000 - 6.99000, 'is applied (if non-zero).		
				8	Jan 3, 2023	SYSTEM	\$252.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.99000 - 6.99000, 'is applied (if non-zero).		
	Overrun - Total					\$0.00				
Overrun - Total					\$0.00					
2290 - Total					\$1,800.00					
2310	CHANNELIZER (TRIM LINE)	Overrun	Overrun	4	Oct 18, 2022	SYSTEM	(\$903.60)			
				6	Nov 16, 2022	SYSTEM	\$903.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.06000 - 15.06000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00	



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3223	2310	CHANNELIZER (TRIM LINE)	Overrun - Total					\$0.00	
	2310 - Total							\$0.00	
	2390	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		2	Sep 16, 2022	SYSTEM	(\$3,699.20)	
			- Total					(\$3,699.20)	
			Material - Total					(\$3,699.20)	
			MaterialCredit		3	Oct 3, 2022	SYSTEM	\$3,699.20	
			- Total					\$3,699.20	
			MaterialCredit - Total					\$3,699.20	
	2390 - Total							\$0.00	
	2400	TEMPORARY REMOVABLE MARKING TAPE	Material		2	Sep 16, 2022	SYSTEM	(\$14,083.30)	
			- Total					(\$14,083.30)	
			Material - Total					(\$14,083.30)	
			MaterialCredit		3	Oct 3, 2022	SYSTEM	\$14,083.30	
			- Total					\$14,083.30	
			MaterialCredit - Total					\$14,083.30	
			Overrun	Overrun	2	Sep 16, 2022	SYSTEM	(\$11,746.21)	
					4	Oct 18, 2022	SYSTEM	\$11,746.21	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.17000 - 2.17000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	2400 - Total							\$0.00	
	2410	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	6	Nov 16, 2022	SYSTEM	(\$6,405.90)	
					8	Jan 3, 2023	SYSTEM	\$6,405.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.26000 - 3.26000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	2410 - Total							\$0.00	
	2420	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	6	Nov 16, 2022	SYSTEM	(\$3,638.10)	
					8	Jan 3, 2023	SYSTEM	\$3,638.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.43000 - 5.43000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	2420 - Total							\$0.00	
	2500	HALF-SOLE REPAIR	Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$10,787.40)	
					6	Nov 16, 2022	SYSTEM	\$10,787.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.96000 - 165.96000', is applied (if non-zero).
			Overrun - Total					\$0.00	
			Overrun - Total					\$0.00	
	2500 - Total							\$0.00	
	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material		4	Oct 18, 2022	SYSTEM	(\$2,352.00)	
			- Total					(\$2,352.00)	
			Material - Total					(\$2,352.00)	
			MaterialCredit		5	Nov 2, 2022	SYSTEM	\$2,352.00	
			- Total					\$2,352.00	



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3223	5201	SEQUENTIAL FLASHING WARNING LIGHT	MaterialCredit - Total						\$2,352.00	
	5201 - Total							\$0.00		
J8P3223 - Total								\$1,337.29		
Overall - Total								\$286,685.37		



Contract Adjustments for Contract - 220520-G06

There are no contract adjustments to display for this contract.