



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 31	Contract ID 220520-G06	Pay Period Start December 2, 2023	Original Contract Amount \$20,988,904.95
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End December 15, 2023	Net Change Order Amount (\$246,097.16)
			Current Contract Amount \$20,742,807.79

Approval Date	By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by huckar1
December 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gripkd
December 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2024	November 1, 2024		41.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	August 1, 2022	August 1, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 31			
	This Estimate	Previous	To Date
220520-G06			
Total Posted Items Pay	\$495,588.56	\$8,009,371.36	\$8,504,959.92
Gross Item Adjustments	(\$14,045.80)	\$591,256.31	\$577,210.51
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$481,542.76	\$8,600,627.67	\$9,082,170.43

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3032C	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$36.190	273.1	\$9,883.49
	0070	2063100	CLASS 3 EXCAVATION IN ROCK	CUYD	\$60.070	151	\$9,070.57
	0230	6161005	CONSTRUCTION SIGNS	SQFT	\$9.140	506	\$4,624.84
	0250	6161025	CHANNELIZER (TRIM LINE)	EA	\$21.510	50	\$1,075.50
	0440	7034620	FORM LINERS	SQYD	\$1.100	6,012.1	\$6,613.31
	0490	7261018	18 IN. PIPE GROUP A	LF	\$52.960	878	\$46,498.88
	0510	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	FT	\$1,911.170	22.5	\$43,001.33
	0910	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,658.420	16.8	\$27,861.46
	1190	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,606.690	15.1	\$24,261.02
Project J8P3032C - Total							\$172,890.40
J8P3032D	1437	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$73.060	388.9	\$28,413.03
	1730	7034620	FORM LINERS	SQYD	\$1.100	856	\$941.60
	1770	7261024	24 IN. PIPE GROUP A	LF	\$81.460	-59	(\$4,806.14)
	1930	4010150	TYPE A2 SHOULDER	SQYD	\$34.260	8,424.1	\$288,609.67
	2010	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	LF	\$19.080	500	\$9,540.00
Project J8P3032D - Total							\$322,698.16
Overall - Total							\$495,588.56



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: December 18, 2023

Progress Estimate Number 31	Contract ID 220520-G06	Pay Period Start December 2, 2023	Original Contract Amount \$20,988,904.95
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End December 15, 2023	Net Change Order Amount (\$246,097.16)
			Current Contract Amount \$20,742,807.79

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8P3032D	1437	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	388.9	(\$1.37)	(\$532.60)
	1437	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,971.10)
	1510	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	MaterialCredit			5	\$788.29	\$3,941.45
	1520	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	MaterialCredit			7	\$1,290.60	\$9,034.20
	1770	24 IN. PIPE GROUP A	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',81.46000 - 81.46000, 'is applied (if non-zero).	59	\$81.46	\$4,806.14
	1930	TYPE A2 SHOULDER	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	7,436.5	(\$0.02)	(\$128.87)
	1930	TYPE A2 SHOULDER	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	111.1	(\$0.02)	(\$1.93)
	1930	TYPE A2 SHOULDER	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	876.5	(\$0.02)	(\$15.19)
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment Correction			\$128.87
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment Correction			\$15.19
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment Correction			\$1.93
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment Correction			(\$1,518.46)
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment Correction			(\$12,883.12)
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Fuel Adjustment Correction			(\$89.82)
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment Mix BB23-8			(\$987.50)
	1930	TYPE A2 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment Mix BB23-12A			(\$8,378.26)
	2010	CONDUIT, 4 IN., RIGID, MEDIAN	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,466.73)
Total								(\$14,045.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3032C	FAF 60-2(115)	Grading, pavement, and bridge widenings	60	GREENE	from 1400 feet west of Campbell Ave. to National Ave. in Springfield
J8P3032D	FAF 60-2(116)	Grading and paving	60	GREENE	from 1400 feet west of Campbell Ave. to National Ave. in Springfield
J8P3201	FAF 60-2(121)	Coldmill and resurface	60	GREENE	from about 1700 feet east of Kansas Expressway to 1400 feet west of Campbell Ave.
J8P3223	FAF 360-1(6)	2 Bridge rehabilitations	360/60	GREENE	one over the BNSF Railroad and one just northwest of the Route 160

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J8P3032C	Posted Item Pay	\$172,890.40	\$3,319,067.80
	Gross Item Adjustments	\$0.00	\$178,411.55
	Gross Item Pay	\$172,890.40	\$3,497,479.35
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J8P3032D	Posted Item Pay	\$322,698.16	\$4,184,202.26
	Gross Item Adjustments	(\$14,045.80)	\$411,507.47
	Gross Item Pay	\$308,652.36	\$4,595,709.73
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J8P3201	Posted Item Pay	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J8P3223	Posted Item Pay	\$0.00	\$506,101.30
	Gross Item Adjustments	\$0.00	\$1,337.29
	Gross Item Pay	\$0.00	\$507,438.59
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 20, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3032D, Project Item Line Number 1770, Contract Line Item Number 1770, Item 7261024, Minor Item.	Exception will be taken care of on the next Change Order.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3032D, Project Item Line Number 1390, Contract Line Item Number 1390, Item 2063000, Minor Item.	Exception will be taken care of on the next Change Order.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3032D, Project Item Line Number 1400, Contract Line Item Number 1400, Item 2063100, Minor Item.	Exception will be taken care of on the next Change Order.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3032D, Project Item Line Number 1780, Contract Line Item Number 1780, Item 7261030, Minor Item.	Exception will be taken care of on the next Change Order.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3032D, Project Item Line Number 1810, Contract Line Item Number 1810, Item 7311042, Minor Item.	Exception will be taken care of on the next Change Order.	huckar1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220520-G06, Contract Project J8P3032C, Project Item Line Number 5005, Contract Line Item Number 5005, Item 6173700B, Minor Item.	Exception will be taken care of on the next Change Order.	huckar1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,959.80	\$2,959.80
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$90,616.89	\$22,654.22
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	5,376.00	0.00	5,376.00	CUYD	0.00	\$9.03	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	4,711.00	0.00	4,711.00	CUYD	0.00	\$7.57	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	70.10	0.00	70.10	STA	28.00	\$860.00	\$24,080.00
		0001	0060	2063000	CLASS 3 EXCAVATION	2,108.00	0.00	2,108.00	CUYD	881.60	\$36.19	\$31,905.10
		0001	0070	2063100	CLASS 3 EXCAVATION IN ROCK	349.00	0.00	349.00	CUYD	151.00	\$60.07	\$9,070.57
		0001	0080	2063500	CULVERT CLEANOUT	7.00	0.00	7.00	EA	0.00	\$823.98	\$0.00
		0001	0090	2079903	MISC.ADA LINEAR GRADING	175.00	0.00	175.00	LF	0.00	\$12.56	\$0.00
		0001	0100	2153000	SHAPING SLOPES, CLASS III	17.00	0.00	17.00	100F	17.00	\$1,613.50	\$27,429.50
		0001	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	117.00	0.00	117.00	SQYD	0.00	\$18.59	\$0.00
		0001	0120	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	45,588.00	0.00	45,588.00	SQYD	0.00	\$8.40	\$0.00
		0001	0130	4134000	BITUMINOUS FOG SEAL	2,959.00	0.00	2,959.00	GAL	0.00	\$5.23	\$0.00
		0001	0135	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	413.10	-256.60	156.50	SQYD	0.00	\$53.28	\$0.00
		0001	0137	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	542.30	0.00	542.30	SQYD	0.00	\$74.40	\$0.00
		0001	0140	6053020A	FRENCH UNDERDRAIN	2,440.00	0.00	2,440.00	LF	2,440.00	\$14.92	\$36,404.80
		0001	0150	6086004	CONCRETE SIDEWALK, 4 IN.	117.00	0.00	117.00	SQYD	0.00	\$52.70	\$0.00
		0001	0160	6097000	ROCK LINING	5.00	0.00	5.00	CUYD	0.00	\$82.23	\$0.00
		0001	0170	6116010A	SLOPE PROTECTION	1,094.00	0.00	1,094.00	SQYD	0.00	\$61.69	\$0.00
		0001	0180	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	1.00	\$4,969.65	\$4,969.65
		0001	0190	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$282.43	\$0.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	3.00	\$750.00	\$2,250.00
		0001	0210	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	28.00	0.00	28.00	EA	0.00	\$788.29	\$0.00
		0001	0220	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	14.00	0.00	14.00	EA	0.00	\$1,290.60	\$0.00
		0001	0230	6161005	CONSTRUCTION SIGNS	2,962.00	0.00	2,962.00	SQFT	1,849.45	\$9.14	\$16,903.97
		0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	67.00	0.00	67.00	EA	2.00	\$53.78	\$107.56
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	270.00	\$21.51	\$5,807.70
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	0.00	\$107.57	\$0.00
		0001	0270	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	1.00	\$2,151.33	\$2,151.33
		0001	0280	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	3.00	\$5,593.46	\$16,780.38
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	4.00	\$1,290.80	\$5,163.20
		0001	0300	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$215.13	\$0.00
		0001	0310	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	6,077.00	433.00	6,510.00	LF	0.00	\$110.22	\$0.00
		0001	0320	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	1,394.00	-433.00	961.00	LF	0.00	\$132.47	\$0.00
		0001	0330	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	10,000.00	-10,000.00	0.00	LF	0.00	\$33.08	\$0.00
		0001	0340	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	30,000.00	-30,000.00	0.00	LF	0.00	\$13.58	\$0.00
		0001	0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$674,331.76	\$505,748.82
		0001	0360	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	28,027.00	-28,027.00	0.00	LF	0.00	\$1.79	\$0.00
		0001	0370	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	14,013.00	-14,013.00	0.00	LF	0.00	\$1.79	\$0.00
		0001	0380	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,754.00	0.00	17,754.00	LF	0.00	\$0.38	\$0.00
		0001	0390	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,360.00	0.00	14,360.00	LF	0.00	\$0.38	\$0.00
		0001	0400	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,122.00	0.00	4,122.00	LF	0.00	\$2.17	\$0.00
0001	0410	6207001	PAVEMENT MARKING REMOVAL	24,523.00	0.00	24,523.00	LF	6,229.00	\$1.09	\$6,789.61		
0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$31,793.07	\$15,896.54		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	0430	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	1.00	\$215,004.08	\$215,004.08
		0001	0440	7034620	FORM LINERS	8,496.00	0.00	8,496.00	SQYD	8,496.00	\$1.10	\$9,345.60
		0001	0450	7039902	MISC.ADJUST EXISTING INLET TO GRADE	10.00	0.00	10.00	EA	2.00	\$1,925.54	\$3,851.08
		0001	0460	7123610	SLAB DRAIN	1.00	0.00	1.00	EA	0.00	\$3,784.51	\$0.00
		0001	0470	7209904	MISC.SOUND WALL SYSTEMS	38,232.00	0.00	38,232.00	SQFT	38,232.00	\$42.79	\$1,635,947.28
		0001	0480	7261015	15 IN. PIPE GROUP A	83.00	0.00	83.00	LF	16.50	\$76.19	\$1,257.14
		0001	0490	7261018	18 IN. PIPE GROUP A	3,853.00	0.00	3,853.00	LF	1,278.00	\$52.96	\$67,682.88
		0001	0500	7261024	24 IN. PIPE GROUP A	398.00	0.00	398.00	LF	0.00	\$77.45	\$0.00
		0001	0510	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	72.00	0.00	72.00	FT	28.50	\$1,911.17	\$54,468.34
		0001	0520	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	31.00	0.00	31.00	FT	0.00	\$2,033.74	\$0.00
		0001	0530	8031000A	TURF TYPE TALL FESCUE SODDING	9.00	0.00	9.00	SQYD	0.00	\$543.13	\$0.00
		0001	0540	8052000A	SEEDING - WARM SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$9,233.24	\$9,233.24
		0001	0550	8061001	SEDIMENT BASIN EXCAVATION	18.00	0.00	18.00	CUYD	0.00	\$9.03	\$0.00
		0001	0560	8061002	SEDIMENT BASIN ROCK	24.00	0.00	24.00	CUYD	0.00	\$39.57	\$0.00
		0001	0570	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	103.00	\$13.04	\$1,343.12
		0001	0580	8061006	ALTERNATE DITCH CHECK	804.00	0.00	804.00	LF	380.00	\$9.78	\$3,716.40
		0001	0590	8061007A	CURB INLET CHECK	35.00	0.00	35.00	EA	4.00	\$179.23	\$716.92
		0001	0600	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	11.10	\$62.60	\$694.86
		0001	0610	8061019	SILT FENCE	1,588.00	0.00	1,588.00	LF	1,550.00	\$3.04	\$4,712.00
		0003	0630	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	19,895.60	0.00	19,895.60	SQYD	0.00	\$60.32	\$0.00
		0004	0640	4010150	TYPE A2 SHOULDER	24,737.40	336.80	25,074.20	SQYD	0.00	\$34.26	\$0.00
		0010	0660	6061060	MGS GUARDRAIL	1,650.00	0.00	1,650.00	LF	1,650.00	\$36.03	\$59,449.50
		0010	0670	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,882.41	\$1,882.41
		0010	0680	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$4,033.75	\$4,033.75
		0020	0690	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	0.00	6.00	EA	0.00	\$1,828.10	\$0.00
		0020	0700	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	4.00	\$487.49	\$1,949.96
		0020	0710	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	14,019.00	0.00	14,019.00	LF	0.00	\$19.08	\$0.00
		0030	0720	9031020	CONCRETE FOOTINGS, BOLT DOWN	90.30	0.00	90.30	CUYD	0.00	\$1,882.41	\$0.00
		0030	0730	9035011A	ST-STRUCTURAL	1,910.00	0.00	1,910.00	SQFT	0.00	\$37.65	\$0.00
		0030	0740	9039901	MISC.SIGN NO. 1, OVERHEAD BOX TRUSS, 83 FT	1.00	0.00	1.00	LS	0.00	\$121,550.20	\$0.00
		0030	0750	9039901	MISC.SIGN NO. 2, OVERHEAD BOX TRUSS, 81 FT	1.00	0.00	1.00	LS	0.00	\$120,474.54	\$0.00
		0030	0760	9039901	MISC.SIGN NO. 3, OVERHEAD BOX TRUSS, 88 FT	1.00	0.00	1.00	LS	0.00	\$122,625.87	\$0.00
		0070	0770	2061000	CLASS 1 EXCAVATION	100.00	0.00	100.00	CUYD	100.00	\$121.44	\$12,144.00
		0070	0780	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$155,018.15	\$0.00
		0070	0790	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	704.00	0.00	704.00	SQFT	0.00	\$57.99	\$0.00
		0070	0800	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,932.61	\$0.00
		0070	0810	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$11,684.87	\$0.00
		0070	0820	5031010A	BRIDGE APPROACH SLAB (MAJOR)	283.00	0.00	283.00	SQYD	0.00	\$383.33	\$0.00
		0070	0830	6233000	EPOXY POLYMER WEARING SURFACE	1,928.00	0.00	1,928.00	SQYD	0.00	\$60.77	\$0.00
		0070	0840	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	93.00	0.00	93.00	LF	0.00	\$773.60	\$0.00
0070	0850	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	71.00	0.00	71.00	LF	0.00	\$793.88	\$0.00		
0070	0860	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	0.00	\$847.82	\$0.00		
0070	0870	7011400	FOUNDATION INSPECTION HOLES	131.00	0.00	131.00	LF	131.00	\$101.55	\$13,303.05		
0070	0880	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	0.00	\$3,515.32	\$0.00		
0070	0890	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	246.00	0.00	246.00	LF	230.00	\$157.47	\$36,218.10		
0070	0900	7027000	PILE POINT REINFORCEMENT	6.00	0.00	6.00	EA	6.00	\$115.46	\$692.76		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0070	0910	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	74.30	0.00	74.30	CUYD	16.80	\$1,658.42	\$27,861.46
		0070	0920	7034213	SLAB ON CONCRETE I-GIRDER	663.00	0.00	663.00	SQYD	0.00	\$483.37	\$0.00
		0070	0930	7034219A	TYPE D BARRIER	268.00	0.00	268.00	LF	0.00	\$145.36	\$0.00
		0070	0940	7040110	EPOXY PRESSURE INJECTING	290.00	0.00	290.00	LF	0.00	\$53.95	\$0.00
		0070	0950	7049903	MISC.BARRIER CURB REPAIR (UNFORMED)	5.00	0.00	5.00	LF	0.00	\$237.98	\$0.00
		0070	0960	7056003	TYPE 6 (54 IN.), PRESTRESSED CONCRETE I-GIRDER	674.00	0.00	674.00	LF	0.00	\$373.20	\$0.00
		0070	0970	7061060	REINFORCING STEEL (BRIDGES)	33,300.00	0.00	33,300.00	LB	0.00	\$2.05	\$0.00
		0070	0980	7061070	MECHANICAL BAR SPLICE	770.00	0.00	770.00	EA	0.00	\$87.70	\$0.00
		0070	0990	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,665.49	\$0.00
		0070	1000	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$1,573.38	\$0.00
		0070	1010	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$47,799.33	\$0.00
		0070	1020	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,776.17	\$0.00
		0070	1030	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$321.17	\$0.00
		0070	1040	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$406.76	\$0.00
		0071	1050	2061000	CLASS 1 EXCAVATION	145.00	0.00	145.00	CUYD	145.00	\$112.70	\$16,341.50
		0071	1060	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$155,018.15	\$0.00
		0071	1070	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	741.00	0.00	741.00	SQFT	0.00	\$55.27	\$0.00
		0071	1080	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,932.61	\$0.00
		0071	1090	2169901	MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	0.00	\$11,684.87	\$0.00
		0071	1100	5031010A	BRIDGE APPROACH SLAB (MAJOR)	283.00	0.00	283.00	SQYD	0.00	\$381.99	\$0.00
		0071	1110	6233000	EPOXY POLYMER WEARING SURFACE	2,014.00	0.00	2,014.00	SQYD	0.00	\$60.11	\$0.00
		0071	1120	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	94.00	0.00	94.00	LF	0.00	\$776.21	\$0.00
		0071	1130	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	54.00	0.00	54.00	LF	0.00	\$869.45	\$0.00
		0071	1140	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	0.00	\$847.82	\$0.00
		0071	1150	7011400	FOUNDATION INSPECTION HOLES	114.00	0.00	114.00	LF	114.00	\$101.55	\$11,576.70
		0071	1160	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	0.00	\$3,515.32	\$0.00
		0071	1170	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	246.00	0.00	246.00	LF	203.00	\$157.47	\$31,966.41
		0071	1180	7027000	PILE POINT REINFORCEMENT	6.00	0.00	6.00	EA	6.00	\$115.46	\$692.76
		0071	1190	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	77.00	0.00	77.00	CUYD	15.10	\$1,606.69	\$24,261.02
		0071	1200	7034213	SLAB ON CONCRETE I-GIRDER	698.00	0.00	698.00	SQYD	0.00	\$440.92	\$0.00
		0071	1210	7034219A	TYPE D BARRIER	280.00	0.00	280.00	LF	0.00	\$143.35	\$0.00
		0071	1220	7040110	EPOXY PRESSURE INJECTING	230.00	0.00	230.00	LF	0.00	\$54.15	\$0.00
		0071	1230	7056003	TYPE 6 (54 IN.), PRESTRESSED CONCRETE I-GIRDER	710.00	0.00	710.00	LF	0.00	\$367.82	\$0.00
		0071	1240	7061060	REINFORCING STEEL (BRIDGES)	32,400.00	0.00	32,400.00	LB	0.00	\$2.08	\$0.00
		0071	1250	7061070	MECHANICAL BAR SPLICE	812.00	0.00	812.00	EA	0.00	\$87.70	\$0.00
		0071	1260	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$20,665.49	\$0.00
		0071	1270	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$10,750.20	\$0.00
		0071	1280	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$1,573.38	\$0.00
		0071	1290	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$47,799.33	\$0.00
		0071	1300	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,776.17	\$0.00
		0071	1310	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$321.17	\$0.00
		0071	1320	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$406.76	\$0.00
		0001	5001	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	14.00	\$136.50	\$1,911.00
		0030	5002	9035004A	SH-FLAT SHEET	0.00	20.00	20.00	SQFT	0.00	\$27.50	\$0.00
		0001	5003	6161030	TYPE III MOVEABLE BARRICADE	0.00	7.00	7.00	EA	7.00	\$183.75	\$1,286.25
		0001	5004	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	42,040.00	42,040.00	LF	20,575.00	\$1.05	\$21,603.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032C	0001	5005	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	10,050.00	10,050.00	LF	10,175.00	\$37.08	\$377,289.00
		0001	5006	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	4,900.00	4,900.00	LF	0.00	\$16.38	\$0.00
		0020	5007	9011010	RELOCATED POLE	0.00	1.00	1.00	EA	1.00	\$1,312.50	\$1,312.50
		0020	5008	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	0.00	590.00	590.00	LF	590.00	\$4.46	\$2,631.40
		0020	5009	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	0.00	1.00	1.00	EA	1.00	\$1,890.00	\$1,890.00
		0020	5010	9015010	TRENCHING TYPE I	0.00	586.00	586.00	LF	586.00	\$4.36	\$2,554.96
		0001	5011	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	0.00	58.00	58.00	CUYD	58.00	\$45.65	\$2,647.70
		0001	5012	6096042	PLACING TYPE 2 ROCK DITCH LINER	0.00	58.00	58.00	CUYD	58.00	\$68.75	\$3,987.50
		0010	5013	6069901	MISC.Bolt on Post for Guardrail	0.00	1.00	1.00	LS	1.00	\$27,472.50	\$27,472.50
		0003	5014	5029905	MISC.Night Work Adjustment	0.00	19,895.60	19,895.60	SQYD	0.00	\$3.40	\$0.00
		0001	5015	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	3,600.00	3,600.00	SQYD	3,600.00	\$3.45	\$12,420.00
		0001	5016	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	0.00	389.70	389.70	TONS	389.70	\$118.00	\$45,984.60
		0001	5017	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	1.00	1.00	EA	1.00	\$1,547.93	\$1,547.93
		Project J8P3032C - Total Value Posted to Date as of Report Generated Date										
J8P3032D	J8P3032D	0001	1330	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,959.80	\$2,959.80
		0001	1340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.95	\$81,321.16	\$77,255.10
		0001	1350	2035000	UNCLASSIFIED EXCAVATION	5,892.00	1,323.00	7,215.00	CUYD	5,892.00	\$9.03	\$53,204.76
		0001	1360	2035500	EMBANKMENT IN PLACE	2,179.00	0.00	2,179.00	CUYD	2,179.00	\$24.84	\$54,126.36
		0001	1370	2036000	COMPACTING EMBANKMENT	4,532.00	53.00	4,585.00	CUYD	4,532.00	\$7.57	\$34,307.24
		0001	1380	2037075	COMPACTING IN CUT	73.40	14.20	87.60	STA	30.50	\$860.00	\$26,230.00
		0001	1390	2063000	CLASS 3 EXCAVATION	1,991.00	291.00	2,282.00	CUYD	2,489.48	\$28.75	\$71,572.55
		0001	1400	2063100	CLASS 3 EXCAVATION IN ROCK	2,052.00	0.00	2,052.00	CUYD	2,418.91	\$59.84	\$144,747.57
		0001	1410	2063500	CULVERT CLEANOUT	6.00	0.00	6.00	EA	0.00	\$823.98	\$0.00
		0001	1420	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	51,941.00	0.00	51,941.00	SQYD	51,941.00	\$7.30	\$379,169.30
		0001	1435	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	2,339.30	-2,339.30	0.00	SQYD	0.00	\$51.59	\$0.00
		0001	1437	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	3,070.30	0.00	3,070.30	SQYD	1,169.90	\$73.06	\$85,472.89
		0001	1440	6053020A	FRENCH UNDERDRAIN	375.00	0.00	375.00	LF	375.00	\$15.20	\$5,700.00
		0001	1450	6113020	FURNISHING TYPE 2 ROCK BLANKET	28.00	0.00	28.00	CUYD	0.00	\$57.73	\$0.00
		0001	1460	6113040	PLACING TYPE 2 ROCK BLANKET	28.00	0.00	28.00	CUYD	0.00	\$25.31	\$0.00
		0001	1470	6116010A	SLOPE PROTECTION	6,206.00	0.00	6,206.00	SQYD	0.00	\$36.01	\$0.00
		0001	1480	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	6.00	0.00	6.00	EA	2.00	\$4,969.65	\$9,939.30
		0001	1490	6122020	REPLACEMENT SAND BARREL	10.00	0.00	10.00	EA	0.00	\$282.43	\$0.00
		0001	1500	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	1510	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	34.00	-16.00	18.00	EA	5.00	\$788.29	\$3,941.45
		0001	1520	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	23.00	25.00	EA	7.00	\$1,290.60	\$9,034.20
		0001	1530	6161005	CONSTRUCTION SIGNS	2,543.00	0.00	2,543.00	SQFT	1,142.00	\$9.14	\$10,437.88
		0001	1540	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	425.00	\$21.51	\$9,141.75
		0001	1550	6161033	DIRECTIONAL INDICATOR BARRICADE	60.00	0.00	60.00	EA	28.00	\$107.57	\$3,011.96
		0001	1560	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	2.00	\$2,151.33	\$4,302.66
		0001	1570	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	0.00	8.00	EA	1.00	\$5,593.46	\$5,593.46
		0001	1580	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	8.00	\$1,290.80	\$10,326.40
		0001	1590	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	3,350.00	3,970.00	7,320.00	LF	0.00	\$110.22	\$0.00
		0001	1600	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	7,946.00	-3,970.00	3,976.00	LF	250.00	\$114.46	\$28,615.00
		0001	1610	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	16,000.00	-15,500.00	500.00	LF	500.00	\$33.08	\$16,540.00
		0001	1620	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	16,000.00	-16,000.00	0.00	LF	0.00	\$13.58	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-G06	J8P3032D	0001	1630	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$94,599.53	\$70,949.65
		0001	1640	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	32,000.00	-32,000.00	0.00	LF	0.00	\$1.79	\$0.00
		0001	1650	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	16,000.00	-16,000.00	0.00	LF	0.00	\$1.79	\$0.00
		0001	1660	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,567.00	0.00	27,567.00	LF	0.00	\$0.38	\$0.00
		0001	1670	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,048.00	0.00	18,048.00	LF	0.00	\$0.38	\$0.00
		0001	1680	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,666.00	0.00	1,666.00	LF	0.00	\$2.17	\$0.00
		0001	1690	6207001	PAVEMENT MARKING REMOVAL	64,000.00	0.00	64,000.00	LF	4,040.00	\$1.09	\$4,403.60
		0001	1700	6209902	MISC.Lane Reduction arrow	3.00	0.00	3.00	EA	0.00	\$1,520.77	\$0.00
		0001	1710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.95	\$31,793.07	\$30,203.42
		0001	1720	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$21,500.41	\$0.00
		0001	1730	7034620	FORM LINERS	856.00	0.00	856.00	SQYD	856.00	\$1.10	\$941.60
		0001	1740	7039902	MISC.Adjust existing inlet to grade	2.00	0.00	2.00	EA	2.00	\$1,620.44	\$3,240.88
		0001	1750	7209904	MISC.SOUND WALL SYSTEMS	3,850.00	0.00	3,850.00	SQFT	3,850.00	\$73.20	\$281,820.00
		0001	1760	7261018	18 IN. PIPE GROUP A	284.00	165.00	449.00	LF	419.50	\$55.46	\$23,265.47
		0001	1770	7261024	24 IN. PIPE GROUP A	4,345.00	256.00	4,601.00	LF	4,603.00	\$81.46	\$374,960.38
		0001	1780	7261030	30 IN. PIPE GROUP A	1,380.00	0.00	1,380.00	LF	1,942.00	\$101.06	\$196,258.52
		0001	1790	7269902	MISC.Connect to existing culvert	2.00	0.00	2.00	EA	1.00	\$2,819.19	\$2,819.19
		0001	1800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	136.00	-66.00	70.00	FT	68.50	\$1,706.06	\$116,865.11
		0001	1810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8.00	97.00	105.00	FT	109.00	\$1,923.08	\$209,615.72
		0001	1820	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$11,405.76	\$0.00
		0001	1830	8052000A	SEEDING - WARM SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$11,405.76	\$0.00
		0001	1840	8061001	SEDIMENT BASIN EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$9.03	\$0.00
		0001	1850	8061002	SEDIMENT BASIN ROCK	21.00	0.00	21.00	CUYD	0.00	\$41.18	\$0.00
		0001	1860	8061005	ROCK DITCH CHECK	423.00	161.00	584.00	LF	584.00	\$13.04	\$7,615.36
		0001	1870	8061006	ALTERNATE DITCH CHECK	1,530.00	0.00	1,530.00	LF	120.00	\$9.78	\$1,173.60
		0001	1880	8061007A	CURB INLET CHECK	34.00	0.00	34.00	EA	0.00	\$179.23	\$0.00
		0001	1890	8061016	SEDIMENT REMOVAL	64.00	0.00	64.00	CUYD	0.00	\$62.60	\$0.00
		0001	1900	8061019	SILT FENCE	1,064.00	0.00	1,064.00	LF	0.00	\$3.04	\$0.00
		0003	1920	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	20,056.30	0.00	20,056.30	SQYD	19,056.70	\$60.18	\$1,146,832.21
		0004	1930	4010150	TYPE A2 SHOULDER	23,191.30	3,069.90	26,261.20	SQYD	11,906.10	\$34.26	\$407,902.99
		0006	1950	4039905	MISC.HMA SUPERPAVE (11.5 IN.)	1,373.00	0.00	1,373.00	SQYD	0.00	\$68.70	\$0.00
		0008	1970	4010150	TYPE A2 SHOULDER	1,911.30	0.00	1,911.30	SQYD	0.00	\$37.02	\$0.00
		0010	1990	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$30,656.47	\$0.00
		0020	2000	9011312	LUMINAIRE, LED-B	4.00	0.00	4.00	EA	4.00	\$487.49	\$1,949.96
		0020	2010	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	14,688.00	0.00	14,688.00	LF	1,250.00	\$19.08	\$23,850.00
		0040	2020	9031010	CONCRETE FOOTINGS, EMBEDDED	90.60	0.00	90.60	CUYD	0.00	\$1,882.41	\$0.00
		0040	2030	9031210	STRUCTURAL STEEL POSTS	310.00	0.00	310.00	LB	0.00	\$9.68	\$0.00
		0040	2050	9035011A	ST-STRUCTURAL	1,186.00	0.00	1,186.00	SQFT	0.00	\$37.65	\$0.00
		0040	2055	9035071A	STF-STRUCTURAL FLUORESCENT	153.00	0.00	153.00	SQFT	0.00	\$43.03	\$0.00
		0040	2060	9039901	MISC.Sign No 1, overhead box truss	1.00	0.00	1.00	LS	0.00	\$121,550.20	\$0.00
		0040	2070	9039901	MISC.Sign no 2, overhead box truss	1.00	0.00	1.00	LS	0.00	\$120,474.54	\$0.00
		0040	2080	9039901	MISC.Sign no 3, overhead truss sign	1.00	0.00	1.00	LS	0.00	\$122,625.87	\$0.00
		0001	5101	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$136.50	\$3,822.00
		0001	5102	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	48,000.00	48,000.00	LF	31,928.00	\$1.05	\$33,524.40
		0001	5103	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	10,050.00	10,050.00	LF	10,050.00	\$37.08	\$372,654.00
		0001	5104	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	4,900.00	4,900.00	LF	4,900.00	\$16.38	\$80,262.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220520-G06	J8P3032D	0003	5105	5029905	MISC.Night Work Adjustment	0.00	20,056.30	20,056.30	SQYD	19,056.70	\$3.40	\$64,792.78	
		0001	5106	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	1.00	1.00	EA	1.00	\$1,547.93	\$1,547.93	
Project J8P3032D - Total Value Posted to Date as of Report Generated Date												\$4,506,900.40	
J8P3201	0001	2090	4030103		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	936.80	0.00	936.80	TONS	0.00	\$99.71	\$0.00	
		2100	4071005		TACK COAT	974.00	0.00	974.00	GAL	0.00	\$3.13	\$0.00	
		2110	4134000		BITUMINOUS FOG SEAL	641.00	0.00	641.00	GAL	0.00	\$7.98	\$0.00	
		2120	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
		2130	6161005		CONSTRUCTION SIGNS	697.00	0.00	697.00	SQFT	0.00	\$5.38	\$0.00	
		2140	6161008		ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	0.00	\$26.89	\$0.00	
		2150	6161025		CHANNELIZER (TRIM LINE)	260.00	0.00	260.00	EA	0.00	\$5.38	\$0.00	
		2160	6161033		DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$21.51	\$0.00	
		2170	6161040		FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$268.92	\$0.00	
		2180	6162004		TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$484.05	\$0.00	
		2190	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$7,858.84	\$0.00	
		2200	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,828.00	0.00	8,828.00	LF	0.00	\$0.76	\$0.00	
		2210	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,745.00	0.00	9,745.00	SQYD	0.00	\$1.80	\$0.00	
		2220	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,597.69	\$0.00	
Project J8P3201 - Total Value Posted to Date as of Report Generated Date												\$0.00	
J8P3223	0001	2230	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00	
		2240	5021312		CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	1,424.00	-610.40	813.60	SQYD	813.60	\$74.52	\$60,629.47	
		2250	6122019		IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$5,974.45	\$11,948.90	
		2260	6122020		REPLACEMENT SAND BARREL	7.00	-7.00	0.00	EA	0.00	\$282.43	\$0.00	
		2270	6122030		IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$1,547.93	\$3,095.86	
		2280	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00	
		2290	6161005		CONSTRUCTION SIGNS	775.00	159.00	934.00	SQFT	934.00	\$6.99	\$6,528.66	
		2300	6161008		ADVANCED WARNING RAIL SYSTEM	12.00	-8.00	4.00	EA	4.00	\$26.89	\$107.56	
		2310	6161025		CHANNELIZER (TRIM LINE)	100.00	60.00	160.00	EA	160.00	\$15.06	\$2,409.60	
		2320	6161033		DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$52.75	\$1,477.00	
		2330	6161040		FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$537.83	\$1,075.66	
		2340	6161099		CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,151.33	\$4,302.66	
		2350	6162002		TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,290.80	\$10,326.40	
		2360	6173600D		TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,550.00	-250.00	1,300.00	LF	1,300.00	\$33.08	\$43,004.00	
		2370	6175010A		RELOCATING TEMPORARY TRAFFIC BARRIER	1,550.00	-250.00	1,300.00	LF	1,300.00	\$13.58	\$17,654.00	
		2380	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$36,556.86	\$36,556.86	
		2390	6205301B		TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,853.00	8,302.00	10,155.00	LF	10,155.00	\$2.72	\$27,621.60	
		2400	6205303B		TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,077.00	6,989.00	8,066.00	LF	8,066.00	\$2.17	\$17,503.22	
		2410	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,075.00	1,965.00	3,040.00	LF	3,040.00	\$3.26	\$9,910.40	
		2420	6205903A		6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	825.00	670.00	1,495.00	LF	1,495.00	\$5.43	\$8,117.85	
		2430	6207001		PAVEMENT MARKING REMOVAL	2,930.00	1,050.00	3,980.00	LF	3,980.00	\$3.26	\$12,974.80	
		2440	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,597.69	\$10,597.69	
		0070	2450	2169901		MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	1.00	\$15,140.02	\$15,140.02
		0070	2460	5031010A		BRIDGE APPROACH SLAB (MAJOR)	139.00	0.00	139.00	SQYD	139.00	\$453.97	\$63,101.83
0071	2470	2161503		REMOVAL OF EXISTING DECK REPAIR	25.00	0.00	25.00	SQFT	25.00	\$162.46	\$4,061.50		
0071	2480	2169901		MISC.REMOVAL OF EXISTING BRIDGE APPROACH SLAB	1.00	0.00	1.00	LS	1.00	\$16,244.30	\$16,244.30		
0071	2490	5031010A		BRIDGE APPROACH SLAB (MAJOR)	226.00	0.00	226.00	SQYD	226.00	\$372.22	\$84,121.72		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220520-G06	J8P3223		0071	2500	7040104	HALF-SOLE REPAIR	50.00	65.00	115.00	SQFT	115.00	\$165.96	\$19,085.40
			0001	5201	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	28.00	28.00	EA	28.00	\$84.00	\$2,352.00
			0001	5202	1099901	MISC.Misc. Flowable Backfill	0.00	1.00	1.00	LS	1.00	\$7,950.00	\$7,950.00
			0001	5203	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	0.00	0.40	0.40	CUYD	0.40	\$2,800.00	\$1,120.00
			0001	5204	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	0.00	4.30	4.30	SQYD	4.30	\$575.00	\$2,472.50
			0001	5205	6161010	RELOCATED SIGNS	0.00	519.00	519.00	SQFT	519.00	\$5.99	\$3,108.81
Project J8P3223 - Total Value Posted to Date as of Report Generated Date												\$506,101.27	
220520-G06 Overall - Total Value Posted to Date as of Report Generated Date												\$8,504,959.83	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3032C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments		
0060	2063000	CLASS 3 EXCAVATION	12/4/23	12/13/23	10.00	CUYD	J8P3032C		DI5		DI6		Class 3 Excavation DI5 = 5 CY Class 3 Excavation DI6 = 5 CY	
			12/6/23	12/13/23	5.00	CUYD	J8P3032C		DI13					Class 3 Excavation = 5 CY
			12/7/23	12/13/23	5.00	CUYD	J8P3032C		DI13					Class 3 Excavation = 5 CY
			12/8/23	12/13/23	53.10	CUYD	J8P3032C		DI13					Class 3 Excavation = 10 CY Class 3 Excavation from DI14 - DI12 = 43.1 CY
			12/13/23	12/15/23	200.00	CUYD	J8P3032C		DI10		DI12			Class 3 Excavation from DI10 - DI12 = 200.0 CY
0070	2063100	CLASS 3 EXCAVATION IN ROCK	12/6/23	12/13/23	67.00	CUYD	J8P3032C		DI12		DI14		Broke 67 CY of Rock from DI14 - DI12	
			12/7/23	12/13/23	69.00	CUYD	J8P3032C		DI12		DI14			Broke 69 CY of Rock from DI14 - DI12
			12/8/23	12/13/23	10.00	CUYD	J8P3032C		DI12		DI14			Broke 10 CY of Rock from DI14 - DI12
			12/13/23	12/15/23	5.00	CUYD	J8P3032C		DI8		DI10			Broke 5 CY or Rock from DI8-DI10
0230	6161005	CONSTRUCTION SIGNS	12/14/23	12/15/23	506.00	SOFT	J8P3032C					Detour signs were installed by Road Runner per the plan sheets. SF of signs = 253 SF for SB Campbell to EB US 60 SF of signs = 253 SF for NB Campbell to WB US 60 Breakout of signs: Sign 18: x2 = 32 SF Various Sign #67: x18 = 468 SF Sign 52: x2 = 6 SF		
0250	6161025	CHANNELIZER (TRIM LINE)	12/11/23	12/15/23	50.00	EA	J8P3032C					Road Runner brought out 50 Channelizers for work under Campbell bridge.		
0440	7034620	FORM LINERS	12/15/23	12/18/23	6,012.10	SOYD	J8P3032C					Requesting Payment for Form Liners for Soundwall A & B: Item 440 = 6012.1 SF (Previously requested 2483.9 SF)		
0490	7261018	18 IN. PIPE GROUP A	12/5/23	12/13/23	40.00	LF	J8P3032C		DI12		DI14		Installed 40' of 18 Group A Pipe from DI14 - DI12	
			12/6/23	12/13/23	100.00	LF	J8P3032C		DI12		DI14			Installed 100' of 18 Group A Pipe from DI14 - DI12
			12/7/23	12/13/23	190.00	LF	J8P3032C		DI12		DI14			Installed 190' of 18" Group A Pipe from DI14 - DI12
			12/8/23	12/13/23	105.00	LF	J8P3032C		DI10		DI14			Installed 70' of 18" Group A Pipe from DI14 - DI12 Installed 35' of 18" Group A Pipe from DI12 - DI10
			12/11/23	12/15/23	165.00	LF	J8P3032C		DI10		DI12			Installed 165' of 18" Group A Pipe from DI12 - DI10
			12/12/23	12/15/23	97.00	LF	J8P3032C		DI10		DI12			Installed 97' of 18" Group A Pipe from DI12 - DI10
			12/13/23	12/15/23	113.00	LF	J8P3032C		DI8		DI12			Installed 103' of 18" Group A Pipe from DI12 - DI10 Installed 10' of 18" Group A Pipe from DI10 - DI8
			12/14/23	12/15/23	68.00	LF	J8P3032C							Installed 68' of 18" Group A Pipe from DI10 - DI8
0510	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	12/4/23	12/13/23	7.50	FT	J8P3032C		DI5		DI6		Installed DI5 = 3.5 LF of 2'x2' Drop Inlet Installed DI6 = 4.0 LF of 2'x2' Drop Inlet	
			12/6/23	12/13/23	3.50	FT	J8P3032C		DI13					Installed DI13 = 3.5 LF
			12/7/23	12/13/23	4.00	FT	J8P3032C		DI14					Installed DI14 = 4.0 LF
			12/8/23	12/13/23	7.50	FT	J8P3032C		DI11		DI12			Installed DI11 = 3.5 LF Installed DI12 = 4.0 LF
0910	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	12/11/23	12/15/23	16.80	CUYD	J8P3032C		Bent 1		Bent 5	Pouring abutments at Bent 1 (9.1 CY) & 5 (7.7 CY) at Campbell Bridge Westbound A4182. Total CY poured = 18.5 CY Plan Quantity = 16.8 CY		
1190	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	12/14/23	12/15/23	15.10	CUYD	J8P3032C		Bent 1		Bent 5	Poured abutments at Bent 1 (7.3 CY) & Bent 5 (7.8 CY) at EB Campbell Bridge. Poured: 18 CY Plan Qty: 15.1 CY		

Project: J8P3032D

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1437	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED)	12/12/23	12/15/23	388.90	SOYD	J8P3032C		46+50.00		51+50.00	CCG poured moment slab from Sta.46+50 - 51+50 = 500 LF x 7' = 388.9 SY
1730	7034620	FORM LINERS	12/15/23	12/18/23	856.00	SOYD	J8P3032D					Requesting payment for Form Liners for Soundwall C: Item 1730 = 856 SF
1770	7261024	24 IN. PIPE GROUP A	12/15/23	12/18/23	-59.00	LF	J8P3032D					To correct pay quantity error.
1930	4010150	TYPE A2 SHOULDER	12/8/23	12/13/23	7,436.50	SOYD	J8P3032D		34+53.26		90+00.00	34+53.26 - 42+00 = 746.74 LF x 34 LF = 2821.0 42+00 - 63+50 = 2150 LF x 10.8 LF = 2580.0 76+00 - 90+00 = 1400 LF x 34 LF = 5288.9 Total SY = 10,689.9 SY x (4'/5.75") = 7436.5 SY for Pay
			12/12/23	12/15/23	111.10	SOYD	J8P3032C		46+50.00		51+50.00	A2 Shoulder from Sta. 46+50 - 51+50 = 500 LF x 2' = 111.1 SY
			12/13/23	12/15/23	876.50	SOYD	J8P3032D		90+00.00		100+50.00	Asphalt paving from station 90+00 - 100+50 = 1050 LF x 10.8 = 1260 SY 1260 SY * 4'/5.75" = 876.5 SY for Pay
2010	9106203	CONDUIT, 4 IN., RIGID, MEDIAN	12/15/23	12/18/23	500.00	LF	J8P3032D		West End			Installed Conduit on west end of project for barrier wall = 500 LF

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032C	0310	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile STMI		9	Jan 16, 2023	SYSTEM	\$18,931.01	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$18,931.01	
				Construction Stockpile STMI - Total					\$18,931.01	
	0310 - Total								\$18,931.01	
	0320	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Construction Stockpile STMI		27	Oct 17, 2023	SYSTEM	\$17,883.81	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$17,883.81	
				Construction Stockpile STMI - Total					\$17,883.81	
	0320 - Total								\$17,883.81	
	0430	AESTHETIC CONCRETE STAIN	Material		18	Jun 2, 2023	SYSTEM	(\$53,751.02)		
				- Total					(\$53,751.02)	
			Material - Total					(\$53,751.02)		
			MaterialCredit		19	Jun 16, 2023	SYSTEM	\$53,751.02		
			- Total					\$53,751.02		
	MaterialCredit - Total					\$53,751.02				
	0430 - Total								\$0.00	
	0470	MISC.	Construction Stockpile		14	Apr 3, 2023	SYSTEM	(\$7,352.93)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Apr 17, 2023	SYSTEM	(\$19,957.94)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	May 2, 2023	SYSTEM	(\$53,026.67)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	May 16, 2023	SYSTEM	(\$39,145.59)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					18	Jun 2, 2023	SYSTEM	(\$52,194.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Jun 16, 2023	SYSTEM	(\$26,100.95)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					20	Jun 30, 2023	SYSTEM	(\$28,271.81)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$226,050.00)	
				Construction Stockpile - Total					(\$226,050.00)	
				Construction Stockpile STMI		14	Apr 3, 2023	SYSTEM	\$226,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total							\$226,050.00			
Construction Stockpile STMI - Total							\$226,050.00			
Material					11	Feb 16, 2023	SYSTEM	\$11,553.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Feb 16, 2023	SYSTEM	(\$11,553.30)		
					13	Mar 16, 2023	SYSTEM	\$236,842.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bensinp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					13	Mar 16, 2023	SYSTEM	(\$236,842.65)		
- Total							\$0.00			
Material - Total							\$0.00			
Other Item Adjustment	OTHR	16	May 2, 2023	bensinp1	\$25,484.00	To pay for casings for soundwall piers.				
OTHR - Total					\$25,484.00					
Other Item Adjustment - Total					\$25,484.00					
0470 - Total								\$25,484.00		
0580	ALTERNATE DITCH CHECK	Material		28	Nov 2, 2023	SYSTEM	(\$3,716.40)			
				29	Nov 16, 2023	SYSTEM	(\$3,716.40)			



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032C	0580	ALTERNATE DITCH CHECK	Material	- Total				(\$7,432.80)				
			Material - Total						(\$7,432.80)			
			MaterialCredit		29	Nov 16, 2023	SYSTEM	\$3,716.40				
					30	Dec 4, 2023	SYSTEM	\$3,716.40				
			- Total						\$7,432.80			
			MaterialCredit - Total						\$7,432.80			
			0580 - Total						\$0.00			
			0590	CURB INLET CHECK	Material		29	Nov 16, 2023	SYSTEM	(\$716.92)		
						- Total						(\$716.92)
					Material - Total						(\$716.92)	
MaterialCredit		30			Dec 4, 2023	SYSTEM	\$716.92					
	- Total								\$716.92			
MaterialCredit - Total								\$716.92				
0590 - Total						\$0.00						
0660	MGS GUARDRAIL	Construction Stockpile		18	Jun 2, 2023	SYSTEM	(\$11,149.35)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				22	Aug 1, 2023	SYSTEM	(\$14,605.65)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$25,755.00)			
		Construction Stockpile - Total						(\$25,755.00)				
		Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$25,755.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$25,755.00			
		Construction Stockpile STMI - Total						\$25,755.00				
		Material		18	Jun 2, 2023	SYSTEM	(\$19,816.50)					
			- Total						(\$19,816.50)			
		Material - Total						(\$19,816.50)				
MaterialCredit		19	Jun 16, 2023	SYSTEM	\$19,816.50							
	- Total						\$19,816.50					
MaterialCredit - Total						\$19,816.50						
0660 - Total						\$0.00						
0670	MGS END ANCHOR	Construction Stockpile		22	Aug 1, 2023	SYSTEM	(\$870.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$870.00)			
		Construction Stockpile - Total						(\$870.00)				
		Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$870.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$870.00			
Construction Stockpile STMI - Total						\$870.00						
0670 - Total						\$0.00						
0680	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		18	Jun 2, 2023	SYSTEM	(\$1,950.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$1,950.00)			
		Construction Stockpile - Total						(\$1,950.00)				
		Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$1,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$1,950.00			
Construction Stockpile STMI - Total						\$1,950.00						
0680 - Total						\$0.00						
0710	CONDUIT, 4 IN., RIGID, MEDIAN	Construction Stockpile		10	Feb 2, 2023	SYSTEM	\$69,162.17	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032C	0710	CONDUIT, 4 IN., RIGID, MEDIAN	STMI	- Total				\$69,162.17		
			Construction Stockpile STMI - Total						\$69,162.17	
	0710 - Total								\$69,162.17	
	0740	MISC. HIGHWAY SIGNING	Construction Stockpile STMI			13	Mar 16, 2023	SYSTEM	\$4,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$4,590.00	
				Construction Stockpile STMI - Total					\$4,590.00	
	0740 - Total								\$4,590.00	
	0750	MISC. HIGHWAY SIGNING	Construction Stockpile STMI			13	Mar 16, 2023	SYSTEM	\$4,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$4,590.00	
				Construction Stockpile STMI - Total					\$4,590.00	
0750 - Total								\$4,590.00		
0760	MISC. HIGHWAY SIGNING	Construction Stockpile STMI			13	Mar 16, 2023	SYSTEM	\$4,590.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$4,590.00		
			Construction Stockpile STMI - Total					\$4,590.00		
0760 - Total								\$4,590.00		
0890	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Other Item Adjustment		OTHR	30	Dec 4, 2023	bensinp1	\$6,250.00	Pay mobilization for Decker's pile driver.	
			OTHR - Total					\$6,250.00		
			Other Item Adjustment - Total					\$6,250.00		
0890 - Total								\$6,250.00		
1000	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Construction Stockpile STMI			14	Apr 3, 2023	SYSTEM	\$5,430.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$5,430.00		
			Construction Stockpile STMI - Total					\$5,430.00		
1000 - Total								\$5,430.00		
1030	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI			14	Apr 3, 2023	SYSTEM	\$1,230.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$1,230.00		
			Construction Stockpile STMI - Total					\$1,230.00		
1030 - Total								\$1,230.00		
1040	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI			14	Apr 3, 2023	SYSTEM	\$4,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$4,996.00		
			Construction Stockpile STMI - Total					\$4,996.00		
1040 - Total								\$4,996.00		
1170	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Other Item Adjustment		OTHR	30	Dec 4, 2023	bensinp1	\$6,250.00	Pay mobilization for Decker's pile driver.	
			OTHR - Total					\$6,250.00		
			Other Item Adjustment - Total					\$6,250.00		
1170 - Total								\$6,250.00		
1280	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Construction Stockpile STMI			14	Apr 3, 2023	SYSTEM	\$5,430.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$5,430.00		
			Construction Stockpile STMI - Total					\$5,430.00		
1280 - Total								\$5,430.00		
1310	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI			14	Apr 3, 2023	SYSTEM	\$1,230.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$1,230.00		
			Construction Stockpile STMI - Total					\$1,230.00		
1310 - Total								\$1,230.00		
1320	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI			14	Apr 3, 2023	SYSTEM	\$4,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$4,996.00		



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8P3032C	1320	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI - Total						\$4,996.00					
	1320 - Total								\$4,996.00					
	5005	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun		Overrun	30	Dec 4, 2023	SYSTEM	(\$4,635.00)					
									Overrun - Total		(\$4,635.00)			
									Overrun - Total		(\$4,635.00)			
	5005 - Total								(\$4,635.00)					
	5008	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material			21	Jul 17, 2023	SYSTEM	(\$2,631.40)					
									- Total		(\$2,631.40)			
									Material - Total		(\$2,631.40)			
			MaterialCredit			22	Aug 1, 2023	SYSTEM	\$2,631.40					
									- Total		\$2,631.40			
	MaterialCredit - Total		\$2,631.40											
	5008 - Total								\$0.00					
	5009	POLE FOUNDATION (45 FT. OR 13.5 M	Material			21	Jul 17, 2023	SYSTEM	(\$1,890.00)					
									- Total		(\$1,890.00)			
									Material - Total		(\$1,890.00)			
			MaterialCredit			22	Aug 1, 2023	SYSTEM	\$1,890.00					
									- Total		\$1,890.00			
	MaterialCredit - Total		\$1,890.00											
	5009 - Total								\$0.00					
	5016	ASPH. CONC. MIXTURE PG 64-22 (SP095C)	Other Item Adjustment		ACAD	30	Dec 4, 2023	bensinp1	(\$1,534.44)	AC Price adjustment				
									ACAD - Total		(\$1,534.44)			
									OTHR	30	Dec 4, 2023	bensinp1	\$5,000.00	Mobilization for this Change Order items.
			OTHR - Total		\$5,000.00									
			Other Item Adjustment - Total		\$3,465.56									
Price FUEL					30	Dec 4, 2023	SYSTEM	(\$1,462.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								- Total		(\$1,462.00)				
Price FUEL - Total		(\$1,462.00)												
5016 - Total								\$2,003.56						
J8P3032C - Total								\$178,411.55						
J8P3032D	1360	EMBANKMENT IN PLACE	Material			20	Jun 30, 2023	SYSTEM	(\$1,738.80)					
										21	Jul 17, 2023	SYSTEM	(\$1,738.80)	
														22
			- Total		(\$5,216.40)									
			Material - Total		(\$5,216.40)									
			MaterialCredit			21	Jul 17, 2023	SYSTEM	\$1,738.80					
										22	Aug 1, 2023	SYSTEM	\$1,738.80	
														23
			- Total		\$5,216.40									
			MaterialCredit - Total		\$5,216.40									
1360 - Total								\$0.00						
	1390	CLASS 3	Overrun	Overrun	30	Dec 4,	SYSTEM	(\$5,965.05)						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3032D	1390	EXCAVATION	Overrun			2023							
				Overrun - Total							(\$5,965.05)		
				Overrun - Total							(\$5,965.05)		
	1390 - Total								(\$5,965.05)				
	1400	CLASS 3 EXCAVATION IN ROCK	Overrun	Overrun	26	Oct 2, 2023	SYSTEM		(\$10,861.56)				
					27	Oct 17, 2023	SYSTEM		(\$4,511.93)				
					30	Dec 4, 2023	SYSTEM		(\$6,582.40)				
					Overrun - Total							(\$21,955.89)	
					Overrun - Total							(\$21,955.89)	
	1400 - Total								(\$21,955.89)				
	1420	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		24	Sep 5, 2023	SYSTEM		\$234,673.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bensinp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					24	Sep 5, 2023	SYSTEM		(\$234,673.10)				
					29	Nov 16, 2023	SYSTEM		\$140,607.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bensinp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					29	Nov 16, 2023	SYSTEM		(\$140,607.21)				
				- Total							\$0.00		
Material - Total							\$0.00						
				Price FUEL		24	Sep 5, 2023	SYSTEM		(\$9,981.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						29	Nov 16, 2023	SYSTEM		(\$2,868.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total							(\$12,849.79)						
Price FUEL - Total							(\$12,849.79)						
1420 - Total								(\$12,849.79)					
1437	CONCRETE PAVEMENT (12 IN. NON-REINFORCED)	Construction Stockpile		27	Oct 17, 2023	SYSTEM		(\$4,972.38)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				31	Dec 18, 2023	SYSTEM		(\$4,971.10)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$9,943.48)			
			Construction Stockpile - Total							(\$9,943.48)			
				Construction Stockpile STMI		27	Oct 17, 2023	SYSTEM		\$34,235.28	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$34,235.28			
			Construction Stockpile STMI - Total							\$34,235.28			
				Price FUEL		27	Oct 17, 2023	SYSTEM		(\$335.12)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						27	Oct 17, 2023	SYSTEM		(\$332.56)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						31	Dec 18, 2023	SYSTEM		(\$532.60)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total							(\$1,200.28)						
Price FUEL - Total							(\$1,200.28)						
1437 - Total								\$23,091.52					
1480	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Material		15	Apr 17, 2023	SYSTEM		\$9,939.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bensinp1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				15	Apr 17, 2023	SYSTEM		(\$9,939.30)					
			- Total							\$0.00			
Material - Total							\$0.00						
1480 - Total								\$0.00					
1510	CURVED VANE	Material		30	Dec 4,	SYSTEM		(\$3,941.45)					



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3032D	1510	GRTE AND FRAME(2 FT. X 2 FT)	Material			2023							
			- Total							(\$3,941.45)			
			Material - Total							(\$3,941.45)			
			MaterialCredit		31	Dec 18, 2023	SYSTEM	\$3,941.45					
			- Total							\$3,941.45			
			MaterialCredit - Total							\$3,941.45			
			1510 - Total							\$0.00			
			1520	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT)	Material		30	Dec 4, 2023	SYSTEM	(\$9,034.20)			
					- Total							(\$9,034.20)	
					Material - Total							(\$9,034.20)	
MaterialCredit		31			Dec 18, 2023	SYSTEM	\$9,034.20						
- Total							\$9,034.20						
MaterialCredit - Total							\$9,034.20						
1520 - Total							\$0.00						
1590	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile STMI		9	Jan 16, 2023	SYSTEM	\$10,435.89	Payment Estimate Item Adjustment generated Stockpile Transaction					
				27	Oct 17, 2023	SYSTEM	\$11,712.33	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$22,148.22			
			Construction Stockpile STMI - Total							\$22,148.22			
1590 - Total							\$22,148.22						
1600	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Construction Stockpile		28	Nov 1, 2023	SYSTEM	(\$3,003.66)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$3,003.66)			
			Construction Stockpile - Total							(\$3,003.66)			
			Construction Stockpile STMI		27	Oct 17, 2023	SYSTEM	\$95,468.19	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$95,468.19			
Construction Stockpile STMI - Total							\$95,468.19						
1600 - Total							\$92,464.53						
1610	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	26	Oct 2, 2023	SYSTEM	(\$8,270.00)						
				27	Oct 17, 2023	SYSTEM	(\$8,270.00)						
				30	Dec 4, 2023	SYSTEM	\$16,540.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.08000 - 33.08000, 'is applied (if non-zero).					
				Overrun - Total							\$0.00		
				Overrun - Total							\$0.00		
1610 - Total							\$0.00						
1710	CONTRACTOR FURNISHED SURVEYING AND STAKI	Other Item Adjustment		OTH	11	Feb 16, 2023	huckar1	\$1,080.00	This is to pay for additional surveying due to an error on plans for Soundwall.				
			OTH - Total							\$1,080.00			
			Other Item Adjustment - Total							\$1,080.00			
1710 - Total							\$1,080.00						
1770	24 IN. PIPE GROUP A	Overrun	Overrun	27	Oct 17, 2023	SYSTEM	(\$4,765.41)						
				30	Dec 4, 2023	SYSTEM	(\$203.65)						
				31	Dec 18, 2023	SYSTEM	\$4,806.14	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',81.46000 - 81.46000, 'is applied (if non-zero).					
				Overrun - Total							(\$162.92)		
				Overrun - Total							(\$162.92)		
1770 - Total							(\$162.92)						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032D	1780	30 IN. PIPE GROUP A	Overrun	Overrun	30	Dec 4, 2023	SYSTEM	(\$56,795.72)				
								Overrun - Total	(\$56,795.72)			
			Overrun - Total								(\$56,795.72)	
			1780 - Total								(\$56,795.72)	
	1810	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Overrun	Overrun	30	Dec 4, 2023	SYSTEM	(\$7,692.32)				
								Overrun - Total	(\$7,692.32)			
			Overrun - Total								(\$7,692.32)	
			1810 - Total								(\$7,692.32)	
	1860	ROCK DITCH CHECK	Overrun	Overrun	23	Aug 16, 2023	SYSTEM	(\$2,099.44)				
					30	Dec 4, 2023	SYSTEM	\$2,099.44	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.04000 - 13.04000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			1860 - Total								\$0.00	
	1870	ALTERNATE DITCH CHECK	Material		28	Nov 2, 2023	SYSTEM	(\$1,173.60)				
					29	Nov 16, 2023	SYSTEM	(\$1,173.60)				
			- Total								(\$2,347.20)	
			Material - Total								(\$2,347.20)	
			MaterialCredit		29	Nov 16, 2023	SYSTEM	\$1,173.60				
					30	Dec 4, 2023	SYSTEM	\$1,173.60				
			- Total								\$2,347.20	
MaterialCredit - Total								\$2,347.20				
1870 - Total								\$0.00				
	1920	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		25	Sep 18, 2023	SYSTEM	\$408,261.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					25	Sep 18, 2023	SYSTEM	(\$408,261.12)				
			- Total								\$0.00	
			Material - Total								\$0.00	
			Other Item Adjustment	PCCS	27	Oct 17, 2023	huckar1	\$4,053.12	Lot #1 Strength Adjustment.			
					27	Oct 17, 2023	huckar1	\$3,150.42	Lot #2 Strength Adjustment.			
					27	Oct 17, 2023	huckar1	\$3,002.98	Lot #3 Strength Adjustment.			
					28	Nov 2, 2023	bassm1	\$5,313.44	Lot 4 strength adjustment			
					28	Nov 2, 2023	bassm1	\$5,056.32	Lot 5 strength adjustment			
			PCCS - Total								\$20,576.28	
			PCCT		27	Oct 17, 2023	huckar1	\$4,053.12	Lot #1 Thickness Adjustment.			
					27	Oct 17, 2023	huckar1	\$3,150.42	Lot #2 Thickness Adjustment.			
					27	Oct 17, 2023	huckar1	\$2,402.39	Lot #3 Thickness Adjustment.			
					28	Nov 2, 2023	bassm1	(\$743.88)	Lot 4 thickness adjustment			
					28	Nov 2, 2023	bassm1	\$5,056.32	Lot 5 thickness adjustment			
PCCT - Total								\$13,918.37				



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3032D	1920	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF.	Other Item Adjustment - Total						\$34,494.65				
			Price FUEL		25	Sep 18, 2023	SYSTEM	(\$5,519.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					26	Oct 2, 2023	SYSTEM	(\$5,607.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					30	Dec 4, 2023	SYSTEM	(\$2,440.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total				(\$13,567.74)					
				Price FUEL - Total				(\$13,567.74)					
			1920 - Total							\$20,926.91			
			1930	TYPE A2 SHOULDER	Material		29	Nov 16, 2023	SYSTEM	\$119,293.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user bensinp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							29	Nov 16, 2023	SYSTEM	(\$119,293.32)			
						- Total				\$0.00			
					Material - Total							\$0.00	
					Other Item Adjustment	ACAD	29	Nov 16, 2023	bensinp1	(\$3,671.72)	Asphalt Cement Price Adjustment.		
							31	Dec 18, 2023	bensinp1	(\$8,378.26)	AC Adjustment Mix BB23-12A		
							31	Dec 18, 2023	bensinp1	(\$987.50)	AC Adjustment Mix BB23-8		
					ACAD - Total							(\$13,037.48)	
FUEL	27	Oct 17, 2023			huckar1	(\$56.02)	This is the corrected fuel adjustment for shoulder poured on 10/12/23.						
	27	Oct 17, 2023			huckar1	(\$56.53)	This is the corrected fuel adjustment for shoulder poured on 10/3/23.						
	27	Oct 17, 2023			huckar1	\$1.20	This is to offset the system calculated amount for. Shoulder was poured with concrete on 10/12/23.						
	27	Oct 17, 2023			huckar1	\$1.21	This is to offset the system calculated amount for. Shoulder was poured with concrete on 10/3/23.						
	29	Nov 16, 2023			bensinp1	(\$2,155.73)	Correction for Fuel Price Adjustment.						
	29	Nov 16, 2023			bensinp1	\$21.57	Correction for Fuel Price Adjustment.						
	31	Dec 18, 2023			bensinp1	\$145.99	Fuel Adjustment Correction						
	31	Dec 18, 2023	bensinp1	(\$14,491.40)	Fuel Adjustment Correction								
FUEL - Total							(\$16,589.71)						
Other Item Adjustment - Total							(\$29,627.19)						
Price FUEL		27	Oct 17, 2023	SYSTEM	(\$2.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
		29	Nov 16, 2023	SYSTEM	(\$21.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
		31	Dec 18, 2023	SYSTEM	(\$145.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
	- Total				(\$169.97)								
	Price FUEL - Total				(\$169.97)								
1930 - Total							(\$29,797.16)						
1990	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 15, 2022	SYSTEM	\$21,823.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total				\$21,823.50						
Construction Stockpile STMI - Total							\$21,823.50						
1990 - Total							\$21,823.50						
2010	CONDUIT, 4 IN., RIGID, MEDIUM	Construction Stockpile		27	Oct 17, 2023	SYSTEM	(\$1,726.71)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				28	Nov 1, 2023	SYSTEM	(\$1,973.38)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				31	Dec 18, 2023	SYSTEM	(\$2,466.73)	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032D	2010	CONDUIT, 4 IN., RIGID, MEDIAN	Construction Stockpile			2023						
				- Total							(\$6,166.82)	
			Construction Stockpile - Total							(\$6,166.82)		
			Construction Stockpile STMI		10	Feb 2, 2023	SYSTEM	\$72,462.66	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$72,462.66	
			Construction Stockpile STMI - Total							\$72,462.66		
			2010 - Total							\$66,295.84		
			2060	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$5,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
							22	Aug 1, 2023	SYSTEM	\$88,450.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						
	Construction Stockpile STMI - Total							\$93,500.00				
	2060 - Total							\$93,500.00				
	2070	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$5,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					22	Aug 1, 2023	SYSTEM	\$90,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$95,925.00	
				Construction Stockpile STMI - Total							\$95,925.00	
				2070 - Total							\$95,925.00	
	2080	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		13	Mar 16, 2023	SYSTEM	\$5,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					22	Aug 1, 2023	SYSTEM	\$90,375.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$95,425.00	
				Construction Stockpile STMI - Total							\$95,425.00	
				2080 - Total							\$95,425.00	
	5103	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun	Overrun	15	Apr 17, 2023	SYSTEM	(\$1,854.00)				
					17	May 16, 2023	SYSTEM	\$1,854.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.08000 - 37.08000, 'is applied (if non-zero).			
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
5103 - Total							\$0.00					
J8P3032D - Total								\$397,461.67				
J8P3223	2240	CONCRETE PAVEMENT (12 IN. NON-REINFORCED)	Price FUEL		3	Oct 3, 2022	SYSTEM	(\$60.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	Oct 18, 2022	SYSTEM	(\$178.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Nov 2, 2022	SYSTEM	(\$223.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Nov 16, 2022	SYSTEM	(\$0.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total							(\$462.71)	
	Price FUEL - Total							(\$462.71)				
	2240 - Total							(\$462.71)				
	2280	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		2	Sep 16, 2022	SYSTEM	(\$1,500.00)				
				- Total							(\$1,500.00)	
			Material - Total							(\$1,500.00)		
MaterialCredit				3	Oct 3, 2022	SYSTEM	\$1,500.00					
			- Total							\$1,500.00		
MaterialCredit - Total							\$1,500.00					
2280 - Total							\$0.00					



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3223	2290	CONSTRUCTION SIGNS	Other Item Adjustment	OTHR	9	Jan 16, 2023	bensinp1	\$1,800.00	Pay for extra maintenance on temporary construction signs.
								OTHR - Total	\$1,800.00
								Other Item Adjustment - Total	\$1,800.00
			Overrun	Overrun	2	Sep 16, 2022	SYSTEM	(\$552.21)	
					3	Oct 3, 2022	SYSTEM	(\$251.64)	
					4	Oct 18, 2022	SYSTEM	\$551.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.99000 - 6.99000', is applied (if non-zero).
					8	Jan 3, 2023	SYSTEM	\$252.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.99000 - 6.99000', is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								2290 - Total	\$1,800.00
	2310	CHANNELIZER (TRIM LINE)	Overrun	Overrun	4	Oct 18, 2022	SYSTEM	(\$903.60)	
					6	Nov 16, 2022	SYSTEM	\$903.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '15.06000 - 15.06000', is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								2310 - Total	\$0.00
	2390	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		2	Sep 16, 2022	SYSTEM	(\$3,699.20)	
								- Total	(\$3,699.20)
								Material - Total	(\$3,699.20)
			MaterialCredit		3	Oct 3, 2022	SYSTEM	\$3,699.20	
								- Total	\$3,699.20
								MaterialCredit - Total	\$3,699.20
								2390 - Total	\$0.00
	2400	TEMPORARY REMOVABLE MARKING TAPE	Material		2	Sep 16, 2022	SYSTEM	(\$14,083.30)	
								- Total	(\$14,083.30)
								Material - Total	(\$14,083.30)
			MaterialCredit		3	Oct 3, 2022	SYSTEM	\$14,083.30	
								- Total	\$14,083.30
								MaterialCredit - Total	\$14,083.30
			Overrun	Overrun	2	Sep 16, 2022	SYSTEM	(\$11,746.21)	
					4	Oct 18, 2022	SYSTEM	\$11,746.21	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.17000 - 2.17000', is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								2400 - Total	\$0.00
	2410	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	6	Nov 16, 2022	SYSTEM	(\$6,405.90)	
					8	Jan 3, 2023	SYSTEM	\$6,405.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.26000 - 3.26000', is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								2410 - Total	\$0.00
	2420	6 IN. YELLOW HIGH BUILD	Overrun	Overrun	6	Nov 16, 2022	SYSTEM	(\$3,638.10)	



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220520-G06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3223	2420	WATERBORNE PAINT	Overrun	Overrun	8	Jan 3, 2023	SYSTEM	\$3,638.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.43000 - 5.43000, 'is applied (if non-zero).		
								Overrun - Total		\$0.00	
								Overrun - Total		\$0.00	
	2420 - Total		\$0.00								
	2500	HALF-SOLE REPAIR	Overrun	Overrun	5	Nov 2, 2022	SYSTEM	(\$10,787.40)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.96000 - 165.96000, 'is applied (if non-zero).		
						6	Nov 16, 2022	SYSTEM		\$10,787.40	
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
					2500 - Total		\$0.00				
	5201	SEQUENTIAL FLASHING WARNING LIGHT	Material		4	Oct 18, 2022	SYSTEM	(\$2,352.00)			
								- Total		(\$2,352.00)	
								Material - Total		(\$2,352.00)	
			MaterialCredit		5	Nov 2, 2022	SYSTEM	\$2,352.00			
								- Total		\$2,352.00	
								MaterialCredit - Total		\$2,352.00	
5201 - Total		\$0.00									
J8P3223 - Total								\$1,337.29			
Overall - Total								\$577,210.51			



Contract Adjustments for Contract - 220520-G06

There are no contract adjustments to display for this contract.