



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 20, 2022

Pay Estimate Created Date: July 18, 2022

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 220520-H05 <b>Prime Contractor</b> Keeley & Sons, Inc.	<b>Pay Period Start</b> See NTP Date <b>Pay Period End</b> July 15, 2022	<b>Original Contract Amount</b> \$3,410,412.35 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$3,410,412.35
--------------------------------------	--	---	--

Approval Date		By User
July 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	roberg5
July 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	roberg5
July 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		3.61%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 5, 2022	July 5, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
220520-H05			
Total Posted Items Pay	\$123,186.00	\$0.00	\$123,186.00
Gross Item Adjustments	(\$5,729.85)	\$0.00	(\$5,729.85)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$117,456.15</b>		\$117,456.15

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3585	0020	6161005	CONSTRUCTION SIGNS	SQFT	\$34.680	704	\$24,414.72
	0030	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.900	7	\$321.30
	0060	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$9,980.000	2	\$19,960.00
	0080	6169902	MISC.PORTABLE TRAFFIC SIGNAL SYSTEM	EA	\$39,800.000	1	\$39,800.00
	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.530	2,000	\$3,060.00
	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.530	1,625	\$2,486.25
	0140	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$9.180	20	\$183.60
	0150	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.020	3,745	\$3,819.90
	0170	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	SQFT	\$1.850	10,450	\$19,332.50
	0210	7040104	HALF-SOLE REPAIR	SQFT	\$69.900	87.6	\$6,123.24
	0220	7040106	FULL DEPTH REPAIR	SQFT	\$187.900	12.5	\$2,348.75
	0230	7040108	MODIFIED DECK REPAIR	SQFT	\$115.150	11.6	\$1,335.74
	<b>Project J9P3585 - Total</b>						
<b>Overall - Total</b>							<b>\$123,186.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

Revision 4/1/2020



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on July 20, 2022

Pay Estimate Created Date: July 18, 2022

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 220520-H05 <b>Prime Contractor</b> Keeley & Sons, Inc.	<b>Pay Period Start</b> See NTP Date <b>Pay Period End</b> July 15, 2022	<b>Original Contract Amount</b> \$3,410,412.35 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$3,410,412.35
--------------------------------------	--	---	--

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3585	0120	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-2,000	\$1.53	(\$3,060.00)
	0130	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,625	\$1.53	(\$2,486.25)
	0140	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-20	\$9.18	(\$183.60)
<b>Total</b>								<b>(\$5,729.85)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on July 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3585	FAF 51-2(38)	Bridge rehabilitation	51	PERRY	over the Mississippi River near Chester, IL

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9P3585	<b>Posted Item Pay</b>	\$123,186.00	\$0.00	\$123,186.00
	<b>Gross Item Adjustments</b>	(\$5,729.85)	\$0.00	(\$5,729.85)
	<b>Gross Item Pay</b>	<b>\$117,456.15</b>	<b>\$0.00</b>	<b>\$117,456.15</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 20, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206000C, Project Item Line Number 0120, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206000C, Project Item Line Number 0120, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206001C, Project Item Line Number 0130, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206001C, Project Item Line Number 0130, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206125A, Project Item Line Number 0140, Material Set 6206125A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206125A, Project Item Line Number 0140, Material Set 6206125A96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3585, Item 6206125A, Project Item Line Number 0140, Material Set 6206125A96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Certs not submitted by contractor.	roberg5	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 20, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-H05	J9P3585	0001	0010	6063017	TYPE C CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$32,650.00	\$0.00
		0001	0020	6161005	CONSTRUCTION SIGNS	784.00	0.00	784.00	SQFT	704.00	\$34.68	\$24,414.72
		0001	0030	6161008	ADVANCED WARNING RAIL SYSTEM	9.00	0.00	9.00	EA	7.00	\$45.90	\$321.30
		0001	0040	6161012	BUOYS (BOATS KEEP OUT)	7.00	0.00	7.00	EA	0.00	\$1,480.00	\$0.00
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	59.00	0.00	59.00	EA	0.00	\$156.00	\$0.00
		0001	0060	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$9,980.00	\$19,960.00
		0001	0070	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$1,495.00	\$0.00
		0001	0080	6169902	MISC.PORTABLE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$39,800.00	\$39,800.00
		0001	0090	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	310.00	0.00	310.00	LF	0.00	\$47.80	\$0.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$265,780.00	\$0.00
		0001	0110	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	1,832.00	0.00	1,832.00	LF	0.00	\$8.16	\$0.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	9,850.00	0.00	9,850.00	LF	2,000.00	\$1.53	\$3,060.00
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	19,462.00	0.00	19,462.00	LF	1,625.00	\$1.53	\$2,486.25
		0001	0140	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	120.00	0.00	120.00	LF	20.00	\$9.18	\$183.60
		0001	0150	6207001	PAVEMENT MARKING REMOVAL	22,570.00	0.00	22,570.00	LF	3,745.00	\$1.02	\$3,819.90
		0001	0160	6209902	MISC.Additional Mobilization for Pavement marking	7.00	0.00	7.00	EA	0.00	\$3,570.00	\$0.00
		0070	0170	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	27,500.00	0.00	27,500.00	SQFT	10,450.00	\$1.85	\$19,332.50
		0070	0180	2161501	REMOVAL OF ASPHALT WEARING SURFACE	34,688.00	0.00	34,688.00	SQFT	0.00	\$1.85	\$0.00
		0070	0190	4091048	EMULSIFIED ASPHALT, SEAL COAT	2,763.00	0.00	2,763.00	GAL	0.00	\$6.85	\$0.00
		0070	0200	4094001	SEAL COAT AGGREGATE, GRADE A1	6,908.00	0.00	6,908.00	SQYD	0.00	\$5.85	\$0.00
		0070	0210	7040104	HALF-SOLE REPAIR	3,400.00	0.00	3,400.00	SQFT	87.60	\$69.90	\$6,123.24
		0070	0220	7040106	FULL DEPTH REPAIR	3,550.00	0.00	3,550.00	SQFT	12.50	\$187.90	\$2,348.75
		0070	0230	7040108	MODIFIED DECK REPAIR	1,850.00	0.00	1,850.00	SQFT	11.60	\$115.15	\$1,335.74
		0070	0240	7129901	MISC.FLOORBEAM REPAIRS	1.00	0.00	1.00	LS	0.00	\$637,690.00	\$0.00
		0070	0250	7129902	MISC.BEARING STIFFENER REPAIR	2.00	0.00	2.00	EA	0.00	\$25,085.00	\$0.00
		0070	0260	7129902	MISC.CROSS GIRDER CANTILEVER SUPPORT REPAIR	4.00	0.00	4.00	EA	0.00	\$24,650.00	\$0.00
		0070	0270	7129902	MISC.GUSSET PLATE COVER PLATE REPAIR - DECK TRUSS	1.00	0.00	1.00	EA	0.00	\$17,890.00	\$0.00
		0070	0280	7129902	MISC.GUSSET PLATE REPAIR - DECK TRUSS	6.00	0.00	6.00	EA	0.00	\$26,890.00	\$0.00
		0070	0290	7129902	MISC.RETROFIT SUPPORT SHELF - DECK TRUSS	16.00	0.00	16.00	EA	0.00	\$23,450.00	\$0.00
		0070	0300	7129902	MISC.STRINGER REPAIR - DECK TRUSS	2.00	0.00	2.00	EA	0.00	\$18,905.00	\$0.00
		0070	0310	7129902	MISC.TOP CHORD REPAIR - DECK TRUSS	4.00	0.00	4.00	EA	0.00	\$26,890.00	\$0.00
		0070	0320	7129902	MISC.TRUSS REPAIR - THRU TRUSS	4.00	0.00	4.00	EA	0.00	\$24,990.00	\$0.00
Project J9P3585 - Total Value Posted to Date as of Report Generated Date											\$123,186.00	
220520-H05 Overall - Total Value Posted to Date as of Report Generated Date											\$123,186.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 20, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3585

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	6161005	CONSTRUCTION SIGNS	7/5/22	7/15/22	704.00	SQFT	Route 51, IL 150, Kaskaskia St., Randolph St., and Taylor St	3.411	RT		0 LT	
0030	6161008	ADVANCED WARNING RAIL SYSTEM	7/5/22	7/15/22	7.00	EA	Route 51, IL 150, Taylor St, Randolph St, and Kaskaskia St	3.411	RT		0 LT	
0060	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	7/5/22	7/15/22	1.00	EA	IL 150					
				7/15/22	1.00	EA	Route 51		1.437	RT		
0080	6169902	MISC. TRAFFIC CONTROL DEVICES	7/5/22	7/15/22	1.00	EA	Route 51		0.358	LT	0.052	RT
0120	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	7/15/22	7/18/22	2,000.00	LF	Work Zone 1		37+70		11+22	Pay plan quantity
0130	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	7/15/22	7/18/22	1,625.00	LF	Work Zone 1		37+70		11+22	Pay plan quantity
0140	6206125A	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	7/15/22	7/18/22	20.00	LF	Work Zone 1		37+70		11+22	Pay plan quantity
0150	6207001	PAVEMENT MARKING REMOVAL	7/15/22	7/18/22	3,745.00	LF	Work Zone 1		37+70		11+22	Pay plan quantity
0170	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	7/17/22	7/15/22	10,450.00	SQFT	NB Lane	19+45.32			28+95.32	950' of surface course in NB lane milled in Work Area 1.
0210	7040104	HALF-SOLE REPAIR	7/14/22	7/17/22	1.30	SQFT	Work Zone 1 Span 8 9' from south drain					Patch #4
				7/17/22	1.50	SQFT	Work Zone 1 Span 8 6' 11" from south drain					Patch #7
				7/17/22	1.50	SQFT	Work Zone 1 Span 8 7'5" from south drain guard					Patch #8
				7/17/22	2.80	SQFT	Work Zone 1 Span 8 8'2" from south drain guard					Patch #10
				7/17/22	3.30	SQFT	Work Zone 1 Span 8 9' 11" from south drain					Patch #6
				7/17/22	4.50	SQFT	Work Zone 1 Span 9 7' 10" from south drain					Patch #1
				7/17/22	4.70	SQFT	Work Area 1 Span 9 4' from south drain guard					Patch #2
				7/17/22	5.30	SQFT	Work Zone 1 Span 9 10' 4" from south drain					Patch #3
				7/17/22	5.60	SQFT	Work Zone 1 Span 6 panel connection 9' from south drain guard					Patch #13
				7/17/22	5.80	SQFT	Work Zone 1 Span 2 7' 2" from south guard					Patch #20
				7/17/22	6.30	SQFT	Work Zone 1 Span5/6 connection 8'6" from south drain guard					Patch #12
				7/17/22	6.70	SQFT	Work Zone 1 Span 8 7' 9" from south drain guar					Patch #9
				7/17/22	7.00	SQFT	Work Zone 1 Span 2 8' from south guard					Patch #19
				7/17/22	8.00	SQFT	Work zone 1 Span 3/4 Connection full lane width					Patch #17
				7/17/22	10.00	SQFT	Work zone 1 Span 7 9'5" from south drain guard					Patch #11
				7/17/22	13.30	SQFT	Work Zone 1 Span 2/3 connection 3' from south guard					Patch #18
0220	7040106	FULL DEPTH REPAIR	7/14/22	7/17/22	1.10	SQFT	Work Area 1 Span 7 8'6" from south drain					Patch #12
				7/17/22	1.90	SQFT	Work Area 1 Span 8 6'11" from south drain					Patch #5
				7/17/22	3.50	SQFT	Work Area 1 Span 8 7'5" from south drain					Patch #8
				7/17/22	6.00	SQFT	Work Area 1 Span 3 connection Full lane width					Patch #17
0230	7040108	MODIFIED DECK REPAIR	7/15/22	7/18/22	0.80	SQFT	Work zone 1 Span 5/6 joint 8'6" from south edge					Patch #12
				7/18/22	1.50	SQFT	Work Zone 1 Span 4/5 joint at south edge					Patch #15A
				7/18/22	1.50	SQFT	Work zone 1 Span 4/5 joint at south edge					Patch #15B
				7/18/22	1.50	SQFT	Work zone 1 Span 8 6' 11" from south edge					Patch #7
				7/18/22	2.00	SQFT	Work Zone 1 Span 2 7' from south edge					Patch #21
				7/18/22	2.00	SQFT	Work Zone 1 Span 2 8' from south edge					Patch #19
				7/18/22	2.30	SQFT	Work zone 1 Span 8 9' from south edge					Patch #4

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3585	0020	July 5, 2022	704	R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW		0.044	Route 51 SBL	1.00	6.00			6.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS			Kaskaskia St	2.00	16.00			32.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)		0.449	Route 51 NBL	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		0.582	Route 51 NBL	1.00	16.00			16.00
				WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		0.584	Route 51 NBL	1.00	16.00			16.00
				R2-1 36x48 12.00 SPEED LIMIT XX		0.606	Route 51 NBL	1.00	12.00			12.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		0.606	Route 51 NBL	1.00	6.00			6.00
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)		0.700	Route 51 NBL	1.00	16.00			16.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		0.700	Route 51 NBL	1.00	6.00			6.00
				GO20-2 48x24 8.00 END ROAD WORK		0.700	Route 51 SBL	1.00	8.00			8.00
				R2-1 36x48 12.00 SPEED LIMIT XX		0.862	Route 51 SBL	1.00	12.00			12.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.862	Route 51 NBL	1.00	16.00			16.00
				WO12-5 120x60 50.00 WIDTH RESTRICTION XX FT XX IN XX MILES AHEAD		1.376	Route 51 NBL	1.00	50.00			50.00
				WO12-5 120x60 50.00 WIDTH RESTRICTION XX FT XX IN XX MILES AHEAD		3.411	Route 51 NBL	1.00	50.00			50.00
				R2-1 36x48 12.00 SPEED LIMIT XX			IL 150	1.00	12.00			12.00
				R2-1 36x48 12.00 SPEED LIMIT XX			IL150	1.00	12.00			12.00
				WO1-4R 48x48 16.00 REVERSE CURVE (SYMBOL RIGHT ARROW)			IL 150	1.00	16.00			16.00
				WO3-3 48x48 16.00 SIGNAL AHEAD (SYMBOL)			IL 150	1.00	16.00			16.00
				WO3-5 48x48 16.00 SPEED LIMIT XX AHEAD (SYMBOL)			IL 150	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			IL 150	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Taylor St	1.00	16.00			16.00
				WO20-4 48x48 16.00 ONE LANE			IL 150	1.00	16.00			16.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 20, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3585	0020	July 5, 2022	704	ROAD AHEAD								
				WO12-5 120x60 50.00 WIDTH RESTRICTION XX FT XX IN XX MILES AHEAD			IL 150	1.00	50.00			50.00
				WO12-5 120x60 50.00 WIDTH RESTRICTION XX FT XX IN XX MILES AHEAD			Randolph	1.00	50.00			50.00
				WO12-5 120x60 50.00 WIDTH RESTRICTION XX FT XX IN XX MILES AHEAD			Taylor St	1.00	50.00			50.00
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)			IL 150	1.00	6.00			6.00
				GO20-2 48x24 8.00 END ROAD WORK			IL 150	1.00	8.00			8.00
				WO3-4 8x48 16.00 BE PREPARED TO STOP			Kaskaskia St	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Kaskaskia St	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			Randolph	2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD			Kaskaskia St	2.00	16.00			32.00
				R10-6 24x36 6.00 STOP HERE ON RED (45 DEGREE ARROW		0.382	Route 51 NBL	1.00	6.00			6.00
<b>0020 - Total</b>												<b>680</b>



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3585	0120	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		1	Jul 18, 2022	SYSTEM	(\$3,060.00)			
			- Total							(\$3,060.00)	
			Material - Total							(\$3,060.00)	
	0120 - Total								(\$3,060.00)		
	0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		1	Jul 18, 2022	SYSTEM	(\$2,486.25)			
			- Total							(\$2,486.25)	
			Material - Total							(\$2,486.25)	
	0130 - Total								(\$2,486.25)		
	0140	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		1	Jul 18, 2022	SYSTEM	(\$183.60)			
			- Total							(\$183.60)	
			Material - Total							(\$183.60)	
	0140 - Total								(\$183.60)		
<b>J9P3585 - Total</b>								<b>(\$5,729.85)</b>			
<b>Overall - Total</b>								<b>(\$5,729.85)</b>			