



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 220520-H07 <b>Prime Contractor</b> J M Scheidle, LLC	<b>Pay Period Start</b> January 16, 2023 <b>Pay Period End</b> February 1, 2023	<b>Original Contract Amount</b> \$1,075,538.55 <b>Net Change Order Amount</b> \$14,700.00 <b>Current Contract Amount</b> \$1,090,238.55
--------------------------------------	--	--	---

Approval Date		By User
February 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	hendrm1
February 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	dowdyd
February 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		15.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2022	June 2, 2022	
Letting Date	May 20, 2022	May 20, 2022	
Notice to Proceed Date	July 5, 2022	July 5, 2022	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 2**

	This Estimate	Previous	To Date
220520-H07			
Total Posted Items Pay	\$117,077.30	\$46,426.08	\$163,503.38
Gross Item Adjustments	(\$64,379.30)	\$0.00	(\$64,379.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$52,698.00</b>	<b>\$46,426.08</b>	<b>\$99,124.08</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3622	0050	6081012	TRUNCATED DOMES	SQFT	\$25.000	10	\$250.00
	0070	6085007	PAVED APPROACH, 7 IN.	SQYD	\$76.000	34.3	\$2,606.80
	0080	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$45.000	133.1	\$5,989.50
	0090	6086007	CONCRETE SIDEWALK, 7 IN.	SQYD	\$75.000	41.4	\$3,105.00
	0110	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$25.000	31	\$775.00
	0160	6181000	MOBILIZATION	LS	\$55,000.000	0.25	\$13,750.00
	0260	7319902	MISC.MANHOLE HEIGHT ADJUSTMENT	EA	\$350.000	1	\$350.00
	0370	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$50.000	205	\$10,250.00
	0380	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$50.000	294	\$14,700.00
	0430	9028811	PULL BOX, PREFORMED CLASS 2	EA	\$2,117.000	5	\$10,585.00
	0440	9028812	PULL BOX, PREFORMED CLASS 3	EA	\$2,916.000	1	\$2,916.00
0450	9029100	BASE, CONCRETE	CUYD	\$3,500.000	14.8	\$51,800.00	
<b>Project J9P3622 - Total</b>							<b>\$117,077.30</b>
<b>Overall - Total</b>							<b>\$117,077.30</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 2		<b>Contract ID</b> 220520-H07 <b>Prime Contractor</b> J M Scheidle, LLC		<b>Pay Period Start</b> January 16, 2023 <b>Pay Period End</b> February 1, 2023		<b>Original Contract Amount</b> \$1,075,538.55 <b>Net Change Order Amount</b> \$14,700.00 <b>Current Contract Amount</b> \$1,090,238.55		
J9P3622	0070	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	34.3	(\$0.82)	(\$28.30)
	0070	PAVED APPROACH, 7 IN.	Material			-73.5	\$76.00	(\$5,586.00)
	0070	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	73.5	\$76.00	\$5,586.00
	0370	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-205	\$50.00	(\$10,250.00)
	0380	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-294	\$50.00	(\$14,700.00)
	0430	PULL BOX, PREFORMED CLASS 2	Material			-5	\$2,117.00	(\$10,585.00)
	0440	PULL BOX, PREFORMED CLASS 3	Material			-1	\$2,916.00	(\$2,916.00)
	0450	BASE, CONCRETE	Material			-14.8	\$3,500.00	(\$51,800.00)
	0450	BASE, CONCRETE	Other Item Adjustment	Partial Payment for Pending Samples	Partial payment for concrete. Withholding remaining quantity until steel certifications and concrete test results are received.	7.4	\$3,500.00	\$25,900.00
<b>Total</b>								<b>(\$64,379.30)</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on February 4, 2023

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3622	FAS S704(4)	ADA Improvements	Various	VARIOUS	at various locations in Southeast District

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J9P3622			
<b>Posted Item Pay</b>	\$117,077.30	\$46,426.08	\$163,503.38
<b>Gross Item Adjustments</b>	(\$64,379.30)	\$0.00	(\$64,379.30)
<b>Gross Item Pay</b>	<b>\$52,698.00</b>	<b>\$46,426.08</b>	<b>\$99,124.08</b>
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 4, 2023

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 6085007, Project Item Line Number 0070, Material Set 608500796, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Line Number 0070 Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420-PAL has been received and entered but the sample record is not showing up.	hendrm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 9025300, Project Item Line Number 0370, Material Set 902530096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Line Number 0370 Electrical Conduit Material-No certifications have been received.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 9027300, Project Item Line Number 0380, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Line Number 0380 Electrical Conduit Material-No certifications have been received.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 9028811, Project Item Line Number 0430, Material Set 902881196, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Line Number 0430 Pull Box Preformed Poly Resin Fiber-No certifications have been received.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 9028812, Project Item Line Number 0440, Material Set 902881296, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Line Number 0440 Pull Box Preformed Poly Resin Fiber-No certifications have been received.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 9029100, Project Item Line Number 0450, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Line Number 0450 Reinforcing Steel No. 4/M13 Gr 60/M420-No certifications have been received.	hendrm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9P3622, Item 9029100, Project Item Line Number 0450, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Line Number 0450 Project Item Line Number 0450-No certifications have been received.	hendrm1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-H07	J9P3622	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.06	\$84,320.00	\$4,974.88
		0001	0020	2071000	LINEAR GRADING CLASS 1	60.30	0.00	60.30	STA	0.00	\$650.00	\$0.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	26.00	0.00	26.00	TONS	0.00	\$80.00	\$0.00
		0001	0040	6081010	CONCRETE CURB RAMP	634.50	0.00	634.50	SQYD	0.00	\$70.00	\$0.00
		0001	0050	6081012	TRUNCATED DOMES	1,294.00	0.00	1,294.00	SQFT	20.00	\$25.00	\$500.00
		0001	0060	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	76.00	0.00	76.00	LF	0.00	\$160.00	\$0.00
		0001	0070	6085007	PAVED APPROACH, 7 IN.	1,443.20	0.00	1,443.20	SQYD	73.50	\$76.00	\$5,586.00
		0001	0080	6086004	CONCRETE SIDEWALK, 4 IN.	3,642.80	0.00	3,642.80	SQYD	184.20	\$45.00	\$8,289.00
		0001	0090	6086007	CONCRETE SIDEWALK, 7 IN.	636.30	0.00	636.30	SQYD	64.70	\$75.00	\$4,852.50
		0001	0100	6089902	MISC.RELOCATE MAILBOX	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0001	0110	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	269.00	0.00	269.00	LF	31.00	\$25.00	\$775.00
		0001	0120	6091051	CURB AND GUTTER TYPE A	77.00	0.00	77.00	LF	64.00	\$50.00	\$3,200.00
		0001	0130	6161005	CONSTRUCTION SIGNS	412.40	0.00	412.40	SQFT	250.00	\$6.50	\$1,625.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$18.00	\$900.00
		0001	0150	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$55,000.00	\$27,500.00
		0001	0170	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	680.00	0.00	680.00	LF	0.00	\$7.00	\$0.00
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	165.00	0.00	165.00	LF	0.00	\$20.00	\$0.00
		0001	0190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	13.00	0.00	13.00	EA	0.00	\$280.00	\$0.00
		0001	0200	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	34.00	0.00	34.00	EA	0.00	\$45.00	\$0.00
		0001	0210	6207001	PAVEMENT MARKING REMOVAL	207.00	0.00	207.00	LF	0.00	\$1.25	\$0.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
		0001	0230	7250415	15 IN. PIPE GROUP C	93.00	0.00	93.00	LF	0.00	\$70.00	\$0.00
		0001	0240	7250418	18 IN. PIPE GROUP C	28.00	0.00	28.00	LF	0.00	\$76.00	\$0.00
		0001	0250	7250484	84 IN. PIPE GROUP C	4.00	0.00	4.00	LF	0.00	\$500.00	\$0.00
		0001	0260	7319902	MISC.MANHOLE HEIGHT ADJUSTMENT	3.00	0.00	3.00	EA	1.00	\$350.00	\$350.00
		0001	0270	7320884A	84 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
		0001	0280	8059901	MISC.SEED AND MULCH	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0290	8061019	SILT FENCE	1,000.00	0.00	1,000.00	LF	0.00	\$5.00	\$0.00
		0030	0300	9020513	SIGNAL HEAD, TYPE 3B	12.00	0.00	12.00	EA	0.00	\$1,175.00	\$0.00
		0030	0310	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8.00	0.00	8.00	EA	0.00	\$935.00	\$0.00
		0030	0320	9020833	SH-FLAT SHEET - SIGNAL SIGN	76.00	0.00	76.00	SQFT	0.00	\$22.50	\$0.00
		0030	0330	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	0.00	\$250.00	\$0.00
		0030	0340	9022708	POST, SIGNAL 8 FT. OR 2.4 M	4.00	0.00	4.00	EA	0.00	\$1,094.00	\$0.00
		0030	0350	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	3.00	0.00	3.00	EA	0.00	\$14,550.00	\$0.00
		0030	0360	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$148,450.00	\$0.00
		0030	0370	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	205.00	0.00	205.00	LF	205.00	\$50.00	\$10,250.00
		0030	0380	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	294.00	0.00	294.00	LF	294.00	\$50.00	\$14,700.00
		0030	0390	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	410.00	0.00	410.00	LF	0.00	\$1.00	\$0.00
		0030	0400	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,020.00	0.00	1,020.00	LF	0.00	\$2.00	\$0.00
		0030	0410	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,030.00	0.00	1,030.00	LF	0.00	\$2.25	\$0.00
		0030	0420	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,500.00	0.00	1,500.00	LF	0.00	\$2.50	\$0.00
		0030	0430	9028811	PULL BOX, PREFORMED CLASS 2	5.00	0.00	5.00	EA	5.00	\$2,117.00	\$10,585.00
		0030	0440	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$2,916.00	\$2,916.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220520-H07	J9P3622	0030	0450	9029100	BASE, CONCRETE	14.80	0.00	14.80	CUYD	14.80	\$3,500.00	\$51,800.00
		0030	0460	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	8.00	0.00	8.00	EA	0.00	\$1,250.00	\$0.00
		0030	0470	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETEECTORS	12.00	0.00	12.00	EA	0.00	\$2,500.00	\$0.00
		0030	0480	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON	1.00	0.00	1.00	EA	0.00	\$22,500.00	\$0.00
		0040	0490	9039902	MISC.RELOCATE EXISTING SIGNS	12.00	0.00	12.00	EA	0.00	\$350.00	\$0.00
		0001	5001	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	0.00	4.00	4.00	EA	4.00	\$3,675.00	\$14,700.00
<b>Project J9P3622 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$163,503.38</b>	
<b>220520-H07 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$163,503.38</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3622

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0050	6081012	TRUNCATED DOMES	1/28/23	2/2/23	10.00	SQFT	Dome at cross walk		78+45			Placed last dome in crosswalk
0070	6085007	PAVED APPROACH, 7 IN.	1/28/23	2/2/23	34.30	SQYD	South Roy's entrance and private drive		73+91			
0080	6086004	CONCRETE SIDEWALK, 4 IN.	1/28/23	2/2/23	133.10	SQYD	sidewalk from edge of north entrance to end of project		73+91			Finished with sidewalk in Bismarck
0090	6086007	CONCRETE SIDEWALK, 7 IN.	1/28/23	2/2/23	41.40	SQYD	Roy's south entrance and private driveway		73+91			
0110	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	1/28/23	2/2/23	31.00	LF	cross walk		73+91			Extended to match back of ramp area
0160	6181000	MOBILIZATION	1/31/23	2/2/23	0.25	LS	US 61 in Sikeston	322.652	CL	322.749	CL	
0260	7319902	MISC. MANHOLES AND DROP INLETS	1/28/23	2/2/23	1.00	EA	Manhole near private drive		74+50			
0370	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	1/17/23	2/1/23	205.00	LF	Sikeston-US 61/US 62	1532+79	CL			Payed Plan Quantity
0380	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1/17/23	2/1/23	294.00	LF	Sikeston-US 61/US 62	1532+79	CL			Payed Plan Quantity
0430	9028811	PULL BOX, PREFORMED CLASS 2	1/17/23	2/1/23	5.00	EA	Sikeston-US 61/US 62 1533+04.49 1532+17.94 1532+58.46 1533+76.54 1533+20.42	1533+04.49	LT	1533+20.42	RT	Payed Counted Quantity
0440	9028812	PULL BOX, PREFORMED CLASS 3	1/17/23	2/1/23	1.00	EA	Sikeston-US61/US 62	1532+31.47	RT			Payed counted quantity
0450	9029100	BASE, CONCRETE	1/19/23	1/30/23	3.70	CUYD	US 61 and US 60 Sikeston SW Island Post Base and Ped. Signal Base	1533+77.23	RT	1533+25.01	RT	Paid Contract Quantity
			1/20/23	1/30/23	3.70	CUYD	Intersection of US 60 and US 61 Sikeston NW Island Post Base and Ped. Signal Base	1532+56.44	RT	1532+43.30	RT	Paid Contract Quantity
			1/23/23	1/30/23	3.70	CUYD	US 60 and US 61 Sikeston NE Island Post Base and Ped. Signal Base	1532+56.44	LT	1532+30.52	LT	Paid Contract Quantity
			1/24/23	2/1/23	3.70	CUYD	US 61 and US 60 Sikeston SE Island Post Base and Ped. Signal Base	1533+03.06	LT	1533+16.06	LT	Paid Contract Quantity

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9P3622	0130	January 9, 2023	218	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.437	114		16.00			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		26.891	Sikeston 62	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		4.772	Sikeston 62E	1.00	16.00			16.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		42.44/43.073	Bismark MO32	2.00	16.00			32.00
				WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		42.564/43.035	Bismark MO32	2.00	16.00			32.00
				R9-9 24x12 2.00 SIDEWALK CLOSED		42.85	Bismark MO32	2.00	2.00			4.00
				R9-11AR 24x18 3.00 SIDEWALK CLOSED AHEAD (RIGHT)		42.871	Bismark MO32	1.00	3.00			3.00
				R9-11AL 24x18 3.00 SIDEWALK CLOSED AHEAD (LEFT)		42.882	Bismark MO32	1.00	3.00			3.00
				WO20-8a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		71.272/2.536	Sikeston 61N/114	2.00	16.00			32.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		71.365/4.011	Sikeston 61N/114	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		71.419/0.911	Sikeston 61/114	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		71.454	Sikeston 61N	1.00	16.00			16.00
		January 10, 2023	32	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		.62/71.449	Sikeston 61/114	2.00	16.00			32.00
<b>0130 - Total</b>												<b>250</b>



### Line Item Adjustments by Estimate

Contract ID: 220520-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3622	0050	TRUNCATED DOMES	Material		1	Jan 17, 2023	SYSTEM	\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					1	Jan 17, 2023	SYSTEM	(\$250.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
	0050 - Total			\$0.00							
	0070	PAVED APPROACH, 7 IN.	Material		1	Jan 17, 2023	SYSTEM	\$2,979.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hendrm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					1	Jan 17, 2023	SYSTEM	(\$2,979.20)			
					2	Feb 2, 2023	SYSTEM	\$5,586.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hendrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Feb 2, 2023	SYSTEM	(\$5,586.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					Other Item Adjustment	FUEL	1	Jan 17, 2023	hendrm1	\$32.34	Adjustment for 39.20 SY of Paved Approach.
					FUEL - Total			\$32.34			
					Other Item Adjustment - Total			\$32.34			
					Price FUEL		1	Jan 17, 2023	SYSTEM	(\$32.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							2	Feb 2, 2023	SYSTEM	(\$28.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$60.64)			
					Price FUEL - Total			(\$60.64)			
					0070 - Total			(\$28.30)			
					0130	CONSTRUCTION SIGNS	Material		1	Jan 17, 2023	SYSTEM
	1	Jan 17, 2023	SYSTEM	(\$1,625.00)							
	- Total			\$0.00							
	Material - Total			\$0.00							
	0130 - Total			\$0.00							
	0140	CHANNELIZER (TRIM LINE)	Material		1	Jan 17, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hendrm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
1					Jan 17, 2023	SYSTEM	(\$900.00)				
- Total					\$0.00						
Material - Total			\$0.00								
0140 - Total			\$0.00								
0370	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		2	Feb 2, 2023	SYSTEM	(\$10,250.00)				
				- Total			(\$10,250.00)				
Material - Total			(\$10,250.00)								
0370 - Total			(\$10,250.00)								
0380	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		2	Feb 2, 2023	SYSTEM	(\$14,700.00)				
				- Total			(\$14,700.00)				
Material - Total			(\$14,700.00)								
0380 - Total			(\$14,700.00)								
0430	PULL BOX, PREFORMED	Material		2	Feb 2, 2023	SYSTEM	(\$10,585.00)				





## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220520-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3622	0430	CLASS 2	Material	<b>- Total</b>					(\$10,585.00)	
			<b>Material - Total</b>						(\$10,585.00)	
			<b>0430 - Total</b>						(\$10,585.00)	
	0440	PULL BOX, PREFORMED CLASS 3	Material		2	Feb 2, 2023	SYSTEM	(\$2,916.00)		
			<b>- Total</b>					(\$2,916.00)		
			<b>Material - Total</b>						(\$2,916.00)	
	<b>0440 - Total</b>						(\$2,916.00)			
	0450	BASE, CONCRETE	Material		2	Feb 2, 2023	SYSTEM	(\$51,800.00)		
			<b>- Total</b>					(\$51,800.00)		
			<b>Material - Total</b>						(\$51,800.00)	
			Other Item Adjustment	PPPS	2	Feb 2, 2023	hendrm1	\$25,900.00	Partial payment for concrete. Withholding remaining quantity until steel certifications and concrete test results are received.	
			<b>PPPS - Total</b>					\$25,900.00		
	<b>Other Item Adjustment - Total</b>						\$25,900.00			
	<b>0450 - Total</b>						(\$25,900.00)			
	5001	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Jan 17, 2023	SYSTEM	\$14,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hendrm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					1	Jan 17, 2023	SYSTEM	(\$14,700.00)		
			<b>- Total</b>					\$0.00		
			<b>Material - Total</b>						\$0.00	
	<b>5001 - Total</b>						\$0.00			
	<b>J9P3622 - Total</b>								(\$64,379.30)	
<b>Overall - Total</b>								(\$64,379.30)		