



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 4, 2023

Pay Estimate Created Date: October 2, 2023

Progress Estimate Number 3	Contract ID 220617-A06	Pay Period Start September 16, 2023	Original Contract Amount \$3,802,815.00
	Prime Contractor Herzog Contracting Corp.	Pay Period End September 30, 2023	Net Change Order Amount (\$15,600.00)
			Current Contract Amount \$3,787,215.00

Approval Date		By User
October 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	thurmb2
October 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
October 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		49.46%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 6, 2022	July 6, 2022	
Letting Date	June 17, 2022	June 17, 2022	
Notice to Proceed Date	September 6, 2022	September 6, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
220617-A06			
Total Posted Items Pay	\$619,318.93	\$1,253,681.93	\$1,873,000.86
Gross Item Adjustments	(\$209,708.85)	(\$127,228.10)	(\$336,936.95)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$409,610.08	\$1,126,453.83	\$1,536,063.91

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0001	0010	3049910	MISC.PERMENT AGGREGATE EDGE TREATMENT	TONS	\$50.000	3,049.586	\$152,479.30
	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$98.000	547.67	\$53,671.66
	0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$105.500	4,173.63	\$440,317.97
	5001	4071007	TACK COAT - LOW OR NON-TRACKING	GAL	\$2.500	-10,860	(\$27,150.00)
Project JNW0001 - Total							\$619,318.93
Overall - Total							\$619,318.93

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0001	0010	MISC.	Material			-3,049.586	\$50.00	(\$152,479.30)
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	547.67	(\$5.21)	(\$2,854.68)
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price				(\$3,346.26)
	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,489.05	(\$5.21)	(\$7,761.52)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 4, 2023

Pay Estimate Created Date: October 2, 2023

Progress Estimate Number 3	Contract ID 220617-A06	Pay Period Start September 16, 2023	Original Contract Amount \$3,802,815.00
	Prime Contractor Herzog Contracting Corp.	Pay Period End September 30, 2023	Net Change Order Amount (\$15,600.00)
			Current Contract Amount \$3,787,215.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0001	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,276.28	(\$5.21)	(\$6,652.48)
	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,408.3	(\$5.21)	(\$7,340.62)
	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Fuel Price				(\$17,702.81)
	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-115.38	\$100.29	(\$11,571.18)
Total								(\$209,708.85)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0001	FAS-S102(062)	Resurface	various	VARIOUS	at various locations in Northwest District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0001	Posted Item Pay	\$619,318.93	\$1,253,681.93	\$1,873,000.86
	Gross Item Adjustments	(\$209,708.85)	(\$127,228.10)	(\$336,936.95)
	Gross Item Pay	\$409,610.08	\$1,126,453.83	\$1,536,063.91
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0001, Item 3049910, Project Item Line Number 0010, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting for certs	thurmb2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220617-A06, Contract Project JNW0001, Project Item Line Number 0150, Contract Line Item Number 0150, Item 4020520, Minor Item.	Waiting for certs	thurmb2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220617-A06	JNW0001	0001	0010	3049910	MISC.PERMENT AGGREGATE EDGE TREATMENT	6,995.30	0.00	6,995.30	TONS	3,049.59	\$50.00	\$152,479.30
		0001	0020	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$28,976.25	\$0.00
		0001	0030	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0001	0040	4071005	TACK COAT	31,720.00	-31,720.00	0.00	GAL	0.00	\$2.00	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	1,071.00	0.00	1,071.00	SQFT	700.00	\$6.00	\$4,200.00
		0001	0070	6161025	CHANNELIZER (TRIM LINE)	182.00	0.00	182.00	EA	0.00	\$15.00	\$0.00
		0001	0080	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$1,950.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$375,000.00	\$93,750.00
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	147,442.00	0.00	147,442.00	LF	0.00	\$0.14	\$0.00
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	911.00	0.00	911.00	SQYD	732.66	\$55.00	\$40,296.41
		0002	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,251.14	0.00	4,251.14	TONS	4,211.00	\$98.00	\$412,678.00
		0003	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,171.53	0.00	7,171.53	TONS	7,128.41	\$98.00	\$698,584.18
		0004	0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,504.85	0.00	7,504.85	TONS	0.00	\$104.50	\$0.00
		0005	0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,058.25	0.00	4,058.25	TONS	4,173.63	\$105.50	\$440,317.96
		0006	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,553.05	0.00	5,553.05	TONS	0.00	\$100.00	\$0.00
		0001	5001	4071007	TACK COAT - LOW OR NON-TRACKING	0.00	25,376.00	25,376.00	GAL	12,278.00	\$2.50	\$30,695.00
		Project JNW0001 - Total Value Posted to Date as of Report Generated Date										
220617-A06 Overall - Total Value Posted to Date as of Report Generated Date											\$1,873,000.86	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0001

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	3049910	MISC. AGGREGATE FOR BASE	9/16/23	9/18/23	847.48	TONS	RTE FF	0+00		End		
			9/18/23	10/2/23	811.14	TONS	All of east bound lane of RTE J and five thousand feet of the westbound lane.	0+00		0+00		Original quantity was 827.690. Moisture content was 4.3%. Posted quantity is with the 2% deduction.
			9/22/23	9/25/23	653.06	TONS	Finished all of RTE J	0+00		0+00		
			9/27/23	10/2/23	737.91	TONS		0	0	0	0	Original quantity was 752.970, but we had a 4.3% moisture content. The posted quantity shows the 2% moisture content deduct.
0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	9/18/23	10/2/23	547.67	TONS	RTE J	416+00		447+01		
0150	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	9/19/23	9/20/23	1,489.05	TONS	RTE Y	0+00		90+70		
			9/20/23	10/2/23	1,276.28	TONS	RTE Y	90+70		167+44		
			9/21/23	9/22/23	1,408.30	TONS	RTE Y	167+44		252+49		
			9/18/23	10/2/23	434.00	GAL	Rte J	416+00		447+01		
5001	4071007	TACK COAT - LOW OR NON-TRACKING	9/19/23	9/20/23	1,480.00	GAL	RTE Y	0+00		90+70		
			9/20/23	10/2/23	868.00	GAL	RTE Y	90+70		167+44		
			9/21/23	9/22/23	1,109.00	GAL	RTE Y	167+44		252+49		
			9/27/23	10/2/23	-14,751.00	GAL		0+00		0+00		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 220617-A06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNW0001	0010	MISC. AGGREGATE FOR BASE	Material		3	Oct 2, 2023	SYSTEM	(\$152,479.30)				
			- Total							(\$152,479.30)		
			Material - Total							(\$152,479.30)		
	0010 - Total								(\$152,479.30)			
	0120	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	1	Sep 5, 2023	thurmb2	(\$25,729.21)				
			ACAD - Total							(\$25,729.21)		
			Other Item Adjustment - Total							(\$25,729.21)		
			Price FUEL		1	Sep 5, 2023	SYSTEM	(\$25,025.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total							(\$25,025.13)		
			Price FUEL - Total							(\$25,025.13)		
	0120 - Total								(\$50,754.34)			
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	1	Sep 5, 2023	thurmb2	(\$16,429.36)				
					2	Sep 18, 2023	thurmb2	(\$23,778.96)	RTE J AC adjust 4.7%			
			ACAD - Total							(\$40,208.32)		
			FUEL	3	Oct 2, 2023	thurmb2	(\$3,346.26)					
				FUEL - Total							(\$3,346.26)	
				Other Item Adjustment - Total							(\$43,554.58)	
			Price FUEL	1	Sep 5, 2023	SYSTEM	(\$15,979.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				2	Sep 18, 2023	SYSTEM	(\$20,285.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				3	Oct 2, 2023	SYSTEM	(\$2,854.68)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							(\$39,120.12)		
	Price FUEL - Total							(\$39,120.12)				
	0130 - Total								(\$82,674.70)			
	0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	FUEL	3	Oct 2, 2023	thurmb2	(\$17,702.81)				
					FUEL - Total							(\$17,702.81)
Other Item Adjustment - Total							(\$17,702.81)					
Overrun			Overrun	3	Oct 2, 2023	SYSTEM	(\$11,571.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				Overrun - Total							(\$11,571.18)	
Overrun - Total							(\$11,571.18)					
Price FUEL			FUEL	3	Oct 2, 2023	SYSTEM	(\$21,754.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	- Total							(\$21,754.62)				
Price FUEL - Total							(\$21,754.62)					
0150 - Total								(\$51,028.61)				
JNW0001 - Total								(\$336,936.95)				
Overall - Total								(\$336,936.95)				



Contract Adjustments for Contract - 220617-A06

There are no contract adjustments to display for this contract.