



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 220617-C02 <b>Prime Contractor</b> Capital Electric Line Builders, Inc.	<b>Pay Period Start</b> January 16, 2023 <b>Pay Period End</b> February 1, 2023	<b>Original Contract Amount</b> \$940,571.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$940,571.00
--------------------------------------	-----------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
February 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	warer1
February 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
February 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2023	June 1, 2023		20.94%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 6, 2022	July 6, 2022	
Letting Date	June 17, 2022	June 17, 2022	
Notice to Proceed Date	July 22, 2022	July 22, 2022	
Open to Traffic Date			
Work Began Date	January 10, 2023	January 10, 2023	

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
220617-C02			
Total Posted Items Pay	\$86,638.00	\$110,347.00	\$196,985.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$86,638.00</b>	<b>\$110,347.00</b>	<b>\$196,985.00</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4Q3481	0180	9109902	MISC.FIBER MEDIA CONVERTER	EA	\$627.000	88	\$55,176.00
	0220	9109902	MISC.RACK MOUNTED MEDIA CONVERTER CHASSIS	EA	\$2,153.000	7	\$15,071.00
	0240	9109902	MISC.VENTED 19 INCH RACK MOUNTED FLAT SHELF	EA	\$443.000	37	\$16,391.00
<b>Project J4Q3481 - Total</b>							<b>\$86,638.00</b>
<b>Overall - Total</b>							<b>\$86,638.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4Q3481	0180	MISC.	Material			-202	\$627.00	(\$126,654.00)
	0180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	202	\$627.00	\$126,654.00
	0220	MISC.	Material			-16	\$2,153.00	(\$34,448.00)
	0220	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 2 on	16	\$2,153.00	\$34,448.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

<b>Progress Estimate Number</b> 2		<b>Contract ID</b> 220617-C02		<b>Pay Period Start</b> January 16, 2023		<b>Original Contract Amount</b> \$940,571.00	
		<b>Prime Contractor</b> Capital Electric Line Builders, Inc.		<b>Pay Period End</b> February 1, 2023		<b>Net Change Order Amount</b> \$0.00	
						<b>Current Contract Amount</b> \$940,571.00	

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4Q3481					the current Payment Estimate.			
	0240	MISC.	Material			-81	\$443.00	(\$35,883.00)
	0240	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	81	\$443.00	\$35,883.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4Q3481	FAS-S303(084)	KC Scout device replacements	Various	VARIOUS	at various locations in the urban Kansas City District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4Q3481	<b>Posted Item Pay</b>	\$86,638.00	\$110,347.00	\$196,985.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$86,638.00</b>	<b>\$110,347.00</b>	<b>\$196,985.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 4, 2023

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4Q3481, Item 9109902, Project Item Line Number 0180, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4Q3481, Item 9109902, Project Item Line Number 0220, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	warer1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4Q3481, Item 9109902, Project Item Line Number 0240, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	warer1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220617-C02	J4Q3481	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$23,862.00	\$0.00
		0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$1,334.00	\$0.00
		0001	0030	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$33,164.00	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$39,674.00	\$0.00
		0050	0050	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	35.00	0.00	35.00	LF	0.00	\$90.00	\$0.00
		0050	0060	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	7.00	0.00	7.00	LF	0.00	\$130.00	\$0.00
		0050	0070	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	2,510.00	0.00	2,510.00	LF	0.00	\$6.70	\$0.00
		0050	0080	9108206	CABLE, 6 AWG, 1 CONDUCTOR, POWER	860.00	0.00	860.00	LF	0.00	\$3.90	\$0.00
		0050	0090	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	930.00	0.00	930.00	LF	0.00	\$12.10	\$0.00
		0050	0100	9108402	WIRE, 2 AWG, BARE NEUTRAL	840.00	0.00	840.00	LF	0.00	\$5.20	\$0.00
		0050	0110	9108406	WIRE, 6 AWG, BARE NEUTRAL	290.00	0.00	290.00	LF	0.00	\$3.60	\$0.00
		0050	0120	9108510	CABLE, LOOP DETECTOR, LEAD IN	1,230.00	0.00	1,230.00	LF	0.00	\$4.70	\$0.00
		0050	0130	9109901	MISC.CAMERA AND RADAR DETECTOR MODIFICATIONS	1.00	0.00	1.00	LS	0.00	\$5,131.00	\$0.00
		0050	0140	9109901	MISC.FIBER OPTIC SPLICING, TESTING AND DOCUMENTATION	1.00	0.00	1.00	LS	0.00	\$102,199.00	\$0.00
		0050	0150	9109901	MISC.INSTALLATION OF COMMISSION FURNISHED TELECOMMUNICATIONS EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$73,691.00	\$0.00
		0050	0160	9109901	MISC.SALVAGING OF EXISTING ITS EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$4,853.00	\$0.00
		0050	0170	9109902	MISC.CABINET AIR CONDITIONER UNIT	9.00	0.00	9.00	EA	0.00	\$13,176.00	\$0.00
		0050	0180	9109902	MISC.FIBER MEDIA CONVERTER	266.00	0.00	266.00	EA	202.00	\$627.00	\$126,654.00
		0050	0190	9109902	MISC.FIBER SPLICE VAULT	1.00	0.00	1.00	EA	0.00	\$9,171.00	\$0.00
		0050	0200	9109902	MISC.GROUND MOUNTED DOUBLE 333 ITS CABINET	2.00	0.00	2.00	EA	0.00	\$54,860.00	\$0.00
		0050	0210	9109902	MISC.MODIFICATION OF EXISTING DOUBLE 333 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$13,697.00	\$0.00
		0050	0220	9109902	MISC.RACK MOUNTED MEDIA CONVERTER CHASSIS	20.00	0.00	20.00	EA	16.00	\$2,153.00	\$34,448.00
		0050	0230	9109902	MISC.UNINTERRUPTIBLE POWER SUPPLY	9.00	0.00	9.00	EA	0.00	\$11,138.00	\$0.00
		0050	0240	9109902	MISC.VENTED 19 INCH RACK MOUNTED FLAT SHELF	110.00	0.00	110.00	EA	81.00	\$443.00	\$35,883.00
<b>Project J4Q3481 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$196,985.00</b>	
<b>220617-C02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$196,985.00</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4Q3481

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments					
0180	9109902	MISC. ITS	1/16/23	2/2/23	1.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 69					
				2/2/23	1.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 70					
				2/2/23	1.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 74					
				2/2/23	1.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 75					
				2/2/23	1.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 80					
				2/2/23	2.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 76					
				2/2/23	2.00	EA	I-70 and I-470 Interchange					Cabinet MO70WBCA 83					
				2/2/23	10.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 73					
				1/17/23	2/2/23	1.00	EA	EB Side of I-70 At EB On Ramp from Blue ridge Blvd.								Cabinet MO70EBCA-67	
					2/2/23	1.00	EA	EB Side of I-70 At EB On Ramp from Blue ridge Blvd.								Cabinet MO70EBCA_71	
					2/2/23	1.00	EA	EB Side of I-70 Between Blue ridge cutoff and Pitman Rd.								Cabinet MO70EBCA-57	
					2/2/23	1.00	EA	EB Side of I-70 East of HWY 7								Cabinet MO70EBCA-80A	
					2/2/23	1.00	EA	EB Side of I-70 East of HWY 7								Cabinet MO70EBCA-82	
					2/2/23	1.00	EA	I 70 EB and off ramp manchester trwy								Cabinet MO70EBCA 41	
					2/2/23	1.00	EA	I 70 WB and off ramp manchester trwy								Cabinet MO70WBCA 36	
					2/2/23	1.00	EA	WB Side of I-70 At WB On Ramp from Blue ridge Blvd.								Cabinet MO70WBCA-65	
					2/2/23	1.00	EA	WB Side of I-70 Between Blue ridge cutoff and Pitman Rd.								Cabinet MO70WBCA-55	
					2/2/23	1.00	EA	WB Side of I-70 West of HWY 7								Cabinet MO70WBCA-81	
					2/2/23	2.00	EA	WB Side of I-70 Between Blue ridge cutoff and Pitman Rd.								Cabinet MO70WBCA-52	
					2/2/23	2.00	EA	WB Side of I-70 West of HWY 7								Cabinet MO70WBCA-78	
			2/2/23		3.00	EA	EB Side of I-70 At EB On Ramp from Blue ridge Blvd.								Cabinet MO70EBCA-64		
			2/2/23		3.00	EA	EB Side of I-70 Between Blue ridge cutoff and Pitman Rd.								Cabinet MO70EBCA-54		
			2/2/23		3.00	EA	I 70 EB and off ramp to manchester trwy								Cabinet MO70EBCA 43		
			2/2/23		5.00	EA	WB Side of I-70 West of HWY 7								Cabinet MO70WBCA-84		
			1/23/23		2/2/23	1.00	EA	I-35 and Parvin Rd Interchange								Cabinet MO35NBCA 29	
					2/2/23	1.00	EA	I-35 and Parvin Rd Interchange								Cabinet MO35SBCA 30	
				2/2/23	2.00	EA	I-35 and Parvin Rd Interchange								Cabinet MO35NBCA 28		
			1/27/23	2/2/23	4.00	EA	I-35 and Parvin Rd Interchange								Cabinet MO35SBCA 31		
				2/2/23	1.00	EA	NB Side of I-35 North of 16th Ave. Interchange at 14th Ave.								Cabinets MO35NBCA-21		
				2/2/23	1.00	EA	NB Side of I-35 North of 16th Ave. Interchange at 14th Ave.								Cabinets MO35NBCA-27		
			2/2/23	2/2/23	1.00	EA	SB Side of I-35 South of 16th Ave. Interchange at 14th Ave.								Cabinet MO35SBCA-32		
				2/2/23	1.00	EA	SB Side of I-35 south of 16th Ave. Interchange at 14th Ave								Cabinet MO35SBCA-20		
				2/2/23	4.00	EA	SB Side of I-35 south of 16th Ave. Interchange at 14th Ave.								Cabinet MO35SBCA-24		
			1/30/23	2/2/23	1.00	EA	WB Side of I-70 East Of Grand								Cabinet MO70WBCA-08		
				2/2/23	1.00	EA	WB Side of I-70 East Of Grand								Cabinet MO70WBCA-10		
				2/2/23	1.00	EA	WB Side of I-70 West Of Oak								Cabinet M169NBCA-01		
				2/2/23	1.00	EA	WB Side of I-70 West Of Oak								Cabinet MO70WBCA-02		
				2/2/23	1.00	EA	WB Side of I-70 West Of Oak								Cabinet MO70WBCA-07		
				2/2/23	1.00	EA	WB Side of I-70 West of Grand								Cabinet MO35SBCA-18		
				2/2/23	2.00	EA	WB Side of I-70 East Of Grand								Cabinet MO70WBCA-01		
				2/2/23	2.00	EA	WB Side of I-70 East Of Grand								Cabinet MO70WBCA-04		
				2/2/23	2.00	EA	WB Side of I-70 East of Grand								Cabinet MO35SBCA-13		
				2/2/23	6.00	EA	WB Side of I-70 West of Oak								Cabinet MO70WBCA-06		
			2/2/23	7.00	EA	WB Side of I-70 East of Grand								Cabinet MO70WBCA-05			
			0220	9109902	MISC. ITS	1/16/23	2/2/23	1.00	EA	I-70 and I-470 Interchange					Cabinet MO70EBCA 73		
						1/17/23	2/2/23	1.00	EA	I 70 EB and off ramp to manchester trwy						Cabinet MO70EBCA 43	
						2/2/23	1.00	EA	WB Side of I-70 West of HWY 7							Cabinet MO70WBCA-84	
						1/23/23	2/2/23	1.00	EA	I-35 and Parvin Rd Interchange							Cabinet MO35SBCA 31
						1/27/23	2/2/23	1.00	EA	SB Side of I-35 south of 16th Ave. Interchange at 14th Ave.							Cabinet MO35SBCA-24
						1/30/23	2/2/23	1.00	EA	WB Side of I-70 East of Grand							Cabinet MO70WBCA-05
2/2/23	1.00	EA				WB Side of I-70 West of Oak								Cabinet MO70WBCA-06			
0240	9109902	MISC. ITS	1/16/23	2/2/23	1.00	EA	I-70 and I-470 Interchange						Cabinet MO70EBCA 69				
			2/2/23	1.00	EA	I-70 and I-470 Interchange							Cabinet MO70EBCA 70				
			2/2/23	1.00	EA	I-70 and I-470 Interchange							Cabinet MO70EBCA 74				
			2/2/23	1.00	EA	I-70 and I-470 Interchange							Cabinet MO70EBCA 75				
			2/2/23	1.00	EA	I-70 and I-470 Interchange							Cabinet MO70EBCA 76				
			2/2/23	1.00	EA	I-70 and I-470 Interchange							Cabinet MO70EBCA 80				
			2/2/23	1.00	EA	I-70 and I-470 Interchange								Cabinet MO70WBCA 83			
			1/17/23	2/2/23	1.00	EA	EB Side of I-70 At EB On Ramp from Blue ridge Blvd.							Cabinet MO70EBCA-64			
			2/2/23	1.00	EA	EB Side of I-70 At EB On Ramp from Blue ridge Blvd.								Cabinet MO70EBCA-67			
			2/2/23	1.00	EA	EB Side of I-70 At EB On Ramp from Blue ridge Blvd.								Cabinet MO70EBCA-71			
			2/2/23	1.00	EA	EB Side of I-70 Between Blue ridge cutoff and Pitman Rd.								Cabinet MO70EBCA-54			
			2/2/23	1.00	EA	EB Side of I-70 Between Blue ridge cutoff and Pitman Rd.								Cabinet MO70EBCA-57			
			2/2/23	1.00	EA	EB Side of I-70 East of HWY 7								Cabinet MO70EBCA-80A			
			2/2/23	1.00	EA	EB Side of I-70 East of HWY 7								Cabinet MO70EBCA-82			
2/2/23	1.00	EA	I 70 EB and off ramp manchester trwy								Cabinet MO70EBCA 41						
2/2/23	1.00	EA	I 70 WB and off ramp manchester trwy								Cabinet MO70WBCA 36						



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0240	9109902	MISC. ITS	1/17/23	2/2/23	1.00	EA	WB Side of I-70 At WB On Ramp from Blue ridge Blvd.					Cabinet MO70WBCA-65
				2/2/23	1.00	EA	WB Side of I-70 Between Blue ridge cutoff and Pitman Rd.					Cabinet MO70WBCA-52
				2/2/23	1.00	EA	WB Side of I-70 Between Blue ridge cutoff and Pitman Rd.					Cabinet MO70WBCA-55
				2/2/23	1.00	EA	WB Side of I-70 West of HWY 7					Cabinet MO70WBCA-78
			1/23/23	2/2/23	1.00	EA	WB Side of I-70 West of HWY 7					Cabinet MO70WBCA-81
				2/2/23	1.00	EA	I-35 and Parvin Rd Interchange					Cabinet MO35NBCA 28
				2/2/23	1.00	EA	I-35 and Parvin Rd Interchange					Cabinet MO35SBCA 30
			1/27/23	2/2/23	1.00	EA	I-35 and Parvin Rd Interchange					MO35NBCA 29
				2/2/23	1.00	EA	NB Side of I-35 North of 16th Ave. Interchange at 14th Ave.					Cabinet MO35NBCA-21
				2/2/23	1.00	EA	NB Side of I-35 North of 16th Ave. Interchange at 14th Ave.					Cabinet MO35NBCA-27
				2/2/23	1.00	EA	SB Side of I-35 South of 16th Ave. Interchange at 14th Ave.					Cabinet MO35SBCA-32
			1/30/23	2/2/23	1.00	EA	SB Side of I-35 south of 16th Ave. Interchange at 14th Ave.					Cabinet MO35SBCA-20
				2/2/23	1.00	EA	WB Side of I-70 East Of Grand					Cabinet MO70WBCA-01
				2/2/23	1.00	EA	WB Side of I-70 East Of Grand					Cabinet MO70WBCA-04
				2/2/23	1.00	EA	WB Side of I-70 East Of Grand					Cabinet MO70WBCA-08
				2/2/23	1.00	EA	WB Side of I-70 East Of Grand					Cabinet MO70WBCA-10
				2/2/23	1.00	EA	WB Side of I-70 West Of Oak					Cabinet M169NBCA-01
				2/2/23	1.00	EA	WB Side of I-70 West Of Oak					Cabinet MO70WBCA-02
				2/2/23	1.00	EA	WB Side of I-70 West Of Oak					Cabinet MO70WBCA-07
			2/2/23	1.00	EA	WB Side of I-70 West of Grand					Cabinet MO35SBCA-18	
2/2/23	1.00	EA	WB Side of I-70 West of Oak					Cabinet MO35SBCA-13				

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 220617-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4Q3481	0180	MISC. ITS	Material		1	Jan 17, 2023	SYSTEM	\$71,478.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Jan 17, 2023	SYSTEM	(\$71,478.00)		
					2	Feb 2, 2023	SYSTEM	\$126,654.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user warer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Feb 2, 2023	SYSTEM	(\$126,654.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0180 - Total</b>								<b>\$0.00</b>	
	0220	MISC. ITS	Material		1	Jan 17, 2023	SYSTEM	\$19,377.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Jan 17, 2023	SYSTEM	(\$19,377.00)		
					2	Feb 2, 2023	SYSTEM	\$34,448.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user warer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Feb 2, 2023	SYSTEM	(\$34,448.00)		
	<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0220 - Total</b>								<b>\$0.00</b>		
0240	MISC. ITS	Material		1	Jan 17, 2023	SYSTEM	\$19,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				1	Jan 17, 2023	SYSTEM	(\$19,492.00)			
				2	Feb 2, 2023	SYSTEM	\$35,883.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				2	Feb 2, 2023	SYSTEM	(\$35,883.00)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0240 - Total</b>								<b>\$0.00</b>		
<b>J4Q3481 - Total</b>								<b>\$0.00</b>		
<b>Overall - Total</b>								<b>\$0.00</b>		