



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 20, 2024

Pay Estimate Created Date: March 18, 2024

Progress Estimate Number 13	Contract ID	220617-F04	Pay Period Start	March 2, 2024	Original Contract Amount	\$1,389,245.00
	Prime Contractor	Pace Construction Company, LLC	Pay Period End	March 15, 2024	Net Change Order Amount	(\$104,936.26)
					Current Contract Amount	\$1,284,308.74

Approval Date		By User
March 18, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	peterr1
March 18, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
March 19, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023	November 1, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 6, 2022	July 6, 2022	
Letting Date	June 17, 2022	June 17, 2022	
Notice to Proceed Date	August 8, 2022	August 8, 2022	
Open to Traffic Date			
Work Began Date	September 5, 2023	September 5, 2023	

Contract Total Pay For Estimate No. 13

		This Estimate	Previous	To Date
220617-F04	Total Posted Items Pay	\$0.00	\$1,284,308.74	\$1,284,308.74
	Gross Item Adjustments	\$0.00	(\$32,772.94)	(\$32,772.94)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:		\$0.00	\$1,251,535.80	\$1,251,535.80

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 20, 2024

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3312	FAS S503(6)	Resurface, signals, and ADA	N	ST CHARLES	from east of Stump Rd to west of Route K
J6S3491	FAS S502(62)	Resurface	Z	ST CHARLES	from route N to Perry Cate Blvd

Totals by Job Numbers				
J6S3312		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$858,865.30	\$858,865.30
	Gross Item Adjustments	\$0.00	(\$20,795.48)	(\$20,795.48)
	Gross Item Pay	\$0.00	\$838,069.82	\$838,069.82
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J6S3491		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$425,443.44	\$425,443.44
	Gross Item Adjustments	\$0.00	(\$11,977.46)	(\$11,977.46)
	Gross Item Pay	\$0.00	\$413,465.98	\$413,465.98
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 20, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220617-F04	J6S3312	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$23,850.00	\$23,850.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	8.20	0.00	8.20	STA	8.20	\$2,890.00	\$23,698.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,240.00	0.00	1,240.00	SQYD	1,240.00	\$13.00	\$16,120.00
		0001	0040	4011231	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-1)	4,306.30	210.70	4,517.00	TONS	4,517.00	\$93.70	\$423,242.90
		0001	0050	4071005	TACK COAT	3,955.00	145.00	4,100.00	GAL	4,100.00	\$3.05	\$12,505.00
		0001	0060	6083006	6 IN. CONCRETE MEDIAN STRIP	102.70	0.00	102.70	SQYD	102.70	\$85.00	\$8,729.50
		0001	0070	6085008	PAVED APPROACH, 8 IN.	713.20	0.00	713.20	SQYD	713.20	\$70.00	\$49,924.00
		0001	0080	6086004	CONCRETE SIDEWALK, 4 IN.	527.20	0.00	527.20	SQYD	527.20	\$84.50	\$44,548.40
		0001	0090	6089902	MISC.ADA CURB RAMP	4.00	0.00	4.00	EA	4.00	\$1,850.00	\$7,400.00
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$1.00	\$1.00
		0001	0110	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	73.00	-73.00	0.00	SQYD	0.00	\$20.00	\$0.00
		0001	0120	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	73.00	-73.00	0.00	SQYD	0.00	\$3.55	\$0.00
		0001	0130	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	12.30	-12.30	0.00	TONS	0.00	\$100.50	\$0.00
		0001	0140	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	45.00	-45.00	0.00	SQYD	0.00	\$155.00	\$0.00
		0001	0150	6139905	MISC.REMOVAL OF BITUMINOUS MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	73.30	-73.30	0.00	SQYD	0.00	\$265.00	\$0.00
		0001	0160	6139910	MISC.FURNISH AND PLACE BITUMINOUS MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	32.10	-32.10	0.00	TONS	0.00	\$101.00	\$0.00
		0001	0170	6161005	CONSTRUCTION SIGNS	689.00	-187.00	502.00	SQFT	502.00	\$4.00	\$2,008.00
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	200.00	-140.00	60.00	EA	60.00	\$10.00	\$600.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	12.00	-6.00	6.00	EA	6.00	\$110.00	\$660.00
		0001	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	14.00	-14.00	0.00	EA	0.00	\$25.00	\$0.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$950.00	\$0.00
		0001	0230	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$74,384.00	\$74,384.00
		0001	0250	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	212.00	0.00	212.00	LF	212.00	\$4.00	\$848.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	108.00	0.00	108.00	LF	108.00	\$18.00	\$1,944.00
		0001	0270	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	711.00	-81.00	630.00	LF	630.00	\$18.00	\$11,340.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	1.00	10.00	EA	10.00	\$250.00	\$2,500.00
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	20,248.00	0.00	20,248.00	LF	20,248.00	\$0.15	\$3,037.20
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	27,226.00	0.00	27,226.00	LF	27,226.00	\$0.15	\$4,083.90
		0001	0310	6209902	MISC.MISC. CURB REFLECTORS	9.00	0.00	9.00	EA	9.00	\$10.00	\$90.00
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	37,664.00	0.00	37,664.00	SQYD	37,664.00	\$2.65	\$99,809.60
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0001	0340	8031000A	TURF TYPE TALL FESCUE SODDING	321.00	299.00	620.00	SQYD	620.00	\$20.00	\$12,400.00
		0001	0350	8061005	ROCK DITCH CHECK	90.00	-90.00	0.00	LF	0.00	\$41.00	\$0.00
		0001	0360	8061006	ALTERNATE DITCH CHECK	18.00	0.00	18.00	LF	18.00	\$41.10	\$739.80
		0001	0370	8061016	SEDIMENT REMOVAL	26.00	-26.00	0.00	CUYD	0.00	\$30.00	\$0.00
		0001	0380	8061019	SILT FENCE	813.00	-813.00	0.00	LF	0.00	\$9.60	\$0.00
		0030	0390	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	2.00	0.00	2.00	EA	2.00	\$700.00	\$1,400.00
		0030	0400	9020833	SH-FLAT SHEET - SIGNAL SIGN	2.00	0.00	2.00	SQFT	2.00	\$1.00	\$2.00
		0030	0410	9020834	SIGNAL SIGN, MOUNTING HARDWARE	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00
		0030	0420	9022708	POST, SIGNAL 8 FT.	1.00	0.00	1.00	EA	1.00	\$1,152.00	\$1,152.00
		0030	0430	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	139.00	-82.00	57.00	LF	57.00	\$12.00	\$684.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 20, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220617-F04	J6S3312	0030	0440	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	15.00	0.00	15.00	LF	15.00	\$26.00	\$390.00
		0030	0450	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	58.00	-46.00	12.00	LF	12.00	\$29.00	\$348.00
		0030	0460	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	72.00	-72.00	0.00	LF	0.00	\$28.00	\$0.00
		0030	0470	9028302	CABLE, 12 AWG 2 CONDUCTOR	180.00	-180.00	0.00	LF	0.00	\$1.60	\$0.00
		0030	0480	9028308	CABLE, 16 AWG 2 CONDUCTOR	210.00	0.00	210.00	LF	210.00	\$1.60	\$336.00
		0030	0490	9028310	CABLE, 16 AWG 5 CONDUCTOR	210.00	0.00	210.00	LF	210.00	\$1.90	\$399.00
		0030	0500	9028311	CABLE, 16 AWG 7 CONDUCTOR	620.00	-620.00	0.00	LF	0.00	\$2.20	\$0.00
		0030	0510	9028500	CABLE, LOOP DETECTOR, IN DUCT	2,420.00	0.00	2,420.00	LF	2,420.00	\$6.00	\$14,520.00
		0030	0520	9028510	CABLE, LOOP DETECTOR, LEAD-IN	460.00	-460.00	0.00	LF	0.00	\$1.20	\$0.00
		0030	0530	9028811	PULL BOX, PREFORMED CLASS 2	1.00	-1.00	0.00	EA	0.00	\$2,675.00	\$0.00
		0030	0540	9029100	BASE, CONCRETE	0.50	0.00	0.50	CUYD	0.50	\$2,685.00	\$1,342.50
		0030	0550	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	2.00	0.00	2.00	EA	2.00	\$1,100.00	\$2,200.00
		0030	0560	9029902	MISC.REMOTE PUSHBUTTON STANCHION	1.00	0.00	1.00	EA	1.00	\$901.50	\$901.50
		0040	0570	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	-0.40	0.00	CUYD	0.00	\$3,600.00	\$0.00
		0040	0580	9031220	PIPE POSTS	100.00	0.00	100.00	LB	100.00	\$20.00	\$2,000.00
		0040	0590	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	3.00	0.00	3.00	EA	3.00	\$75.00	\$225.00
		Project J6S3312 - Total Value Posted to Date as of Report Generated Date										
J6S3491	0001	0600	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	2,558.80	-284.80	2,274.00	TONS	2,274.00	\$127.00	\$288,798.00	
			4071005	TACK COAT	2,374.00	-149.00	2,225.00	GAL	2,225.00	\$3.00	\$6,675.00	
			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00	
			6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	26.10	-26.10	0.00	TONS	0.00	\$88.00	\$0.00	
			6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	96.00	-96.00	0.00	SQYD	0.00	\$230.00	\$0.00	
			6161005	CONSTRUCTION SIGNS	771.00	-263.00	508.00	SQFT	508.00	\$4.00	\$2,032.00	
			6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-2.00	2.00	EA	2.00	\$50.00	\$100.00	
			6161025	CHANNELIZER (TRIM LINE)	200.00	-200.00	0.00	EA	0.00	\$10.00	\$0.00	
			6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$110.00	\$660.00	
			6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$0.00	\$0.00	
			6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00	
			6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$33,324.99	\$33,324.99	
			6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	173.00	-76.00	97.00	LF	97.00	\$18.00	\$1,746.00	
			6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	430.00	-108.00	322.00	LF	322.00	\$18.00	\$5,796.00	
			6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	-6.00	10.00	EA	10.00	\$250.00	\$2,500.00	
			6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,411.00	0.00	13,411.00	LF	13,411.00	\$0.15	\$2,011.65	
			6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15,840.00	0.00	15,840.00	LF	15,840.00	\$0.15	\$2,376.00	
			6207001	PAVEMENT MARKING REMOVAL	152.00	-113.00	39.00	LF	39.00	\$1.00	\$39.00	
			6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	-2.00	0.00	EA	0.00	\$20.00	\$0.00	
			6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	22,611.00	0.00	22,611.00	SQYD	22,611.00	\$2.80	\$63,310.80	
			6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	65.40	0.00	65.40	STA	65.40	\$55.00	\$3,597.00	
6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	43.20	0.00	43.20	STA	43.20	\$100.00	\$4,320.00				
9029902	MISC.RETROREFLECTIVE BACKPLATES	3.00	0.00	3.00	EA	3.00	\$385.00	\$1,155.00				
Project J6S3491 - Total Value Posted to Date as of Report Generated Date												\$425,443.44
220617-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$1,284,308.74



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 20, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 220617-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3312	0030	TYPE 5 AGGREGATE FOR BASE	Material		1	Sep 15, 2023	SYSTEM	\$5,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user peterr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Sep 15, 2023	SYSTEM	(\$5,915.00)				
					2	Oct 2, 2023	SYSTEM	\$11,518.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user peterr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Oct 2, 2023	SYSTEM	(\$11,518.00)				
	- Total								\$0.00			
	Material - Total								\$0.00			
	0030 - Total								\$0.00			
	0040	BIT. PAVEMENT MIXTURE PG58-28H (BP-1)	Other Item Adjustment	ACAD	3	Oct 16, 2023	peterr1	(\$21,138.16)	Line-Item Adjustment for 4516.7 tons of BP-1 tons of Asphalt placed on Route N, with 3.60% VAC.			
								(\$21,138.16)				
			ACAD - Total								(\$21,138.16)	
			Other Item Adjustment - Total								(\$21,138.16)	
			Overrun	Overrun	3	Oct 16, 2023	SYSTEM	(\$19,714.48)				
								6	Dec 2, 2023	SYSTEM	\$19,714.48	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',93.70000 - 93.70000, 'is applied (if non-zero).
	Overrun - Total								\$0.00			
	Overrun - Total								\$0.00			
	0040 - Total								(\$21,138.16)			
	0050	TACK COAT	Overrun	Overrun	3	Oct 16, 2023	SYSTEM	(\$442.25)				
								6	Dec 2, 2023	SYSTEM	\$442.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
	0050 - Total								\$0.00			
	0070	PAVED APPROACH, 8 IN.	Material			2	Oct 2, 2023	SYSTEM	\$30,198.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						2	Oct 2, 2023	SYSTEM	(\$30,198.00)			
						3	Oct 16, 2023	SYSTEM	\$49,924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						3	Oct 16, 2023	SYSTEM	(\$49,924.00)			
- Total								\$0.00				
Material - Total								\$0.00				
0070 - Total								\$0.00				
0080	CONCRETE SIDEWALK, 4 IN.	Material			1	Sep 15, 2023	SYSTEM	\$38,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					1	Sep 15, 2023	SYSTEM	(\$38,025.00)				
					3	Oct 16, 2023	SYSTEM	\$44,548.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user peterr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Oct 16, 2023	SYSTEM	(\$44,548.40)				
					- Total							
Material - Total								\$0.00				
0080 - Total								\$0.00				
0090	MISC. CONCRETE	Material			3	Oct 16, 2023	SYSTEM	\$7,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user peterr1 overriding Payment			



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 220617-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3312	0090	MISC. CONCRETE	Material						Estimate Exception 6 on the current Payment Estimate.					
					3	Oct 16, 2023	SYSTEM	(\$7,400.00)						
					4	Nov 2, 2023	SYSTEM	\$7,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Nov 2, 2023	SYSTEM	(\$7,400.00)						
									- Total	\$0.00				
										Material - Total	\$0.00			
										0090 - Total	\$0.00			
	0280	PREF THERMO PVMT MARK, LT/RT ARROW	Overrun	Overrun	4	Nov 2, 2023	SYSTEM	(\$250.00)						
					6	Dec 2, 2023	SYSTEM	\$250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).					
												Overrun - Total	\$0.00	
												Overrun - Total	\$0.00	
										0280 - Total	\$0.00			
	0290	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	6	Dec 4, 2023	peterr1	\$143.86	White Paint Reflectivity Bonus for Route N Between Hwy K & Brian Road.					
											REFL - Total	\$143.86		
											Other Item Adjustment - Total	\$143.86		
									0290 - Total	\$143.86				
0300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	6	Dec 4, 2023	peterr1	\$198.82	Yellow Paint Reflectivity Bonus for Route N Between Hwy K & Brian Road.						
										REFL - Total	\$198.82			
										Other Item Adjustment - Total	\$198.82			
									0300 - Total	\$198.82				
0340	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	4	Nov 2, 2023	SYSTEM	(\$5,980.00)							
				6	Dec 2, 2023	SYSTEM	\$5,980.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).						
										Overrun - Total	\$0.00			
										Overrun - Total	\$0.00			
									0340 - Total	\$0.00				
0360	ALTERNATE DITCH CHECK	Material		2	Oct 2, 2023	SYSTEM	\$739.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				2	Oct 2, 2023	SYSTEM	(\$739.80)							
				3	Oct 16, 2023	SYSTEM	\$739.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user peterr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				3	Oct 16, 2023	SYSTEM	(\$739.80)							
										- Total	\$0.00			
									Material - Total	\$0.00				
									0360 - Total	\$0.00				
0390	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		4	Nov 2, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user peterr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				4	Nov 2, 2023	SYSTEM	(\$1,400.00)							
										- Total	\$0.00			
									Material - Total	\$0.00				
									0390 - Total	\$0.00				
0400	SH-FLAT	Material		4	Nov 2,	SYSTEM	\$2.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 220617-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3312	0400	SHEET - SIGNAL SIGN	Material			2023			Estimate Item Adjustment (0006) due to user peterr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					4	Nov 2, 2023	SYSTEM	(\$2.00)				
					5	Nov 16, 2023	SYSTEM	\$2.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user peterr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Nov 16, 2023	SYSTEM	(\$2.00)				
					- Total							\$0.00
	Material - Total							\$0.00				
	0400 - Total							\$0.00				
	0410	SIGNAL SIGN, MOUNTING HARDWARE	Material			4	Nov 2, 2023	SYSTEM	\$2.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user peterr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					4	Nov 2, 2023	SYSTEM	(\$2.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0410 - Total						\$0.00	
	0420	POST, SIGNAL 8 FT.	Material			4	Nov 2, 2023	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user peterr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					4	Nov 2, 2023	SYSTEM	(\$1,152.00)				
					5	Nov 16, 2023	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	Nov 16, 2023	SYSTEM	(\$1,152.00)				
					- Total						\$0.00	
	Material - Total						\$0.00					
	0420 - Total						\$0.00					
	0430	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Material			4	Nov 2, 2023	SYSTEM	\$684.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user peterr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
4					Nov 2, 2023	SYSTEM	(\$684.00)					
- Total								\$0.00				
Material - Total								\$0.00				
0430 - Total								\$0.00				
0440	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material			4	Nov 2, 2023	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user peterr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				4	Nov 2, 2023	SYSTEM	(\$390.00)					
				- Total						\$0.00		
				Material - Total						\$0.00		
				0440 - Total						\$0.00		
0450	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			4	Nov 2, 2023	SYSTEM	\$348.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user peterr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				4	Nov 2, 2023	SYSTEM	(\$348.00)					
				- Total						\$0.00		
				Material - Total						\$0.00		
				0450 - Total						\$0.00		
0480	CABLE, 16 AWG 2 CONDUCTOR	Material		4	Nov 2, 2023	SYSTEM	\$336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user peterr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 220617-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3312	0480	CABLE, 16 AWG 2 CONDUCTOR	Material		4	Nov 2, 2023	SYSTEM	(\$336.00)		
					- Total		\$0.00			
				Material - Total		\$0.00				
	0480 - Total								\$0.00	
	0490	CABLE, 16 AWG 5 CONDUCTOR	Material		4	Nov 2, 2023	SYSTEM	\$399.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user peterr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					4	Nov 2, 2023	SYSTEM	(\$399.00)		
					- Total		\$0.00			
				Material - Total		\$0.00				
	0490 - Total								\$0.00	
	0550	MISC.	Material		4	Nov 2, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user peterr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					4	Nov 2, 2023	SYSTEM	(\$2,200.00)		
					- Total		\$0.00			
				Material - Total		\$0.00				
	0550 - Total								\$0.00	
	0560	MISC.	Material		4	Nov 2, 2023	SYSTEM	\$901.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user peterr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					4	Nov 2, 2023	SYSTEM	(\$901.50)		
					- Total		\$0.00			
				Material - Total		\$0.00				
	0560 - Total								\$0.00	
	0580	PIPE POSTS	Material		3	Oct 16, 2023	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user peterr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					3	Oct 16, 2023	SYSTEM	(\$2,000.00)		
					- Total		\$0.00			
				Material - Total		\$0.00				
	0580 - Total								\$0.00	
	0590	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		4	Nov 2, 2023	SYSTEM	(\$225.00)		
				5	Nov 16, 2023	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user peterr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				5	Nov 16, 2023	SYSTEM	(\$225.00)			
				- Total		(\$225.00)				
Material - Total				(\$225.00)						
				MaterialCredit	5	Nov 16, 2023	SYSTEM	\$225.00		
	- Total		\$225.00							
MaterialCredit - Total		\$225.00								
0590 - Total								\$0.00		
J6S3312 - Total								(\$20,795.48)		
J6S3491	0600	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	3	Oct 16, 2023	peterr1	(\$11,820.64)	Line-Item Adjustment for 2273.20 tons of SP125 tons of Asphalt placed on Route Z, with 4.00% VAC.	
				ACAD - Total		(\$11,820.64)				
				Other Item Adjustment - Total		(\$11,820.64)				
	0600 - Total								(\$11,820.64)	
0750	4 IN. WHITE	Other Item	REFL	6	Dec 4,	peterr1	(\$129.83)	White Paint Reflectivity Deduct for Route Z Between Hwy N & Perry Cate		



Line Item Adjustments by Estimate

Mar 20, 2024

Contract ID: 220617-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3491	0750	WATERBORNE PAVEMENT MARKING	Adjustment			2023			Blvd.	
				REFL - Total					(\$129.83)	
				Other Item Adjustment - Total					(\$129.83)	
	0750 - Total							(\$129.83)		
	0760	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	6	Dec 4, 2023	peterr1	(\$26.99)	Yellow Paint Reflectivity Deduct for Route Z Between Hwy N & Perry Cate Blvd.	
				REFL - Total					(\$26.99)	
				Other Item Adjustment - Total					(\$26.99)	
				0760 - Total						(\$26.99)
	J6S3491 - Total								(\$11,977.46)	
	Overall - Total								(\$32,772.94)	



Contract Adjustments for Contract - 220617-F04

There are no contract adjustments to display for this contract.