



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2022

Pay Estimate Created Date: September 1, 2022

Progress Estimate Number 1	Contract ID 220617-G01 Prime Contractor Mera Excavating, LLC	Pay Period Start See NTP Date Pay Period End September 1, 2022	Original Contract Amount \$1,410,394.82 Net Change Order Amount \$0.00 Current Contract Amount \$1,410,394.82
--------------------------------------	---	---	--

Approval Date		By User
September 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	GIRGIA
September 1, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	howelj4
September 6, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
April 3, 2023	April 3, 2023		2.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 6, 2022	July 6, 2022	
Letting Date	June 17, 2022	June 17, 2022	
Notice to Proceed Date	August 8, 2022	August 8, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
220617-G01			
Total Posted Items Pay	\$36,736.50	\$0.00	\$36,736.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$36,736.50		\$36,736.50

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3499	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$7,790.250	2	\$15,580.50
	5001	6181000	MOBILIZATION	LS	\$21,156.000	1	\$21,156.00
Project J7P3499 - Total							\$36,736.50
Overall - Total							\$36,736.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 7, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3499	FAF 52-1(20)	Bridge Replacement	52	HENRY	from 6.5 miles east of Calhoun to Windsor

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3499	Posted Item Pay	\$36,736.50	\$0.00	\$36,736.50
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$36,736.50	\$0.00	\$36,736.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 7, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220617-G01	J7P3499	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$35,648.62	\$0.00	
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	10,436.00	0.00	10,436.00	CUYD	0.00	\$4.55	\$0.00	
		0001	0030	2036000	COMPACTING EMBANKMENT	8,871.00	0.00	8,871.00	CUYD	0.00	\$6.70	\$0.00	
		0001	0040	2063000	CLASS 3 EXCAVATION	134.00	0.00	134.00	CUYD	0.00	\$10.81	\$0.00	
		0001	0050	2063300	CLASS 4 EXCAVATION	379.00	0.00	379.00	CUYD	0.00	\$12.34	\$0.00	
		0001	0060	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$1,703.40	\$0.00	
		0001	0070	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$135,887.46	\$0.00	
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,150.00	0.00	3,150.00	SQYD	0.00	\$16.60	\$0.00	
		0001	0090	4010151	TYPE A3 SHOULDER	1,614.00	0.00	1,614.00	SQYD	0.00	\$70.58	\$0.00	
		0001	0100	4039905	MISC.OPTIONAL PAVEMENT	3,150.00	0.00	3,150.00	SQYD	0.00	\$71.05	\$0.00	
		0001	0110	6097000	ROCK LINING	6.00	0.00	6.00	CUYD	0.00	\$3,401.94	\$0.00	
		0001	0120	6161005	CONSTRUCTION SIGNS	516.00	0.00	516.00	SQFT	0.00	\$7.19	\$0.00	
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$29.96	\$0.00	
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$167.79	\$0.00	
		0001	0150	6161052	WARNING LIGHT, TYPE B	20.00	0.00	20.00	EA	0.00	\$95.88	\$0.00	
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,790.25	\$15,580.50	
		0001	0170	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$89,142.90	\$0.00	
		0001	0171	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$67,986.90	\$0.00	
		0001	0180	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$1,198.50	\$0.00	
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,577.00	0.00	2,577.00	LF	0.00	\$0.23	\$0.00	
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,293.00	0.00	2,293.00	LF	0.00	\$0.23	\$0.00	
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,775.06	\$0.00	
		0001	0220	7034041	CLASS B-1 CONCRETE (CULVERTS)	63.20	0.00	63.20	CUYD	0.00	\$749.06	\$0.00	
		0001	0230	7039903	MISC.PRECAST 12 FOOT BY 12 FOOT BOX CULVERT	131.00	0.00	131.00	LF	0.00	\$2,716.95	\$0.00	
		0001	0240	7061030	REINFORCING STEEL (CULVERTS)	14,490.00	0.00	14,490.00	LB	0.00	\$2.45	\$0.00	
		0001	0250	7250324A	24 IN. PIPE GROUP B	374.00	0.00	374.00	LF	0.00	\$47.88	\$0.00	
		0001	0260	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$415.14	\$0.00	
		0001	0270	8051000A	SEEDING - COOL SEASON GRASSES	1.40	0.00	1.40	ACRE	0.00	\$7,790.25	\$0.00	
		0001	0280	8052000A	SEEDING - WARM SEASON GRASSES	0.20	0.00	0.20	ACRE	0.00	\$7,790.25	\$0.00	
		0001	0290	8061005	ROCK DITCH CHECK	370.00	0.00	370.00	LF	0.00	\$9.84	\$0.00	
		0001	0300	8061016	SEDIMENT REMOVAL	58.00	0.00	58.00	CUYD	0.00	\$15.36	\$0.00	
		0001	0310	8061019	SILT FENCE	2,013.00	0.00	2,013.00	LF	0.00	\$3.12	\$0.00	
		0010	0320	6061060	MGS GUARDRAIL	2,213.00	0.00	2,213.00	LF	0.00	\$41.35	\$0.00	
		0010	0330	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	0.00	\$1,036.70	\$0.00	
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,895.13	\$0.00	
		0040	0350	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.00	\$2,996.25	\$0.00	
		0040	0360	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$389.51	\$0.00	
		0040	0370	9031270A	2 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	0.00	\$41.65	\$0.00	
		0040	0380	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	0.00	\$113.86	\$0.00	
		0040	0390	9035004A	SH-FLAT SHEET	13.00	0.00	13.00	SQFT	0.00	\$43.52	\$0.00	
		0040	0400	9039902	MISC.RELOCATE EXISTING SIGN	2.00	0.00	2.00	EA	0.00	\$353.59	\$0.00	
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$21,156.00	\$21,156.00	
		Project J7P3499 - Total Value Posted to Date as of Report Generated Date											\$36,736.50
		220617-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$36,736.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 7, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3499

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	8/24/22	8/25/22	2.00	EA	RTE 52	68+00 / 83+00	Lt and Rt Edge Line			
5001	6181000	MOBILIZATION	8/24/22	8/25/22	1.00	LS	RTE 52	68+00	CL	83+00	CL	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

No Data Available