



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2023

Pay Estimate Created Date: August 2, 2023

Progress Estimate Number 19	Contract ID 220715-A02 Prime Contractor Herzog Contracting Corp.	Pay Period Start July 1, 2023 Pay Period End August 1, 2023	Original Contract Amount \$9,945,264.01 Net Change Order Amount (\$109,521.04) Current Contract Amount \$9,835,742.97
---------------------------------------	---	--	--

Approval Date		By User
August 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	huntb1
August 3, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
August 4, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023	June 6, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	August 18, 2022	August 18, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
220715-A02			
Total Posted Items Pay	\$0.00	\$9,835,742.98	\$9,835,742.98
Gross Item Adjustments	\$1,905.57	(\$244,731.23)	(\$242,825.66)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$1,905.57	\$9,591,011.75	\$9,592,917.32

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0091	0060	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	181483*.05=9074.15*.21=1905.57 5% bonus for Routes T and M			\$1,905.57
Total								\$1,905.57



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 5, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0091		Pavement resurfacing	VARIOUS	HOLT	on Routes T, DD, BB, H and HH in Holt County, Routes EE, CC, Z, and KK in Atchison County, Route PP in Nodaway County and Route M in Gentry and Nodaway Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0091	Posted Item Pay	\$0.00	\$9,835,742.98	\$9,835,742.98
	Gross Item Adjustments	\$1,905.57	(\$244,731.23)	(\$242,825.66)
	Gross Item Pay	\$1,905.57	\$9,591,011.75	\$9,592,917.32
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 5, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220715-A02	JNW0091	0001	0010	4071005	TACK COAT	71,133.00	-25,853.00	45,280.00	GAL	45,280.00	\$3.00	\$135,840.00	
		0001	0020	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00	
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$955,000.00	\$955,000.00	
		0001	0040	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	180.00	-35.00	145.00	LF	145.00	\$32.55	\$4,719.75	
		0001	0050	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	6.00	0.00	6.00	EA	6.00	\$1,575.00	\$9,450.00	
		0001	0060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	470,292.00	76,663.00	546,955.00	LF	546,955.00	\$0.21	\$114,860.55	
		0001	0070	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,362.00	-460.33	1,901.67	SQYD	1,901.67	\$9.45	\$17,970.78	
		0001	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,971.00	269.64	5,240.64	SQYD	5,240.64	\$30.00	\$157,219.20	
		0050	0090	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,362.50	-30.45	1,332.05	TONS	1,332.05	\$45.00	\$59,942.25	
		0050	0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,272.80	-64.97	7,207.83	TONS	7,207.83	\$128.00	\$922,602.24	
		0051	0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	405.70	-138.00	267.70	TONS	267.70	\$63.40	\$16,972.18	
		0051	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,207.40	-136.69	2,070.71	TONS	2,070.71	\$147.40	\$305,222.65	
		0052	0130	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	497.30	-157.72	339.58	TONS	339.58	\$56.00	\$19,016.48	
		0052	0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,356.70	152.96	2,509.66	TONS	2,509.66	\$152.50	\$382,723.15	
		0053	0150	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,301.10	-475.87	825.23	TONS	825.23	\$50.40	\$41,591.59	
		0053	0160	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	3,539.60	466.89	4,006.49	TONS	4,006.49	\$145.50	\$582,944.30	
		0054	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,646.00	-591.23	2,054.77	TONS	2,054.77	\$45.00	\$92,464.65	
		0054	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,523.10	43.32	7,566.42	TONS	7,566.42	\$136.00	\$1,029,033.12	
		0055	0190	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	619.50	-41.54	577.96	TONS	577.96	\$50.00	\$28,898.00	
		0055	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,078.60	189.44	2,268.04	TONS	2,268.04	\$138.00	\$312,989.52	
		0056	0210	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	541.30	-87.94	453.36	TONS	453.36	\$97.80	\$44,338.61	
		0056	0220	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,945.10	466.82	3,411.92	TONS	3,411.92	\$175.50	\$598,791.96	
		0057	0230	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	978.80	-595.80	383.00	TONS	383.00	\$69.70	\$26,695.10	
		0057	0240	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,688.00	-1,798.49	2,889.51	TONS	2,889.51	\$156.60	\$452,497.27	
		0058	0250	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	483.30	-153.56	329.74	TONS	329.74	\$70.80	\$23,345.59	
		0058	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,689.90	306.99	2,996.89	TONS	2,996.89	\$157.15	\$470,961.26	
		0059	0270	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,163.50	429.99	1,593.49	TONS	1,593.49	\$45.00	\$71,707.05	
		0059	0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	5,118.70	523.82	5,642.52	TONS	5,642.52	\$133.00	\$750,455.16	
		0060	0290	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,832.30	-201.42	3,630.88	TONS	3,630.88	\$45.00	\$163,389.60	
		0060	0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	13,863.63	431.23	14,294.86	TONS	14,294.86	\$136.00	\$1,944,100.96	
		Project JNW0091 - Total Value Posted to Date as of Report Generated Date											\$9,835,742.97
		220715-A02 Overall - Total Value Posted to Date as of Report Generated Date											\$9,835,742.97



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 5, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 5, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0091	0040	PREF THERMO PVMT MARK, 24 IN WHIT	Material		16	Jun 2, 2023	SYSTEM	(\$3,417.75)			
				- Total							(\$3,417.75)
			Material - Total							(\$3,417.75)	
			MaterialCredit		17	Jun 16, 2023	SYSTEM	\$3,417.75			
				- Total							\$3,417.75
			MaterialCredit - Total							\$3,417.75	
	0040 - Total								\$0.00		
	0050	PREF THERMO PVMT MARK, R/R XING	Material		16	Jun 2, 2023	SYSTEM	(\$6,300.00)			
				- Total							(\$6,300.00)
			Material - Total							(\$6,300.00)	
			MaterialCredit		17	Jun 16, 2023	SYSTEM	\$6,300.00			
				- Total							\$6,300.00
			MaterialCredit - Total							\$6,300.00	
	0050 - Total								\$0.00		
	0060	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		2	Nov 3, 2022	SYSTEM	(\$21,466.20)			
					3	Nov 17, 2022	SYSTEM	(\$35,695.59)			
					4	Dec 1, 2022	SYSTEM	(\$35,695.59)			
				- Total							(\$92,857.38)
			Material - Total							(\$92,857.38)	
			MaterialCredit		3	Nov 17, 2022	SYSTEM	\$21,466.20			
				4	Dec 1, 2022	SYSTEM	\$35,695.59				
				5	Dec 15, 2022	SYSTEM	\$35,695.59				
- Total							\$92,857.38				
MaterialCredit - Total							\$92,857.38				
Other Item Adjustment			REFL		7	Jan 17, 2023	huntb1	\$1,192.45	5% of 113,566.818 feet @ \$.21 per foot \$23849.03 x 5% = \$1192.45		
					18	Jul 1, 2023	huntb1	\$7,596.40	152999*.9930=151928.01*.05=\$7596.40		
					19	Aug 2, 2023	huntb1	\$1,905.57	181483*.05=9074.15*.21=1905.57 5% bonus for Routes T and M		
REFL - Total							\$10,694.42				
Other Item Adjustment - Total								\$10,694.42			
Overrun			Overrun		16	Jun 2, 2023	SYSTEM	(\$2,050.99)			
		17		Jun 16, 2023	SYSTEM	(\$7,622.29)					
		18		Jul 1, 2023	SYSTEM	\$9,673.27	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.21000 - 0.21000, 'is applied (if non-zero).				
	Overrun - Total							(\$0.01)			
Overrun - Total								(\$0.01)			
0060 - Total								\$10,694.41			
0080	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun		11	Mar 16, 2023	SYSTEM	(\$4,229.70)			
					13	Apr 17, 2023	SYSTEM	(\$3,706.20)			
					16	Jun 2, 2023	SYSTEM	\$7,935.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).		



Line Item Adjustments by Estimate

Aug 5, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
JNW0091	0080	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun - Total				\$0.00									
				Overrun - Total				\$0.00									
	0080 - Total							\$0.00									
	0100	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	11	Mar 16, 2023	huntb1	(\$26,272.01)	Contract Line Item No.	Installed Quantity	Virgin A/C%						
									29698.79	3514.65	5.2						
						12	Apr 4, 2023	huntb1	(\$27,606.52)	Virgin A/C 4.6%							
					ACAD - Total						(\$53,878.53)						
					Other Item Adjustment - Total						(\$53,878.53)						
	0100 - Total							(\$53,878.53)									
	0120	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Nov 17, 2022	thurmb2	\$698.86	Current Index	Base Index	Index Difference						
									755	748.75	6.25						
									3	Nov 17, 2022	thurmb2		Contract Line Item No.	Installed Quantity	Virgin AC%	Mix ID No.	
													698.86	2070.71	5.4	SL 22-49	
					ACAD - Total						\$698.86						
	Other Item Adjustment - Total						\$698.86										
	0120 - Total							\$698.86									
	0130	MISC. AGGREGATE FOR BASE	Material		2	Nov 3, 2022	SYSTEM	(\$19,016.48)									
								- Total						(\$19,016.48)			
			Material - Total						(\$19,016.48)								
			MaterialCredit		3	Nov 17, 2022	SYSTEM	\$19,016.48									
								- Total						\$19,016.48			
			MaterialCredit - Total						\$19,016.48								
	0130 - Total							\$0.00									
	0140	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	1	Oct 19, 2022	huntb1	\$671.50	5.9% a/c content								
									1	Oct 19, 2022	huntb1	\$271.16	6.3% a/c content				
									18	Jul 5, 2023	huntb1	(\$38.74)	Wrong A/C percentage on estimate 0001. This is to correct that amount.				
					ACAD - Total						\$903.92						
					Other Item Adjustment - Total						\$903.92						
Overrun					Overrun	1	Oct 18, 2022	SYSTEM	(\$23,326.40)								
										6	Jan 3, 2023	SYSTEM	\$23,326.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',152.50000 - 152.50000, 'is applied (if non-zero).			
									Overrun - Total						\$0.00		
Overrun - Total							\$0.00										
0140 - Total							\$903.92										
0150	MISC. AGGREGATE FOR BASE	Material		2	Nov 3, 2022	SYSTEM	(\$27,235.66)										
							- Total						(\$27,235.66)				
		Material - Total						(\$27,235.66)									
		MaterialCredit		3	Nov 17, 2022	SYSTEM	\$27,235.66										
							- Total						\$27,235.66				
MaterialCredit - Total						\$27,235.66											
0150 - Total							\$0.00										



Line Item Adjustments by Estimate

Aug 5, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks											
JNW0091	0160	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Nov 17, 2022	thurb2	\$1,352.19	Current Index	Base Index	Index Difference									
									755	748.75	6.25									
									Contract Line Item No	Installed Quantity	Virgin AC%	Mix ID No.								
									Adjustment											
									160	4006.49	5.4	SL 22-49								
									1352.19											
									ACAD - Total								\$1,352.19			
									Other Item Adjustment - Total								\$1,352.19			
									Overrun	Overrun	2	Nov 3, 2022	SYSTEM	(\$67,932.50)						
											6	Jan 3, 2023	SYSTEM	\$67,932.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',145.50000 - 145.50000, 'is applied (if non-zero).					
Overrun - Total								\$0.00												
Overrun - Total								\$0.00												
0160 - Total								\$1,352.19												
JNW0091	0180	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	15	May 16, 2023	huntb1	(\$52,208.30)	Rte. DD A/C adjustment											
									ACAD - Total								(\$52,208.30)			
									Other Item Adjustment - Total								(\$52,208.30)			
									Overrun	Overrun	15	May 16, 2023	SYSTEM	(\$5,891.52)						
											16	Jun 2, 2023	SYSTEM	\$5,891.52	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',136.00000 - 136.00000, 'is applied (if non-zero).					
									Overrun - Total								\$0.00			
									Overrun - Total								\$0.00			
0180 - Total								(\$52,208.30)												
JNW0091	0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	16	Jun 2, 2023	huntb1	(\$15,649.48)	Rte. EE A/C adjustment of 4.6%											
									ACAD - Total								(\$15,649.48)			
									FUEL		17	Jun 15, 2023	huntb1	\$2,268.04	\$1.00 per ton adjustment for extra travel					
									FUEL - Total								\$2,268.04			
									Other Item Adjustment - Total								(\$13,381.44)			
0200 - Total								(\$13,381.44)												
JNW0091	0220	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Nov 17, 2022	thurb2	\$1,151.52	Current Index	Base Index	Index Difference									
									755	748.75	6.25									
									Contract Line Item No	Installed Quantity	Virgin AC%	Mix ID No.								
									Adjustment											
									0220	3411.92	5.4	SL 22-49								
									1151.52											
									ACAD - Total								\$1,151.52			
									Other Item Adjustment - Total								\$1,151.52			
									Overrun	Overrun	2	Nov 3, 2022	SYSTEM	(\$81,926.91)						
											6	Jan 3, 2023	SYSTEM	\$81,926.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',175.50000 - 175.50000, 'is applied (if non-zero).					
Overrun - Total								\$0.00												
Overrun - Total								\$0.00												
0220 - Total								\$1,151.52												
JNW0091	0240	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Nov 17, 2022	thurb2	\$975.21	Current Index	Base Index	Index Difference									
									755	748.75	6.25									
									Contract Line Item No	Installed Quantity	Virgin AC%	Mix ID No.								
Adjustment																				
0240	2889.51	5.4	SL 22-49																	
975.21																				



Line Item Adjustments by Estimate

Aug 5, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNW0091	0240	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD - Total				\$975.21					
				Other Item Adjustment - Total				\$975.21					
			0240 - Total				\$975.21						
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Nov 17, 2022	thurmb2	\$1,011.45	Current Index 755	Base Index 748.75	Index Difference 6.25		
								Contract Line Item No 0260		Installed Quantity 2996.89	Virgin AC% 5.4	Mix ID No. SL 22-49	
			ACAD - Total				\$1,011.45						
			Other Item Adjustment - Total				\$1,011.45						
			Overrun	Overrun	2	Nov 3, 2022	SYSTEM	(\$48,243.48)					
								6	Jan 3, 2023	SYSTEM	\$48,243.48	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',157.15000 - 157.15000, 'is applied (if non-zero).	
			Overrun - Total				\$0.00						
			Overrun - Total				\$0.00						
	0260 - Total				\$1,011.45								
	0280	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	16	Jun 2, 2023	huntb1	(\$38,933.39)	Rte. PP A/C adjustment of 4.6%				
								ACAD - Total				(\$38,933.39)	
			FUEL	17	Jun 15, 2023	huntb1	\$5,642.52	\$1.00 per ton adjustment for extra travel					
							FUEL - Total				\$5,642.52		
			Other Item Adjustment - Total				(\$33,290.87)						
	0280 - Total				(\$33,290.87)								
	0300	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	12	Apr 4, 2023	huntb1	(\$106,854.08)	Virgin A/C 4.6%				
								ACAD - Total				(\$106,854.08)	
			Other Item Adjustment - Total				(\$106,854.08)						
			Overrun	Overrun	12	Apr 4, 2023	SYSTEM	(\$58,647.28)					
								16	Jun 2, 2023	SYSTEM	\$58,647.28	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',136.00000 - 136.00000, 'is applied (if non-zero).	
Overrun - Total				\$0.00									
Overrun - Total				\$0.00									
0300 - Total				(\$106,854.08)									
JNW0091 - Total				(\$242,825.66)									
Overall - Total				(\$242,825.66)									



Contract Adjustments for Contract - 220715-A02

There are no contract adjustments to display for this contract.