



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 17, 2023

Pay Estimate Created Date: February 15, 2023

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 220715-A02 <b>Prime Contractor</b> Herzog Contracting Corp.	<b>Pay Period Start</b> February 2, 2023 <b>Pay Period End</b> February 15, 2023	<b>Original Contract Amount</b> \$9,945,264.01 <b>Net Change Order Amount</b> (\$182,927.57) <b>Current Contract Amount</b> \$9,762,336.44
--------------------------------------	---	---	--

Approval Date		By User
February 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	huntb1
February 15, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stronk1
February 16, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		37.23%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	August 18, 2022	August 18, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
220715-A02			
Total Posted Items Pay	\$0.00	\$3,634,479.88	\$3,634,479.88
Gross Item Adjustments	\$0.00	\$7,324.34	\$7,324.34
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,641,804.22	\$3,641,804.22
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 17, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0091		Pavement resurfacing	VARIOUS	HOLT	on Routes T, DD, BB, H and HH in Holt County, Routes EE, CC, Z, and KK in Atchison County, Route PP in Nodaway County and Route M in Gentry and Nodaway Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JNW0091	<b>Posted Item Pay</b>	\$0.00	\$3,634,479.88
	<b>Gross Item Adjustments</b>	\$0.00	\$7,324.34
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$3,641,804.22</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 17, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220715-A02	JNW0091	0001	0010	4071005	TACK COAT	71,133.00	0.00	71,133.00	GAL	19,159.00	\$3.00	\$57,477.00	
		0001	0020	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.54	\$100,000.00	\$54,000.00	
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$955,000.00	\$477,500.00	
		0001	0040	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	180.00	0.00	180.00	LF	0.00	\$32.55	\$0.00	
		0001	0050	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	6.00	0.00	6.00	EA	0.00	\$1,575.00	\$0.00	
		0001	0060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	470,292.00	0.00	470,292.00	LF	212,473.00	\$0.21	\$44,619.33	
		0001	0070	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,362.00	0.00	2,362.00	SQYD	0.00	\$9.45	\$0.00	
		0001	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,971.00	0.00	4,971.00	SQYD	1,192.78	\$30.00	\$35,783.40	
		0050	0090	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,362.50	0.00	1,362.50	TONS	0.00	\$45.00	\$0.00	
		0050	0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	7,272.80	0.00	7,272.80	TONS	0.00	\$128.00	\$0.00	
		0051	0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	405.70	-138.00	267.70	TONS	267.70	\$63.40	\$16,972.18	
		0051	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,207.40	-136.69	2,070.71	TONS	2,070.71	\$147.40	\$305,222.65	
		0052	0130	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	497.30	-157.72	339.58	TONS	339.58	\$56.00	\$19,016.48	
		0052	0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,356.70	152.96	2,509.66	TONS	2,509.66	\$152.50	\$382,723.15	
		0053	0150	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,301.10	-475.87	825.23	TONS	825.23	\$50.40	\$41,591.59	
		0053	0160	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	3,539.60	466.89	4,006.49	TONS	4,006.49	\$145.50	\$582,944.30	
		0054	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,646.00	0.00	2,646.00	TONS	0.00	\$45.00	\$0.00	
		0054	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	7,523.10	0.00	7,523.10	TONS	0.00	\$136.00	\$0.00	
		0055	0190	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	619.50	0.00	619.50	TONS	0.00	\$50.00	\$0.00	
		0055	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,078.60	0.00	2,078.60	TONS	0.00	\$138.00	\$0.00	
		0056	0210	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	541.30	-87.94	453.36	TONS	453.36	\$97.80	\$44,338.61	
		0056	0220	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,945.10	466.82	3,411.92	TONS	3,411.92	\$175.50	\$598,791.96	
		0057	0230	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	978.80	-595.80	383.00	TONS	383.00	\$69.70	\$26,695.10	
		0057	0240	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	4,688.00	-1,798.49	2,889.51	TONS	2,889.51	\$156.60	\$452,497.27	
		0058	0250	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	483.30	-153.56	329.74	TONS	329.74	\$70.80	\$23,345.59	
		0058	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,689.90	306.99	2,996.89	TONS	2,996.89	\$157.15	\$470,961.26	
		0059	0270	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,163.50	0.00	1,163.50	TONS	0.00	\$45.00	\$0.00	
		0059	0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	5,118.70	0.00	5,118.70	TONS	0.00	\$133.00	\$0.00	
		0060	0290	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,832.30	0.00	3,832.30	TONS	0.00	\$45.00	\$0.00	
		0060	0300	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	13,863.63	0.00	13,863.63	TONS	0.00	\$136.00	\$0.00	
		Project JNW0091 - Total Value Posted to Date as of Report Generated Date											\$3,634,479.87
		220715-A02 Overall - Total Value Posted to Date as of Report Generated Date											\$3,634,479.87



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 17, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 17, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JNW0091	0060	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		2	Nov 3, 2022	SYSTEM	(\$21,466.20)								
					3	Nov 17, 2022	SYSTEM	(\$35,695.59)								
					4	Dec 1, 2022	SYSTEM	(\$35,695.59)								
				- Total							(\$92,857.38)					
			Material - Total							(\$92,857.38)						
			MaterialCredit		3	Nov 17, 2022	SYSTEM	\$21,466.20								
					4	Dec 1, 2022	SYSTEM	\$35,695.59								
					5	Dec 15, 2022	SYSTEM	\$35,695.59								
				- Total							\$92,857.38					
			MaterialCredit - Total							\$92,857.38						
			Other Item Adjustment	REFL	7	Jan 17, 2023	huntb1	\$1,192.45	5% of 113,566.818 feet @ \$.21 per foot							
									\$23849.03 x 5% = \$1192.45							
									REFL - Total							\$1,192.45
			Other Item Adjustment - Total							\$1,192.45						
0060 - Total							\$1,192.45									
0120	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Other Item Adjustment	ACAD	3	Nov 17, 2022	thurmb2	\$698.86	Current Index    Base Index    Index Difference								
								755                    748.75                    6.25								
								Contract Line Item No    Installed Quantity    Virgin AC%    Mix ID No.								
								120                            2070.71                    5.4                    SL 22-49								
ACAD - Total							\$698.86									
Other Item Adjustment - Total							\$698.86									
0120 - Total							\$698.86									
0130	MISC. AGGREGATE FOR BASE	Material		2	Nov 3, 2022	SYSTEM	(\$19,016.48)									
			- Total							(\$19,016.48)						
		Material - Total							(\$19,016.48)							
		MaterialCredit		3	Nov 17, 2022	SYSTEM	\$19,016.48									
			- Total							\$19,016.48						
		MaterialCredit - Total							\$19,016.48							
0130 - Total							\$0.00									
0140	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Other Item Adjustment	ACAD	1	Oct 19, 2022	huntb1	\$671.50	5.9% a/c content								
								1	Oct 19, 2022	huntb1	\$271.16	6.3% a/c content				
												ACAD - Total				
								Other Item Adjustment - Total							\$942.66	
		Overrun	Overrun	1	Oct 18, 2022	SYSTEM	(\$23,326.40)									
								6	Jan 3, 2023	SYSTEM	\$23,326.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',152.50000 - 152.50000, 'is applied (if non-zero).				
		Overrun - Total										\$0.00				
		Overrun - Total							\$0.00							
0140 - Total							\$942.66									
0150	MISC. AGGREGATE FOR BASE	Material		2	Nov 3, 2022	SYSTEM	(\$27,235.66)									
			- Total							(\$27,235.66)						
		Material - Total							(\$27,235.66)							



## Line Item Adjustments by Estimate

Feb 17, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
JNW0091	0150	MISC. AGGREGATE FOR BASE	MaterialCredit		3	Nov 17, 2022	SYSTEM	\$27,235.66											
				<b>- Total</b>							\$27,235.66								
				<b>MaterialCredit - Total</b>							\$27,235.66								
	<b>0150 - Total</b>								\$0.00										
	0160	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	Other Item Adjustment	ACAD		3	Nov 17, 2022	thurmb2	\$1,352.19	Current Index 755	Base Index 748.75	Index Difference 6.25							
												Contract Line Item No Adjustment 160 1352.19	Installed Quantity 4006.49	Virgin AC% 5.4	Mix ID No. SL 22-49				
					<b>ACAD - Total</b>							\$1,352.19							
					<b>Other Item Adjustment - Total</b>							\$1,352.19							
					Overrun				Overrun	2	Nov 3, 2022	SYSTEM	(\$67,932.50)						
										6	Jan 3, 2023	SYSTEM	\$67,932.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',145.50000 - 145.50000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>							\$0.00							
	<b>Overrun - Total</b>							\$0.00											
	<b>0160 - Total</b>								\$1,352.19										
	0220	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	Other Item Adjustment	ACAD		3	Nov 17, 2022	thurmb2	\$1,151.52	Current Index 755	Base Index 748.75	Index Difference 6.25							
												Contract Line Item No Adjustment 0220 1151.52	Installed Quantity 3411.92	Virgin AC% 5.4	Mix ID No. SL 22-49				
					<b>ACAD - Total</b>							\$1,151.52							
					<b>Other Item Adjustment - Total</b>							\$1,151.52							
					Overrun				Overrun	2	Nov 3, 2022	SYSTEM	(\$81,926.91)						
										6	Jan 3, 2023	SYSTEM	\$81,926.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',175.50000 - 175.50000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>							\$0.00							
<b>Overrun - Total</b>							\$0.00												
<b>0220 - Total</b>								\$1,151.52											
0240	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	Other Item Adjustment	ACAD		3	Nov 17, 2022	thurmb2	\$975.21	Current Index 755	Base Index 748.75	Index Difference 6.25								
											Contract Line Item No Adjustment 0240 975.21	Installed Quantity 2889.51	Virgin AC% 5.4	Mix ID No. SL 22-49					
				<b>ACAD - Total</b>							\$975.21								
				<b>Other Item Adjustment - Total</b>							\$975.21								
<b>0240 - Total</b>								\$975.21											
0260	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	Other Item Adjustment	ACAD		3	Nov 17, 2022	thurmb2	\$1,011.45	Current Index 755	Base Index 748.75	Index Difference 6.25								
											Contract Line Item No Adjustment 0260 1011.45	Installed Quantity 2996.89	Virgin AC% 5.4	Mix ID No. SL 22-49					
				<b>ACAD - Total</b>							\$1,011.45								
				<b>Other Item Adjustment - Total</b>							\$1,011.45								
Overrun	Overrun	2	Nov 3, 2022	SYSTEM	(\$48,243.48)														
		6	Jan 3, 2023	SYSTEM	\$48,243.48	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',157.15000 - 157.15000, 'is applied (if non-zero).													



## Line Item Adjustments by Estimate

Feb 17, 2023

Contract ID: 220715-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0091	0260	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Overrun	Overrun					applied (if non-zero).
			<b>Overrun - Total</b>					<b>\$0.00</b>	
			<b>Overrun - Total</b>					<b>\$0.00</b>	
	<b>0260 - Total</b>							<b>\$1,011.45</b>	
<b>JNW0091 - Total</b>								<b>\$7,324.34</b>	
<b>Overall - Total</b>								<b>\$7,324.34</b>	