



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 5, 2023

Pay Estimate Created Date: May 2, 2023

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 220715-A04 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> April 16, 2023 <b>Pay Period End</b> April 30, 2023	<b>Original Contract Amount</b> \$14,102,655.05 <b>Net Change Order Amount</b> \$34,713.89 <b>Current Contract Amount</b> \$14,137,368.94
--------------------------------------	--	--	---

Approval Date	By User
May 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by evansa2
May 3, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
May 4, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		94.99%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	August 18, 2022	August 18, 2022	
Open to Traffic Date	August 18, 2022	August 18, 2022	
Work Began Date	August 29, 2022	August 29, 2022	

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
220715-A04			
Total Posted Items Pay	\$2,915,054.30	\$10,514,258.35	\$13,429,312.65
Gross Item Adjustments	(\$253,774.75)	(\$127,778.50)	(\$381,553.25)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$2,661,279.55</b>	<b>\$10,386,479.85</b>	<b>\$13,047,759.40</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0093	0010	4071005	TACK COAT	GAL	\$2.600	18,471	\$48,024.60
	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$30.000	290.4	\$8,712.00
	0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$58.500	897	\$52,474.50
	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$67.000	1,913	\$128,171.00
	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$162.000	778.3	\$126,084.60
	0190	3049910	MISC.PERMANENT AGGREGATE EGDE TREATMENT	TONS	\$70.000	1,231	\$86,170.00
	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$159.000	4,246.4	\$675,177.60
	0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$160.000	11,189	\$1,790,240.00
<b>Project JNW0093 - Total</b>							<b>\$2,915,054.30</b>
<b>Overall - Total</b>							<b>\$2,915,054.30</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0093	0050	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	MaterialCredit			2	\$1,750.00	\$3,500.00
	0050	PREFORMED	Material			-2	\$1,750.00	(\$3,500.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 5, 2023

Pay Estimate Created Date: May 2, 2023

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number</b> 8		<b>Contract ID</b> 220715-A04 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.		<b>Pay Period Start</b> April 16, 2023 <b>Pay Period End</b> April 30, 2023		<b>Original Contract Amount</b> \$14,102,655.05 <b>Net Change Order Amount</b> \$34,713.89 <b>Current Contract Amount</b> \$14,137,368.94		
JNW0093		THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER						
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	This Adjustment is for asphalt indexing on 778.3 tons of asphalt.			(\$5,487.02)
	0200	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for 4245.5 tons of asphalt.			(\$29,930.78)
	0200	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Overrun			-876.4	\$159.00	(\$139,347.60)
	0280	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment is for 11207 tons of asphalt.			(\$79,009.35)
<b>Total</b>								<b>(\$253,774.75)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 5, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0093		Pavement Resurface	VARIOUS	LIVINGSTON	on Rtes. Z and C in Carroll County, Rtes. BB, Y, JJ, KK, K and U in Livingston County, Rtes. K and U in Grundy County and Rte. 139 in Linn and Sullivan Counties

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
JNW0093	<b>Posted Item Pay</b>	\$2,915,054.30	\$10,514,258.35	\$13,429,312.65
	<b>Gross Item Adjustments</b>	(\$253,774.75)	(\$127,778.50)	(\$381,553.25)
	<b>Gross Item Pay</b>	<b>\$2,661,279.55</b>	<b>\$10,386,479.85</b>	<b>\$13,047,759.40</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 5, 2023

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0093, Item 6200033, Project Item Line Number 0050, Material Set 620003396, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	No Remark was entered by Engineer	evansa2	Unresolved
Estimate Exception Type: Item Overrun: Contract 220715-A04, Contract Project JNW0093, Project Item Line Number 0200, Contract Line Item Number 0200, Item 4020521, Minor Item.	Underrun quantities for asphalt and edge rock on other routes will be utilized for this line item.	evansa2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 5, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220715-A04	JNW0093	0001	0010	4071005	TACK COAT	97,237.00	7,252.00	104,489.00	GAL	85,785.00	\$2.60	\$223,041.00	
		0001	0020	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$93,000.00	\$93,000.00	
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$735,000.50	\$735,000.50	
		0001	0040	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	0.00	120.00	LF	69.00	\$26.00	\$1,794.00	
		0001	0050	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	2.00	\$1,750.00	\$3,500.00	
		0001	0060	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	621,442.00	55,000.00	676,442.00	LF	497,749.00	\$0.17	\$84,617.33	
		0001	0070	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	165.00	0.00	165.00	SQYD	0.00	\$21.17	\$0.00	
		0001	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,297.00	0.00	3,297.00	SQYD	3,297.00	\$30.00	\$98,910.00	
		0050	0090	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	467.60	-264.90	202.70	TONS	202.70	\$73.60	\$14,918.72	
		0050	0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	2,045.30	-87.00	1,958.30	TONS	1,958.30	\$158.00	\$309,411.40	
		0051	0110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,205.50	0.00	1,205.50	TONS	897.00	\$58.50	\$52,474.50	
		0051	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	5,273.10	0.00	5,273.10	TONS	4,946.80	\$148.00	\$732,126.40	
		0052	0130	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,159.90	-547.50	612.40	TONS	612.40	\$58.00	\$35,519.20	
		0052	0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,711.20	-697.00	4,014.20	TONS	4,014.20	\$144.00	\$578,044.80	
		0053	0150	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,460.20	-976.90	483.30	TONS	483.30	\$67.75	\$32,743.58	
		0053	0160	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	5,535.50	-502.20	5,033.30	TONS	5,033.30	\$155.00	\$780,161.50	
		0054	0170	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,811.40	0.00	2,811.40	TONS	1,913.00	\$67.00	\$128,171.00	
		0054	0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	10,336.70	0.00	10,336.70	TONS	9,927.60	\$162.00	\$1,608,271.20	
		0055	0190	3049910	MISC.PERMANENT AGGREGATE EGDE TREATMENT	1,722.30	0.00	1,722.30	TONS	1,231.00	\$70.00	\$86,170.00	
		0055	0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,865.40	0.00	7,865.40	TONS	8,741.80	\$159.00	\$1,389,946.20	
		0056	0210	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,943.10	-729.00	2,214.10	TONS	2,214.10	\$56.00	\$123,989.60	
		0056	0220	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	12,474.30	-1,234.50	11,239.80	TONS	11,239.80	\$140.00	\$1,573,572.00	
		0057	0230	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,769.80	-532.30	1,237.50	TONS	1,237.50	\$57.00	\$70,537.50	
		0057	0240	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,709.10	-886.00	5,823.10	TONS	5,823.10	\$142.00	\$826,880.20	
		0058	0250	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,973.40	-1,017.60	955.80	TONS	955.80	\$62.00	\$59,259.60	
		0058	0260	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	8,015.30	-963.90	7,051.40	TONS	7,051.40	\$146.00	\$1,029,504.40	
		0059	0270	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,420.50	2,008.00	5,428.50	TONS	2,493.80	\$70.00	\$174,566.00	
		0059	0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	13,510.40	4,675.00	18,185.40	TONS	16,958.20	\$160.00	\$2,713,312.00	
		0001	5001	6209903	MISC.8 IN. White Waterborne Pavement Marking Paint, Type P Beads	0.00	1,936.00	1,936.00	LF	0.00	\$0.50	\$0.00	
		Project JNW0093 - Total Value Posted to Date as of Report Generated Date											\$13,559,442.62
		220715-A04 Overall - Total Value Posted to Date as of Report Generated Date											\$13,559,442.62



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 5, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: JNW0093

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	4071005	TACK COAT	4/17/23	4/25/23	1,935.00	GAL	Route K log miles 11.708, 13.011 to 13.371 Route U log miles 5.040, 6.096 to 6.015, 7.755	5.040, 11.708		7.755, 13.371		This payment is for 1935 gallons of tack placed on road way of routes K and U. 974 gallons used on route K and 961 gallons used on route U.
			4/18/23	5/2/23	1,884.00	GAL	Route U south bound lane log mile 6.015 to 7.741 Route 139 north bound lane log mile 55.459 to 52.775	6.015, 55.459		7.741, 52.775		This payment is for 1884 gallons of tack placed on Route U and 139. 837 gallons of tack placed on road way of route u. 1047 gallons of tack placed on Route 139
			4/19/23	5/1/23	1,975.00	GAL	Route U from log mile 7.755 to 9.214 Route 139 from log mile 55.459 to 52.054.	7.755, 55.459		9.214, 52.054		This payment is for 1975 gallons of tack placed on routes U and 139. 344 gallons placed on U. 1631 gallons placed on 139.
			4/21/23	5/1/23	1,665.00	GAL	Route U south bound lane from log mile 7.741 to 10.253 Route U north bound lane from log mile 9.214 to 10.253	7.741, 9.214		10.253		This payment is for 1665 gallons of tack placed on roadway of route u.
			4/24/23	5/1/23	2,020.00	GAL	Route 139 from log mile 52.775 to 48.358.	52.775		48.358		This payment is for 2020 gallons of tack placed on road way of route 139.
			4/25/23	5/1/23	2,468.00	GAL	Route 139 south bound lane from log mile 52.054 to 46.901.	52.054		46.901		This payment is for 2468 gallons of tack placed on road way of route 139.
			4/26/23	5/1/23	2,507.00	GAL	Route 139 log mile 48.358 to 42.694.	48.358		42.694		This payment is for 2507 gallons of tack placed on roadway of route 139.
			4/27/23	5/1/23	2,386.00	GAL	Route 139 log mile 46.901 to 41.970.	46.901		41.970		This payment is for 2386 gallons of tack placed on route 139.
			4/28/23	5/2/23	1,631.00	GAL	Route 139 north bound lane from log mile 42.694 to 38.978.	42.694		38.978		This payment is for 1631 gallons of tack placed on roadway of route 139.
0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4/18/23	5/2/23	290.40	SQYD	Route 139 various locations.	55.459		38.978		This payment is for modified coldmilling done in various locations of route 139.
0110	3049910	MISC. AGGREGATE FOR BASE	4/18/23	5/2/23	334.00	TONS	Route Y north bound shoulder log mile 0.0 to 5.0	0.0		5.0		This payment is for 334 tons of edge rock placed on route y.
			4/19/23	5/1/23	316.00	TONS	Route Y log mile 0.0 to 7.113	0.0		7.113		This payment is for 316 tons of asphalt placed on edge of route y.
			4/20/23	5/1/23	247.00	TONS	Route Y from log mile 0.0 to 7.113	0.0		7.113		This payment is for 247 tons of edge rock placed on route y.
0170	3049910	MISC. AGGREGATE FOR BASE	4/26/23	5/1/23	220.00	TONS	Route K from log mile 0.0 to 3.0.	0.0		3.0		This payment is for 220 tons of edge rock placed on route k.
			4/27/23	5/1/23	721.00	TONS	Route K log mile 3.0 to 10.253 Route k log mile 10.253 to 9.0.	3.0, 10.253		10.253, 9.0		This payment is for 721 tons of edge rock placed on Route k.
			4/28/23	5/2/23	972.00	TONS	Route k from log mile 9.0 to 0.0	9.0		0.0		This payment is for 972 tons of edge rock placed on route K.
0180	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	4/17/23	4/25/23	778.30	TONS	Route K log miles 11.708, 13.011 to 13.371	11.708, 13.011		13.371		This payment is for 778.3 tons of asphalt laid on south and north bound lanes of route k finishing the route.
0190	3049910	MISC. AGGREGATE FOR BASE	4/24/23	5/1/23	588.00	TONS	Route U from log mile 0.0 to 10.253.	0.0		10.253		This payment is for 588 tons of edge rock placed on edge of roadway on route u.
			4/25/23	5/1/23	643.00	TONS	Route U log mile 0.0 to 10.253.	0.0		10.253		This payment is for 643 tons of edge rock placed on route u.
0200	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	4/17/23	4/25/23	1,119.70	TONS	Route U south bound lane log mile 5.040 to 6.015 North bound lane log mile 6.096 to 7.755	5.040, 6.096		6.015, 7.755		This payment is for 1119.7 tons of asphalt placed on the road way of route U in both lanes.
			4/18/23	5/2/23	1,041.90	TONS	Route U south bound lane from log mile 6.015 to 7.741	6.015		7.741		This payment is for 1041.9 tons of asphalt placed on road way of route u.
			4/19/23	5/1/23	457.60	TONS	Route U North Bound Lane from log mile 7.755 to 9.214	7.755		9.214		This payment is for 457.6 tons of asphalt placed on Route U.
			4/21/23	5/1/23	1,627.20	TONS	Route U south bound lane from log mile 7.741 to 10.253 Route U north bound lane from log mile 9.214 to 10.253	7.741, 9.214		10.253		This payment is for 1627.2 tons of asphalt placed on roadway of route u.
0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	4/18/23	5/2/23	976.00	TONS	Route 139 north bound lane log mile 55.459 to 52.775	55.459		52.775		This payment is for 976 tons of asphalt placed on roadway of route 139.
			4/19/23	5/1/23	1,258.50	TONS	Route 139 south bound lane log mile 55.459 to 52.054	55.459		52.054		This payment is for 1258.5 tons of asphalt placed on route 139.
			4/24/23	5/1/23	1,724.00	TONS	Route 139 north bound lane from log mile 52.775 to 48.358.	52.775		48.358		This payment is for 1742 tons of asphalt placed on road way of route 139.
			4/25/23	5/1/23	1,826.00	TONS	Route 139 south bound lane from log mile 52.054 to 46.901.	52.054		46.901		This payment is for 1826 tons of asphalt placed on south bound lane of route 139.
			4/26/23	5/1/23	2,011.30	TONS	Route 139 north bound lane from log mile 48.358 to 42.694.	48.358		42.694		This payment is for 2011.3 tons of asphalt placed on road way of route 139.
			4/27/23	5/1/23	1,981.40	TONS	Route 139 south bound lane from log mile 46.901 to 41.970.	46.901		41.970		This payment is for 1981.4 tons of asphalt placed on roadway of route 139.
4/28/23	5/2/23	1,411.80	TONS	Route 139 north bound lane from log mile 42.694 to 38.978.	42.694		38.978		This payment is for 1411.8 tons of asphalt placed on route 139.			

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

May 5, 2023

Contract ID: 220715-A04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNW0093	0050	PREF THERMO PVMT MARK, R/R XING	Material		6	Nov 17, 2022	SYSTEM	(\$3,500.00)					
					7	Apr 17, 2023	SYSTEM	(\$3,500.00)					
					8	May 2, 2023	SYSTEM	(\$3,500.00)					
											- Total	(\$10,500.00)	
											Material - Total	(\$10,500.00)	
					MaterialCredit		7	Apr 17, 2023	SYSTEM	\$3,500.00			
							8	May 2, 2023	SYSTEM	\$3,500.00			
											- Total	\$7,000.00	
											MaterialCredit - Total	\$7,000.00	
											0050 - Total	(\$3,500.00)	
	0060	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	6	Nov 16, 2022	evansa2	\$4,230.87	This Adjustment is for Retroreflectivity report for 497749 linear feet of pavement marking with 79.04% being greater than or above 275 mcd, allowing for a 5% bonus of 4230.87				
									REFL - Total	\$4,230.87			
									Other Item Adjustment - Total	\$4,230.87			
									0060 - Total	\$4,230.87			
	0100	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	Sep 16, 2022	evansa2	\$575.25	This adjustment is being made for the 1958.3 ton of SL 22-37 placed and paid for on estimate #2.				
									ACAD - Total	\$575.25			
									Other Item Adjustment - Total	\$575.25			
									0100 - Total	\$575.25			
	0120	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	7	Apr 17, 2023	evansa2	(\$34,874.94)	This adjustment is for asphalt indexing of 4946.8 tons placed on Route Y.				
									ACAD - Total	(\$34,874.94)			
									Other Item Adjustment - Total	(\$34,874.94)			
									0120 - Total	(\$34,874.94)			
	0140	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	Sep 16, 2022	evansa2	\$564.21	This adjustment is being made for the 1920.7 ton of SL 22-37 placed and paid for on estimate #2.				
3					Oct 4, 2022	evansa2	\$614.97						
												ACAD - Total	\$1,179.18
									Other Item Adjustment - Total	\$1,179.18			
									0140 - Total	\$1,179.18			
	0160	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	Sep 16, 2022	evansa2	\$1,478.53	This adjustment is being made for the 5033.3 ton of SL 22-37 placed and paid for on estimate #2.				
									ACAD - Total	\$1,478.53			
									Other Item Adjustment - Total	\$1,478.53			
									0160 - Total	\$1,478.53			
	0180	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	7	Apr 17, 2023	evansa2	(\$64,502.57)	This adjustment is for asphalt indexing on 9149.3 tons placed on route K.				
8					May 2, 2023	evansa2	(\$5,487.02)	This Adjustment is for asphalt indexing on 778.3 tons of asphalt.					
												ACAD - Total	(\$69,989.59)
									Other Item Adjustment - Total	(\$69,989.59)			
									0180 - Total	(\$69,989.59)			
	0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	7	Apr 17, 2023	evansa2	(\$31,692.57)	This adjustment is for asphalt indexing on 4495.4 tons placed on route U.				
8					May 2, 2023	evansa2	(\$29,930.78)	This adjustment is for 4245.5 tons of asphalt.					
										ACAD - Total	(\$61,623.35)		
											Other Item Adjustment - Total	(\$61,623.35)	
			Overrun	Overrun	8	May 2, 2023	SYSTEM	(\$139,347.60)					



## Line Item Adjustments by Estimate

May 5, 2023

Contract ID: 220715-A04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0093	0200	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Overrun	Overrun - Total				(\$139,347.60)		
				Overrun - Total				(\$139,347.60)		
	0200 - Total								(\$200,970.95)	
	0220	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	4	Oct 17, 2022	evansa2	\$1,902.20	Asphalt indexing price adjustment on 5158.5 tons.	
					5	Nov 1, 2022	evansa2	\$1,034.79	Asphalt indexing price adjustment on 3522.7 Ton	
					6	Nov 16, 2022	evansa2	(\$7,816.52)	This Adjustment is for 2558.6 tons of asphalt placed on RTE Z.	
					ACAD - Total				(\$4,879.53)	
	Other Item Adjustment - Total								(\$4,879.53)	
	0220 - Total								(\$4,879.53)	
	0240	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	3	Oct 4, 2022	evansa2	\$1,678.37		
					4	Oct 17, 2022	evansa2	\$40.38	Asphalt Indexing price adjustment on 109.5 Tons.	
					ACAD - Total				\$1,718.75	
	Other Item Adjustment - Total								\$1,718.75	
	0240 - Total								\$1,718.75	
	0260	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	Sep 16, 2022	evansa2	\$1,185.22	This adjustment is being made for the 4034.8 ton of SL 22-37 placed and paid for on estimate #2.	
					3	Oct 4, 2022	evansa2	\$886.13		
					ACAD - Total				\$2,071.35	
	Other Item Adjustment - Total								\$2,071.35	
	0260 - Total								\$2,071.35	
	0280	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR)	Other Item Adjustment	ACAD	2	Sep 16, 2022	evansa2	\$417.18	This adjustment is being made for the 1420.2 ton of SL 22-37 placed and paid for on estimate #2.	
					8	May 2, 2023	evansa2	(\$79,009.35)	This adjustment is for 11207 tons of asphalt.	
					ACAD - Total				(\$78,592.17)	
	Other Item Adjustment - Total								(\$78,592.17)	
0280 - Total								(\$78,592.17)		
JNW0093 - Total								(\$381,553.25)		
Overall - Total								(\$381,553.25)		





---

**Contract Adjustments for Contract - 220715-A04**

There are no contract adjustments to display for this contract.