



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: October 17, 2022

Progress Estimate Number 1	Contract ID	220715-D02	Pay Period Start	See NTP Date	Original Contract Amount	\$16,134,195.99
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	October 15, 2022	Net Change Order Amount	\$0.00
					Current Contract Amount	\$16,134,195.99

Approval Date		By User
October 17, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	vierss
October 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
October 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023		12.40%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	August 18, 2022	August 18, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
220715-D02			
Total Posted Items Pay	\$2,000,000.19	\$0.00	\$2,000,000.19
Gross Item Adjustments	(\$1,433.68)	\$0.00	(\$1,433.68)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$1,998,566.51	\$0.00	\$1,998,566.51

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0130	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$129.220	20.68	\$2,672.27
	0020	4071005	TACK COAT	GAL	\$2.800	2,116	\$5,924.80
	0030	6169901	MISC.TRAFFIC CONTROL	LS	\$20,000.000	1	\$20,000.00
	0040	6181000	MOBILIZATION	LS	\$156,995.230	0.25	\$39,248.81
	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$4.800	364.1	\$1,747.68
	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	TONS	\$130.760	2,131.08	\$278,660.02
Project JCD0130 - Total							\$348,253.58
JNE0164	0180	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$79.860	137.26	\$10,961.58
	0190	4071005	TACK COAT	GAL	\$2.800	10,475	\$29,330.00
	0200	6169902	MISC.Lane Closure - Divided Highway	EA	\$5,000.000	2	\$10,000.00
	0210	6169902	MISC.Lane Closure - Two Lane with Flaggers and Pilot Car	EA	\$5,000.000	2	\$10,000.00
	0220	6181000	MOBILIZATION	LS	\$27,250.150	1	\$27,250.15
	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$12.430	997	\$12,392.71
	0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	TONS	\$123.440	6,173.96	\$762,113.62
	0290	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	TONS	\$126.620	6,236.76	\$789,698.55
Project JNE0164 - Total							\$1,651,746.61



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: October 17, 2022

Progress Estimate Number 1	Contract ID	220715-D02	Pay Period Start	See NTP Date	Original Contract Amount	\$16,134,195.99
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	October 15, 2022	Net Change Order Amount	\$0.00
					Current Contract Amount	\$16,134,195.99

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Overall - Total							\$2,000,000.19

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0130	0150	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Overrun			-34.18	\$130.76	(\$4,469.38)
	0150	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment				\$719.24
JNE0164	0180	GRAVEL (A) OR CRUSHED STONE (B)	Material			-137.26	\$79.86	(\$10,961.58)
	0180	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vierss overriding Payment Estimate Exception 1 on the current Payment Estimate.	137.26	\$79.86	\$10,961.58
	0270	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-70	\$12.43	(\$870.10)
	0280	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Overrun			-4.96	\$123.44	(\$612.26)
	0280	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment				\$2,083.71
	0290	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Material			-6,236.76	\$126.62	(\$789,698.55)
	0290	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment				\$1,715.11
	0290	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vierss overriding Payment Estimate Exception 2 on the current Payment Estimate.	6,236.76	\$126.62	\$789,698.55
Total								(\$1,433.68)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 19, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0130		Pavement resurfacing	Various	HOWARD	at various locations in Howard and Randolph counties
JNE0164		Pavement Resurface	P, NN	RANDOLPH	from Rte. NN to Rte. 63 and on Rte. NN from Rte. 63 to Rte. Y in Monroe and Randolph Counties
JNW0095		Pavement resurfacing	VARIOUS	CARROLL	on Route MM in Carroll County and Routes 129, HH, O, WW, KK, VV and DD in Chariton County

Totals by Job Numbers				
JCD0130	This Estimate	Previous	To Date	
	Posted Item Pay	\$348,253.58	\$0.00	\$348,253.58
	Gross Item Adjustments	(\$3,750.14)	\$0.00	(\$3,750.14)
	Gross Item Pay	\$344,503.44	\$0.00	\$344,503.44
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JNE0164	This Estimate	Previous	To Date	
	Posted Item Pay	\$1,651,746.61	\$0.00	\$1,651,746.61
	Gross Item Adjustments	\$2,316.46	\$0.00	\$2,316.46
	Gross Item Pay	\$1,654,063.07	\$0.00	\$1,654,063.07
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JNW0095	This Estimate	Previous	To Date	
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 19, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0164, Item 3105002, Project Item Line Number 0180, Material Set 310500296, Material 1007T1ABLD - Agg Base Type 1 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD is insufficient.	No Remark was entered by Engineer	vierss	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0164, Item 4020521, Project Item Line Number 0290, Material Set 4020521, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	No Remark was entered by Engineer	vierss	Overridden
Estimate Exception Type: Item Overrun: Contract 220715-D02, Contract Project JCD0130, Project Item Line Number 0150, Contract Line Item Number 0150, Item 4020521, Minor Item.	No Remark was entered by Engineer	vierss	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220715-D02, Contract Project JNE0164, Project Item Line Number 0270, Contract Line Item Number 0270, Item 6224010, Minor Item.	No Remark was entered by Engineer	vierss	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220715-D02, Contract Project JNE0164, Project Item Line Number 0280, Contract Line Item Number 0280, Item 4020521, Minor Item.	No Remark was entered by Engineer	vierss	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-D02	JCD0130	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	252.00	0.00	252.00	TONS	20.68	\$129.22	\$2,672.27
		0001	0020	4071005	TACK COAT	46,449.00	0.00	46,449.00	GAL	2,116.00	\$2.80	\$5,924.80
		0001	0030	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$156,995.23	\$39,248.81
		0001	0050	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	40.00	0.00	40.00	LF	0.00	\$20.00	\$0.00
		0001	0060	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0070	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	488,697.00	0.00	488,697.00	LF	0.00	\$0.12	\$0.00
		0001	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6,008.00	0.00	6,008.00	SQYD	2,557.30	\$4.80	\$12,275.04
		0050	0090	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	12,028.70	0.00	12,028.70	TONS	0.00	\$124.58	\$0.00
		0051	0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	8,217.10	0.00	8,217.10	TONS	0.00	\$124.45	\$0.00
		0052	0110	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	6,674.40	0.00	6,674.40	TONS	0.00	\$122.71	\$0.00
		0053	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,984.70	0.00	2,984.70	TONS	0.00	\$122.25	\$0.00
		0054	0130	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,801.40	0.00	2,801.40	TONS	0.00	\$126.81	\$0.00
		0055	0140	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,593.80	0.00	2,593.80	TONS	0.00	\$124.77	\$0.00
		0056	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,096.90	0.00	2,096.90	TONS	2,131.10	\$130.76	\$278,662.64
		0057	0160	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	2,099.30	0.00	2,099.30	TONS	0.00	\$134.60	\$0.00
		0058	0170	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	1,001.60	0.00	1,001.60	TONS	0.00	\$131.14	\$0.00
		Project JCD0130 - Total Value Posted to Date as of Report Generated Date										
JNE0164	JNE0164	0001	0180	3105002	GRAVEL (A) OR CRUSHED STONE (B)	292.00	0.00	292.00	TONS	247.00	\$79.86	\$19,725.42
		0001	0190	4071005	TACK COAT	12,845.00	0.00	12,845.00	GAL	11,640.00	\$2.80	\$32,592.00
		0001	0200	6169902	MISC.Lane Closure - Divided Highway	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0210	6169902	MISC.Lane Closure - Two Lane with Flaggers and Pilot Car	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$27,250.15	\$27,250.15
		0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	40.00	0.00	40.00	LF	0.00	\$20.00	\$0.00
		0001	0240	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0250	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	38,840.00	0.00	38,840.00	LF	0.00	\$0.13	\$0.00
		0001	0260	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	137,416.00	0.00	137,416.00	LF	0.00	\$0.14	\$0.00
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	927.00	0.00	927.00	SQYD	997.00	\$12.43	\$12,392.71
		0050	0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	6,169.00	0.00	6,169.00	TONS	6,174.00	\$123.44	\$762,118.56
		0051	0290	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	7,303.40	0.00	7,303.40	TONS	7,410.80	\$126.62	\$938,355.50
		Project JNE0164 - Total Value Posted to Date as of Report Generated Date										
JNW0095	JNW0095	0001	0300	4071005	TACK COAT	79,686.00	0.00	79,686.00	GAL	0.00	\$2.80	\$0.00
		0001	0310	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$186,572.49	\$0.00
		0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	0.00	120.00	LF	0.00	\$20.00	\$0.00
		0001	0340	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0001	0350	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	518,826.00	0.00	518,826.00	LF	0.00	\$0.12	\$0.00
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,356.00	0.00	3,356.00	SQYD	0.00	\$17.17	\$0.00
		0050	0370	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	341.80	0.00	341.80	TONS	0.00	\$69.34	\$0.00
		0050	0380	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	1,619.80	0.00	1,619.80	TONS	0.00	\$142.78	\$0.00
		0051	0390	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,246.80	0.00	2,246.80	TONS	0.00	\$40.99	\$0.00
		0051	0400	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	9,546.40	0.00	9,546.40	TONS	0.00	\$137.17	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220715-D02	JNW0095		0052	0410	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,010.30	0.00	2,010.30	TONS	0.00	\$38.89	\$0.00
			0052	0420	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	7,621.10	0.00	7,621.10	TONS	0.00	\$122.44	\$0.00
			0053	0430	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,243.20	0.00	1,243.20	TONS	0.00	\$31.76	\$0.00
			0053	0440	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	5,437.70	0.00	5,437.70	TONS	0.00	\$116.99	\$0.00
			0054	0450	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,922.10	0.00	1,922.10	TONS	0.00	\$40.08	\$0.00
			0054	0460	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	8,407.50	0.00	8,407.50	TONS	0.00	\$122.52	\$0.00
			0055	0470	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,007.70	0.00	2,007.70	TONS	0.00	\$38.93	\$0.00
			0055	0480	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	8,402.80	0.00	8,402.80	TONS	0.00	\$121.73	\$0.00
			0056	0490	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,330.40	0.00	2,330.40	TONS	0.00	\$36.50	\$0.00
			0056	0500	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	9,465.30	0.00	9,465.30	TONS	0.00	\$121.61	\$0.00
			0057	0510	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	266.60	0.00	266.60	TONS	0.00	\$75.07	\$0.00
			0057	0520	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	1,437.60	0.00	1,437.60	TONS	0.00	\$122.46	\$0.00
			0058	0530	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,574.70	0.00	2,574.70	TONS	0.00	\$37.42	\$0.00
			0058	0540	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28 (SURFACE LEVELING)	9,339.10	0.00	9,339.10	TONS	0.00	\$124.54	\$0.00
			Project JNW0095 - Total Value Posted to Date as of Report Generated Date										
220715-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,171,217.89	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JCD0130

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/5/22	10/8/22	20.68	TONS	Rte. CC in Howard County	0.000		2.814		
0020	4071005	TACK COAT	10/4/22	10/8/22	1,728.00	GAL	Rte. CC - Howard County	0.000		2.817		
			10/5/22	10/8/22	388.00	GAL	Rte. CC in Howard County	0.000		2.817		
0030	6169901	MISC.	10/4/22	10/8/22	1.00	LS	Rte. CC in Howard County	0.000		2.817		
0040	6181000	MOBILIZATION	10/5/22	10/8/22	0.25	LS	Rte. CC in Howard County	0.000		2.817		
0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10/4/22	10/8/22	364.10	SQYD	Rte. CC in Howard County	0.000		2.817		
0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	10/4/22	10/8/22	1,671.60	TONS	Rte. CC in Howard County	0.000		2.817		
			10/5/22	10/8/22	459.48	TONS	Rte. CC in Howard County	0.000		2.817		

Project: JNE0164

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0180	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/10/22	10/15/22	137.26	TONS	Rte. P - Randolph	0.000		5.927		
0190	4071005	TACK COAT	10/6/22	10/8/22	2,175.00	GAL	Rte. P NB - Randolph	0.000		4.969		
			10/7/22	10/8/22	2,252.00	GAL	Rte. P SB in Randolph County	0.000		5.250		
			10/10/22	10/15/22	762.00	GAL	Rte. P NB & SB - Randolph NB 4.969 to 5.927 SB 5.250 to 5.927	4.969		5.927		
			10/13/22	10/15/22	2,218.00	GAL	Rte. NN - EB in Randolph County	0.000		5.097		
			10/14/22	10/15/22	1,456.00	GAL	Rte. NN EB & WB in Randolph County	5.097	7.095			EB 5.097 to 7.095 WB 7.095 to 5.571
			10/15/22	10/17/22	1,612.00	GAL	Rte. NN WB	5.571				
0200	6169902	MISC. TRAFFIC CONTROL DEVICES	10/5/22	10/8/22	2.00	EA	Rte. P & Rte. NN in Randolph County	0.000		7.095		
0210	6169902	MISC. TRAFFIC CONTROL DEVICES	10/5/22	10/8/22	2.00	EA	Rte. P & Rte. NN in Randolph County	0.000		7.095		
0220	6181000	MOBILIZATION	10/6/22	10/8/22	0.50	LS	Rte. P - Randolph County	0.000		0.597		
			10/7/22	10/8/22	0.25	LS	Rte. P - Randolph County	0.000		5.927		
			10/13/22	10/15/22	0.25	LS	Rte. NN in Randolph County	0.000		5.097		
0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10/5/22	10/8/22	997.00	SQYD	Rte. P & Rte. NN in Randolph County	0.000		7.095		
0280	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	10/6/22	10/8/22	2,639.97	TONS	Rte. P NB - Randolph County	0.000		4.969		
			10/7/22	10/8/22	2,740.90	TONS	Rte. P SB in Randolph County	0.000		5.250		
			10/10/22	10/15/22	793.09	TONS	Rte. P Randolph County NB 4.969 to 5.927 SB 5.250 to 5.927	4.969		5.927		
0290	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR)	10/13/22	10/15/22	2,614.73	TONS	Rte. NN EB in Randolph County	0.000		5.097		
			10/14/22	10/15/22	1,976.04	TONS	Rte. NN in Randolph County	5.097	7.095			EB 5.097 to 7.095 WB 7.095 to 5.571
			10/15/22	10/17/22	1,645.99	TONS	Rte. NN WB	5.571				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0130	0150	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Other Item Adjustment	ACAD	1	Oct 17, 2022	vierrs	\$719.24		
			ACAD - Total						\$719.24	
			Other Item Adjustment - Total						\$719.24	
			Overrun	Overrun	1	Oct 17, 2022	SYSTEM	(\$4,469.38)		
			Overrun - Total						(\$4,469.38)	
			Overrun - Total						(\$4,469.38)	
	0150 - Total							(\$3,750.14)		
JCD0130 - Total								(\$3,750.14)		
JNE0164	0180	GRAVEL (A) OR CRUSHED STONE (B)	Material		1	Oct 17, 2022	SYSTEM	\$10,961.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vierrs overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Oct 17, 2022	SYSTEM	(\$10,961.58)		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0180 - Total							\$0.00		
	0270	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	1	Oct 17, 2022	SYSTEM	(\$870.10)		
			Overrun - Total						(\$870.10)	
			Overrun - Total						(\$870.10)	
	0270 - Total							(\$870.10)		
	0280	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Other Item Adjustment	ACAD	1	Oct 17, 2022	vierrs	\$2,083.71		
			ACAD - Total						\$2,083.71	
			Other Item Adjustment - Total						\$2,083.71	
			Overrun	Overrun	1	Oct 17, 2022	SYSTEM	(\$612.26)		
			Overrun - Total						(\$612.26)	
			Overrun - Total						(\$612.26)	
	0280 - Total							\$1,471.45		
	0290	BITUMINOUS PAVEMENT MIXTURE PG58-22 (SUR	Material		1	Oct 17, 2022	SYSTEM	\$789,698.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vierrs overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					1	Oct 17, 2022	SYSTEM	(\$789,698.55)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			Other Item Adjustment	ACAD	1	Oct 17, 2022	vierrs	\$1,715.11		
			ACAD - Total						\$1,715.11	
		Other Item Adjustment - Total						\$1,715.11		
	0290 - Total							\$1,715.11		
JNE0164 - Total								\$2,316.46		
Overall - Total								(\$1,433.68)		