



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

Progress Estimate Number 1	Contract ID 220715-F01	Pay Period Start See NTP Date	Original Contract Amount \$35,443,245.69
	Prime Contractor Walsh Construction Company II, LLC	Pay Period End February 1, 2023	Net Change Order Amount \$0.00
			Current Contract Amount \$35,443,245.69

Approval Date	By User
February 2, 2023	dunnj1
February 3, 2023	BAUERD1
February 3, 2023	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		0.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	October 11, 2022	October 11, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
220715-F01			
Total Posted Items Pay	\$218,994.00	\$0.00	\$218,994.00
Gross Item Adjustments	\$432,047.46	\$0.00	\$432,047.46
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$651,041.46		\$651,041.46

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3020C	5001	6189901	MISC.Adjusted Mobilization for Contract Bond	LS	\$218,994.000	1	\$218,994.00
Project J6I3020C - Total							\$218,994.00
Overall - Total							\$218,994.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3020C	0190	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$128,348.64
	0210	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$29,490.90
	0210	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$216,941.76
	0220	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$2,730.00
	0220	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$41,950.56



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

Progress Estimate Number 1	Contract ID 220715-F01	Pay Period Start See NTP Date	Original Contract Amount \$35,443,245.69
	Prime Contractor Walsh Construction Company II, LLC	Pay Period End February 1, 2023	Net Change Order Amount \$0.00
			Current Contract Amount \$35,443,245.69

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3020C	0540	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$6,645.44
	0550	CONCRETE TRAFFIC BARRIER, TYPE D	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$5,940.16
Total								\$432,047.46



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613020C	I 270-5(359)	Interchange improvement	I-270	ST LOUIS CITY	at Riverview Drive

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613020C	Posted Item Pay	\$218,994.00	\$0.00	\$218,994.00
	Gross Item Adjustments	\$432,047.46	\$0.00	\$432,047.46
	Gross Item Pay	\$651,041.46	\$0.00	\$651,041.46
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J6I3020C	0001	0010	2013000	CLEARING AND GRUBBING	23.00	0.00	23.00	ACRE	0.00	\$6,400.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,835,000.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	122,574.00	0.00	122,574.00	CUYD	0.00	\$15.50	\$0.00
		0001	0040	2035500	EMBANKMENT IN PLACE	33,135.00	0.00	33,135.00	CUYD	0.00	\$15.50	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	106,133.00	0.00	106,133.00	CUYD	0.00	\$5.50	\$0.00
		0001	0060	2037075	COMPACTING IN CUT	108.60	0.00	108.60	STA	0.00	\$385.00	\$0.00
		0001	0070	2042010	SETTLEMENT GAUGE	5.00	0.00	5.00	EA	0.00	\$3,700.00	\$0.00
		0001	0080	2043010	PORE PRESSURE MEASURING DEVICE	3.00	0.00	3.00	EA	0.00	\$7,700.00	\$0.00
		0001	0090	2063000	CLASS 3 EXCAVATION	6,774.00	0.00	6,774.00	CUYD	0.00	\$30.00	\$0.00
		0001	0100	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$200,000.00	\$0.00
		0001	0110	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$100,000.00	\$0.00
		0001	0120	2142000	FURNISHING ROCK FILL	1,565.00	0.00	1,565.00	CUYD	0.00	\$35.00	\$0.00
		0001	0130	2143000	PLACING ROCK FILL	1,565.00	0.00	1,565.00	CUYD	0.00	\$20.00	\$0.00
		0001	0140	3030600	FURNISHING ROCK BASE MATERIAL	83,916.00	0.00	83,916.00	SQYD	0.00	\$17.50	\$0.00
		0001	0150	3030610A	PLACING ROCK BASE	83,916.00	0.00	83,916.00	SQYD	0.00	\$10.00	\$0.00
		0001	0160	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	36,539.00	0.00	36,539.00	SQYD	0.00	\$1.00	\$0.00
		0001	0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	555.00	0.00	555.00	TONS	0.00	\$38.00	\$0.00
		0001	0180	4010150	TYPE A2 SHOULDER	4,242.00	0.00	4,242.00	SQYD	0.00	\$75.00	\$0.00
		0001	0190	4019905	MISC.OPTIONAL TEMPORARY PAVEMENT	34,782.00	0.00	34,782.00	SQYD	0.00	\$63.00	\$0.00
		0001	0200	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	1,758.00	0.00	1,758.00	SQYD	0.00	\$75.00	\$0.00
		0001	0210	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	49,937.00	0.00	49,937.00	SQYD	0.00	\$80.00	\$0.00
		0001	0220	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	8,565.00	0.00	8,565.00	SQYD	0.00	\$70.00	\$0.00
		0001	0230	5041000	CONCRETE APPROACH PAVEMENT	495.00	0.00	495.00	SQYD	0.00	\$135.00	\$0.00
		0001	0240	6039901	WATER	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0250	6039903	WATER	210.00	0.00	210.00	LF	0.00	\$150.00	\$0.00
		0001	0260	6042010	ADJUSTING MANHOLE	3.00	0.00	3.00	EA	0.00	\$3,000.00	\$0.00
		0001	0270	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$4,250.00	\$0.00
		0001	0280	6071012A	CHAIN-LINK FENCE (60 IN.)	1,277.00	0.00	1,277.00	LF	0.00	\$28.00	\$0.00
		0001	0290	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	251.00	0.00	251.00	LF	0.00	\$36.00	\$0.00
		0001	0300	6071102	MODIFIED CONCRETE GUTTER TYPE B	540.00	0.00	540.00	LF	0.00	\$86.00	\$0.00
		0001	0310	6083006	6 IN. CONCRETE MEDIAN STRIP	727.40	0.00	727.40	SQYD	0.00	\$99.00	\$0.00
		0001	0320	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,578.00	0.00	1,578.00	LF	0.00	\$110.00	\$0.00
		0001	0330	6091041	CONCRETE GUTTER TYPE A	215.00	0.00	215.00	LF	0.00	\$90.00	\$0.00
		0001	0340	6097000	ROCK LINING	31.00	0.00	31.00	CUYD	0.00	\$120.00	\$0.00
		0001	0350	6113020	FURNISHING TYPE 2 ROCK BLANKET	378.00	0.00	378.00	CUYD	0.00	\$51.00	\$0.00
		0001	0360	6113040	PLACING TYPE 2 ROCK BLANKET	378.00	0.00	378.00	CUYD	0.00	\$43.00	\$0.00
		0001	0370	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	14.00	0.00	14.00	EA	0.00	\$5,900.00	\$0.00
		0001	0380	6122020	REPLACEMENT SAND BARREL	45.00	0.00	45.00	EA	0.00	\$1,200.00	\$0.00
		0001	0390	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	0.00	\$910.00	\$0.00
		0001	0400	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$20,000.00	\$0.00
		0001	0410	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	14.00	0.00	14.00	EA	0.00	\$1,200.00	\$0.00
		0001	0420	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	3.00	0.00	3.00	EA	0.00	\$1,700.00	\$0.00
		0001	0430	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0440	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	6.00	0.00	6.00	EA	0.00	\$670.00	\$0.00
		0001	0450	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	8.00	0.00	8.00	EA	0.00	\$1,100.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J6I3020C	0001	0460	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	6.00	0.00	6.00	EA	0.00	\$630.00	\$0.00
		0001	0470	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	0.00	\$630.00	\$0.00
		0001	0480	6143012	MANHOLE FRAME AND COVER, TYPE 2	3.00	0.00	3.00	EA	0.00	\$690.00	\$0.00
		0001	0490	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	0.00	1.00	EA	0.00	\$560.00	\$0.00
		0001	0500	6149902	MISC.PARALLEL BAR GRATES AND BEARING PLATES (2 FT. x 4 FT.)	9.00	0.00	9.00	EA	0.00	\$2,200.00	\$0.00
		0001	0510	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	40.00	0.00	40.00	EA	0.00	\$625.00	\$0.00
		0001	0520	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$1,500,000.00	\$0.00
		0001	0530	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	0.00	\$5,500.00	\$0.00
		0001	0540	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	2,188.00	0.00	2,188.00	LF	0.00	\$100.00	\$0.00
		0001	0550	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	3,908.00	0.00	3,908.00	LF	0.00	\$96.00	\$0.00
		0001	0560	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	600.00	0.00	600.00	LF	0.00	\$100.00	\$0.00
		0001	0570	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	41,935.00	0.00	41,935.00	LF	0.00	\$31.00	\$0.00
		0001	0580	6173602B	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / COMMISSION RETAINED	257.00	0.00	257.00	LF	0.00	\$60.00	\$0.00
		0001	0590	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	2,634.00	0.00	2,634.00	LF	0.00	\$55.00	\$0.00
		0001	0600	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,825.00	0.00	1,825.00	LF	0.00	\$10.50	\$0.00
		0001	0610	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$3,465,000.00	\$0.00
		0001	0611	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$3,246,006.00	\$0.00
		0001	0620	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0630	6189902	MISC.ADDITIONAL MOBILIZATION FOR STRIPING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0640	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	819.00	0.00	819.00	LF	0.00	\$18.00	\$0.00
		0001	0650	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	153.00	0.00	153.00	LF	0.00	\$18.00	\$0.00
		0001	0660	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$300.00	\$0.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	22.00	0.00	22.00	EA	0.00	\$25.00	\$0.00
		0001	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	99,685.00	0.00	99,685.00	LF	0.00	\$0.95	\$0.00
		0001	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	53,552.00	0.00	53,552.00	LF	0.00	\$0.95	\$0.00
		0001	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,578.00	0.00	1,578.00	LF	0.00	\$1.00	\$0.00
		0001	0710	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$175,000.00	\$0.00
		0001	0720	6209902	MISC.LANE REDUCTION ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0001	0730	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	86.00	0.00	86.00	STA	0.00	\$240.00	\$0.00
		0001	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$525,000.00	\$0.00
		0001	0750	7261015	15 IN. PIPE GROUP A	1,886.00	0.00	1,886.00	LF	0.00	\$150.00	\$0.00
		0001	0760	7261018	18 IN. PIPE GROUP A	748.00	0.00	748.00	LF	0.00	\$110.00	\$0.00
		0001	0770	7261024	24 IN. PIPE GROUP A	1,206.00	0.00	1,206.00	LF	0.00	\$180.00	\$0.00
		0001	0780	7261030	30 IN. PIPE GROUP A	222.00	0.00	222.00	LF	0.00	\$210.00	\$0.00
		0001	0790	7261036	36 IN. PIPE GROUP A	226.00	0.00	226.00	LF	0.00	\$250.00	\$0.00
		0001	0800	7261042	42 IN. PIPE GROUP A	336.00	0.00	336.00	LF	0.00	\$220.00	\$0.00
		0001	0810	7309903	MISC.ACO HIGHWAYDRAIN HD200	507.00	0.00	507.00	LF	0.00	\$220.00	\$0.00
		0001	0820	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	33.00	0.00	33.00	FT	0.00	\$300.00	\$0.00
		0001	0830	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	36.00	0.00	36.00	FT	0.00	\$430.00	\$0.00
		0001	0840	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	34.00	0.00	34.00	FT	0.00	\$520.00	\$0.00
		0001	0850	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	19.00	0.00	19.00	FT	0.00	\$1,000.00	\$0.00
		0001	0860	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	73.00	0.00	73.00	FT	0.00	\$690.00	\$0.00
		0001	0870	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	51.00	0.00	51.00	FT	0.00	\$760.00	\$0.00
		0001	0880	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	85.00	0.00	85.00	FT	0.00	\$900.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J6I3020C	0001	0890	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	17.00	0.00	17.00	FT	0.00	\$930.00	\$0.00
		0001	0900	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$970.00	\$0.00
		0001	0910	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,400.00	\$0.00
		0001	0920	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,700.00	\$0.00
		0001	0930	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,900.00	\$0.00
		0001	0940	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$3,800.00	\$0.00
		0001	0950	8052000A	SEEDING - WARM SEASON GRASSES	17.80	0.00	17.80	ACRE	0.00	\$3,000.00	\$0.00
		0001	0960	8061005	ROCK DITCH CHECK	2,186.00	0.00	2,186.00	LF	0.00	\$20.00	\$0.00
		0001	0970	8061016	SEDIMENT REMOVAL	186.00	0.00	186.00	CUYD	0.00	\$99.00	\$0.00
		0001	0980	8061019	SILT FENCE	7,760.00	0.00	7,760.00	LF	0.00	\$2.60	\$0.00
		0001	0990	8064133	TYPE 1C EROSION CONTROL BLANKET	16,000.00	0.00	16,000.00	SQYD	0.00	\$7.00	\$0.00
		0001	1000	9029902	MISC.POT HOLING UTILITY FACILITIES	7.00	0.00	7.00	EA	0.00	\$2,200.00	\$0.00
		0010	1010	6061060	MGS GUARDRAIL	5,960.00	0.00	5,960.00	LF	0.00	\$30.00	\$0.00
		0010	1020	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	713.00	0.00	713.00	LF	0.00	\$36.00	\$0.00
		0010	1030	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	9.00	0.00	9.00	EA	0.00	\$4,050.00	\$0.00
		0010	1040	6063015	TYPE A CRASHWORTHY END TERMINAL	7.00	0.00	7.00	EA	0.00	\$3,100.00	\$0.00
		0010	1050	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$26,000.00	\$0.00
		0010	1060	6063022	TYPE E CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$33,000.00	\$0.00
		0010	1070	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	0.00	\$5,200.00	\$0.00
		0020	1080	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	0.00	6.00	EA	0.00	\$978.00	\$0.00
		0020	1090	9012231	BASE MOUNTED CONTROL STATION 480 VOLT-4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$7,800.00	\$0.00
		0020	1100	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	41.00	0.00	41.00	LF	0.00	\$11.00	\$0.00
		0020	1110	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	269.00	0.00	269.00	LF	0.00	\$16.00	\$0.00
		0020	1120	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,239.00	0.00	1,239.00	LF	0.00	\$23.00	\$0.00
		0020	1130	9014004	CONDUIT, 4 IN. RIGID, PUSHED	201.00	0.00	201.00	LF	0.00	\$27.00	\$0.00
		0020	1140	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	259.00	0.00	259.00	LF	0.00	\$21.00	\$0.00
		0020	1150	9015010	TRENCHING TYPE I	8,618.00	0.00	8,618.00	LF	0.00	\$5.00	\$0.00
		0020	1160	9016110	PULL BOX, PREFORMED CLASS 1	23.00	0.00	23.00	EA	0.00	\$1,329.00	\$0.00
		0020	1170	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	4,040.00	0.00	4,040.00	LF	0.00	\$0.50	\$0.00
		0020	1180	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	11,890.00	0.00	11,890.00	LF	0.00	\$5.50	\$0.00
		0020	1190	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,712.00	0.00	1,712.00	LF	0.00	\$6.00	\$0.00
		0020	1200	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	12.00	0.00	12.00	EA	0.00	\$1,164.00	\$0.00
		0020	1210	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	34.00	0.00	34.00	EA	0.00	\$1,762.00	\$0.00
		0020	1220	9018613	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING AND SIGNALS	2.00	0.00	2.00	EA	0.00	\$19,000.00	\$0.00
		0020	1230	9019901	MISC.MAINTENANCE OF ROADWAY LIGHTING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0020	1240	9019902	MISC.LIGHTING POLE, 30 FT	12.00	0.00	12.00	EA	0.00	\$2,432.00	\$0.00
		0020	1250	9019902	MISC.LIGHTING POLE, 45 FT	34.00	0.00	34.00	EA	0.00	\$3,135.00	\$0.00
		0020	1260	9019902	MISC.LUMINAIRE, LED-A, TOP MOUNT	12.00	0.00	12.00	EA	0.00	\$420.00	\$0.00
		0020	1270	9019902	MISC.LUMINAIRE, LED-B, TOP MOUNT	34.00	0.00	34.00	EA	0.00	\$471.60	\$0.00
		0020	1280	9019902	MISC.MODIFY EXISTING PULLBOX	1.00	0.00	1.00	EA	0.00	\$850.00	\$0.00
		0030	1290	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
		0030	1300	9020513	SIGNAL HEAD, TYPE 3B	13.00	0.00	13.00	EA	0.00	\$1,074.00	\$0.00
0030	1310	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$1,278.00	\$0.00		
0030	1320	9020833	SH-FLAT SHEET - SIGNAL SIGN	56.00	0.00	56.00	SQFT	0.00	\$35.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J6I3020C	0030	1330	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$55.00	\$0.00
		0030	1340	9022715	POST, SIGNAL 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	0.00	\$1,530.00	\$0.00
		0030	1350	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$14,981.00	\$0.00
		0030	1360	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	0.00	\$18,477.00	\$0.00
		0030	1370	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0030	1380	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$12,435.00	\$0.00
		0030	1390	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$20,120.00	\$0.00
		0030	1400	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	0.00	\$15.00	\$0.00
		0030	1410	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	93.00	0.00	93.00	LF	0.00	\$17.00	\$0.00
		0030	1420	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	62.00	0.00	62.00	LF	0.00	\$19.00	\$0.00
		0030	1430	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	411.00	0.00	411.00	LF	0.00	\$28.00	\$0.00
		0030	1440	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	120.00	0.00	120.00	LF	0.00	\$1.00	\$0.00
		0030	1450	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,440.00	0.00	3,440.00	LF	0.00	\$2.00	\$0.00
		0030	1460	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$1,700.00	\$0.00
		0030	1470	9028812	PULL BOX, PREFORMED CLASS 3	3.00	0.00	3.00	EA	0.00	\$2,200.00	\$0.00
		0030	1480	9029100	BASE, CONCRETE	15.70	0.00	15.70	CUYD	0.00	\$2,312.00	\$0.00
		0030	1490	9029901	MISC.TEMPORARY TRAFFIC SIGNALS & LIGHTING WITH WIRELESS OR FIBER OPTIC CABLE CONNECTION - LILAC/DUNN	1.00	0.00	1.00	LS	0.00	\$38,000.00	\$0.00
		0030	1500	9029901	MISC.TEMPORARY TRAFFIC SIGNALS & LIGHTING WITH WIRELESS OR FIBER OPTIC CABLE CONNECTION - WB I-270 OFF-RAMP/RIVERVIEW	1.00	0.00	1.00	LS	0.00	\$38,000.00	\$0.00
		0030	1510	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$44,000.00	\$0.00
		0030	1520	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	2.00	0.00	2.00	EA	0.00	\$4,080.00	\$0.00
		0030	1530	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	0.00	\$1,380.00	\$0.00
		0030	1540	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$24,380.00	\$0.00
		0040	1550	9031010	CONCRETE FOOTINGS, EMBEDDED	11.10	0.00	11.10	CUYD	0.00	\$1,800.00	\$0.00
		0040	1560	9031020	CONCRETE FOOTINGS, BOLT DOWN	62.40	0.00	62.40	CUYD	0.00	\$1,600.00	\$0.00
		0040	1570	9031210	STRUCTURAL STEEL POSTS	4,280.00	0.00	4,280.00	LB	0.00	\$7.00	\$0.00
		0040	1580	9031220	PIPE POSTS	3,860.00	0.00	3,860.00	LB	0.00	\$9.00	\$0.00
		0040	1590	9031270A	2 IN. PSST POST - 12 GA.	29.00	0.00	29.00	LF	0.00	\$24.00	\$0.00
		0040	1600	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	9.00	0.00	9.00	EA	0.00	\$85.00	\$0.00
		0040	1610	9031280	2.5 IN. PSST POST - 12 GA.	35.00	0.00	35.00	LF	0.00	\$26.00	\$0.00
		0040	1620	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	EA	0.00	\$160.00	\$0.00
		0040	1630	9035004A	SH-FLAT SHEET	257.00	0.00	257.00	SQFT	0.00	\$26.00	\$0.00
		0040	1640	9035011A	ST-STRUCTURAL	1,315.00	0.00	1,315.00	SQFT	0.00	\$32.00	\$0.00
		0040	1650	9035071A	STF-STRUCTURAL FLUORESCENT	81.00	0.00	81.00	SQFT	0.00	\$35.00	\$0.00
		0040	1660	9039901	MISC.22 FT. BUTTERFLY SIGN TRUSS	1.00	0.00	1.00	LS	0.00	\$70,000.00	\$0.00
		0040	1670	9039901	MISC.30 FT. CANTILEVER SIGN TRUSS	1.00	0.00	1.00	LS	0.00	\$80,000.00	\$0.00
		0040	1680	9039901	MISC.78 FT. SPAN SIGN TRUSS	1.00	0.00	1.00	LS	0.00	\$130,000.00	\$0.00
		0040	1690	9039902	MISC.COVER EXISTING OVERHEAD SIGNS	1.00	0.00	1.00	EA	0.00	\$3,850.00	\$0.00
		0040	1700	9039902	MISC.REMOVE AND RELOCATE GROUND MOUNT SIGNS	16.00	0.00	16.00	EA	0.00	\$300.00	\$0.00
		0040	1710	9039902	MISC.SIGN MOUNTING BRACKET FOR BARRIER WALL	25.00	0.00	25.00	EA	0.00	\$1,000.00	\$0.00
		0050	1720	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	1,033.00	0.00	1,033.00	LF	0.00	\$22.00	\$0.00
		0050	1730	9029903	MISC.FIBER OPTIC CABLE, 24SM	7,700.00	0.00	7,700.00	LF	0.00	\$4.50	\$0.00
		0050	1740	9029903	MISC.RELOCATE FIBER OPTIC CABLE, 72SM	850.00	0.00	850.00	LF	0.00	\$7.50	\$0.00
		0050	1750	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	0.00	\$980.00	\$0.00
		0050	1760	9104980	DETECTOR ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	0.00	\$980.00	\$0.00
		0050	1770	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	3,250.00	0.00	3,250.00	LF	0.00	\$11.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J6I3020C	0050	1780	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	4,800.00	0.00	4,800.00	LF	0.00	\$1.00	\$0.00
		0050	1790	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	1.00	0.00	1.00	EA	0.00	\$7,800.00	\$0.00
		0050	1800	9108810	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	0.00	\$1,329.00	\$0.00
		0050	1810	9108816	PULL BOX, PREFORMED CLASS 5	6.00	0.00	6.00	EA	0.00	\$2,100.00	\$0.00
		0050	1820	9109901	MISC.RELOCATE MODOT ITS EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$880.00	\$0.00
		0050	1830	9109902	MISC.CCTV POLE FOUNDATION, 70 FT MT. HEIGHT	1.00	0.00	1.00	EA	0.00	\$25,600.00	\$0.00
		0050	1840	9109902	MISC.DETECTOR POLE FOUNDATION, 30FT OR 9.1M MOUNTING HEIGHT	2.00	0.00	2.00	EA	0.00	\$1,164.00	\$0.00
		0050	1850	9109902	MISC.DETECTOR POLE, 30FT OR 9.1M MOUNTING HEIGHT	2.00	0.00	2.00	EA	0.00	\$2,432.00	\$0.00
		0050	1860	9109902	MISC.FIBER ENCLOSURE (IN-GROUND, 72 SPLICE)	1.00	0.00	1.00	EA	0.00	\$3,800.00	\$0.00
		0050	1870	9109902	MISC.FIBER ENCLOSURE (RACK MOUNT)	2.00	0.00	2.00	EA	0.00	\$780.00	\$0.00
		0050	1880	9109902	MISC.FIBER ENCLOSURE (WALL MOUNT)	2.00	0.00	2.00	EA	0.00	\$780.00	\$0.00
		0050	1890	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	6.00	0.00	6.00	EA	0.00	\$350.00	\$0.00
		0050	1900	9109902	MISC.IP-ADDRESSABLE POWER STRIP (COMMISSION FURNISHED)	4.00	0.00	4.00	EA	0.00	\$55.00	\$0.00
		0050	1910	9109902	MISC.MODIFY EXISTING ITS PULLBOX	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00
		0050	1920	9109902	MISC.MODIFY EXISTING POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0050	1930	9109902	MISC.POLE MOUNTED ITS CABINET, TYPE 5	2.00	0.00	2.00	EA	0.00	\$3,900.00	\$0.00
		0070	1940	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$282,000.00	\$0.00
		0070	1950	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$264,000.00	\$0.00
		0070	1960	5031010A	BRIDGE APPROACH SLAB (MAJOR)	252.00	0.00	252.00	SQYD	0.00	\$500.00	\$0.00
		0070	1970	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	73.60	0.00	73.60	LF	0.00	\$1,500.00	\$0.00
		0070	1980	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	54.00	0.00	54.00	LF	0.00	\$293.00	\$0.00
		0070	1990	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	0.00	\$522.63	\$0.00
		0070	2000	7011400	FOUNDATION INSPECTION HOLES	84.00	0.00	84.00	LF	0.00	\$103.87	\$0.00
		0070	2010	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	0.00	\$5,900.00	\$0.00
		0070	2020	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	686.00	0.00	686.00	LF	0.00	\$140.00	\$0.00
		0070	2030	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	0.00	\$131.25	\$0.00
		0070	2040	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	119.80	0.00	119.80	CUYD	0.00	\$1,500.00	\$0.00
		0070	2050	7034219A	TYPE D BARRIER	323.00	0.00	323.00	LF	0.00	\$120.00	\$0.00
		0070	2060	7034221	SLAB ON CONCRETE NU-GIRDER	916.00	0.00	916.00	SQYD	0.00	\$460.00	\$0.00
		0070	2070	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	830.00	0.00	830.00	LF	0.00	\$390.00	\$0.00
		0070	2080	7061060	REINFORCING STEEL (BRIDGES)	21,910.00	0.00	21,910.00	LB	0.00	\$1.50	\$0.00
		0070	2090	7101000	REINFORCING STEEL (EPOXY COATED)	17,870.00	0.00	17,870.00	LB	0.00	\$1.52	\$0.00
		0070	2100	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0070	2110	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0070	2120	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$6,500.00	\$0.00
		0070	2130	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	24.00	0.00	24.00	EA	0.00	\$540.00	\$0.00
		0070	2140	7201300	PIPE PILE SPACERS	14.00	0.00	14.00	EA	0.00	\$1,700.00	\$0.00
		0071	2150	5031010A	BRIDGE APPROACH SLAB (MAJOR)	252.00	0.00	252.00	SQYD	0.00	\$470.00	\$0.00
		0071	2160	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	88.40	0.00	88.40	LF	0.00	\$1,300.00	\$0.00
		0071	2170	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	54.00	0.00	54.00	LF	0.00	\$293.00	\$0.00
		0071	2180	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	0.00	\$522.63	\$0.00
		0071	2190	7011400	FOUNDATION INSPECTION HOLES	84.00	0.00	84.00	LF	0.00	\$103.87	\$0.00
		0071	2200	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	0.00	\$5,800.00	\$0.00
0071	2210	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	686.00	0.00	686.00	LF	0.00	\$140.00	\$0.00		
0071	2220	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	0.00	\$131.25	\$0.00		
0071	2230	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	123.80	0.00	123.80	CUYD	0.00	\$1,400.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220715-F01	J6I3020C	0071	2240	7034219A	TYPE D BARRIER	323.00	0.00	323.00	LF	0.00	\$130.00	\$0.00		
		0071	2250	7034221	SLAB ON CONCRETE NU-GIRDER	916.00	0.00	916.00	SQYD	0.00	\$440.00	\$0.00		
		0071	2260	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	830.00	0.00	830.00	LF	0.00	\$390.00	\$0.00		
		0071	2270	7061060	REINFORCING STEEL (BRIDGES)	24,270.00	0.00	24,270.00	LB	0.00	\$1.50	\$0.00		
		0071	2280	7101000	REINFORCING STEEL (EPOXY COATED)	18,000.00	0.00	18,000.00	LB	0.00	\$1.52	\$0.00		
		0071	2290	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00		
		0071	2300	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00		
		0071	2310	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$6,100.00	\$0.00		
		0071	2320	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	24.00	0.00	24.00	EA	0.00	\$520.00	\$0.00		
		0071	2330	7201300	PIPE PILE SPACERS	14.00	0.00	14.00	EA	0.00	\$2,100.00	\$0.00		
		0072	2340	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00		
		0072	2350	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,851.00	0.00	4,851.00	SQFT	0.00	\$78.25	\$0.00		
		0072	2360	7209901	MISC.TEMPORARY MSE WALL	1.00	0.00	1.00	LS	0.00	\$25,750.00	\$0.00		
		0073	2370	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00		
		0073	2380	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,035.00	0.00	4,035.00	SQFT	0.00	\$78.25	\$0.00		
		0073	2390	7209901	MISC.TEMPORARY MSE WALL	1.00	0.00	1.00	LS	0.00	\$25,750.00	\$0.00		
		0076	2580	6059901	MISC.DRAINAGE SYSTEM	1.00	0.00	1.00	LS	0.00	\$29,000.00	\$0.00		
		0076	2590	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	57.10	0.00	57.10	LF	0.00	\$2,300.00	\$0.00		
		0076	2600	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	395.60	0.00	395.60	LF	0.00	\$48.00	\$0.00		
		0076	2610	7029903	MISC.GALVANIZED SOLDIER PILES (W18x119)	467.00	0.00	467.00	LF	0.00	\$230.00	\$0.00		
		0076	2620	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00		
		0076	2630	7034620	FORM LINERS	238.00	0.00	238.00	SQYD	0.00	\$86.00	\$0.00		
		0076	2640	7059904	MISC.PRECAST WALL PANELS	2,139.00	0.00	2,139.00	SQFT	0.00	\$210.00	\$0.00		
		0001	5001	6189901	MISC.Adjusted Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$218,994.00	\$218,994.00		
		Project J6I3020C - Total Value Posted to Date as of Report Generated Date												\$218,994.00
		220715-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$218,994.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3020C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5001	6189901	MISC.	2/1/23	2/2/23	1.00	LS		0		0		Payment of Contract Bond

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3020C	0190	MISC.	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$128,348.64	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$128,348.64		
			Construction Stockpile STMI - Total					\$128,348.64		
	0190 - Total								\$128,348.64	
	0210	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$246,432.66	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$246,432.66		
			Construction Stockpile STMI - Total					\$246,432.66		
	0210 - Total								\$246,432.66	
	0220	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$44,680.56	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$44,680.56		
			Construction Stockpile STMI - Total					\$44,680.56		
	0220 - Total								\$44,680.56	
	0540	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$6,645.44	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$6,645.44		
			Construction Stockpile STMI - Total					\$6,645.44		
0540 - Total								\$6,645.44		
0550	CONCRETE TRAFFIC BARRIER, TYPE D	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$5,940.16	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$5,940.16			
		Construction Stockpile STMI - Total					\$5,940.16			
0550 - Total								\$5,940.16		
J6I3020C - Total								\$432,047.46		
Overall - Total								\$432,047.46		