



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 5, 2024

Progress Estimate Number 25	Contract ID 220715-F01	Pay Period Start January 16, 2024	Original Contract Amount \$35,443,245.69
	Prime Contractor Walsh Construction Company II, LLC	Pay Period End February 1, 2024	Net Change Order Amount \$243,481.31
			Current Contract Amount \$35,686,727.00

Approval Date		By User
February 5, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	buschk1
February 5, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	BAUERD1
February 5, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		31.87%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	October 11, 2022	October 11, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 25			
	This Estimate	Previous	To Date
220715-F01			
Total Posted Items Pay	\$764,128.36	\$10,608,199.45	\$11,372,327.81
Gross Item Adjustments	\$24,632.90	\$870,083.55	\$894,716.45
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$11,478,283.00	\$12,267,044.26
Contract Total Payable This Estimate:	\$788,761.26		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613020C	0030	2031000	CLASS A EXCAVATION	CUYD	\$15.500	571	\$8,850.50
	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$5.500	571	\$3,140.50
	0370	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	EA	\$5,900.000	1	\$5,900.00
	0710	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	LS	\$175,000.000	0.05	\$8,750.00
	2250	7034221	SLAB ON CONCRETE NU-GIRDER	SQYD	\$440.000	91.6	\$40,304.00
	2260	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	LF	\$390.000	830	\$323,700.00
	2320	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	EA	\$520.000	24	\$12,480.00
	2600	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	LF	\$48.000	208.7	\$10,017.60
	2640	7059904	MISC.PRECAST WALL PANELS	SQFT	\$210.000	1,104	\$231,840.00
5008	2022010	REMOVAL OF IMPROVEMENTS	LS	\$4,765,830.320	0.025	\$119,145.76	
Project J613020C - Total							\$764,128.36
Overall - Total							\$764,128.36

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613020C	0120	FURNISHING ROCK FILL	Material			-4,269	\$35.00	(\$149,415.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 5, 2024

Progress Estimate Number 25	Contract ID 220715-F01	Pay Period Start January 16, 2024	Original Contract Amount \$35,443,245.69
	Prime Contractor Walsh Construction Company II, LLC	Pay Period End February 1, 2024	Net Change Order Amount \$243,481.31
			Current Contract Amount \$35,686,727.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613020C	0120	FURNISHING ROCK FILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4,269	\$35.00	\$149,415.00
	0190	MISC.	Material			-4,862	\$63.00	(\$306,306.00)
	0190	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	4,862	\$63.00	\$306,306.00
	0200	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material			-579.5	\$75.00	(\$43,462.50)
	0200	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	579.5	\$75.00	\$43,462.50
	0240	WATER	Material			-1	\$25,000.00	(\$25,000.00)
	0240	WATER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$25,000.00	\$25,000.00
	0270	PIPE COLLAR, TYPE A	Material			-5	\$4,250.00	(\$21,250.00)
	0270	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	5	\$4,250.00	\$21,250.00
	0300	MODIFIED CONCRETE GUTTER TYPE B	Material			-270	\$86.00	(\$23,220.00)
	0300	MODIFIED CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	270	\$86.00	\$23,220.00
	0440	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-4	\$670.00	(\$2,680.00)
	0440	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	4	\$670.00	\$2,680.00
	0450	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-8	\$1,100.00	(\$8,800.00)
	0450	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	8	\$1,100.00	\$8,800.00
	0460	MANHOLE FRAME AND COVER, TYPE 1-A	Material			-2	\$630.00	(\$1,260.00)
	0460	MANHOLE FRAME AND COVER, TYPE 1-A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 14	2	\$630.00	\$1,260.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 5, 2024

Progress Estimate Number 25	Contract ID 220715-F01	Pay Period Start January 16, 2024	Original Contract Amount \$35,443,245.69
	Prime Contractor Walsh Construction Company II, LLC	Pay Period End February 1, 2024	Net Change Order Amount \$243,481.31
			Current Contract Amount \$35,686,727.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613020C					on the current Payment Estimate.			
	0480	MANHOLE FRAME AND COVER, TYPE 2	Material			-2	\$690.00	(\$1,380.00)
	0480	MANHOLE FRAME AND COVER, TYPE 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	2	\$690.00	\$1,380.00
	0710	MISC.	Material			-0.25	\$175,000.00	(\$43,750.00)
	0710	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	0.25	\$175,000.00	\$43,750.00
	0790	36 IN. PIPE GROUP A	Material			-179	\$250.00	(\$44,750.00)
	0790	36 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	179	\$250.00	\$44,750.00
	0800	42 IN. PIPE GROUP A	Material			-96	\$220.00	(\$21,120.00)
	0800	42 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	96	\$220.00	\$21,120.00
	0960	ROCK DITCH CHECK	Material			-374	\$20.00	(\$7,480.00)
	0960	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	374	\$20.00	\$7,480.00
	1000	MISC.	Material			-7	\$2,200.00	(\$15,400.00)
	1000	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	7	\$2,200.00	\$15,400.00
	1490	MISC.	Material			-1	\$38,000.00	(\$38,000.00)
	1490	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	1	\$38,000.00	\$38,000.00
	1500	MISC.	Material			-1	\$38,000.00	(\$38,000.00)
	1500	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	1	\$38,000.00	\$38,000.00
	1510	MISC.	Material			-0.33	\$44,000.00	(\$14,520.00)
	1510	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	0.33	\$44,000.00	\$14,520.00
	2160	DRILLED SHAFTS (4 FT. 6	Overrun		Unit price based on averaged overrun	15.1	\$1,300.00	\$19,630.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 5, 2024

Progress Estimate Number 25	Contract ID 220715-F01	Pay Period Start January 16, 2024	Original Contract Amount \$35,443,245.69
	Prime Contractor Walsh Construction Company II, LLC	Pay Period End February 1, 2024	Net Change Order Amount \$243,481.31
			Current Contract Amount \$35,686,727.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613020C		IN. DIA.)			adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1300.00000 - 1300.00000, 'is applied (if non-zero).			
	2160	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material			-103.5	\$1,300.00	(\$134,550.00)
	2160	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	103.5	\$1,300.00	\$134,550.00
	2210	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).	32	\$140.00	\$4,480.00
	2220	PILE POINT REINFORCEMENT	Material			-14	\$131.25	(\$1,837.50)
	2220	PILE POINT REINFORCEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	14	\$131.25	\$1,837.50
	2250	SLAB ON CONCRETE NU-GIRDER	Material			-91.6	\$440.00	(\$40,304.00)
	2250	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	91.6	\$440.00	\$40,304.00
	2270	REINFORCING STEEL (BRIDGES)	Material			-24,270	\$1.50	(\$36,405.00)
	2270	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	24,270	\$1.50	\$36,405.00
	2280	REINFORCING STEEL (EPOXY COATED)	Material			-18,000	\$1.52	(\$27,360.00)
	2280	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	18,000	\$1.52	\$27,360.00
	2320	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Material			-24	\$520.00	(\$12,480.00)
	2320	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user buschk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	24	\$520.00	\$12,480.00
	2350	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-2,250	\$78.25	(\$176,062.50)
	2350	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	2,250	\$78.25	\$176,062.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 6, 2024

Pay Estimate Created Date: February 5, 2024

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 25		Contract ID 220715-F01		Pay Period Start January 16, 2024		Original Contract Amount \$35,443,245.69		
		Prime Contractor Walsh Construction Company II, LLC		Pay Period End February 1, 2024		Net Change Order Amount \$243,481.31		
						Current Contract Amount \$35,686,727.00		
J613020C	2380	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-2,000	\$78.25	(\$156,500.00)
	2380	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user buschk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	2,000	\$78.25	\$156,500.00
	2590	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material			-57.1	\$2,300.00	(\$131,330.00)
	2590	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	57.1	\$2,300.00	\$131,330.00
	2600	ROCK SOCKETS (2 FT 6IN. DIA.)	Material			-395.6	\$48.00	(\$18,988.80)
	2600	ROCK SOCKETS (2 FT 6IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user buschk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	395.6	\$48.00	\$18,988.80
	5003	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-247.9	\$339.10	(\$84,062.89)
	5003	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	247.9	\$339.10	\$84,062.89
	5006	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-293	\$18.04	(\$5,285.72)
	5006	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	293	\$18.04	\$5,285.72
	5007	TEMPORARY SEEDING	Material			-5.75	\$3,150.00	(\$18,112.50)
	5007	TEMPORARY SEEDING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user buschk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	5.75	\$3,150.00	\$18,112.50
	5011	PAVEMENT EDGE TREATMENT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.15000 - 3.15000, 'is applied (if non-zero).	166	\$3.15	\$522.90
Total								\$24,632.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 6, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613020C	I 270-5(359)	Interchange improvement	I-270	ST LOUIS CITY	at Riverview Drive

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613020C	Posted Item Pay	\$764,128.36	\$10,608,199.45	\$11,372,327.81
	Gross Item Adjustments	\$24,632.90	\$870,083.55	\$894,716.45
	Gross Item Pay	\$788,761.26	\$11,478,283.00	\$12,267,044.26
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 2142000, Project Item Line Number 0120, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 4019905, Project Item Line Number 0190, Material Set 401990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 4019905, Project Item Line Number 0190, Material Set 401990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 4019905, Project Item Line Number 0190, Material Set 401990596, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 5021110, Project Item Line Number 0200, Material Set 502111096, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6039901, Project Item Line Number 0240, Material Set 603990196, Material 0603WL - Material for Waterline, Acceptance Action Generic 0603WL is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6044011, Project Item Line Number 0270, Material Set 604401196, Material 1036RSDDFPL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6071102, Project Item Line Number 0300, Material Set 607110296, Material 1036RSDDFPL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6131010, Project Item Line Number 5003, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6131015, Project Item Line Number 5006, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6131015, Project Item Line Number 5006, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6141120, Project Item Line Number 0440, Material Set 614112096, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6141121, Project Item Line Number 0450, Material Set 614112196, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6143010, Project Item Line Number 0460, Material Set 614301096, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6143012, Project Item Line Number 0480, Material Set 614301296, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6209901, Project Item Line Number 0710, Material Set 620990196, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6209901, Project Item Line Number 0710, Material Set 620990196, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 6209901, Project Item Line Number 0710, Material Set 620990196, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7011104, Project Item Line Number 2590, Material Set 701110496, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7011104, Project Item Line Number 2590, Material Set 701110496, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7011107, Project Item Line Number 2160, Material Set 701110796, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7011107, Project Item Line Number 2160, Material Set 701110796, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7011203, Project Item Line Number 2600, Material Set 701120396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7027000, Project Item Line Number 2220, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance	Waiting for certs	buschk1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 0702PLPT is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7034221, Project Item Line Number 2250, Material Set 703422196, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7034221, Project Item Line Number 2250, Material Set 703422196, Material 1036RSDFFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7061060, Project Item Line Number 2270, Material Set 706106096, Material 1036RSDFFL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7061060, Project Item Line Number 2270, Material Set 706106096, Material 1036RSDFFL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7061060, Project Item Line Number 2270, Material Set 706106096, Material 1036RSDFFL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7061060, Project Item Line Number 2270, Material Set 706106096, Material 1036RSDFFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7101000, Project Item Line Number 2280, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7101000, Project Item Line Number 2280, Material Set 710100096, Material 1036RSDFFL42M29 - Rein Steel EC No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on PAL	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7161003, Project Item Line Number 2320, Material Set 716100396, Material 1038BBPD - Bridge Bearing Pad, Acceptance Action Generic 1038BBPD is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7201000, Project Item Line Number 2350, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7201000, Project Item Line Number 2350, Material Set 720100096, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7201000, Project Item Line Number 2350, Material Set 720100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7201000, Project Item Line Number 2380, Material Set 720100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7201000, Project Item Line Number 2380, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7201000, Project Item Line Number 2380, Material Set 720100096, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7261036, Project Item Line Number 0790, Material Set 726103696, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 7261042, Project Item Line Number 0800, Material Set 726104296, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 8061005, Project Item Line Number 0960, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 8061017, Project Item Line Number 5007, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 9029901, Project Item Line Number 1490, Material Set 9029901, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 9029901, Project Item Line Number 1500, Material Set 9029901, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 9029901, Project Item Line Number 1510, Material Set 9029901, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Waiting for certs	buschk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3020C, Item 9029902, Project Item Line Number 1000, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Sample record will be entered soon	buschk1	Overridden
Estimate Exception Type: Item Overrun: Contract 220715-F01, Contract Project J6I3020C, Project Item	No remark was entered by Engineer	buschk1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 6, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Line Number 0120, Contract Line Item Number 0120, Item 2142000, Minor Item.			
Estimate Exception Type: Item Overrun: Contract 220715-F01, Contract Project J613020C, Project Item Line Number 0130, Contract Line Item Number 0130, Item 2143000, Minor Item.	No remark was entered by Engineer	buschk1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 220715-F01, Contract Project J613020C, Project Item Line Number 0970, Contract Line Item Number 0970, Item 8061016, Minor Item.	No remark was entered by Engineer	buschk1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J613020C	0001	0010	2013000	CLEARING AND GRUBBING	23.00	4.00	27.00	ACRE	27.00	\$6,400.00	\$172,800.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$4,835,000.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	122,574.00	15,243.00	137,817.00	CUYD	54,331.00	\$15.50	\$842,130.50
		0001	0040	2035500	EMBANKMENT IN PLACE	33,135.00	32,874.00	66,009.00	CUYD	66,009.00	\$15.50	\$1,023,139.50
		0001	0050	2036000	COMPACTING EMBANKMENT	106,133.00	4,047.00	110,180.00	CUYD	54,331.00	\$5.50	\$298,820.50
		0001	0060	2037075	COMPACTING IN CUT	108.60	0.00	108.60	STA	34.50	\$385.00	\$13,282.50
		0001	0070	2042010	SETTLEMENT GAUGE	5.00	0.00	5.00	EA	5.00	\$3,700.00	\$18,500.00
		0001	0080	2043010	PORE PRESSURE MEASURING DEVICE	3.00	0.00	3.00	EA	3.00	\$7,700.00	\$23,100.00
		0001	0090	2063000	CLASS 3 EXCAVATION	6,774.00	158.70	6,932.70	CUYD	1,899.20	\$30.00	\$56,976.00
		0001	0100	2065500	TEMPORARY SHORING	1.00	-1.00	0.00	LS	0.00	\$200,000.00	\$0.00
		0001	0110	2065500	TEMPORARY SHORING	1.00	-1.00	0.00	LS	0.00	\$100,000.00	\$0.00
		0001	0120	2142000	FURNISHING ROCK FILL	1,565.00	982.00	2,547.00	CUYD	4,269.00	\$35.00	\$149,415.00
		0001	0130	2143000	PLACING ROCK FILL	1,565.00	982.00	2,547.00	CUYD	4,269.00	\$20.00	\$85,380.00
		0001	0140	3030600	FURNISHING ROCK BASE MATERIAL	83,916.00	-526.00	83,390.00	SQYD	5,948.00	\$17.50	\$104,090.00
		0001	0150	3030610A	PLACING ROCK BASE	83,916.00	-526.00	83,390.00	SQYD	5,948.00	\$10.00	\$59,480.00
		0001	0160	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	36,539.00	-9,858.00	26,681.00	SQYD	7,819.50	\$1.00	\$7,819.50
		0001	0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	555.00	0.00	555.00	TONS	0.00	\$38.00	\$0.00
		0001	0180	4010150	TYPE A2 SHOULDER	4,242.00	0.00	4,242.00	SQYD	0.00	\$75.00	\$0.00
		0001	0190	4019905	MISC.OPTIONAL TEMPORARY PAVEMENT	34,782.00	-9,858.00	24,924.00	SQYD	4,862.00	\$63.00	\$306,306.00
		0001	0200	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	1,758.00	0.00	1,758.00	SQYD	579.50	\$75.00	\$43,462.50
		0001	0210	5021311	CONCRETE PAVEMENT (11 IN. NON-REINFORCED 15 FT. JOINTS)	49,937.00	0.00	49,937.00	SQYD	0.00	\$80.00	\$0.00
		0001	0220	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	8,565.00	0.00	8,565.00	SQYD	0.00	\$70.00	\$0.00
		0001	0230	5041000	CONCRETE APPROACH PAVEMENT	495.00	0.00	495.00	SQYD	0.00	\$135.00	\$0.00
		0001	0240	6039901	WATER	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0250	6039903	WATER	210.00	-210.00	0.00	LF	0.00	\$150.00	\$0.00
		0001	0260	6042010	ADJUSTING MANHOLE	3.00	0.00	3.00	EA	0.00	\$3,000.00	\$0.00
		0001	0270	6044011	PIPE COLLAR, TYPE A	3.00	2.00	5.00	EA	5.00	\$4,250.00	\$21,250.00
		0001	0280	6071012A	CHAIN-LINK FENCE (60 IN.)	1,277.00	0.00	1,277.00	LF	0.00	\$28.00	\$0.00
		0001	0290	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	251.00	0.00	251.00	LF	0.00	\$36.00	\$0.00
		0001	0300	6071102	MODIFIED CONCRETE GUTTER TYPE B	540.00	0.00	540.00	LF	270.00	\$86.00	\$23,220.00
		0001	0310	6083006	6 IN. CONCRETE MEDIAN STRIP	727.40	0.00	727.40	SQYD	0.00	\$99.00	\$0.00
		0001	0320	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,578.00	0.00	1,578.00	LF	0.00	\$110.00	\$0.00
		0001	0330	6091041	CONCRETE GUTTER TYPE A	215.00	0.00	215.00	LF	0.00	\$90.00	\$0.00
		0001	0340	6097000	ROCK LINING	31.00	4.00	35.00	CUYD	0.00	\$120.00	\$0.00
		0001	0350	6113020	FURNISHING TYPE 2 ROCK BLANKET	378.00	0.00	378.00	CUYD	0.00	\$51.00	\$0.00
		0001	0360	6113040	PLACING TYPE 2 ROCK BLANKET	378.00	0.00	378.00	CUYD	0.00	\$43.00	\$0.00
		0001	0370	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	14.00	1.00	15.00	EA	4.00	\$5,900.00	\$23,600.00
		0001	0380	6122020	REPLACEMENT SAND BARREL	45.00	0.00	45.00	EA	38.00	\$1,200.00	\$45,600.00
		0001	0390	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	1.00	\$910.00	\$910.00
		0001	0400	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	2.00	\$20,000.00	\$40,000.00
		0001	0410	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	14.00	0.00	14.00	EA	2.00	\$1,200.00	\$2,400.00
		0001	0420	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	3.00	1.00	4.00	EA	2.00	\$1,700.00	\$3,400.00
		0001	0430	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	2.00	0.00	2.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0440	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	6.00	0.00	6.00	EA	4.00	\$670.00	\$2,680.00
		0001	0450	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	8.00	0.00	8.00	EA	8.00	\$1,100.00	\$8,800.00
		0001	0460	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	6.00	0.00	6.00	EA	2.00	\$630.00	\$1,260.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J613020C	0001	0470	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	0.00	\$630.00	\$0.00
		0001	0480	6143012	MANHOLE FRAME AND COVER, TYPE 2	3.00	0.00	3.00	EA	2.00	\$690.00	\$1,380.00
		0001	0490	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	0.00	1.00	EA	0.00	\$560.00	\$0.00
		0001	0500	6149902	MISC.PARALLEL BAR GRATES AND BEARING PLATES (2 FT. x 4 FT.)	9.00	0.00	9.00	EA	2.00	\$2,200.00	\$4,400.00
		0001	0510	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	40.00	0.00	40.00	EA	0.00	\$625.00	\$0.00
		0001	0520	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$1,500,000.00	\$750,000.00
		0001	0530	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	4.00	\$5,500.00	\$22,000.00
		0001	0540	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	2,188.00	0.00	2,188.00	LF	0.00	\$100.00	\$0.00
		0001	0550	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	3,908.00	0.00	3,908.00	LF	0.00	\$96.00	\$0.00
		0001	0560	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	600.00	0.00	600.00	LF	0.00	\$100.00	\$0.00
		0001	0570	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	41,935.00	-8,479.00	33,456.00	LF	10,404.00	\$31.00	\$322,524.00
		0001	0580	6173602B	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / COMMISSION RETAINED	257.00	0.00	257.00	LF	0.00	\$60.00	\$0.00
		0001	0590	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	2,634.00	-780.00	1,854.00	LF	0.00	\$55.00	\$0.00
		0001	0600	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,825.00	5,656.00	7,481.00	LF	6,763.50	\$10.50	\$71,016.75
		0001	0610	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$3,465,000.00	\$0.00
		0001	0611	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$3,246,006.00	\$2,434,504.50
		0001	0620	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0630	6189902	MISC.ADDITIONAL MOBILIZATION FOR STRIPING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0640	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	819.00	0.00	819.00	LF	0.00	\$18.00	\$0.00
		0001	0650	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	153.00	0.00	153.00	LF	0.00	\$18.00	\$0.00
		0001	0660	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$300.00	\$0.00
		0001	0670	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	22.00	0.00	22.00	EA	0.00	\$25.00	\$0.00
		0001	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	99,685.00	-7,505.00	92,180.00	LF	0.00	\$0.95	\$0.00
		0001	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	53,552.00	-4,500.00	49,052.00	LF	0.00	\$0.95	\$0.00
		0001	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,578.00	0.00	1,578.00	LF	0.00	\$1.00	\$0.00
		0001	0710	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.25	\$175,000.00	\$43,750.00
		0001	0720	6209902	MISC.LANE REDUCTION ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0001	0730	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	86.00	0.00	86.00	STA	0.00	\$240.00	\$0.00
		0001	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.33	\$525,000.00	\$173,250.00
		0001	0750	7261015	15 IN. PIPE GROUP A	1,886.00	370.00	2,256.00	LF	1,044.00	\$150.00	\$156,600.00
		0001	0760	7261018	18 IN. PIPE GROUP A	748.00	-203.00	545.00	LF	0.00	\$110.00	\$0.00
		0001	0770	7261024	24 IN. PIPE GROUP A	1,206.00	-62.00	1,144.00	LF	0.00	\$180.00	\$0.00
		0001	0780	7261030	30 IN. PIPE GROUP A	222.00	0.00	222.00	LF	22.00	\$210.00	\$4,620.00
		0001	0790	7261036	36 IN. PIPE GROUP A	226.00	-46.00	180.00	LF	179.00	\$250.00	\$44,750.00
		0001	0800	7261042	42 IN. PIPE GROUP A	336.00	0.00	336.00	LF	96.00	\$220.00	\$21,120.00
		0001	0810	7309903	MISC.ACO HIGHWAYDRAIN HD200	507.00	1.00	508.00	LF	0.00	\$220.00	\$0.00
		0001	0820	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	33.00	0.00	33.00	FT	7.00	\$300.00	\$2,100.00
		0001	0830	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	36.00	0.00	36.00	FT	6.00	\$430.00	\$2,580.00
		0001	0840	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	34.00	3.00	37.00	FT	23.00	\$520.00	\$11,960.00
		0001	0850	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	19.00	0.00	19.00	FT	7.00	\$1,000.00	\$7,000.00
0001	0860	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	73.00	-12.00	61.00	FT	22.00	\$690.00	\$15,180.00		
0001	0870	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	51.00	3.00	54.00	FT	7.00	\$760.00	\$5,320.00		
0001	0880	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	85.00	6.00	91.00	FT	32.00	\$900.00	\$28,800.00		
0001	0890	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	17.00	0.00	17.00	FT	10.00	\$930.00	\$9,300.00		
0001	0900	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END	2.00	0.00	2.00	EA	0.00	\$970.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220715-F01	J613020C				SECTION								
			0001	0910	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,400.00	\$0.00
			0001	0920	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,700.00	\$0.00
			0001	0930	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	-1.00	0.00	EA	0.00	\$1,900.00	\$0.00
			0001	0940	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$3,800.00	\$0.00
			0001	0950	8052000A	SEEDING - WARM SEASON GRASSES	17.80	0.00	17.80	ACRE	0.00	\$3,000.00	\$0.00
			0001	0960	8061005	ROCK DITCH CHECK	2,186.00	0.00	2,186.00	LF	374.00	\$20.00	\$7,480.00
			0001	0970	8061016	SEDIMENT REMOVAL	186.00	0.00	186.00	CUYD	282.00	\$99.00	\$27,918.00
			0001	0980	8061019	SILT FENCE	7,760.00	0.00	7,760.00	LF	5,265.00	\$2.60	\$13,689.00
			0001	0990	8064133	TYPE 1C EROSION CONTROL BLANKET	16,000.00	0.00	16,000.00	SQYD	0.00	\$7.00	\$0.00
			0001	1000	9029902	MISC.POT HOLING UTILITY FACILITIES	7.00	0.00	7.00	EA	7.00	\$2,200.00	\$15,400.00
			0010	1010	6061060	MGS GUARDRAIL	5,960.00	-613.00	5,347.00	LF	0.00	\$30.00	\$0.00
			0010	1020	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	713.00	0.00	713.00	LF	0.00	\$36.00	\$0.00
			0010	1030	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	9.00	-2.00	7.00	EA	0.00	\$4,050.00	\$0.00
			0010	1040	6063015	TYPE A CRASHWORTHY END TERMINAL	7.00	0.00	7.00	EA	0.00	\$3,100.00	\$0.00
			0010	1050	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$26,000.00	\$0.00
			0010	1060	6063022	TYPE E CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$33,000.00	\$0.00
			0010	1070	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	1.00	\$5,200.00	\$5,200.00
			0020	1080	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	0.00	6.00	EA	0.00	\$978.00	\$0.00
			0020	1090	9012231	BASE MOUNTED CONTROL STATION 480 VOLT-4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$7,800.00	\$0.00
			0020	1100	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	41.00	0.00	41.00	LF	0.00	\$11.00	\$0.00
			0020	1110	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	269.00	0.00	269.00	LF	0.00	\$16.00	\$0.00
			0020	1120	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,239.00	0.00	1,239.00	LF	0.00	\$23.00	\$0.00
			0020	1130	9014004	CONDUIT, 4 IN. RIGID, PUSHED	201.00	0.00	201.00	LF	0.00	\$27.00	\$0.00
			0020	1140	9014502	CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE	259.00	0.00	259.00	LF	0.00	\$21.00	\$0.00
			0020	1150	9015010	TRENCHING TYPE I	8,618.00	0.00	8,618.00	LF	0.00	\$5.00	\$0.00
			0020	1160	9016110	PULL BOX, PREFORMED CLASS 1	23.00	0.00	23.00	EA	0.00	\$1,329.00	\$0.00
			0020	1170	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	4,040.00	0.00	4,040.00	LF	0.00	\$0.50	\$0.00
			0020	1180	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	11,890.00	0.00	11,890.00	LF	0.00	\$5.50	\$0.00
			0020	1190	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,712.00	0.00	1,712.00	LF	0.00	\$6.00	\$0.00
			0020	1200	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	12.00	0.00	12.00	EA	0.00	\$1,164.00	\$0.00
			0020	1210	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	34.00	0.00	34.00	EA	0.00	\$1,762.00	\$0.00
			0020	1220	9018613	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING AND SIGNALS	2.00	0.00	2.00	EA	0.00	\$19,000.00	\$0.00
			0020	1230	9019901	MISC.MAINTENANCE OF ROADWAY LIGHTING	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
			0020	1240	9019902	MISC.LIGHTING POLE, 30 FT	12.00	0.00	12.00	EA	0.00	\$2,432.00	\$0.00
			0020	1250	9019902	MISC.LIGHTING POLE, 45 FT	34.00	0.00	34.00	EA	0.00	\$3,135.00	\$0.00
			0020	1260	9019902	MISC.LUMINAIRE, LED-A, TOP MOUNT	12.00	0.00	12.00	EA	0.00	\$420.00	\$0.00
			0020	1270	9019902	MISC.LUMINAIRE, LED-B, TOP MOUNT	34.00	0.00	34.00	EA	0.00	\$471.60	\$0.00
			0020	1280	9019902	MISC.MODIFY EXISTING PULLBOX	1.00	0.00	1.00	EA	0.00	\$850.00	\$0.00
			0030	1290	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
			0030	1300	9020513	SIGNAL HEAD, TYPE 3B	13.00	0.00	13.00	EA	0.00	\$1,074.00	\$0.00
			0030	1310	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$1,278.00	\$0.00
			0030	1320	9020833	SH-FLAT SHEET - SIGNAL SIGN	56.00	0.00	56.00	SQFT	0.00	\$35.00	\$0.00
			0030	1330	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$55.00	\$0.00
			0030	1340	9022715	POST, SIGNAL 15 FT.	1.00	0.00	1.00	EA	0.00	\$1,530.00	\$0.00
			0030	1350	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$14,981.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J6I3020C	0030	1360	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	0.00	\$18,477.00	\$0.00
		0030	1370	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0030	1380	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$12,435.00	\$0.00
		0030	1390	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$20,120.00	\$0.00
		0030	1400	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	0.00	\$15.00	\$0.00
		0030	1410	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	93.00	0.00	93.00	LF	0.00	\$17.00	\$0.00
		0030	1420	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	62.00	0.00	62.00	LF	0.00	\$19.00	\$0.00
		0030	1430	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	411.00	0.00	411.00	LF	0.00	\$28.00	\$0.00
		0030	1440	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	120.00	0.00	120.00	LF	0.00	\$1.00	\$0.00
		0030	1450	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,440.00	0.00	3,440.00	LF	0.00	\$2.00	\$0.00
		0030	1460	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$1,700.00	\$0.00
		0030	1470	9028812	PULL BOX, PREFORMED CLASS 3	3.00	0.00	3.00	EA	0.00	\$2,200.00	\$0.00
		0030	1480	9029100	BASE, CONCRETE	15.70	0.00	15.70	CUYD	0.00	\$2,312.00	\$0.00
		0030	1490	9029901	MISC.TEMPORARY TRAFFIC SIGNALS & LIGHTING WITH WIRELESS OR FIBER OPTIC CABLE CONNECTION - LILAC/DUNN	1.00	0.00	1.00	LS	1.00	\$38,000.00	\$38,000.00
		0030	1500	9029901	MISC.TEMPORARY TRAFFIC SIGNALS & LIGHTING WITH WIRELESS OR FIBER OPTIC CABLE CONNECTION - WB I-270 OFF-RAMP/RIVERVIEW	1.00	0.00	1.00	LS	1.00	\$38,000.00	\$38,000.00
		0030	1510	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.33	\$44,000.00	\$14,520.00
		0030	1520	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	2.00	0.00	2.00	EA	0.00	\$4,080.00	\$0.00
		0030	1530	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	0.00	\$1,380.00	\$0.00
		0030	1540	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$24,380.00	\$0.00
		0040	1550	9031010	CONCRETE FOOTINGS, EMBEDDED	11.10	0.00	11.10	CUYD	0.00	\$1,800.00	\$0.00
		0040	1560	9031020	CONCRETE FOOTINGS, BOLT DOWN	62.40	0.00	62.40	CUYD	0.00	\$1,600.00	\$0.00
		0040	1570	9031210	STRUCTURAL STEEL POSTS	4,280.00	0.00	4,280.00	LB	0.00	\$7.00	\$0.00
		0040	1580	9031220	PIPE POSTS	3,860.00	0.00	3,860.00	LB	0.00	\$9.00	\$0.00
		0040	1590	9031270A	2 IN. PSST POST - 12 GA.	29.00	0.00	29.00	LF	0.00	\$24.00	\$0.00
		0040	1600	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	9.00	0.00	9.00	EA	0.00	\$85.00	\$0.00
		0040	1610	9031280	2.5 IN. PSST POST - 12 GA.	35.00	0.00	35.00	LF	0.00	\$26.00	\$0.00
		0040	1620	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	EA	0.00	\$160.00	\$0.00
		0040	1630	9035004A	SH-FLAT SHEET	257.00	0.00	257.00	SQFT	0.00	\$26.00	\$0.00
		0040	1640	9035011A	ST-STRUCTURAL	1,315.00	0.00	1,315.00	SQFT	0.00	\$32.00	\$0.00
		0040	1650	9035071A	STF-STRUCTURAL FLUORESCENT	81.00	0.00	81.00	SQFT	0.00	\$35.00	\$0.00
		0040	1660	9039901	MISC.22 FT. BUTTERFLY SIGN TRUSS	1.00	0.00	1.00	LS	0.00	\$70,000.00	\$0.00
		0040	1670	9039901	MISC.30 FT. CANTILEVER SIGN TRUSS	1.00	0.00	1.00	LS	0.00	\$80,000.00	\$0.00
		0040	1680	9039901	MISC.78 FT. SPAN SIGN TRUSS	1.00	0.00	1.00	LS	0.00	\$130,000.00	\$0.00
		0040	1690	9039902	MISC.COVER EXISTING OVERHEAD SIGNS	1.00	0.00	1.00	EA	0.00	\$3,850.00	\$0.00
		0040	1700	9039902	MISC.REMOVE AND RELOCATE GROUND MOUNT SIGNS	16.00	0.00	16.00	EA	0.00	\$300.00	\$0.00
		0040	1710	9039902	MISC.SIGN MOUNTING BRACKET FOR BARRIER WALL	25.00	0.00	25.00	EA	0.00	\$1,000.00	\$0.00
		0050	1720	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	1,033.00	0.00	1,033.00	LF	0.00	\$22.00	\$0.00
		0050	1730	9029903	MISC.FIBER OPTIC CABLE, 24SM	7,700.00	0.00	7,700.00	LF	0.00	\$4.50	\$0.00
		0050	1740	9029903	MISC.RELOCATE FIBER OPTIC CABLE, 72SM	850.00	0.00	850.00	LF	0.00	\$7.50	\$0.00
		0050	1750	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	0.00	\$980.00	\$0.00
		0050	1760	9104980	DETECTOR ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	0.00	\$980.00	\$0.00
		0050	1770	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	3,250.00	0.00	3,250.00	LF	0.00	\$11.00	\$0.00
		0050	1780	9108208	CABLE, 8 AWG, 1 CONDUCTOR, POWER	4,800.00	0.00	4,800.00	LF	0.00	\$1.00	\$0.00
		0050	1790	9108621	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, ITS	1.00	0.00	1.00	EA	0.00	\$7,800.00	\$0.00
		0050	1800	9108810	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	0.00	\$1,329.00	\$0.00
		0050	1810	9108816	PULL BOX, PREFORMED CLASS 5	6.00	0.00	6.00	EA	0.00	\$2,100.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-F01	J613020C	0050	1820	9109901	MISC.RELOCATE MODOT ITS EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$880.00	\$0.00
		0050	1830	9109902	MISC.CCTV POLE FOUNDATION, 70 FT MT. HEIGHT	1.00	0.00	1.00	EA	0.00	\$25,600.00	\$0.00
		0050	1840	9109902	MISC.DETECTOR POLE FOUNDATION, 30FT OR 9.1M MOUNTING HEIGHT	2.00	0.00	2.00	EA	0.00	\$1,164.00	\$0.00
		0050	1850	9109902	MISC.DETECTOR POLE, 30FT OR 9.1M MOUNTING HEIGHT	2.00	0.00	2.00	EA	0.00	\$2,432.00	\$0.00
		0050	1860	9109902	MISC.FIBER ENCLOSURE (IN-GROUND, 72 SPLICE)	1.00	0.00	1.00	EA	0.00	\$3,800.00	\$0.00
		0050	1870	9109902	MISC.FIBER ENCLOSURE (RACK MOUNT)	2.00	0.00	2.00	EA	0.00	\$780.00	\$0.00
		0050	1880	9109902	MISC.FIBER ENCLOSURE (WALL MOUNT)	2.00	0.00	2.00	EA	0.00	\$780.00	\$0.00
		0050	1890	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	6.00	0.00	6.00	EA	0.00	\$350.00	\$0.00
		0050	1900	9109902	MISC.IP-ADDRESSABLE POWER STRIP (COMMISSION FURNISHED)	4.00	0.00	4.00	EA	0.00	\$55.00	\$0.00
		0050	1910	9109902	MISC.MODIFY EXISTING ITS PULLBOX	3.00	0.00	3.00	EA	0.00	\$350.00	\$0.00
		0050	1920	9109902	MISC.MODIFY EXISTING POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0050	1930	9109902	MISC.POLE MOUNTED ITS CABINET, TYPE 5	2.00	0.00	2.00	EA	0.00	\$3,900.00	\$0.00
		0070	1940	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$282,000.00	\$0.00
		0070	1950	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$264,000.00	\$0.00
		0070	1960	5031010A	BRIDGE APPROACH SLAB (MAJOR)	252.00	0.00	252.00	SQYD	0.00	\$500.00	\$0.00
		0070	1970	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	73.60	0.00	73.60	LF	0.00	\$1,500.00	\$0.00
		0070	1980	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	54.00	0.00	54.00	LF	0.00	\$293.00	\$0.00
		0070	1990	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	0.00	\$522.63	\$0.00
		0070	2000	7011400	FOUNDATION INSPECTION HOLES	84.00	0.00	84.00	LF	0.00	\$103.87	\$0.00
		0070	2010	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	0.00	\$5,900.00	\$0.00
		0070	2020	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	686.00	0.00	686.00	LF	0.00	\$140.00	\$0.00
		0070	2030	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	0.00	\$131.25	\$0.00
		0070	2040	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	119.80	0.00	119.80	CUYD	0.00	\$1,500.00	\$0.00
		0070	2050	7034219A	TYPE D BARRIER	323.00	0.00	323.00	LF	0.00	\$120.00	\$0.00
		0070	2060	7034221	SLAB ON CONCRETE NU-GIRDER	916.00	0.00	916.00	SQYD	0.00	\$460.00	\$0.00
		0070	2070	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	830.00	0.00	830.00	LF	0.00	\$390.00	\$0.00
		0070	2080	7061060	REINFORCING STEEL (BRIDGES)	21,910.00	0.00	21,910.00	LB	0.00	\$1.50	\$0.00
		0070	2090	7101000	REINFORCING STEEL (EPOXY COATED)	17,870.00	0.00	17,870.00	LB	0.00	\$1.52	\$0.00
		0070	2100	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0070	2110	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0070	2120	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$6,500.00	\$0.00
		0070	2130	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	24.00	0.00	24.00	EA	0.00	\$540.00	\$0.00
		0070	2140	7201300	PIPE PILE SPACERS	14.00	0.00	14.00	EA	0.00	\$1,700.00	\$0.00
		0071	2150	5031010A	BRIDGE APPROACH SLAB (MAJOR)	252.00	0.00	252.00	SQYD	0.00	\$470.00	\$0.00
		0071	2160	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	88.40	15.10	103.50	LF	103.50	\$1,300.00	\$134,550.00
		0071	2170	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	54.00	-4.50	49.50	LF	49.50	\$293.00	\$14,503.50
		0071	2180	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$522.63	\$1,567.89
		0071	2190	7011400	FOUNDATION INSPECTION HOLES	84.00	0.00	84.00	LF	84.00	\$103.87	\$8,725.08
		0071	2200	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$5,800.00	\$17,400.00
		0071	2210	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	686.00	32.00	718.00	LF	718.00	\$140.00	\$100,520.00
		0071	2220	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$131.25	\$1,837.50
		0071	2230	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	123.80	0.00	123.80	CUYD	123.80	\$1,400.00	\$173,320.00
		0071	2240	7034219A	TYPE D BARRIER	323.00	0.00	323.00	LF	0.00	\$130.00	\$0.00
		0071	2250	7034221	SLAB ON CONCRETE NU-GIRDER	916.00	0.00	916.00	SQYD	91.60	\$440.00	\$40,304.00
		0071	2260	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	830.00	0.00	830.00	LF	830.00	\$390.00	\$323,700.00
		0071	2270	7061060	REINFORCING STEEL (BRIDGES)	24,270.00	0.00	24,270.00	LB	24,270.00	\$1.50	\$36,405.00
		0071	2280	7101000	REINFORCING STEEL (EPOXY COATED)	18,000.00	0.00	18,000.00	LB	18,000.00	\$1.52	\$27,360.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 6, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220715-F01	J613020C		0071	2290	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
			0071	2300	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
			0071	2310	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$6,100.00	\$0.00
			0071	2320	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	24.00	0.00	24.00	EA	24.00	\$520.00	\$12,480.00
			0071	2330	7201300	PIPE PILE SPACERS	14.00	0.00	14.00	EA	14.00	\$2,100.00	\$29,400.00
			0072	2340	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
			0072	2350	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,851.00	0.00	4,851.00	SQFT	2,250.00	\$78.25	\$176,062.50
			0072	2360	7209901	MISC.TEMPORARY MSE WALL	1.00	0.00	1.00	LS	1.00	\$25,750.00	\$25,750.00
			0073	2370	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
			0073	2380	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,035.00	0.00	4,035.00	SQFT	2,000.00	\$78.25	\$156,500.00
			0073	2390	7209901	MISC.TEMPORARY MSE WALL	1.00	0.00	1.00	LS	1.00	\$25,750.00	\$25,750.00
			0076	2580	6059901	MISC.DRAINAGE SYSTEM	1.00	0.00	1.00	LS	0.00	\$29,000.00	\$0.00
			0076	2590	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	57.10	0.00	57.10	LF	57.10	\$2,300.00	\$131,330.00
			0076	2600	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	395.60	0.00	395.60	LF	395.60	\$48.00	\$18,988.80
			0076	2610	7029903	MISC.GALVANIZED SOLDIER PILES (W18x119)	467.00	0.00	467.00	LF	0.00	\$230.00	\$0.00
			0076	2620	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
			0076	2630	7034620	FORM LINERS	238.00	0.00	238.00	SQYD	0.00	\$86.00	\$0.00
			0076	2640	7059904	MISC.PRECAST WALL PANELS	2,139.00	0.00	2,139.00	SQFT	1,104.00	\$210.00	\$231,840.00
			0001	5001	6189901	MISC.Adjusted Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$218,994.00	\$218,994.00
			0001	5002	7269921	SEWER	0.00	1.00	1.00	LS	1.00	\$15,694.56	\$15,694.56
			0001	5003	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	247.90	247.90	SQYD	247.90	\$339.10	\$84,062.89
			0001	5004	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	0.00	247.90	247.90	SQYD	247.90	\$12.21	\$3,026.86
			0001	5005	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	0.00	600.00	600.00	LF	600.00	\$12.13	\$7,278.00
			0001	5006	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	0.00	293.00	293.00	EA	293.00	\$18.04	\$5,285.72
			0001	5007	8061017	TEMPORARY SEEDING	0.00	9.00	9.00	ACRE	5.75	\$3,150.00	\$18,112.50
			0001	5008	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.30	\$4,765,830.32	\$1,429,749.10
			0001	5009	1046002	VALUE ENGINEERING	0.00	92,712.75	92,712.75	EA	92,712.75	\$1.00	\$92,712.75
			0001	5010	1046002	VALUE ENGINEERING	0.00	431,043.46	431,043.46	EA	107,760.00	\$1.00	\$107,760.00
			0001	5011	6191000	PAVEMENT EDGE TREATMENT	0.00	1,500.00	1,500.00	LF	1,166.00	\$3.15	\$3,672.90
			Project J613020C - Total Value Posted to Date as of Report Generated Date										
220715-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$11,372,327.80	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 6, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3020C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments		
0030	2031000	CLASS A EXCAVATION	1/22/24	2/2/24	571.00	CUYD	I-270 median	735+70		755+00		Make up payment of undercut 390cy - 10/30/23 181cy - 12/15/23		
0050	2036000	COMPACTING EMBANKMENT	1/22/24	2/2/24	571.00	CUYD	I-270	735+70		755+00		Make up payment of undercut 390cy - 10/30/23 181cy - 12/15/23		
0370	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1/25/24	2/1/24	1.00	EA	Riverview	13+50		14+00		Sand barrel array to protect A8999 piers		
0710	6209901	MISC. PAVEMENT MARKINGS	1/31/24	2/2/24	0.05	LS	WB I-270	2725+00		2755+00		Redoing temp striping for WB I-270 and blacking out original permanent striping		
2250	7034221	SLAB ON CONCRETE NU-GIRDER	2/1/24	2/2/24	91.60	SQYD	Span 1-2	0				Concrete Deck Panels		
2260	7056021	NU 35, PRESTRESSED CONC NU-GIRDER	1/30/24	2/1/24	415.00	LF	Br A-8999 Span 1-2 Girders 1-6	0						
			1/31/24	2/1/24	415.00	LF	Span 2-3 Girders 1-6	0						
2320	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	1/30/24	2/1/24	6.00	EA	Br A-8999 Bent 1	0						
				2/1/24	6.00	EA	Br A-8999 Bent 2	0						
			1/31/24	2/1/24	6.00	EA	Bent 2	0						
				2/1/24	6.00	EA	Bent 3	0						
2600	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	1/22/24	2/2/24	208.70	LF	Ramp 2	312+15		309+77		Ramp 2 slope stabilization drilled shafts 1-18 (placeholder)		
2640	7059904	MISC.	2/1/24	2/5/24	1,104.00	SQFT	Ramp 4	309+77		312+15		Ramp 2 slope stabilization drilled shafts 1-18 (placeholder)		
5008	2022010	REMOVAL OF IMPROVEMENTS	2/1/24	2/5/24	0.02	LS	Riverview I-270 median	0+00		0+00		Pavement removals/sawcut on Riverview Pipe removal in I-270 median		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613020C	0010	CLEARING AND GRUBBING	Overrun	Overrun	22	Dec 18, 2023	SYSTEM	(\$6,400.00)	
					24	Jan 16, 2024	SYSTEM	\$6,400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6400.00000 - 6400.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	0010 - Total			\$0.00					
	0040	EMBANKMENT IN PLACE	Material		5	Apr 3, 2023	SYSTEM	\$28,644.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Apr 3, 2023	SYSTEM	(\$28,644.00)	
					6	Apr 17, 2023	SYSTEM	\$180,699.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Apr 17, 2023	SYSTEM	(\$180,699.00)	
					- Total			\$0.00	
	Material - Total			\$0.00					
	0040 - Total			\$0.00					
	0050	COMPACTING EMBANKMENT	Material		6	Apr 17, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	Apr 17, 2023	SYSTEM	(\$11,000.00)	
					7	May 1, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
7					May 1, 2023	SYSTEM	(\$11,000.00)		
8					May 16, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
8					May 16, 2023	SYSTEM	(\$11,000.00)		
9					Jun 2, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
9					Jun 2, 2023	SYSTEM	(\$22,000.00)		
10					Jun 19, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
10					Jun 19, 2023	SYSTEM	(\$22,000.00)		
11					Jun 30, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
11					Jun 30, 2023	SYSTEM	(\$22,000.00)		
12					Jul 17, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
12					Jul 17, 2023	SYSTEM	(\$22,000.00)		
- Total			\$0.00						
Material - Total			\$0.00						
0050 - Total			\$0.00						
0120	FURNISHING ROCK FILL	Material		16	Sep 18, 2023	SYSTEM	\$34,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				16	Sep 18, 2023	SYSTEM	(\$34,160.00)		
				17	Oct 2, 2023	SYSTEM	\$34,160.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	0120	FURNISHING ROCK FILL	Material			2023			Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$34,160.00)						
					18	Oct 16, 2023	SYSTEM	\$34,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$34,160.00)						
					19	Nov 2, 2023	SYSTEM	\$47,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$47,810.00)						
					20	Nov 16, 2023	SYSTEM	\$82,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$82,810.00)						
					21	Dec 1, 2023	SYSTEM	\$82,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$82,810.00)						
					22	Dec 18, 2023	SYSTEM	\$89,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$89,145.00)						
					23	Jan 3, 2024	SYSTEM	\$89,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$89,145.00)						
					24	Jan 16, 2024	SYSTEM	\$149,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$149,415.00)						
					25	Feb 5, 2024	SYSTEM	\$149,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$149,415.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	20	Nov 16, 2023	SYSTEM	(\$28,035.00)	
										22	Dec 18, 2023	SYSTEM	(\$6,335.00)	
										24	Jan 16, 2024	SYSTEM	(\$25,900.00)	
					Overrun - Total								(\$60,270.00)	
					Overrun - Total								(\$60,270.00)	
					0120 - Total								(\$60,270.00)	
								Overrun	Overrun	20	Nov 16, 2023	SYSTEM	(\$16,020.00)	
										22	Dec 18, 2023	SYSTEM	(\$3,620.00)	
					24	Jan 16, 2024	SYSTEM	(\$14,800.00)						
Overrun - Total								(\$34,440.00)						
Overrun - Total								(\$34,440.00)						
0130 - Total								(\$34,440.00)						
0160		TYPE 5	Material		11	Jun 30,	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6I3020C	0160	AGGREGATE FOR BASE	Material			2023			Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					11	Jun 30, 2023	SYSTEM	(\$280.00)									
					12	Jul 17, 2023	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					12	Jul 17, 2023	SYSTEM	(\$280.00)									
					13	Aug 2, 2023	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user buschk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					13	Aug 2, 2023	SYSTEM	(\$280.00)									
					14	Aug 16, 2023	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					14	Aug 16, 2023	SYSTEM	(\$280.00)									
					15	Sep 5, 2023	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					15	Sep 5, 2023	SYSTEM	(\$280.00)									
					16	Sep 18, 2023	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					16	Sep 18, 2023	SYSTEM	(\$280.00)									
					17	Oct 2, 2023	SYSTEM	\$4,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
					17	Oct 2, 2023	SYSTEM	(\$4,812.00)									
					- Total								\$0.00				
					Material - Total								\$0.00				
					0160 - Total								\$0.00				
					0190		MISC.	Construction Stockpile		11	Jun 30, 2023	SYSTEM	(\$1,370.87)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										17	Oct 2, 2023	SYSTEM	(\$22,188.51)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										18	Oct 16, 2023	SYSTEM	(\$1,301.95)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total										(\$24,861.33)							
Construction Stockpile - Total								(\$24,861.33)									
Construction Stockpile STMI								1	Feb 2, 2023	SYSTEM	\$128,348.64	Payment Estimate Item Adjustment generated Stockpile Transaction					
								- Total								\$128,348.64	
								Construction Stockpile STMI - Total								\$128,348.64	
Material								11	Jun 30, 2023	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
								11	Jun 30, 2023	SYSTEM	(\$17,640.00)						
								12	Jul 17, 2023	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
								12	Jul 17, 2023	SYSTEM	(\$17,640.00)						
								13	Aug 2, 2023	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
								13	Aug 2, 2023	SYSTEM	(\$17,640.00)						
					14	Aug 16, 2023	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment								



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	0190	MISC.	Material			2023			Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Aug 16, 2023	SYSTEM	(\$17,640.00)						
					15	Sep 5, 2023	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Sep 5, 2023	SYSTEM	(\$17,640.00)						
					16	Sep 18, 2023	SYSTEM	\$17,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Sep 18, 2023	SYSTEM	(\$17,640.00)						
					17	Oct 2, 2023	SYSTEM	\$303,156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$303,156.00)						
					18	Oct 16, 2023	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$306,306.00)						
					19	Nov 2, 2023	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$306,306.00)						
					20	Nov 16, 2023	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$306,306.00)						
					21	Dec 1, 2023	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$306,306.00)						
					22	Dec 18, 2023	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$306,306.00)						
					23	Jan 3, 2024	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$306,306.00)						
					24	Jan 16, 2024	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$306,306.00)						
					25	Feb 5, 2024	SYSTEM	\$306,306.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$306,306.00)						
													\$0.00	
					Material - Total								\$0.00	
					0190 - Total								\$103,487.31	
						0200	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		20	Nov 16, 2023	SYSTEM	\$16,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										20	Nov 16, 2023	SYSTEM	(\$16,387.50)	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	0200	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		21	Dec 1, 2023	SYSTEM	\$16,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$16,387.50)						
					22	Dec 18, 2023	SYSTEM	\$16,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$16,387.50)						
					23	Jan 3, 2024	SYSTEM	\$16,387.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$16,387.50)						
					24	Jan 16, 2024	SYSTEM	\$43,462.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$43,462.50)						
					25	Feb 5, 2024	SYSTEM	\$43,462.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$43,462.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0200 - Total								\$0.00	
					0210	CONCRETE PAVEMENT (11 IN. NON-REINFORCED)	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$246,432.66	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total					
Construction Stockpile STMI - Total									\$246,432.66					
0210 - Total								\$246,432.66						
0220	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF)	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$44,680.56	Payment Estimate Item Adjustment generated Stockpile Transaction						
				- Total								\$44,680.56		
				Construction Stockpile STMI - Total								\$44,680.56		
0220 - Total								\$44,680.56						
0240	WATER - UTILITY ITEM	Material		13	Aug 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				13	Aug 2, 2023	SYSTEM	(\$25,000.00)							
				14	Aug 16, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				14	Aug 16, 2023	SYSTEM	(\$25,000.00)							
				15	Sep 5, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				15	Sep 5, 2023	SYSTEM	(\$25,000.00)							
				16	Sep 18, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				16	Sep 18, 2023	SYSTEM	(\$25,000.00)							
				17	Oct 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
				17	Oct 2, 2023	SYSTEM	(\$25,000.00)							
				18	Oct 16, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613020C	0240	WATER - UTILITY ITEM	Material						Estimate Exception 5 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$25,000.00)						
					19	Nov 2, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$25,000.00)						
					20	Nov 16, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$25,000.00)						
					21	Dec 1, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$25,000.00)						
					22	Dec 18, 2023	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$25,000.00)						
					23	Jan 3, 2024	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$25,000.00)						
					24	Jan 16, 2024	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$25,000.00)						
					25	Feb 5, 2024	SYSTEM	\$25,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$25,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0240 - Total								\$0.00	
						0270	PIPE COLLAR, TYPE A	Material		15	Sep 5, 2023	SYSTEM	\$12,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
15	Sep 5, 2023	SYSTEM	(\$12,750.00)											
16	Sep 18, 2023	SYSTEM	\$12,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
16	Sep 18, 2023	SYSTEM	(\$12,750.00)											
17	Oct 2, 2023	SYSTEM	\$12,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
17	Oct 2, 2023	SYSTEM	(\$12,750.00)											
18	Oct 16, 2023	SYSTEM	\$12,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
18	Oct 16, 2023	SYSTEM	(\$12,750.00)											
19	Nov 2, 2023	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
19	Nov 2, 2023	SYSTEM	(\$21,250.00)											
20	Nov 16,	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	0270	PIPE COLLAR, TYPE A	Material			2023			Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$21,250.00)						
					21	Dec 1, 2023	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$21,250.00)						
					22	Dec 18, 2023	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$21,250.00)						
					23	Jan 3, 2024	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$21,250.00)						
					24	Jan 16, 2024	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$21,250.00)						
					25	Feb 5, 2024	SYSTEM	\$21,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$21,250.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	18	Oct 16, 2023	SYSTEM	(\$4,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										19	Nov 2, 2023	SYSTEM	\$4,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4250.00000 - 4250.00000' is applied (if non-zero).
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0270 - Total								\$0.00	
					0280		CHAIN-LINK FENCE (60 IN.)	Construction Stockpile STMI		4	Mar 16, 2023	SYSTEM	\$14,366.25	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total										\$14,366.25				
Construction Stockpile STMI - Total										\$14,366.25				
0280 - Total								\$14,366.25						
0300		MODIFIED CONCRETE GUTTER TYPE B	Material		24	Jan 16, 2024	SYSTEM	\$23,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$23,220.00)						
					25	Feb 5, 2024	SYSTEM	\$23,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$23,220.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0300 - Total								\$0.00						
0440		CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		14	Aug 16, 2023	SYSTEM	\$2,010.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Aug 16, 2023	SYSTEM	(\$2,010.00)						
					15	Sep 5, 2023	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613020C	0440	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		15	Sep 5, 2023	SYSTEM	(\$2,680.00)						
					16	Sep 18, 2023	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					16	Sep 18, 2023	SYSTEM	(\$2,680.00)						
					17	Oct 2, 2023	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$4,020.00)						
					18	Oct 16, 2023	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$4,020.00)						
					19	Nov 2, 2023	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$4,020.00)						
					20	Nov 16, 2023	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$2,680.00)						
					21	Dec 1, 2023	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$2,680.00)						
					22	Dec 18, 2023	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$2,680.00)						
					23	Jan 3, 2024	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$2,680.00)						
					24	Jan 16, 2024	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$2,680.00)						
					25	Feb 5, 2024	SYSTEM	\$2,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$2,680.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0440 - Total								\$0.00	
						0450	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT)	Material		12	Jul 17, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
12	Jul 17, 2023	SYSTEM	(\$2,200.00)											
13	Aug 2, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
13	Aug 2, 2023	SYSTEM	(\$3,300.00)											
14	Aug 16, 2023	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613020C	0450	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material		14	Aug 16, 2023	SYSTEM	(\$4,400.00)						
					15	Sep 5, 2023	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					15	Sep 5, 2023	SYSTEM	(\$4,400.00)						
					16	Sep 18, 2023	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Sep 18, 2023	SYSTEM	(\$4,400.00)						
					17	Oct 2, 2023	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$5,500.00)						
					18	Oct 16, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$6,600.00)						
					19	Nov 2, 2023	SYSTEM	\$6,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$6,600.00)						
					20	Nov 16, 2023	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$8,800.00)						
					21	Dec 1, 2023	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$8,800.00)						
					22	Dec 18, 2023	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$8,800.00)						
					23	Jan 3, 2024	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$8,800.00)						
					24	Jan 16, 2024	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$8,800.00)						
					25	Feb 5, 2024	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$8,800.00)						
													- Total	\$0.00
													Material - Total	\$0.00
					0450 - Total								\$0.00	
						0460	MANHOLE FRAME AND COVER, TYPE 1-A	Material		11	Jun 30, 2023	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										11	Jun 30, 2023	SYSTEM	(\$630.00)	
12	Jul 17, 2023	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	0460	MANHOLE FRAME AND COVER, TYPE 1-A	Material		12	Jul 17, 2023	SYSTEM	(\$630.00)	
					13	Aug 2, 2023	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user buschk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$630.00)	
					14	Aug 16, 2023	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$630.00)	
					15	Sep 5, 2023	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$630.00)	
					16	Sep 18, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$1,260.00)	
					17	Oct 2, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	Oct 2, 2023	SYSTEM	(\$1,260.00)	
					18	Oct 16, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					18	Oct 16, 2023	SYSTEM	(\$1,260.00)	
					19	Nov 2, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					19	Nov 2, 2023	SYSTEM	(\$1,260.00)	
					20	Nov 16, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					20	Nov 16, 2023	SYSTEM	(\$1,260.00)	
					21	Dec 1, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					21	Dec 1, 2023	SYSTEM	(\$1,260.00)	
					22	Dec 18, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					22	Dec 18, 2023	SYSTEM	(\$1,260.00)	
					23	Jan 3, 2024	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					23	Jan 3, 2024	SYSTEM	(\$1,260.00)	
					24	Jan 16, 2024	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					24	Jan 16, 2024	SYSTEM	(\$1,260.00)	
25	Feb 5, 2024	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
25	Feb 5, 2024	SYSTEM	(\$1,260.00)						
- Total								\$0.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613020C	0460	MANHOLE FRAME AND COVER, TYPE 1-A	Material - Total					\$0.00		
	0460 - Total								\$0.00	
	0480	MANHOLE FRAME AND COVER, TYPE 2	Material		19	Nov 2, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					19	Nov 2, 2023	SYSTEM	(\$690.00)		
					20	Nov 16, 2023	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					20	Nov 16, 2023	SYSTEM	(\$1,380.00)		
					21	Dec 1, 2023	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					21	Dec 1, 2023	SYSTEM	(\$1,380.00)		
					22	Dec 18, 2023	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					22	Dec 18, 2023	SYSTEM	(\$1,380.00)		
					23	Jan 3, 2024	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					23	Jan 3, 2024	SYSTEM	(\$1,380.00)		
					24	Jan 16, 2024	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					24	Jan 16, 2024	SYSTEM	(\$1,380.00)		
					25	Feb 5, 2024	SYSTEM	\$1,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					25	Feb 5, 2024	SYSTEM	(\$1,380.00)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0480 - Total								\$0.00	
	0520		MISC.	Material		6	Apr 17, 2023	SYSTEM	\$187,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						6	Apr 17, 2023	SYSTEM	(\$187,500.00)	
					- Total				\$0.00	
				Material - Total				\$0.00		
	0520 - Total								\$0.00	
	0530		MISC. TRAFFIC CONTROL DEVICES	Material		2	Feb 16, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Feb 16, 2023	SYSTEM	(\$11,000.00)		
					3	Mar 2, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Mar 2, 2023	SYSTEM	(\$22,000.00)		
					4	Mar 16, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Mar 16, 2023	SYSTEM	(\$22,000.00)		
					5	Apr 3, 2024	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613020C	0530	MISC. TRAFFIC CONTROL DEVICES	Material			2023			Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	Apr 3, 2023	SYSTEM	(\$22,000.00)			
					6	Apr 17, 2023	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					6	Apr 17, 2023	SYSTEM	(\$22,000.00)			
					- Total					\$0.00	
	Material - Total					\$0.00					
	0530 - Total					\$0.00					
	0540	CONCRETE TRAFFIC BARRIER, TYPE C	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$6,645.44	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$6,645.44		
					Construction Stockpile STMI - Total				\$6,645.44		
	0540 - Total					\$6,645.44					
	0550	CONCRETE TRAFFIC BARRIER, TYPE D	Construction Stockpile STMI		1	Feb 2, 2023	SYSTEM	\$5,940.16	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total				\$5,940.16		
					Construction Stockpile STMI - Total				\$5,940.16		
	0550 - Total					\$5,940.16					
	0570	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		10	Jun 19, 2023	SYSTEM	\$52,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					10	Jun 19, 2023	SYSTEM	(\$52,452.00)			
					11	Jun 30, 2023	SYSTEM	\$186,744.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					11	Jun 30, 2023	SYSTEM	(\$186,744.00)			
					12	Jul 17, 2023	SYSTEM	\$186,744.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					12	Jul 17, 2023	SYSTEM	(\$186,744.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
	0570 - Total					\$0.00					
	0600	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	17	Oct 2, 2023	SYSTEM	(\$34,933.50)			
18					Oct 16, 2023	SYSTEM	(\$10,710.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
18					Oct 16, 2023	SYSTEM	(\$3,402.00)				
19					Nov 2, 2023	SYSTEM	\$44,898.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.50000 - 10.50000, 'is applied (if non-zero).			
24					Jan 16, 2024	SYSTEM	\$4,147.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.50000 - 10.50000, 'is applied (if non-zero).			
Overrun - Total							\$0.00				
Overrun - Total					\$0.00						
0600 - Total					\$0.00						
0710	MISC. PAVEMENT MARKINGS	Material		11	Jun 30, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				11	Jun 30, 2023	SYSTEM	(\$21,875.00)				
				12	Jul 17, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	0710	MISC. PAVEMENT MARKINGS	Material		12	Jul 17, 2023	SYSTEM	(\$21,875.00)	
					13	Aug 2, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buschk1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$21,875.00)	
					14	Aug 16, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$21,875.00)	
					15	Sep 5, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$21,875.00)	
					16	Sep 18, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$21,875.00)	
					17	Oct 2, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					17	Oct 2, 2023	SYSTEM	(\$21,875.00)	
					18	Oct 16, 2023	SYSTEM	\$21,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					18	Oct 16, 2023	SYSTEM	(\$21,875.00)	
					19	Nov 2, 2023	SYSTEM	\$35,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					19	Nov 2, 2023	SYSTEM	(\$35,000.00)	
					20	Nov 16, 2023	SYSTEM	\$35,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Nov 16, 2023	SYSTEM	(\$35,000.00)	
					21	Dec 1, 2023	SYSTEM	\$35,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					21	Dec 1, 2023	SYSTEM	(\$35,000.00)	
					22	Dec 18, 2023	SYSTEM	\$35,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					22	Dec 18, 2023	SYSTEM	(\$35,000.00)	
					23	Jan 3, 2024	SYSTEM	\$35,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					23	Jan 3, 2024	SYSTEM	(\$35,000.00)	
					24	Jan 16, 2024	SYSTEM	\$35,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					24	Jan 16, 2024	SYSTEM	(\$35,000.00)	
25	Feb 5, 2024	SYSTEM	\$43,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
25	Feb 5, 2024	SYSTEM	(\$43,750.00)						
- Total								\$0.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613020C	0710	MISC. PAVEMENT MARKINGS	Material - Total						\$0.00	
	0710 - Total							\$0.00		
	0790	36 IN. PIPE GROUP A	Construction Stockpile		15	Sep 5, 2023	SYSTEM	(\$3,453.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Sep 18, 2023	SYSTEM	(\$9,066.42)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					18	Oct 16, 2023	SYSTEM	(\$4,058.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$16,578.61)	
			Construction Stockpile - Total						(\$16,578.61)	
			Construction Stockpile STMI		12	Jul 17, 2023	SYSTEM	\$16,578.61	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$16,578.61	
			Construction Stockpile STMI - Total						\$16,578.61	
			Material		11	Jun 30, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					11	Jun 30, 2023	SYSTEM	(\$8,500.00)		
					12	Jul 17, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					12	Jul 17, 2023	SYSTEM	(\$8,500.00)		
					13	Aug 2, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user buschk1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					13	Aug 2, 2023	SYSTEM	(\$8,500.00)		
					14	Aug 16, 2023	SYSTEM	\$8,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					14	Aug 16, 2023	SYSTEM	(\$8,500.00)		
					15	Sep 5, 2023	SYSTEM	\$18,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					15	Sep 5, 2023	SYSTEM	(\$18,500.00)		
					16	Sep 18, 2023	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					16	Sep 18, 2023	SYSTEM	(\$44,750.00)		
					17	Oct 2, 2023	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					17	Oct 2, 2023	SYSTEM	(\$44,750.00)		
					18	Oct 16, 2023	SYSTEM	\$50,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					18	Oct 16, 2023	SYSTEM	(\$50,250.00)		
					19	Nov 2, 2023	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					19	Nov 2, 2023	SYSTEM	(\$44,750.00)		
					20	Nov 16, 2023	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					20	Nov 16, 2023	SYSTEM	(\$44,750.00)		
					21	Dec 1, 2023	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613020C	0790	36 IN. PIPE GROUP A	Material			2023			Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
						21	Dec 1, 2023	SYSTEM	(\$44,750.00)			
						22	Dec 18, 2023	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
						22	Dec 18, 2023	SYSTEM	(\$44,750.00)			
						23	Jan 3, 2024	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
						23	Jan 3, 2024	SYSTEM	(\$44,750.00)			
						24	Jan 16, 2024	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
						24	Jan 16, 2024	SYSTEM	(\$44,750.00)			
						25	Feb 5, 2024	SYSTEM	\$44,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
						25	Feb 5, 2024	SYSTEM	(\$44,750.00)			
					- Total						\$0.00	
					Material - Total						\$0.00	
					Overrun	Overrun	18	Oct 16, 2023	SYSTEM	(\$9,750.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			18	Oct 16, 2023			SYSTEM	(\$5,500.00)				
			19	Nov 2, 2023			SYSTEM	\$15,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
					0790 - Total						\$0.00	
			0800		42 IN. PIPE GROUP A	Construction Stockpile No Transaction Type		12	Jul 17, 2023	SYSTEM	\$22,434.29	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total					
Construction Stockpile No Transaction Type - Total									\$22,434.29			
Material		11				Jun 30, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
		11				Jun 30, 2023	SYSTEM	(\$21,120.00)				
		12				Jul 17, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
		12				Jul 17, 2023	SYSTEM	(\$21,120.00)				
		13				Aug 2, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
		13				Aug 2, 2023	SYSTEM	(\$21,120.00)				
		14				Aug 16, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
		14				Aug 16, 2023	SYSTEM	(\$21,120.00)				
		15				Sep 5, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
		15				Sep 5, 2023	SYSTEM	(\$21,120.00)				



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	0800	42 IN. PIPE GROUP A	Material		16	Sep 18, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					16	Sep 18, 2023	SYSTEM	(\$21,120.00)						
					17	Oct 2, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$21,120.00)						
					18	Oct 16, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$21,120.00)						
					19	Nov 2, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$21,120.00)						
					20	Nov 16, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$21,120.00)						
					21	Dec 1, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$21,120.00)						
					22	Dec 18, 2023	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$21,120.00)						
					23	Jan 3, 2024	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$21,120.00)						
					24	Jan 16, 2024	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$21,120.00)						
					25	Feb 5, 2024	SYSTEM	\$21,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$21,120.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0800 - Total								\$22,434.29	
					0810		MISC. TEMPORARY DRAINING	Construction Stockpile STMI		16	Sep 18, 2023	SYSTEM	\$48,095.00	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total				
Construction Stockpile STMI - Total										\$48,095.00				
0810 - Total								\$48,095.00						
0960		ROCK DITCH CHECK	Material		5	Apr 3, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Apr 3, 2023	SYSTEM	(\$3,060.00)						
					6	Apr 17, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613020C	0960	ROCK DITCH CHECK	Material		6	Apr 17, 2023	SYSTEM	(\$3,060.00)	
					7	May 1, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	May 1, 2023	SYSTEM	(\$3,060.00)	
					8	May 16, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	May 16, 2023	SYSTEM	(\$3,060.00)	
					9	Jun 2, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jun 2, 2023	SYSTEM	(\$3,060.00)	
					10	Jun 19, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Jun 19, 2023	SYSTEM	(\$3,060.00)	
					11	Jun 30, 2023	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					11	Jun 30, 2023	SYSTEM	(\$3,060.00)	
					12	Jul 17, 2023	SYSTEM	\$3,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					12	Jul 17, 2023	SYSTEM	(\$3,660.00)	
					13	Aug 2, 2023	SYSTEM	\$3,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user buschk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$3,660.00)	
					14	Aug 16, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$3,920.00)	
					15	Sep 5, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$3,920.00)	
					16	Sep 18, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
16	Sep 18, 2023	SYSTEM	(\$3,920.00)						
17	Oct 2, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
17	Oct 2, 2023	SYSTEM	(\$3,920.00)						
18	Oct 16, 2023	SYSTEM	\$4,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
18	Oct 16, 2023	SYSTEM	(\$4,160.00)						
19	Nov 2, 2023	SYSTEM	\$6,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
19	Nov 2, 2023	SYSTEM	(\$6,360.00)						
20	Nov 16, 2023	SYSTEM	\$6,360.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613020C	0960	ROCK DITCH CHECK	Material			2023			Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$6,360.00)						
					21	Dec 1, 2023	SYSTEM	\$6,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$6,360.00)						
					22	Dec 18, 2023	SYSTEM	\$6,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$6,360.00)						
					23	Jan 3, 2024	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$6,840.00)						
					24	Jan 16, 2024	SYSTEM	\$7,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$7,480.00)						
					25	Feb 5, 2024	SYSTEM	\$7,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$7,480.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0960 - Total								\$0.00	
0970		SEDIMENT REMOVAL	Overrun	Overrun	23	Jan 3, 2024	SYSTEM	(\$594.00)						
					24	Jan 16, 2024	SYSTEM	(\$8,910.00)						
					Overrun - Total								(\$9,504.00)	
Overrun - Total								(\$9,504.00)						
0970 - Total								(\$9,504.00)						
0980		SILT FENCE	Material		5	Apr 3, 2023	SYSTEM	\$2,834.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Apr 3, 2023	SYSTEM	(\$2,834.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0980 - Total								\$0.00						
1000		MISC.	Material		6	Apr 17, 2023	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					6	Apr 17, 2023	SYSTEM	(\$8,800.00)						
					7	May 1, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	May 1, 2023	SYSTEM	(\$13,200.00)						
					8	May 16, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	May 16, 2023	SYSTEM	(\$13,200.00)						
					9	Jun 2, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613020C	1000	MISC.	Material		9	Jun 2, 2023	SYSTEM	(\$13,200.00)	
					10	Jun 19, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Jun 19, 2023	SYSTEM	(\$13,200.00)	
					11	Jun 30, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					11	Jun 30, 2023	SYSTEM	(\$13,200.00)	
					12	Jul 17, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Jul 17, 2023	SYSTEM	(\$13,200.00)	
					13	Aug 2, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user buschk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$13,200.00)	
					14	Aug 16, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$13,200.00)	
					15	Sep 5, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$13,200.00)	
					16	Sep 18, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$13,200.00)	
					17	Oct 2, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					17	Oct 2, 2023	SYSTEM	(\$13,200.00)	
					18	Oct 16, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					18	Oct 16, 2023	SYSTEM	(\$13,200.00)	
					19	Nov 2, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					19	Nov 2, 2023	SYSTEM	(\$13,200.00)	
					20	Nov 16, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					20	Nov 16, 2023	SYSTEM	(\$13,200.00)	
21	Dec 1, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
21	Dec 1, 2023	SYSTEM	(\$13,200.00)						
22	Dec 18, 2023	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
22	Dec 18, 2023	SYSTEM	(\$13,200.00)						
23	Jan 3, 2024	SYSTEM	\$13,200.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3020C	1000	MISC.	Material			2024			Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
						23	Jan 3, 2024	SYSTEM	(\$13,200.00)		
						24	Jan 16, 2024	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
						24	Jan 16, 2024	SYSTEM	(\$15,400.00)		
						25	Feb 5, 2024	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
						25	Feb 5, 2024	SYSTEM	(\$15,400.00)		
									- Total	\$0.00	
									Material - Total	\$0.00	
									1000 - Total	\$0.00	
		1010	MGS GUARDRAIL	Construction Stockpile STMI		5	Apr 3, 2023	SYSTEM	\$89,726.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$89,726.00	
									Construction Stockpile STMI - Total	\$89,726.00	
									1010 - Total	\$89,726.00	
		1020	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		5	Apr 3, 2023	SYSTEM	\$12,960.38	Payment Estimate Item Adjustment generated Stockpile Transaction	
									- Total	\$12,960.38	
								Construction Stockpile STMI - Total	\$12,960.38		
								1020 - Total	\$12,960.38		
	1030	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		5	Apr 3, 2023	SYSTEM	\$18,450.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total	\$18,450.00		
								Construction Stockpile STMI - Total	\$18,450.00		
								1030 - Total	\$18,450.00		
	1040	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile STMI		5	Apr 3, 2023	SYSTEM	\$13,125.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total	\$13,125.00		
								Construction Stockpile STMI - Total	\$13,125.00		
								1040 - Total	\$13,125.00		
	1050	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile STMI		6	Apr 17, 2023	SYSTEM	\$39,473.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total	\$39,473.00		
								Construction Stockpile STMI - Total	\$39,473.00		
								1050 - Total	\$39,473.00		
	1060	TYPE E CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		6	Apr 17, 2023	SYSTEM	\$23,988.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
								- Total	\$23,988.00		
								Construction Stockpile No Transaction Type - Total	\$23,988.00		
								1060 - Total	\$23,988.00		
	1490	MISC.	Material			Feb 16, 2023	SYSTEM	\$7,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
2						Feb 16, 2023	SYSTEM	(\$7,600.00)			
3						Mar 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
3						Mar 2, 2023	SYSTEM	(\$38,000.00)			
4						Mar 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	1490	MISC.	Material		4	Mar 16, 2023	SYSTEM	(\$38,000.00)	
					5	Apr 3, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Apr 3, 2023	SYSTEM	(\$38,000.00)	
					6	Apr 17, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Apr 17, 2023	SYSTEM	(\$38,000.00)	
					7	May 1, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	May 1, 2023	SYSTEM	(\$38,000.00)	
					8	May 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	May 16, 2023	SYSTEM	(\$38,000.00)	
					9	Jun 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Jun 2, 2023	SYSTEM	(\$38,000.00)	
					10	Jun 19, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Jun 19, 2023	SYSTEM	(\$38,000.00)	
					11	Jun 30, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					11	Jun 30, 2023	SYSTEM	(\$38,000.00)	
					12	Jul 17, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Jul 17, 2023	SYSTEM	(\$38,000.00)	
					13	Aug 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$38,000.00)	
					14	Aug 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
14	Aug 16, 2023	SYSTEM	(\$38,000.00)						
15	Sep 5, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
15	Sep 5, 2023	SYSTEM	(\$38,000.00)						
16	Sep 18, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
16	Sep 18, 2023	SYSTEM	(\$38,000.00)						
17	Oct 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
17	Oct 2, 2023	SYSTEM	(\$38,000.00)						
18	Oct 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	1490	MISC.	Material			2023			Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$38,000.00)						
					19	Nov 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$38,000.00)						
					20	Nov 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$38,000.00)						
					21	Dec 1, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$38,000.00)						
					22	Dec 18, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$38,000.00)						
					23	Jan 3, 2024	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$38,000.00)						
					24	Jan 16, 2024	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$38,000.00)						
					25	Feb 5, 2024	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$38,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1490 - Total								\$0.00	
						1500	MISC.	Material		2	Feb 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										2	Feb 16, 2023	SYSTEM	(\$38,000.00)	
										3	Mar 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										3	Mar 2, 2023	SYSTEM	(\$38,000.00)	
										4	Mar 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										4	Mar 16, 2023	SYSTEM	(\$38,000.00)	
5	Apr 3, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
5	Apr 3, 2023	SYSTEM	(\$38,000.00)											
6	Apr 17, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
6	Apr 17, 2023	SYSTEM	(\$38,000.00)											



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	1500	MISC.	Material		7	May 1, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	May 1, 2023	SYSTEM	(\$38,000.00)	
					8	May 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	May 16, 2023	SYSTEM	(\$38,000.00)	
					9	Jun 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Jun 2, 2023	SYSTEM	(\$38,000.00)	
					10	Jun 19, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Jun 19, 2023	SYSTEM	(\$38,000.00)	
					11	Jun 30, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Jun 30, 2023	SYSTEM	(\$38,000.00)	
					12	Jul 17, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Jul 17, 2023	SYSTEM	(\$38,000.00)	
					13	Aug 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$38,000.00)	
					14	Aug 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$38,000.00)	
					15	Sep 5, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$38,000.00)	
					16	Sep 18, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$38,000.00)	
17	Oct 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
17	Oct 2, 2023	SYSTEM	(\$38,000.00)						
18	Oct 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
18	Oct 16, 2023	SYSTEM	(\$38,000.00)						
19	Nov 2, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
19	Nov 2, 2023	SYSTEM	(\$38,000.00)						
20	Nov 16, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	1500	MISC.	Material		20	Nov 16, 2023	SYSTEM	(\$38,000.00)						
					21	Dec 1, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user buschk1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$38,000.00)						
					22	Dec 18, 2023	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$38,000.00)						
					23	Jan 3, 2024	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$38,000.00)						
					24	Jan 16, 2024	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user buschk1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$38,000.00)						
					25	Feb 5, 2024	SYSTEM	\$38,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$38,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1500 - Total								\$0.00	
	1510	MISC.	Material		5	Apr 3, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					5	Apr 3, 2023	SYSTEM	(\$11,000.00)						
					6	Apr 17, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Apr 17, 2023	SYSTEM	(\$11,000.00)						
					7	May 1, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	May 1, 2023	SYSTEM	(\$11,000.00)						
					8	May 16, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	May 16, 2023	SYSTEM	(\$11,000.00)						
					9	Jun 2, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Jun 2, 2023	SYSTEM	(\$11,000.00)						
					10	Jun 19, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					10	Jun 19, 2023	SYSTEM	(\$11,000.00)						
					11	Jun 30, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					11	Jun 30, 2023	SYSTEM	(\$11,000.00)						
12	Jul 17, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	1510	MISC.	Material		12	Jul 17, 2023	SYSTEM	(\$11,000.00)	
					13	Aug 2, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user buschk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$11,000.00)	
					14	Aug 16, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$11,000.00)	
					15	Sep 5, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$11,000.00)	
					16	Sep 18, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$11,000.00)	
					17	Oct 2, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					17	Oct 2, 2023	SYSTEM	(\$11,000.00)	
					18	Oct 16, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					18	Oct 16, 2023	SYSTEM	(\$11,000.00)	
					19	Nov 2, 2023	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					19	Nov 2, 2023	SYSTEM	(\$11,000.00)	
					20	Nov 16, 2023	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					20	Nov 16, 2023	SYSTEM	(\$14,520.00)	
					21	Dec 1, 2023	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user buschk1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					21	Dec 1, 2023	SYSTEM	(\$14,520.00)	
					22	Dec 18, 2023	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					22	Dec 18, 2023	SYSTEM	(\$14,520.00)	
					23	Jan 3, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					23	Jan 3, 2024	SYSTEM	(\$14,520.00)	
					24	Jan 16, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					24	Jan 16, 2024	SYSTEM	(\$14,520.00)	
25	Feb 5, 2024	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
25	Feb 5, 2024	SYSTEM	(\$14,520.00)						
- Total								\$0.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6I3020C	1510	MISC.	Material - Total					\$0.00				
	1510 - Total							\$0.00				
	1570	STRUCTURAL STEEL POSTS	Construction Stockpile STMI		14	Aug 16, 2023	SYSTEM	\$19,474.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$19,474.00			
								Construction Stockpile STMI - Total	\$19,474.00			
	1570 - Total							\$19,474.00				
	1580	PIPE POSTS	Construction Stockpile STMI		14	Aug 16, 2023	SYSTEM	\$23,287.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total	\$23,287.20			
								Construction Stockpile STMI - Total	\$23,287.20			
	1580 - Total							\$23,287.20				
	1660	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		10	Jun 19, 2023	SYSTEM	\$4,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					19	Nov 2, 2023	SYSTEM	\$47,330.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
											- Total	\$51,550.00
											Construction Stockpile STMI - Total	\$51,550.00
	1660 - Total							\$51,550.00				
	1670	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		10	Jun 19, 2023	SYSTEM	\$4,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					19	Nov 2, 2023	SYSTEM	\$59,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
											- Total	\$63,750.00
											Construction Stockpile STMI - Total	\$63,750.00
	1670 - Total							\$63,750.00				
	1680	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		10	Jun 19, 2023	SYSTEM	\$5,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					22	Dec 18, 2023	SYSTEM	\$98,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
											- Total	\$103,300.00
											Construction Stockpile STMI - Total	\$103,300.00
	1680 - Total							\$103,300.00				
	2020	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Construction Stockpile STMI		15	Sep 5, 2023	SYSTEM	\$46,015.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
											- Total	\$46,015.20
											Construction Stockpile STMI - Total	\$46,015.20
	2020 - Total							\$46,015.20				
	2030	PILE POINT REINFORCEMENT	Construction Stockpile STMI		15	Sep 5, 2023	SYSTEM	\$1,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
											- Total	\$1,750.00
											Construction Stockpile STMI - Total	\$1,750.00
	2030 - Total							\$1,750.00				
2160	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material		22	Dec 18, 2023	SYSTEM	\$134,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				22	Dec 18, 2023	SYSTEM	(\$134,550.00)					
				23	Jan 3, 2024	SYSTEM	\$134,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				23	Jan 3, 2024	SYSTEM	(\$134,550.00)					
				24	Jan 16, 2024	SYSTEM	\$134,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user buschk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				24	Jan 16, 2024	SYSTEM	(\$134,550.00)					
				25	Feb 5, 2024	SYSTEM	\$134,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buschk1 overriding Payment				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3020C	2160	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material		25	Feb 5, 2024	SYSTEM	(\$134,550.00)	Estimate Exception 21 on the current Payment Estimate.		
				- Total					\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	22	Dec 18, 2023	SYSTEM	(\$19,630.00)			
					25	Feb 5, 2024	SYSTEM	\$19,630.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1300.00000 - 1300.00000, 'is applied (if non-zero).		
			Overrun - Total					\$0.00			
			Overrun - Total					\$0.00			
			2160 - Total					\$0.00			
			2210	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Construction Stockpile		20	Nov 16, 2023	SYSTEM	(\$46,015.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total					(\$46,015.20)
	Construction Stockpile - Total							(\$46,015.20)			
	Construction Stockpile STMI				15	Sep 5, 2023	SYSTEM	\$46,015.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$46,015.20			
	Construction Stockpile STMI - Total							\$46,015.20			
	Material				20	Nov 16, 2023	SYSTEM	\$100,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					20	Nov 16, 2023	SYSTEM	(\$100,520.00)			
	- Total							\$0.00			
	Material - Total							\$0.00			
	Overrun	Overrun			20	Nov 16, 2023	SYSTEM	(\$4,480.00)			
					25	Feb 5, 2024	SYSTEM	\$4,480.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',140.00000 - 140.00000, 'is applied (if non-zero).		
	Overrun - Total							\$0.00			
	Overrun - Total							\$0.00			
	2210 - Total							\$0.00			
	2220	PILE POINT REINFORCEMENT	Construction Stockpile		20	Nov 16, 2023	SYSTEM	(\$1,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total					(\$1,750.00)		
Construction Stockpile - Total						(\$1,750.00)					
Construction Stockpile STMI				15	Sep 5, 2023	SYSTEM	\$1,750.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total					\$1,750.00			
Construction Stockpile STMI - Total						\$1,750.00					
Material				20	Nov 16, 2023	SYSTEM	\$1,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				20	Nov 16, 2023	SYSTEM	(\$1,837.50)				
				21	Dec 1, 2023	SYSTEM	\$1,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				21	Dec 1, 2023	SYSTEM	(\$1,837.50)				
				22	Dec 18, 2023	SYSTEM	\$1,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
				22	Dec 18, 2023	SYSTEM	(\$1,837.50)				
				23	Jan 3, 2024	SYSTEM	\$1,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J613020C	2220	PILE POINT REINFORCEMENT	Material		23	Jan 3, 2024	SYSTEM	(\$1,837.50)			
					24	Jan 16, 2024	SYSTEM	\$1,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user buschk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					24	Jan 16, 2024	SYSTEM	(\$1,837.50)			
					25	Feb 5, 2024	SYSTEM	\$1,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					25	Feb 5, 2024	SYSTEM	(\$1,837.50)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									2220 - Total	\$0.00	
	2230	CLASS B CONCRETE (SUBSTRUCTURE)	Material		21	Dec 1, 2023	SYSTEM	\$72,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					21	Dec 1, 2023	SYSTEM	(\$72,380.00)			
					22	Dec 18, 2023	SYSTEM	\$72,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					22	Dec 18, 2023	SYSTEM	(\$72,380.00)			
					23	Jan 3, 2024	SYSTEM	\$91,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					23	Jan 3, 2024	SYSTEM	(\$91,420.00)			
					24	Jan 16, 2024	SYSTEM	\$33,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user buschk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
24					Jan 16, 2024	SYSTEM	(\$33,320.00)				
								- Total	\$0.00		
								Material - Total	\$0.00		
								2230 - Total	\$0.00		
2250	SLAB ON CONCRETE NU-GIRDER	Material		25	Feb 5, 2024	SYSTEM	\$40,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				25	Feb 5, 2024	SYSTEM	(\$40,304.00)				
											- Total
								Material - Total	\$0.00		
								2250 - Total	\$0.00		
2270	REINFORCING STEEL (BRIDGES)	Material		21	Dec 1, 2023	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
				21	Dec 1, 2023	SYSTEM	(\$12,000.00)				
				22	Dec 18, 2023	SYSTEM	\$36,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				22	Dec 18, 2023	SYSTEM	(\$36,405.00)				
				23	Jan 3, 2024	SYSTEM	\$36,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				23	Jan 3, 2024	SYSTEM	(\$36,405.00)				
				24	Jan 16, 2024	SYSTEM	\$36,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user buschk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				24	Jan 16, 2024	SYSTEM	(\$36,405.00)				



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613020C	2270	REINFORCING STEEL (BRIDGES)	Material			2024						
					25	Feb 5, 2024	SYSTEM	\$36,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					25	Feb 5, 2024	SYSTEM	(\$36,405.00)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										2270 - Total	\$0.00	
	2280	REINFORCING STEEL (EPOXY COATED)	Material		21	Dec 1, 2023	SYSTEM	\$9,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					21	Dec 1, 2023	SYSTEM	(\$9,120.00)				
					22	Dec 18, 2023	SYSTEM	\$9,983.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user buschk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
					22	Dec 18, 2023	SYSTEM	(\$9,983.36)				
					23	Jan 3, 2024	SYSTEM	\$9,983.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					23	Jan 3, 2024	SYSTEM	(\$9,983.36)				
					24	Jan 16, 2024	SYSTEM	\$27,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user buschk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					24	Jan 16, 2024	SYSTEM	(\$27,360.00)				
					25	Feb 5, 2024	SYSTEM	\$27,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
25					Feb 5, 2024	SYSTEM	(\$27,360.00)					
								- Total	\$0.00			
									Material - Total	\$0.00		
									2280 - Total	\$0.00		
2320	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Material		25	Feb 5, 2024	SYSTEM	\$12,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user buschk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
				25	Feb 5, 2024	SYSTEM	(\$12,480.00)					
											- Total	\$0.00
									Material - Total	\$0.00		
									2320 - Total	\$0.00		
2350	MECHANICALLY STABILIZED EARTH WALL SYS	Material		16	Sep 18, 2023	SYSTEM	\$93,117.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				16	Sep 18, 2023	SYSTEM	(\$93,117.50)					
				17	Oct 2, 2023	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				17	Oct 2, 2023	SYSTEM	(\$176,062.50)					
				18	Oct 16, 2023	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
				18	Oct 16, 2023	SYSTEM	(\$176,062.50)					
				19	Nov 2, 2023	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				19	Nov 2, 2023	SYSTEM	(\$176,062.50)					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	2350	MECHANICALLY STABILIZED EARTH WALL SYS	Material		20	Nov 16, 2023	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$176,062.50)						
					21	Dec 1, 2023	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$176,062.50)						
					22	Dec 18, 2023	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$176,062.50)						
					23	Jan 3, 2024	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$176,062.50)						
					24	Jan 16, 2024	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user buschk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$176,062.50)						
					25	Feb 5, 2024	SYSTEM	\$176,062.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$176,062.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
2350 - Total								\$0.00						
	2380	MECHANICALLY STABILIZED EARTH WALL SYS	Material		15	Sep 5, 2023	SYSTEM	\$86,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					15	Sep 5, 2023	SYSTEM	(\$86,075.00)						
					16	Sep 18, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user buschk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					16	Sep 18, 2023	SYSTEM	(\$156,500.00)						
					17	Oct 2, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$156,500.00)						
					18	Oct 16, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$156,500.00)						
					19	Nov 2, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$156,500.00)						
					20	Nov 16, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$156,500.00)						
					21	Dec 1, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$156,500.00)						



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613020C	2380	MECHANICALLY STABILIZED EARTH WALL SYS	Material		22	Dec 18, 2023	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user buschk1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$156,500.00)						
					23	Jan 3, 2024	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$156,500.00)						
					24	Jan 16, 2024	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user buschk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$156,500.00)						
					25	Feb 5, 2024	SYSTEM	\$156,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user buschk1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$156,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
2380 - Total								\$0.00						
J613020C	2590	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		24	Jan 16, 2024	SYSTEM	\$131,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user buschk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$131,330.00)						
					25	Feb 5, 2024	SYSTEM	\$131,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user buschk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$131,330.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
2590 - Total								\$0.00						
J613020C	2600	ROCK SOCKETS (2 FT 6IN. DIA.)	Material		24	Jan 16, 2024	SYSTEM	\$8,971.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user buschk1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$8,971.20)						
					25	Feb 5, 2024	SYSTEM	\$18,988.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user buschk1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$18,988.80)						
					- Total								\$0.00	
Material - Total								\$0.00						
2600 - Total								\$0.00						
J613020C	5003	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		13	Aug 2, 2023	SYSTEM	\$8,782.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Aug 2, 2023	SYSTEM	(\$8,782.69)						
					14	Aug 16, 2023	SYSTEM	\$29,671.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Aug 16, 2023	SYSTEM	(\$29,671.25)						
					15	Sep 5, 2023	SYSTEM	\$66,870.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					15	Sep 5, 2023	SYSTEM	(\$66,870.52)						
					16	Sep 18, 2023	SYSTEM	\$66,870.52	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3020C	5003	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2023			Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	Sep 18, 2023	SYSTEM	(\$66,870.52)						
					17	Oct 2, 2023	SYSTEM	\$66,870.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					17	Oct 2, 2023	SYSTEM	(\$66,870.52)						
					18	Oct 16, 2023	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Oct 16, 2023	SYSTEM	(\$84,062.89)						
					19	Nov 2, 2023	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					19	Nov 2, 2023	SYSTEM	(\$84,062.89)						
					20	Nov 16, 2023	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Nov 16, 2023	SYSTEM	(\$84,062.89)						
					21	Dec 1, 2023	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Dec 1, 2023	SYSTEM	(\$84,062.89)						
					22	Dec 18, 2023	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					22	Dec 18, 2023	SYSTEM	(\$84,062.89)						
					23	Jan 3, 2024	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					23	Jan 3, 2024	SYSTEM	(\$84,062.89)						
					24	Jan 16, 2024	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					24	Jan 16, 2024	SYSTEM	(\$84,062.89)						
					25	Feb 5, 2024	SYSTEM	\$84,062.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					25	Feb 5, 2024	SYSTEM	(\$84,062.89)						
													- Total	\$0.00
													Material - Total	\$0.00
							Overrun	Overrun	18	Oct 16, 2023	SYSTEM	(\$16,242.89)		
									19	Nov 2, 2023	SYSTEM	\$16,242.89	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',339.10000 - 339.10000, 'is applied (if non-zero).	
													Overrun - Total	\$0.00
													Overrun - Total	\$0.00
													5003 - Total	\$0.00
					5004	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Overrun	Overrun	18	Oct 16, 2023	SYSTEM	(\$584.86)		
	19	Nov 2, 2023	SYSTEM	\$584.86					Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.21000 - 12.21000, 'is applied (if non-zero).					
												Overrun - Total	\$0.00	
												Overrun - Total	\$0.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	5004 - Total							\$0.00	
	5006	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		13	Aug 2, 2023	SYSTEM	\$577.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					13	Aug 2, 2023	SYSTEM	(\$577.28)	
					14	Aug 16, 2023	SYSTEM	\$1,930.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$1,930.28)	
					15	Sep 5, 2023	SYSTEM	\$3,644.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$3,644.08)	
					16	Sep 18, 2023	SYSTEM	\$3,644.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user buschk1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$3,644.08)	
					17	Oct 2, 2023	SYSTEM	\$3,644.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					17	Oct 2, 2023	SYSTEM	(\$3,644.08)	
					18	Oct 16, 2023	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user buschk1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					18	Oct 16, 2023	SYSTEM	(\$5,285.72)	
					19	Nov 2, 2023	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					19	Nov 2, 2023	SYSTEM	(\$5,285.72)	
					20	Nov 16, 2023	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					20	Nov 16, 2023	SYSTEM	(\$5,285.72)	
					21	Dec 1, 2023	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					21	Dec 1, 2023	SYSTEM	(\$5,285.72)	
					22	Dec 18, 2023	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					22	Dec 18, 2023	SYSTEM	(\$5,285.72)	
					23	Jan 3, 2024	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					23	Jan 3, 2024	SYSTEM	(\$5,285.72)	
					24	Jan 16, 2024	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					24	Jan 16, 2024	SYSTEM	(\$5,285.72)	
					25	Feb 5, 2024	SYSTEM	\$5,285.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user buschk1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					25	Feb 5, 2024	SYSTEM	(\$5,285.72)	
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Feb 6, 2024

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613020C	5006 - Total							\$0.00	
	5007	TEMPORARY SEEDING	Material		14	Aug 16, 2023	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					14	Aug 16, 2023	SYSTEM	(\$9,450.00)	
					15	Sep 5, 2023	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					15	Sep 5, 2023	SYSTEM	(\$9,450.00)	
					16	Sep 18, 2023	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user buschk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					16	Sep 18, 2023	SYSTEM	(\$9,450.00)	
					17	Oct 2, 2023	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					17	Oct 2, 2023	SYSTEM	(\$9,450.00)	
					18	Oct 16, 2023	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user buschk1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					18	Oct 16, 2023	SYSTEM	(\$9,450.00)	
					19	Nov 2, 2023	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					19	Nov 2, 2023	SYSTEM	(\$18,112.50)	
					20	Nov 16, 2023	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					20	Nov 16, 2023	SYSTEM	(\$18,112.50)	
					21	Dec 1, 2023	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user buschk1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					21	Dec 1, 2023	SYSTEM	(\$18,112.50)	
					22	Dec 18, 2023	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user buschk1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					22	Dec 18, 2023	SYSTEM	(\$18,112.50)	
					23	Jan 3, 2024	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user buschk1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					23	Jan 3, 2024	SYSTEM	(\$18,112.50)	
					24	Jan 16, 2024	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user buschk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					24	Jan 16, 2024	SYSTEM	(\$18,112.50)	
					25	Feb 5, 2024	SYSTEM	\$18,112.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user buschk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					25	Feb 5, 2024	SYSTEM	(\$18,112.50)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	5007 - Total							\$0.00	
	5011	PAVEMENT EDGE TREATMENT	Material		24	Jan 16, 2024	SYSTEM	\$3,672.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user buschk1 overriding Payment Estimate Exception 16 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 220715-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6I3020C	5011	PAVEMENT EDGE TREATMENT	Material		24	Jan 16, 2024	SYSTEM	(\$3,672.90)	
								- Total	\$0.00
								Material - Total	\$0.00
			Overrun	Overrun	24	Jan 16, 2024	SYSTEM	(\$522.90)	
					25	Feb 5, 2024	SYSTEM	\$522.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.15000 - 3.15000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								5011 - Total	\$0.00
J6I3020C - Total								\$894,716.45	
Overall - Total								\$894,716.45	



Contract Adjustments for Contract - 220715-F01

There are no contract adjustments to display for this contract.