



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2023

Pay Estimate Created Date: November 8, 2023

Final Estimate Number 7	Contract ID	220715-H02	Pay Period Start	November 2, 2023	Original Contract Amount	\$1,928,000.00
	Prime Contractor	Pace Construction Company, LLC	Pay Period End	November 8, 2023	Net Change Order Amount	\$37,343.45
					Current Contract Amount	\$1,965,343.45

Approval Date		By User
December 18, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	PULLIA
December 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
December 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2023	June 30, 2023	June 9, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	December 7, 2023	December 7, 2023	
Awarded Date	August 3, 2022	August 3, 2022	
Letting Date	July 15, 2022	July 15, 2022	
Notice to Proceed Date	August 18, 2022	August 18, 2022	
Open to Traffic Date			
Work Began Date	April 10, 2023	April 10, 2023	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
220715-H02			
Total Posted Items Pay	\$0.00	\$1,965,343.44	\$1,965,343.44
Gross Item Adjustments	\$0.00	(\$106,736.66)	(\$106,736.66)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,858,606.78	\$1,858,606.78
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0159		Pavement resurfacing	A, OO, VV, KK	OREGON	on Route A and Route OO in Oregon County and Route VV and Route KK in Douglas County

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JSE0159	Posted Item Pay	\$0.00	\$1,965,343.44	\$1,965,343.44
	Gross Item Adjustments	\$0.00	(\$106,736.66)	(\$106,736.66)
	Gross Item Pay	\$0.00	\$1,858,606.78	\$1,858,606.78
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 20, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220715-H02	JSE0159	0001	0010	4071005	TACK COAT	13,710.00	-254.00	13,456.00	GAL	13,456.00	\$2.95	\$39,695.20
		0001	0020	6169901	MISC.TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$25,200.00	\$25,200.00
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$245,725.53	\$245,725.53
		0001	0040	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	142,945.00	0.00	142,945.00	LF	142,945.00	\$0.16	\$22,871.20
		0001	0050	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,333.00	0.00	1,333.00	SQYD	1,333.00	\$5.14	\$6,851.62
		0002	0060	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	744.10	215.50	959.60	TONS	959.60	\$45.50	\$43,661.80
		0002	0070	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,189.20	87.60	5,276.80	TONS	5,276.80	\$127.00	\$670,153.60
		0003	0080	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	270.80	-19.00	251.80	TONS	251.80	\$50.00	\$12,590.00
		0003	0090	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,888.60	33.30	1,921.90	TONS	1,921.90	\$127.00	\$244,081.30
		0004	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	321.60	72.70	394.30	TONS	394.30	\$46.00	\$18,137.80
		0004	0110	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,242.60	46.40	2,289.00	TONS	2,289.00	\$132.00	\$302,148.00
		0005	0120	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	329.70	91.70	421.40	TONS	421.40	\$45.00	\$18,963.00
		0005	0130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,299.10	2.10	2,301.20	TONS	2,301.20	\$137.00	\$315,264.40
Project JSE0159 - Total Value Posted to Date as of Report Generated Date											\$1,965,343.45	
220715-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,965,343.45	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220715-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
JSE0159	0010	TACK COAT	Material		1	Apr 17, 2023	SYSTEM	\$5,855.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user odleb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
					1	Apr 17, 2023	SYSTEM	(\$5,855.75)											
					2	May 2, 2023	SYSTEM	\$27,570.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user odleb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
					2	May 2, 2023	SYSTEM	(\$27,570.70)											
					3	May 16, 2023	SYSTEM	\$39,562.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					3	May 16, 2023	SYSTEM	(\$39,562.45)											
	- Total								\$0.00										
	Material - Total								\$0.00										
	0010 - Total								\$0.00										
	0040	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2	May 2, 2023	SYSTEM	(\$6,028.48)										
						- Total								(\$6,028.48)					
						Material - Total								(\$6,028.48)					
						MaterialCredit				3	May 16, 2023	SYSTEM	\$6,028.48						
										- Total								\$6,028.48	
MaterialCredit - Total										\$6,028.48									
Other Item Adjustment							REFL		5	Jun 14, 2023	odleb1	\$1,131.78	Line # 0040 Quantity 142,945 LF Unit cost \$0.16 98.97% @ 105% 1.03% @ 100%						
	REFL - Total													\$1,131.78					
	Other Item Adjustment - Total													\$1,131.78					
0040 - Total								\$1,131.78											
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment		ACAD	2	May 2, 2023	odleb1	(\$48,282.72)	SL23-3 6.1% AC 5276.8 TONS										
										ACAD - Total								(\$48,282.72)	
										Other Item Adjustment - Total								(\$48,282.72)	
										Overrun	Overrun			2	May 2, 2023	SYSTEM	(\$11,125.20)		
														4	Jun 1, 2023	SYSTEM	\$11,125.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '127.00000 - 127.00000, 'is applied (if non-zero).	
Overrun - Total								\$0.00											
Overrun - Total								\$0.00											
0070 - Total								(\$48,282.72)											
0080	MISC. AGGREGATE FOR BASE	Material			1	Apr 17, 2023	SYSTEM	\$12,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
					1	Apr 17, 2023	SYSTEM	(\$12,590.00)											
					- Total								\$0.00						
					Material - Total								\$0.00						
0080 - Total								\$0.00											
0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material			1	Apr 17, 2023	SYSTEM	\$244,081.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user odleb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
					1	Apr 17, 2023	SYSTEM	(\$244,081.30)											
					- Total								\$0.00						



Line Item Adjustments by Estimate

Dec 20, 2023

Contract ID: 220715-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSE0159	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material - Total						\$0.00			
			Other Item Adjustment	ACAD	1	Apr 17, 2023	odleb1	(\$17,585.39)	Route OO 1921.90 tons, 6.1%, SL23-3			
			ACAD - Total							(\$17,585.39)		
			Other Item Adjustment - Total							(\$17,585.39)		
			Overrun	Overrun	1	Apr 17, 2023	SYSTEM	(\$4,229.10)				
					2	May 2, 2023	SYSTEM	\$4,229.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',127.00000 - 127.00000, 'is applied (if non-zero).			
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
			0090 - Total								(\$17,585.39)	
			0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material			2	May 2, 2023	SYSTEM	\$152,882.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user odleb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						2	May 2, 2023	SYSTEM	(\$152,882.40)			
	- Total									\$0.00		
	Material - Total								\$0.00			
	Other Item Adjustment	ACAD			2	May 2, 2023	odleb1	(\$10,597.53)	SL23-3 6.1%AC 1158.2 Tons			
					3	May 16, 2023	odleb1	(\$10,346.82)	Line item 0110 SL23-3 1130.8 tons 6.1% AC			
	ACAD - Total								(\$20,944.35)			
	Other Item Adjustment - Total								(\$20,944.35)			
	Overrun	Overrun			3	May 16, 2023	SYSTEM	(\$6,124.80)				
					4	Jun 1, 2023	SYSTEM	\$6,124.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',132.00000 - 132.00000, 'is applied (if non-zero).			
	Overrun - Total								\$0.00			
	Overrun - Total								\$0.00			
	0110 - Total									(\$20,944.35)		
	0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)			Other Item Adjustment	ACAD	3	May 16, 2023	odleb1	(\$21,055.98)	Line item 0130 SL23-3 2301.2 tons 6.1% AC	
						ACAD - Total						
			Other Item Adjustment - Total							(\$21,055.98)		
Overrun			Overrun	3	May 16, 2023	SYSTEM	(\$287.70)					
				4	Jun 1, 2023	SYSTEM	\$287.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',137.00000 - 137.00000, 'is applied (if non-zero).				
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
0130 - Total								(\$21,055.98)				
JSE0159 - Total								(\$106,736.66)				
Overall - Total								(\$106,736.66)				



Contract Adjustments for Contract - 220715-H02

There are no contract adjustments to display for this contract.