



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 4, 2023

Pay Estimate Created Date: March 1, 2023

Progress Estimate Number 4	Contract ID 220819-H03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start February 2, 2023 Pay Period End March 1, 2023	Original Contract Amount \$2,451,654.55 Net Change Order Amount \$0.00 Current Contract Amount \$2,451,654.55
--------------------------------------	--	---	--

Approval Date		By User
March 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	thomar1
March 1, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HILLSD1
March 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2023	October 1, 2023		44.39%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 7, 2022	September 7, 2022	
Letting Date	August 19, 2022	August 19, 2022	
Notice to Proceed Date	October 11, 2022	October 11, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
220819-H03			
Total Posted Items Pay	\$319,811.74	\$768,370.40	\$1,088,182.14
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$319,811.74	\$768,370.40	\$1,088,182.14

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3586	0020	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$195.000	1,294.65	\$252,456.75
	0030	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$8.000	1,294.65	\$10,357.20
	0040	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	SQYD	\$23.000	1,294.65	\$29,776.95
	0050	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$2.500	3,208	\$8,020.00
	0060	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$8.750	156	\$1,365.00
	0070	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$12.000	420	\$5,040.00
	0080	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	EA	\$5.000	211	\$1,055.00
	0090	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	CUYD	\$1,331.000	0.8	\$1,064.80
	0100	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$364.000	4.11	\$1,496.04
	0120	6134002	CROSS STITCH TIE BAR	EA	\$60.000	153	\$9,180.00
Project J9P3586 - Total							\$319,811.74
Overall - Total							\$319,811.74

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 4, 2023

Pay Estimate Created Date: March 1, 2023

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 4		Contract ID 220819-H03 Prime Contractor Emery Sapp & Sons, Inc.		Pay Period Start February 2, 2023 Pay Period End March 1, 2023		Original Contract Amount \$2,451,654.55 Net Change Order Amount \$0.00 Current Contract Amount \$2,451,654.55		
J9P3586	0020	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-3,067.97	\$195.00	(\$598,254.15)
	0020	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	3,067.97	\$195.00	\$598,254.15
	0060	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-276	\$8.75	(\$2,415.00)
	0060	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	276	\$8.75	\$2,415.00
	0070	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-1,036	\$12.00	(\$12,432.00)
	0070	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,036	\$12.00	\$12,432.00
	0080	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-491	\$5.00	(\$2,455.00)
	0080	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	491	\$5.00	\$2,455.00
	0090	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material			-0.8	\$1,331.00	(\$1,064.80)
	0090	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	0.8	\$1,331.00	\$1,064.80
	0120	CROSS STITCH TIE BAR	Material			-285	\$60.00	(\$17,100.00)
	0120	CROSS STITCH TIE BAR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	285	\$60.00	\$17,100.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3586	FAF 412-1(18)	Pavement rehabilitation	412	DUNKLIN	from Route 25 to I-155

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9P3586	Posted Item Pay	\$319,811.74	\$768,370.40	\$1,088,182.14
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$319,811.74	\$768,370.40	\$1,088,182.14
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 4, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131010, Project Item Line Number 0020, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131010, Project Item Line Number 0020, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131010, Project Item Line Number 0020, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131015, Project Item Line Number 0060, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131017, Project Item Line Number 0070, Material Set 613101796, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131017, Project Item Line Number 0070, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131018, Project Item Line Number 0080, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6131018, Project Item Line Number 0080, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6132018, Project Item Line Number 0090, Material Set 613201896, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6132018, Project Item Line Number 0090, Material Set 613201896, Material 1036RSWFPLW6W4 - W6.3-W4 Plain Weld Wire Fabric for PCCP@, Acceptance Action Generic ReSteelFabric is insufficient.	My material inspections are not completed yet.	thomar1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3586, Item 6134002, Project Item Line Number 0120, Material Set 613400296, Material 0704CMRP - Rapid Set Concrete Patching Material, Acceptance Action Generic 0704CMRP is insufficient.	My material inspections are not completed yet.	thomar1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220819-H03	J9P3586	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$35,000.00	\$8,750.00
		0001	0020	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	4,486.70	0.00	4,486.70	SQYD	3,067.97	\$195.00	\$598,254.15
		0001	0030	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	3,261.00	0.00	3,261.00	SQYD	2,624.65	\$8.00	\$20,997.20
		0001	0040	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	3,261.00	0.00	3,261.00	SQYD	2,624.65	\$23.00	\$60,366.95
		0001	0050	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	11,198.00	0.00	11,198.00	LF	7,468.00	\$2.50	\$18,670.00
		0001	0060	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	740.00	0.00	740.00	EA	276.00	\$8.75	\$2,415.00
		0001	0070	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	1,496.00	0.00	1,496.00	EA	1,036.00	\$12.00	\$12,432.00
		0001	0080	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	720.00	0.00	720.00	EA	491.00	\$5.00	\$2,455.00
		0001	0090	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	11.20	0.00	11.20	CUYD	0.80	\$1,331.00	\$1,064.80
		0001	0100	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	80.00	0.00	80.00	SQYD	4.11	\$364.00	\$1,496.04
		0001	0110	6134001	DOWEL BAR RETROFIT	9,303.00	0.00	9,303.00	EA	2,369.75	\$64.00	\$151,664.00
		0001	0120	6134002	CROSS STITCH TIE BAR	1,242.00	0.00	1,242.00	EA	285.00	\$60.00	\$17,100.00
		0001	0130	6161005	CONSTRUCTION SIGNS	660.00	0.00	660.00	SQFT	208.00	\$10.00	\$2,080.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$21.00	\$4,200.00
		0001	0150	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	1.00	\$995.00	\$995.00
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,746.00	\$7,492.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$237,000.00	\$177,750.00
		0001	0180	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,636.00	0.00	14,636.00	LF	0.00	\$0.47	\$0.00
		0001	0190	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,569.00	0.00	11,569.00	LF	0.00	\$0.47	\$0.00
		0001	0200	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	30,850.00	0.00	30,850.00	SQYD	0.00	\$5.95	\$0.00
		0001	0210	6252003	SLAB JACKING MATERIAL HIGH DENSITY POLYURETHANE	47,900.00	0.00	47,900.00	LB	0.00	\$4.50	\$0.00
Project J9P3586 - Total Value Posted to Date as of Report Generated Date												\$1,088,182.14
220819-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,088,182.14



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3586

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6131010	FURN & PLACE CONG MATL FOR FULL DEPTH	2/22/23	3/1/23	12.45	SQYD	EBL driving lane. Size 8'x14'	25.461		0		
				3/1/23	15.55	SQYD	EBL driving lane. Size 10'x14'	25.290		0		
			2/23/23	3/1/23	253.33	SQYD	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	253.33	SQYD	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	253.33	SQYD	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	253.33	SQYD	WBL. Size 60'x38'. Not on plans	19.340		0		
0030	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	2/22/23	3/1/23	12.45	SQYD	EBL driving lane. Size 8'x14'	25.461		0		
				3/1/23	15.55	SQYD	EBL driving lane. Size 10'x14'	25.290		0		
			2/23/23	3/1/23	253.33	SQYD	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	253.33	SQYD	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	253.33	SQYD	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	253.33	SQYD	WBL. Size 60'x38'. Not on plans	19.340		0		
0040	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	2/22/23	3/1/23	12.45	SQYD	EBL driving lane. Size 8'x14'	25.461		0		
				3/1/23	15.55	SQYD	EBL driving lane. Size 10'x14'	25.290		0		
			2/23/23	3/1/23	253.33	SQYD	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	253.33	SQYD	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	253.33	SQYD	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	253.33	SQYD	WBL. Size 60'x38'. Not on plans	19.340		0		
0050	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	2/22/23	3/1/23	66.00	LF	EBL driving lane. Size 8'x14'	25.461		0		
				3/1/23	72.00	LF	EBL driving lane. Size 10'x14'	25.290		0		
			2/23/23	3/1/23	614.00	LF	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	614.00	LF	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	614.00	LF	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	614.00	LF	WBL. Size 60'x38'. Not on plans	19.340		0		
0060	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	2/22/23	3/1/23	28.00	EA	EBL driving lane. Size 10'x14'	25.290		0		
				3/1/23	28.00	EA	EBL driving lane. Size 8'x14'	25.461		0		
			2/23/23	3/1/23	20.00	EA	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	20.00	EA	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	20.00	EA	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	20.00	EA	WBL. Size 60'x38'. Not on plans	19.340		0		
0070	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK	2/23/23	3/1/23	84.00	EA	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	84.00	EA	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	84.00	EA	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	84.00	EA	WBL. Size 60'x38'. Not on plans	19.340		0		
			3/1/23	3/1/23	84.00	EA	WBL. Size 60'x38'. Not on plans	19.360		0		
				3/1/23	84.00	EA	WBL. Size 60'x38'. Not on plans	19.360		0		
0080	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	2/22/23	3/1/23	5.00	EA	EBL driving lane. Size 8'x14'	25.461		0		
				3/1/23	6.00	EA	EBL driving lane. Size 10'x14'	25.290		0		
			2/23/23	3/1/23	40.00	EA	WBL driving lane. Size 60'x38'	19.360		0		
				3/1/23	40.00	EA	WBL driving lane. Size 60'x38'	19.653		0		
			2/28/23	3/1/23	40.00	EA	WBL passing lane. Size 60'x38'	20.902		0		
				3/1/23	40.00	EA	WBL. Size 60'x38'. Not on plans	19.340		0		
0090	6132018	FURN & PLACE CONG MATL FOR CL A PARTIAL	2/22/23	3/1/23	0.10	CUYD	EBL driving lane. Size 2'x2'	25.271		0		
				3/1/23	0.20	CUYD	EBL driving lane. Size 3'x3'	25.270		0		
			3/1/23	3/1/23	0.20	CUYD	EBL driving lane. Size 4'x2'	25.676		0		
				3/1/23	0.30	CUYD	EBL driving lane. Size 8'x2'	25.675		0		
			3/1/23	3/1/23	0.44	SQYD	EBL driving lane. Size 2'x2'	25.271		0		
				3/1/23	0.89	SQYD	EBL driving lane. Size 4'x2'	25.676		0		
0100	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVT R	2/22/23	3/1/23	1.00	SQYD	EBL driving lane. Size 3'x3'	25.270		0		
				3/1/23	1.78	SQYD	EBL driving lane. Size 8'x2'	25.675		0		
			2/27/23	2/27/23	3.00	EA	Driving lane of the West bound lane. Not on plans. (ADDED)	25.444		0		
				2/27/23	6.00	EA	Driving lane of the West bound lane. No on plans. (ADDED)	25.426		0		
0120	6134002	CROSS STITCH TIE BAR	2/27/23	2/27/23	12.00	EA	Driving lane of the West bound lane.	25.749		0		
				2/27/23	12.00	EA	Driving lane of the West bound lane.	25.975		0		
			2/27/23	2/27/23	12.00	EA	Driving lane of the West bound lane. Not on plans. (ADDED)	25.456		0		
				2/27/23	18.00	EA	Driving lane of the West bound lane.	25.270		0		
			2/27/23	2/27/23	18.00	EA	Driving lane of the West bound lane.	25.598		0		
				2/27/23	24.00	EA	Driving lane of the West bound lane.	25.252		0		
			2/27/23	2/27/23	24.00	EA	Driving lane of the West bound lane.	25.495		0		
				2/27/23	24.00	EA	Driving lane of the West bound lane.	25.898		0		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID: 220819-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9P3586	0020	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Feb 2, 2023	SYSTEM	\$345,797.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Feb 2, 2023	SYSTEM	(\$345,797.40)					
					4	Mar 1, 2023	SYSTEM	\$598,254.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Mar 1, 2023	SYSTEM	(\$598,254.15)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0020 - Total								\$0.00				
	0040	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		3	Feb 2, 2023	SYSTEM	\$30,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					3	Feb 2, 2023	SYSTEM	(\$30,590.00)					
					- Total								\$0.00
Material - Total								\$0.00					
0040 - Total								\$0.00					
0060	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		3	Feb 2, 2023	SYSTEM	\$1,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				3	Feb 2, 2023	SYSTEM	(\$1,050.00)						
				4	Mar 1, 2023	SYSTEM	\$2,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				4	Mar 1, 2023	SYSTEM	(\$2,415.00)						
				- Total								\$0.00	
Material - Total								\$0.00					
0060 - Total								\$0.00					
0070	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		3	Feb 2, 2023	SYSTEM	\$7,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				3	Feb 2, 2023	SYSTEM	(\$7,392.00)						
				4	Mar 1, 2023	SYSTEM	\$12,432.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				4	Mar 1, 2023	SYSTEM	(\$12,432.00)						
				- Total								\$0.00	
Material - Total								\$0.00					
0070 - Total								\$0.00					
0080	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		3	Feb 2, 2023	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				3	Feb 2, 2023	SYSTEM	(\$1,400.00)						
				4	Mar 1, 2023	SYSTEM	\$2,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				4	Mar 1, 2023	SYSTEM	(\$2,455.00)						
				- Total								\$0.00	
Material - Total								\$0.00					
0080 - Total								\$0.00					
0090	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material		4	Mar 1, 2023	SYSTEM	\$1,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 220819-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9P3586	0090	FURN & PLACE CONC MATL FOR CL A PARTIAL	Material		4	Mar 1, 2023	SYSTEM	(\$1,064.80)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0090 - Total								\$0.00			
	0110	DOWEL BAR RETROFIT	Material		2	Jan 3, 2023	SYSTEM	\$151,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Jan 3, 2023	SYSTEM	(\$151,664.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0110 - Total								\$0.00			
	0120	CROSS STITCH TIE BAR	Material		3	Feb 2, 2023	SYSTEM	\$7,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					3	Feb 2, 2023	SYSTEM	(\$7,920.00)				
					4	Mar 1, 2023	SYSTEM	\$17,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					4	Mar 1, 2023	SYSTEM	(\$17,100.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0120 - Total								\$0.00			
	0130	CONSTRUCTION SIGNS	Material		1	Dec 15, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Dec 15, 2022	SYSTEM	(\$1,800.00)				
					2	Jan 3, 2023	SYSTEM	\$2,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Jan 3, 2023	SYSTEM	(\$2,080.00)				
- Total							\$0.00					
Material - Total							\$0.00					
0130 - Total								\$0.00				
0140	CHANNELIZER (TRIM LINE)	Material		1	Dec 15, 2022	SYSTEM	\$3,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				1	Dec 15, 2022	SYSTEM	(\$3,150.00)					
				2	Jan 3, 2023	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				2	Jan 3, 2023	SYSTEM	(\$4,200.00)					
			- Total							\$0.00		
Material - Total							\$0.00					
0140 - Total								\$0.00				
0150	FLASHING ARROW PANEL	Material		1	Dec 15, 2022	SYSTEM	\$995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				1	Dec 15, 2022	SYSTEM	(\$995.00)					
				2	Jan 3, 2023	SYSTEM	\$995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				2	Jan 3, 2023	SYSTEM	(\$995.00)					



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 220819-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3586	0150	FLASHING ARROW PANEL	Material	- Total					\$0.00		
			Material - Total						\$0.00		
			0150 - Total						\$0.00		
	0160	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		2	Jan 3, 2023	SYSTEM	\$7,492.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					2	Jan 3, 2023	SYSTEM	(\$7,492.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	0160 - Total						\$0.00				
	J9P3586 - Total								\$0.00		
	Overall - Total								\$0.00		