



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2023

Pay Estimate Created Date: September 1, 2023

Progress Estimate Number 12	Contract ID 220916-B03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start August 16, 2023 Pay Period End September 1, 2023	Original Contract Amount \$6,148,918.48 Net Change Order Amount (\$113,881.58) Current Contract Amount \$6,035,036.90
---------------------------------------	--	--	--

Approval Date		By User
September 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	vierss
September 1, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
September 6, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		78.73%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 5, 2022	October 5, 2022	
Letting Date	September 16, 2022	September 16, 2022	
Notice to Proceed Date	November 7, 2022	November 7, 2022	
Open to Traffic Date			
Work Began Date	March 21, 2023	March 21, 2023	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
220916-B03			
Total Posted Items Pay	\$655,658.45	\$4,095,581.81	\$4,751,240.26
Gross Item Adjustments	\$0.00	(\$3,108.88)	(\$3,108.88)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$655,658.45	\$4,092,472.93	\$4,748,131.38

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P0791	0190	8059901	MISC.Seeding and Mulching	LS	\$4,179.710	0.2	\$835.94
Project J2P0791 - Total							\$835.94
J2P2193	0300	2064000	POROUS BACKFILL	CUYD	\$80.350	76	\$6,106.60
	0370	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$52.750	193	\$10,180.75
	0380	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$21.000	193	\$4,053.00
	0430	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$5,224.640	7	\$36,572.48
	0520	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$4.500	290	\$1,305.00
	0590	8061050	TYPE C BERM	LF	\$58.000	143	\$8,294.00
	0701	5031010A	BRIDGE APPROACH SLAB (MAJOR)	SQYD	\$426.960	153	\$65,324.88
	0790	7034219A	TYPE D BARRIER	LF	\$125.000	1,095	\$136,875.00
	0801	7034221	SLAB ON CONCRETE NU-GIRDER	SQYD	\$419.280	860	\$360,580.80
	0850	7123610	SLAB DRAIN	EA	\$555.000	36	\$19,980.00
	0860	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,775.000	2	\$5,550.00
Project J2P2193 - Total							\$654,822.51
Overall - Total							\$655,658.45

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Revision 3/23/2023



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2023

Pay Estimate Created Date: September 1, 2023

Progress Estimate Number 12	Contract ID 220916-B03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start August 16, 2023 Pay Period End September 1, 2023	Original Contract Amount \$6,148,918.48 Net Change Order Amount (\$113,881.58) Current Contract Amount \$6,035,036.90
---------------------------------------	--	--	--

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P2193	0300	POROUS BACKFILL	Material			-76	\$80.35	(\$6,106.60)
	0300	POROUS BACKFILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.	76	\$80.35	\$6,106.60
	0701	BRIDGE APPROACH SLAB (MAJOR)	Material			-153	\$426.96	(\$65,324.88)
	0701	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.	153	\$426.96	\$65,324.88
	0790	TYPE D BARRIER	Material			-1,095	\$125.00	(\$136,875.00)
	0790	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.	1,095	\$125.00	\$136,875.00
	0801	SLAB ON CONCRETE NU-GIRDER	Material			-2,042	\$419.28	(\$856,169.76)
	0801	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.	2,042	\$419.28	\$856,169.76
	Total							



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 7, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P0791	FAF-136-2(40)	Bridge removal	136	SCHUYLER	over an abandoned railroad 1.2 miles west of Route 63 near Lancaster
J2P2193	FAF 6-2(53)	Bridge replacement	6	ADAIR	over the Chariton River 1 mile east of Route 149 near Novinger

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J2P0791	Posted Item Pay	\$835.94	\$654,560.48	\$655,396.42
	Gross Item Adjustments	\$0.00	(\$16,969.26)	(\$16,969.26)
	Gross Item Pay	\$835.94	\$637,591.22	\$638,427.16
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2P2193	Posted Item Pay	\$654,822.51	\$3,441,021.33	\$4,095,843.84
	Gross Item Adjustments	\$0.00	\$13,860.38	\$13,860.38
	Gross Item Pay	\$654,822.51	\$3,454,881.71	\$4,109,704.22
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 7, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P2193, Item 2064000, Project Item Line Number 0300, Material Set 206400096, Material 1009G5DRLS - Agg for Drainage Gr5 Limestone, Acceptance Action Generic 1009G5DRLS is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P2193, Item 5031010A, Project Item Line Number 0701, Material Set 5031010A96, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P2193, Item 5031010A, Project Item Line Number 0701, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P2193, Item 7034219A, Project Item Line Number 0790, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2P2193, Item 7034221, Project Item Line Number 0801, Material Set 703422196, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220916-B03	J2P0791	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0020	2035500	EMBANKMENT IN PLACE	12,011.00	0.00	12,011.00	CUYD	12,011.00	\$15.00	\$180,165.00
		0001	0030	2063000	CLASS 3 EXCAVATION	12.00	0.00	12.00	CUYD	12.00	\$5.65	\$67.80
		0001	0040	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,000.00	0.00	2,000.00	SQYD	2,000.00	\$17.00	\$34,000.00
		0001	0060	4010103	10 INCHES, BITUMINOUS PAVEMENT	1,333.30	0.00	1,333.30	SQYD	1,333.30	\$100.00	\$133,330.00
		0001	0070	4010150	TYPE A2 SHOULDER	666.70	0.00	666.70	SQYD	666.70	\$60.50	\$40,335.35
		0001	0080	6097000	ROCK LINING	9.00	0.00	9.00	CUYD	9.00	\$89.20	\$802.80
		0001	0090	6161005	CONSTRUCTION SIGNS	1,319.00	0.00	1,319.00	SQFT	1,319.00	\$8.36	\$11,026.84
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$47.02	\$94.04
		0001	0110	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$8.36	\$535.04
		0001	0120	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$151.51	\$1,515.10
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00
		0001	0140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,000.00	60.00	1,060.00	LF	1,060.00	\$1.04	\$1,102.40
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	125.00	15.00	140.00	LF	140.00	\$1.04	\$145.60
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0170	7250336A	36 IN. PIPE GROUP B	251.00	0.00	251.00	LF	251.00	\$150.00	\$37,650.00
		0001	0180	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0190	8059901	MISC.Seeding and Mulching	1.00	0.00	1.00	LS	1.00	\$4,179.71	\$4,179.71
		0001	0200	8061004	SEDIMENT TRAP ROCK	2.00	0.00	2.00	CUYD	2.00	\$109.79	\$219.58
		0001	0210	8061005	ROCK DITCH CHECK	20.00	64.00	84.00	LF	84.00	\$85.00	\$7,140.00
		0001	0220	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.00	\$20.00	\$0.00
		0001	0230	8061019	SILT FENCE	986.00	436.00	1,422.00	LF	1,422.00	\$4.18	\$5,943.96
		0001	0240	8064133	TYPE 1C EROSION CONTROL BLANKET	3,120.00	0.00	3,120.00	SQYD	3,120.00	\$2.61	\$8,143.20
Project J2P0791 - Total Value Posted to Date as of Report Generated Date												\$655,396.42
J2P2193		0001	0250	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$60,000.00	\$0.00
		0001	0260	2031000	CLASS A EXCAVATION	5,623.00	2,835.00	8,458.00	CUYD	0.00	\$16.77	\$0.00
		0001	0270	2035500	EMBANKMENT IN PLACE	11,962.00	3,699.00	15,661.00	CUYD	13,618.00	\$18.00	\$245,124.00
		0001	0280	2036000	COMPACTING EMBANKMENT	2,009.00	-371.00	1,638.00	CUYD	0.00	\$0.60	\$0.00
		0001	0290	2037075	COMPACTING IN CUT	22.20	-0.80	21.40	STA	0.00	\$1,350.00	\$0.00
		0001	0300	2064000	POROUS BACKFILL	76.00	0.00	76.00	CUYD	76.00	\$80.35	\$6,106.60
		0001	0310	2072000	LINEAR GRADING CLASS 2	0.90	0.80	1.70	STA	0.00	\$1,270.00	\$0.00
		0001	0320	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	8,097.00	-5.90	8,091.10	SQYD	0.00	\$14.00	\$0.00
		0001	0330	3105002	GRAVEL (A) OR CRUSHED STONE (B)	106.00	30.50	136.50	TONS	0.00	\$39.00	\$0.00
		0001	0340	4010150	TYPE A2 SHOULDER	1,190.80	1,189.00	2,379.80	SQYD	0.00	\$63.00	\$0.00
		0001	0350	4019905	MISC.OPTIONAL PAVEMENT	6,906.50	-1,195.10	5,711.40	SQYD	0.00	\$67.50	\$0.00
		0001	0360	5041000	CONCRETE APPROACH PAVEMENT	147.80	0.00	147.80	SQYD	0.00	\$210.50	\$0.00
		0001	0370	6113020	FURNISHING TYPE 2 ROCK BLANKET	773.00	0.00	773.00	CUYD	193.00	\$52.75	\$10,180.75
		0001	0380	6113040	PLACING TYPE 2 ROCK BLANKET	773.00	0.00	773.00	CUYD	193.00	\$21.00	\$4,053.00
		0001	0390	6161005	CONSTRUCTION SIGNS	625.00	-32.00	593.00	SQFT	432.00	\$9.40	\$4,060.80
		0001	0400	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$47.02	\$94.04
		0001	0410	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$25.08	\$1,003.20
		0001	0420	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$151.51	\$0.00
		0001	0430	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	7.00	0.00	7.00	EA	7.00	\$5,224.64	\$36,572.48
		0001	0440	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	850.00	-850.00	0.00	LF	0.00	\$40.75	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
220916-B03	J2P2193		0001	0450	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$354,442.00	\$0.00
			0001	0451	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$303,046.00	\$303,046.00
			0001	0460	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
			0001	0470	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	6,100.00	-6,100.00	0.00	LF	0.00	\$1.57	\$0.00
			0001	0480	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	6,100.00	-6,100.00	0.00	LF	0.00	\$1.57	\$0.00
			0001	0490	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,100.00	0.00	6,100.00	LF	0.00	\$0.52	\$0.00
			0001	0500	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,100.00	0.00	6,100.00	LF	0.00	\$0.63	\$0.00
			0001	0510	6207001	PAVEMENT MARKING REMOVAL	12,200.00	-12,200.00	0.00	LF	0.00	\$1.04	\$0.00
			0001	0520	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,159.00	347.00	1,506.00	SQYD	290.00	\$4.50	\$1,305.00
			0001	0530	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	43.00	0.00	43.00	STA	0.00	\$174.00	\$0.00
			0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$20,000.00	\$10,000.00
			0001	0550	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$3,657.25	\$0.00
			0001	0560	8061016	SEDIMENT REMOVAL	51.00	0.00	51.00	CUYD	0.00	\$20.00	\$0.00
			0001	0570	8061017	TEMPORARY SEEDING	2.50	-0.50	2.00	ACRE	1.50	\$2,612.32	\$3,918.48
			0001	0580	8061019	SILT FENCE	4,475.00	0.00	4,475.00	LF	2,177.00	\$2.09	\$4,549.93
			0001	0590	8061050	TYPE C BERM	243.00	0.00	243.00	LF	243.00	\$58.00	\$14,094.00
			0010	0600	6061060	MGS GUARDRAIL	325.00	712.50	1,037.50	LF	0.00	\$37.62	\$0.00
			0010	0610	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$4,169.26	\$0.00
			0010	0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,343.77	\$0.00
			0011	0630	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$1,880.87	\$0.00
			0011	0640	6122020	REPLACEMENT SAND BARREL	10.00	-10.00	0.00	EA	0.00	\$208.99	\$0.00
			0040	0650	9031270A	2 IN. PSST POST - 12 GA.	75.00	0.00	75.00	LF	0.00	\$31.35	\$0.00
			0040	0660	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	10.00	0.00	10.00	EA	0.00	\$156.74	\$0.00
			0070	0670	2061000	CLASS 1 EXCAVATION	140.00	0.00	140.00	CUYD	140.00	\$40.00	\$5,600.00
			0070	0680	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
			0070	0690	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$100,000.00	\$0.00
			0070	0700	5031010A	BRIDGE APPROACH SLAB (MAJOR)	153.00	-153.00	0.00	SQYD	0.00	\$440.00	\$0.00
			0070	0701	5031010A	BRIDGE APPROACH SLAB (MAJOR)	0.00	153.00	153.00	SQYD	153.00	\$426.96	\$65,324.88
			0070	0710	7011107	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	396.00	-65.80	330.20	LF	330.20	\$1,110.00	\$366,522.00
			0070	0720	7011206	ROCK SOCKETS (4 FT 0 IN. DIA.)	138.00	12.80	150.80	LF	150.80	\$458.00	\$69,066.40
			0070	0730	7011300	VIDEO CAMERA INSPECTION	12.00	0.00	12.00	EA	12.00	\$52.25	\$627.00
			0070	0740	7011400	FOUNDATION INSPECTION HOLES	258.00	0.00	258.00	LF	258.00	\$173.00	\$44,634.00
			0070	0750	7011600	SONIC LOGGING TESTING	12.00	0.00	12.00	EA	12.00	\$6,000.00	\$72,000.00
			0070	0760	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	861.00	39.00	900.00	LF	900.00	\$129.00	\$116,100.00
			0070	0770	7027000	PILE POINT REINFORCEMENT	21.00	0.00	21.00	EA	21.00	\$160.00	\$3,360.00
			0070	0780	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	318.20	-318.20	0.00	CUYD	0.00	\$1,450.00	\$0.00
			0070	0781	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	0.00	318.20	318.20	CUYD	318.20	\$1,418.57	\$451,388.97
			0070	0790	7034219A	TYPE D BARRIER	1,095.00	0.00	1,095.00	LF	1,095.00	\$125.00	\$136,875.00
			0070	0800	7034221	SLAB ON CONCRETE NU-GIRDER	2,150.00	-2,150.00	0.00	SQYD	0.00	\$480.00	\$0.00
			0070	0801	7034221	SLAB ON CONCRETE NU-GIRDER	0.00	2,150.00	2,150.00	SQYD	2,042.00	\$419.28	\$856,169.76
			0070	0810	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	2,093.00	-2,093.00	0.00	LF	0.00	\$390.00	\$0.00
			0070	0811	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	0.00	2,093.00	2,093.00	LF	2,093.00	\$381.74	\$798,981.82
			0070	0820	7061060	REINFORCING STEEL (BRIDGES)	100,510.00	0.00	100,510.00	LB	100,510.00	\$2.05	\$206,045.50
			0070	0830	7061070	MECHANICAL BAR SPLICE	2,418.00	-2,418.00	0.00	EA	0.00	\$35.00	\$0.00
			0070	0840	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	30.00	0.00	30.00	EA	30.00	\$1,335.00	\$40,050.00
			0070	0850	7123610	SLAB DRAIN	36.00	0.00	36.00	EA	36.00	\$555.00	\$19,980.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220916-B03	J2P2193	0070	0860	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,775.00	\$5,550.00
		0070	0870	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$250.00	\$2,000.00
		0070	0880	7161002	LAMINATED NEOPRENE BEARING PAD	40.00	0.00	40.00	EA	40.00	\$260.00	\$10,400.00
		0070	0890	7172054	OPEN CELL FOAM JOINT SEAL	72.00	0.00	72.00	LF	0.00	\$70.00	\$0.00
		0070	5001	7025002	PILE WAVE ANALYSIS	0.00	3.00	3.00	EA	3.00	\$350.00	\$1,050.00
		0001	5002	6113010	FURNISHING TYPE 1 ROCK BLANKET	0.00	232.00	232.00	CUYD	0.00	\$52.75	\$0.00
		0001	5003	6113030	PLACING TYPE 1 ROCK BLANKET	0.00	232.00	232.00	CUYD	0.00	\$21.00	\$0.00
		0001	5004	7261048	48 IN. PIPE GROUP A	0.00	16.50	16.50	LF	16.50	\$362.00	\$5,973.00
		0001	5005	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$2,960.00	\$2,960.00
		0001	5006	1046001	VALUE ENGINEERING	0.00	1.00	1.00	L S	1.00	\$77,024.75	\$77,024.75
		0001	5007	1046001	VALUE ENGINEERING	0.00	1.00	1.00	L S	1.00	\$64,589.97	\$64,589.97
		0001	5008	6122040	WORK ZONE CRASH CUSHION (NARROW)	0.00	1.00	1.00	EA	1.00	\$4,462.50	\$4,462.50
Project J2P2193 - Total Value Posted to Date as of Report Generated Date											\$4,095,843.83	
220916-B03 Overall - Total Value Posted to Date as of Report Generated Date											\$4,751,240.25	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P0791

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0190	8059901	MISC. SEEDING	8/22/23	8/22/23	0.20	LS		333+00		338+00		

Project: J2P2193

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0300	2064000	POROUS BACKFILL	8/23/23	8/29/23	76.00	CUYD	Bridge ends.	519+64		524+91		
0370	6113020	FURNISHING TYPE 2 ROCK BLANKET	8/31/23	9/1/23	193.00	CUYD	Rte. 6 - Br. A9232	519+24		525+32		
0380	6113040	PLACING TYPE 2 ROCK BLANKET	8/31/23	9/1/23	193.00	CUYD	Rte. 6 - Br. A9232	519+24		525+32		
0430	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	8/29/23	8/29/23	7.00	EA	Rte. 6 Closure. Placed per traffic control plan sheets.	507+00		535+00		
0520	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	8/31/23	9/1/23	290.00	SQYD	Rte. 6 - Br. A9232	519+24		525+32		
0590	8061050	TYPE C BERM	8/31/23	9/1/23	143.00	LF	Rte. 6 - Br. A9232	519+82		524+76		
0701	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	8/31/23	9/1/23	153.00	SQYD	Rte. 6 - Br. A9232 E & W Ends of structure.	519+64		524+92		
0790	7034219A	TYPE D BARRIER	8/28/23	8/29/23	1,095.00	LF	Br. A9232 North & South Sides	519+64		524+92		
0801	7034221	SLAB ON CONCRETE NU-GIRDER	8/18/23	8/21/23	860.00	SQYD		519+63.60		524+92.23		
0850	7123610	SLAB DRAIN	8/18/23	8/21/23	36.00	EA		519+63.60		524+92.23		
0860	7151001	VERTICAL DRAIN AT END BENTS	8/23/23	8/29/23	2.00	EA	Bridge Ends	519+64		524+64		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220916-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2P0791	0020	EMBANKMENT IN PLACE	Price FUEL		7	Jun 15, 2023	SYSTEM	(\$6,810.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					(\$6,810.24)		
			Price FUEL - Total						(\$6,810.24)	
	0020 - Total								(\$6,810.24)	
	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		8	Jun 30, 2023	SYSTEM	(\$745.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					(\$745.20)		
			Price FUEL - Total						(\$745.20)	
	0050 - Total								(\$745.20)	
	0060	10 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	8	Jun 30, 2023	sandip	(\$4,239.48)	adjustment spreadsheet on file in e-projects	
			ACAD - Total					(\$4,239.48)		
Other Item Adjustment - Total							(\$4,239.48)			
Price FUEL				8	Jun 30, 2023	SYSTEM	(\$3,944.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total							(\$3,944.06)			
Price FUEL - Total								(\$3,944.06)		
0060 - Total								(\$8,183.54)		
0070	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	8	Jun 30, 2023	sandip	(\$1,218.94)	adjustment spreadsheet on file in e-projects		
		ACAD - Total					(\$1,218.94)			
		Other Item Adjustment - Total					(\$1,218.94)			
		Price FUEL		8	Jun 30, 2023	SYSTEM	(\$11.34)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		Price FUEL - Total					(\$11.34)			
0070 - Total								(\$1,230.28)		
0180	36 IN. GROUP B FLARED END SEC	Material		6	Jun 2, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandip overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				6	Jun 2, 2023	SYSTEM	(\$4,000.00)			
		- Total					\$0.00			
		Material - Total					\$0.00			
0180 - Total								\$0.00		
0190	MISC. SEEDING	Material		8	Jun 30, 2023	SYSTEM	\$3,343.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandip overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				8	Jun 30, 2023	SYSTEM	(\$3,343.77)			
		- Total					\$0.00			
		Material - Total					\$0.00			
0190 - Total								\$0.00		
0210	ROCK DITCH CHECK	Overrun	Overrun	8	Jun 30, 2023	SYSTEM	(\$4,420.00)			
				9	Jul 15, 2023	SYSTEM	\$4,420.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.00000 - 85.000000, 'is applied (if non-zero).	
		Overrun - Total				\$0.00				
		Overrun - Total					\$0.00			
0210 - Total								\$0.00		
0240	TYPE 1C EROSION CONTROL BLANKET	Material		8	Jun 30, 2023	SYSTEM	\$8,143.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandip overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				8	Jun 30, 2023	SYSTEM	(\$8,143.20)			
		- Total					\$0.00			



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220916-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P0791	0240	TYPE 1C EROSION CONTROL BLANKET	Material - Total					\$0.00	
	0240 - Total							\$0.00	
J2P0791 - Total								(\$16,969.26)	
J2P2193	0270	EMBANKMENT IN PLACE	Material		2	Apr 3, 2023	SYSTEM	\$117,558.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Apr 3, 2023	SYSTEM	(\$117,558.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	
			Price FUEL		2	Apr 3, 2023	SYSTEM	(\$3,063.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Apr 17, 2023	SYSTEM	(\$3,671.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					(\$6,734.12)	
			Price FUEL - Total					(\$6,734.12)	
	0270 - Total							(\$6,734.12)	
	0300	POROUS BACKFILL	Material		12	Sep 1, 2023	SYSTEM	\$6,106.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Sep 1, 2023	SYSTEM	(\$6,106.60)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0300 - Total							\$0.00	
	0570	TEMPORARY SEEDING	Material		5	May 15, 2023	SYSTEM	\$3,918.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	May 15, 2023	SYSTEM	(\$3,918.48)	
					6	Jun 2, 2023	SYSTEM	\$3,918.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandip overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Jun 2, 2023	SYSTEM	(\$3,918.48)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0570 - Total							\$0.00	
	0600	MGS GUARDRAIL	Construction Stockpile STMI		1	Mar 15, 2023	SYSTEM	\$4,894.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$4,894.50	
			Construction Stockpile STMI - Total					\$4,894.50	
	0600 - Total							\$4,894.50	
	0610	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Mar 15, 2023	SYSTEM	\$8,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$8,200.00	
			Construction Stockpile STMI - Total					\$8,200.00	
	0610 - Total							\$8,200.00	
	0620	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Mar 15, 2023	SYSTEM	\$7,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$7,500.00	
			Construction Stockpile STMI - Total					\$7,500.00	
	0620 - Total							\$7,500.00	
	0701	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		12	Sep 1, 2023	SYSTEM	\$65,324.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Sep 1, 2023	SYSTEM	(\$65,324.88)	



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220916-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2P2193	0701	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material	- Total				\$0.00			
			Material - Total						\$0.00		
			0701 - Total						\$0.00		
	0710	DRILLED SHAFTS (4 FT. 6 IN. DIA.)	Material			6	Jun 2, 2023	SYSTEM	\$172,938.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						6	Jun 2, 2023	SYSTEM	(\$172,938.00)		
			- Total						\$0.00		
			Material - Total						\$0.00		
			0710 - Total						\$0.00		
	0720	ROCK SOCKETS (4 FT. 0 IN. DIA.)	Material			6	Jun 2, 2023	SYSTEM	\$32,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandip overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						6	Jun 2, 2023	SYSTEM	(\$32,976.00)		
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun			7	Jun 15, 2023	SYSTEM	(\$5,862.40)	
							9	Jul 15, 2023	SYSTEM	\$5,862.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',458.00000 - 458.00000, 'is applied (if non-zero).
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
	0720 - Total						\$0.00				
	0760	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Overrun	Overrun		6	Jun 2, 2023	SYSTEM	(\$5,031.00)		
						9	Jul 15, 2023	SYSTEM	\$5,031.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',129.00000 - 129.00000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
	0760 - Total						\$0.00				
	0781	CLASS B CONCRETE (SUBSTRUCTURE)	Material			6	Jun 2, 2023	SYSTEM	\$58,303.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandip overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						6	Jun 2, 2023	SYSTEM	(\$58,303.23)		
			Material			8	Jun 30, 2023	SYSTEM	\$167,674.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						8	Jun 30, 2023	SYSTEM	(\$167,674.97)		
			Material			9	Jul 17, 2023	SYSTEM	\$167,674.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Jul 15, 2023	SYSTEM	(\$167,674.97)			
- Total						\$0.00					
Material - Total						\$0.00					
0781 - Total						\$0.00					
0790	TYPE D BARRIER	Material			12	Sep 1, 2023	SYSTEM	\$136,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					12	Sep 1, 2023	SYSTEM	(\$136,875.00)			
		- Total						\$0.00			
		Material - Total						\$0.00			
0790 - Total						\$0.00					
0801	SLAB ON	Material			10	Aug 1,	SYSTEM	\$315,298.56	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Sep 7, 2023

Contract ID: 220916-B03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P2193	0801	CONCRETE NU-GIRDER	Material			2023			Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Aug 1, 2023	SYSTEM	(\$315,298.56)	
					11	Aug 15, 2023	SYSTEM	\$495,588.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Aug 15, 2023	SYSTEM	(\$495,588.96)	
					12	Sep 1, 2023	SYSTEM	\$856,169.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Sep 1, 2023	SYSTEM	(\$856,169.76)	
					- Total				
Material - Total								\$0.00	
0801 - Total								\$0.00	
J2P2193 - Total								\$13,860.38	
Overall - Total								(\$3,108.88)	



Contract Adjustments for Contract - 220916-B03

There are no contract adjustments to display for this contract.