



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 5, 2024

Pay Estimate Created Date: April 3, 2024

Progress Estimate Number 16	Contract ID 220916-G01 Prime Contractor APAC-Central, Inc.	Pay Period Start March 14, 2024 Pay Period End April 1, 2024	Original Contract Amount \$12,680,000.00 Net Change Order Amount (\$106,371.10) Current Contract Amount \$12,573,628.90
---------------------------------------	---	---	--

Approval Date		By User
April 3, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	reedys
April 4, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	howelj4
April 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 5, 2022	October 5, 2022	
Letting Date	September 16, 2022	September 16, 2022	
Notice to Proceed Date	December 5, 2022	December 5, 2022	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 16

	This Estimate	Previous	To Date
220916-G01			
Total Posted Items Pay	\$0.00	\$12,573,628.94	\$12,573,628.94
Gross Item Adjustments	\$0.00	(\$790,276.35)	(\$790,276.35)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$677,032.85	\$677,032.85
Contract Total Payable This Estimate:	\$0.00	\$12,460,385.44	\$12,460,385.44

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 5, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3212	FAF 65-3(108)	Resurface	65	BENTON	from the Osage River in Warsaw to 0.4 mile south of Route MM
J7P3391	FAF 65-2(115)	Resurface	65	DALLAS	from north of Route 32 to north of Ash Street in Buffalo
J7P3449	FAF 65-3(118)	Resurface	65	BENTON	from south of Route MM to Route AA
J7P3450	FAF 54-2(16)	Resurface	54	HICKORY	from west of Route D to 2 miles east of Route BB
J7P3451	FAF 65-3(119)	Resurface	65	BENTON	on southbound lanes from Route 52 to 0.8 mile north of Route 52 in Benton County
J7P3453	FAF 65-3(120)	Resurface	65	DALLAS	Route AA to north of Route 32 in Dallas County

Totals by Job Numbers

J7P3212	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$961,567.64	\$961,567.64
	Gross Item Adjustments	\$0.00	(\$60,064.21)	(\$60,064.21)
	Gross Item Pay	\$0.00	\$901,503.43	\$901,503.43
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$44,118.45	\$44,118.45
J7P3391	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$375,310.40	\$375,310.40
	Gross Item Adjustments	\$0.00	(\$16,517.40)	(\$16,517.40)
	Gross Item Pay	\$0.00	\$358,793.00	\$358,793.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$7,495.31	\$7,495.31
J7P3449	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$1,632,388.16	\$1,632,388.16
	Gross Item Adjustments	\$0.00	(\$103,310.25)	(\$103,310.25)
	Gross Item Pay	\$0.00	\$1,529,077.91	\$1,529,077.91
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$95,997.92	\$95,997.92
J7P3450	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$1,819,923.07	\$1,819,923.07
	Gross Item Adjustments	\$0.00	(\$121,235.38)	(\$121,235.38)
	Gross Item Pay	\$0.00	\$1,698,687.69	\$1,698,687.69
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$77,722.56	\$77,722.56
J7P3451	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$905,927.41	\$905,927.41
	Gross Item Adjustments	\$0.00	(\$54,624.42)	(\$54,624.42)
	Gross Item Pay	\$0.00	\$851,302.99	\$851,302.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$54,733.19	\$54,733.19
J7P3453	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$6,878,512.26	\$6,878,512.26
	Gross Item Adjustments	\$0.00	(\$434,524.69)	(\$434,524.69)
	Gross Item Pay	\$0.00	\$6,443,987.57	\$6,443,987.57
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$396,965.42	\$396,965.42



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 5, 2024

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220916-G01	J7P3212	0001	0010	3049910	MISC.Permanent Aggregate Edge Treatment	807.00	-7.00	800.00	TONS	800.00	\$14.00	\$11,200.00		
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10.00	0.00	10.00	TONS	10.00	\$14.00	\$140.00		
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,449.90	-0.90	2,449.00	TONS	2,449.00	\$85.45	\$209,267.05		
		0001	0040	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	6,045.60	-13.60	6,032.00	TONS	6,032.00	\$88.45	\$533,530.40		
		0001	0050	4071005	TACK COAT	10,227.00	-1,814.00	8,413.00	GAL	8,413.00	\$2.85	\$23,977.05		
		0001	0060	4081018	PRIME-LIQUID ASPHALT MC 800	2,381.00	0.00	2,381.00	GAL	2,381.00	\$3.65	\$8,690.65		
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$525.00	\$1,050.00		
		0001	0080	6161005	CONSTRUCTION SIGNS	783.00	0.00	783.00	SQFT	783.00	\$7.10	\$5,559.30		
		0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.95	\$171.90		
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	50.00	-50.00	0.00	EA	0.00	\$8.10	\$0.00		
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,275.00	\$4,550.00		
		0001	0120	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$965.00	\$0.00		
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$65,000.00	\$65,000.00		
		0001	0140	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$268.00	\$268.00		
		0001	0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	46,457.00	0.00	46,457.00	LF	46,457.00	\$0.28	\$13,007.96		
		0001	0160	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	42,855.00	-15,866.00	26,989.00	LF	26,989.00	\$0.26	\$7,017.14		
		0001	0170	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	67,899.00	0.00	67,899.00	SQYD	67,899.00	\$0.75	\$50,924.25		
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,654.00	0.00	2,654.00	SQYD	2,654.00	\$5.00	\$13,270.00		
		0001	0190	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	378.00	0.00	378.00	STA	378.00	\$22.35	\$8,448.30		
		0001	0200	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	213.10	0.00	213.10	STA	213.10	\$18.75	\$3,995.62		
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00		
		Project J7P3212 - Total Value Posted to Date as of Report Generated Date												\$961,567.62
J7P3391	0001	0227	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	2,567.60	-12.20	2,555.40	TONS	2,555.40	\$90.80	\$232,030.32			
		0230	4071005	TACK COAT	2,195.00	288.00	2,483.00	GAL	2,483.00	\$2.85	\$7,076.55			
		0240	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$315.00	\$630.00			
		0250	6161005	CONSTRUCTION SIGNS	496.00	0.00	496.00	SQFT	496.00	\$6.05	\$3,000.80			
		0260	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$86.00	\$172.00			
		0270	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$8.10	\$2,430.00			
		0280	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$255.00	\$255.00			
		0290	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,415.00	\$2,830.00			
		0300	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$965.00	\$0.00			
		0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$42,500.00	\$42,500.00			
		0320	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	96.00	0.00	96.00	LF	96.00	\$28.25	\$2,712.00			
		0330	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	25.00	0.00	25.00	LF	25.00	\$28.25	\$706.25			
		0340	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	28.00	0.00	28.00	EA	28.00	\$225.00	\$6,300.00			
		0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,840.00	0.00	2,840.00	LF	2,840.00	\$0.28	\$795.20			
		0365	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,448.00	0.00	16,448.00	LF	16,448.00	\$0.26	\$4,276.48			
		0370	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	26,046.00	0.00	26,046.00	SQYD	26,046.00	\$2.30	\$59,905.80			
		0380	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00			
		0390	9028500	CABLE, LOOP DETECTOR, IN DUCT	2,600.00	0.00	2,600.00	LF	2,600.00	\$3.15	\$8,190.00			
		Project J7P3391 - Total Value Posted to Date as of Report Generated Date												\$375,310.40
		J7P3449	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,600.00	\$4,600.00	
0405	2153000			SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$900.00	\$3,600.00			
0410	3049910			MISC.PERM. AGG. EDGE TREATMENT	1,658.80	-224.80	1,434.00	TONS	1,434.00	\$16.75	\$24,019.50			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220916-G01	J7P3449	0001	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	348.00	0.00	348.00	TONS	348.00	\$16.75	\$5,829.00		
		0001	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,589.50	3.70	2,593.20	TONS	2,593.20	\$84.40	\$218,866.08		
		0001	0440	4030001	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP095C MIX)	11,988.00	0.00	11,988.00	TONS	11,988.00	\$87.00	\$1,042,956.00		
		0001	0450	4071005	TACK COAT	16,943.00	-1,545.00	15,398.00	GAL	15,398.00	\$2.90	\$44,654.20		
		0001	0460	4081018	PRIME-LIQUID ASPHALT MC 800	4,894.00	0.00	4,894.00	GAL	4,894.00	\$3.65	\$17,863.10		
		0001	0470	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$315.00	\$630.00		
		0001	0480	6161005	CONSTRUCTION SIGNS	1,418.00	0.00	1,418.00	SQFT	1,418.00	\$7.10	\$10,067.80		
		0001	0490	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.95	\$171.90		
		0001	0500	6161025	CHANNELIZER (TRIM LINE)	50.00	-50.00	0.00	EA	0.00	\$8.10	\$0.00		
		0001	0510	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-2.00	0.00	EA	0.00	\$2,850.00	\$0.00		
		0001	0520	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$965.00	\$0.00		
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00		
		0001	0540	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	113.00	0.00	113.00	LF	113.00	\$20.25	\$2,288.25		
		0001	0550	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	3.00	\$230.00	\$690.00		
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,802.00	0.00	87,802.00	LF	87,802.00	\$0.25	\$21,950.50		
		0001	0575	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	88,472.00	-9,644.00	78,828.00	LF	78,828.00	\$0.18	\$14,189.04		
		0001	0580	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	134,920.00	0.00	134,920.00	SQYD	134,920.00	\$0.80	\$107,936.00		
		0001	0590	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	76.00	0.00	76.00	SQYD	76.00	\$45.00	\$3,420.00		
		0001	0600	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	792.80	0.00	792.80	STA	792.80	\$20.45	\$16,212.76		
		0001	0610	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	427.60	0.00	427.60	STA	427.60	\$21.45	\$9,172.02		
		0001	0620	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00		
		0010	0635	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	850.00	0.00	850.00	LF	850.00	\$34.00	\$28,900.00		
		0010	0640	6063015	TYPE A CRASHWORTHY END TERMINAL	4.00	0.00	4.00	EA	4.00	\$3,218.00	\$12,872.00		
		Project J7P3449 - Total Value Posted to Date as of Report Generated Date												\$1,632,388.15
		J7P3450	J7P3450	0001	0650	3049901	MISC.PERMANANT AGGREGATE EDGE TREATMENT	1,657.60	66.40	1,724.00	LS	1,724.00	\$40.00	\$68,960.00
				0001	0660	3105002	GRAVEL (A) OR CRUSHED STONE (B)	312.00	-24.00	288.00	TONS	288.00	\$40.00	\$11,520.00
0001	0670			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	5,719.90	8.40	5,728.30	TONS	5,728.30	\$78.15	\$447,666.64		
0001	0680			4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	11,828.00	-11.70	11,816.30	TONS	11,816.30	\$85.20	\$1,006,748.76		
0001	0685			4031056	ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00		
0001	0686			4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$25,650.00	\$25,650.00		
0001	0687			4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00		
0001	0690			4071005	TACK COAT	14,123.00	-978.00	13,145.00	GAL	13,145.00	\$2.90	\$38,120.50		
0001	0700			4081018	PRIME-LIQUID ASPHALT MC 800	4,890.00	-1,040.00	3,850.00	GAL	3,850.00	\$3.70	\$14,245.00		
0001	0710			6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$315.00	\$630.00		
0001	0720			6161005	CONSTRUCTION SIGNS	1,295.00	0.00	1,295.00	SQFT	1,295.00	\$7.10	\$9,194.50		
0001	0730			6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.95	\$171.90		
0001	0740			6161025	CHANNELIZER (TRIM LINE)	50.00	-50.00	0.00	EA	0.00	\$8.10	\$0.00		
0001	0750			6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,325.00	\$4,650.00		
0001	0760			6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$965.00	\$0.00		
0001	0770			6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00		
0001	0780			6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,617.00	0.00	87,617.00	LF	87,617.00	\$0.22	\$19,275.74		
0001	0795			6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	87,923.00	-19,614.00	68,309.00	LF	68,309.00	\$0.18	\$12,295.62		
0001	0800			6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	310.00	0.00	310.00	SQYD	310.00	\$9.05	\$2,805.50		
0001	0810			6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,323.00	0.00	4,323.00	SQYD	4,323.00	\$3.90	\$16,859.70		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
220916-G01	J7P3450	0001	0820	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	668.20	0.00	668.20	STA	668.20	\$20.00	\$13,364.00		
		0001	0830	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	396.70	0.00	396.70	STA	396.70	\$20.65	\$8,191.86		
		0001	0840	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00		
		0001	5401	2079901	MISC.Misc. Grading	0.00	1.00	1.00	LS	1.00	\$31,724.76	\$31,724.76		
		0001	5402	8059901	MISC.Misc. Seeding	0.00	1.00	1.00	LS	1.00	\$6,615.00	\$6,615.00		
		0001	5606	4019901	MISC.Asphalt Placement on Driveways	0.00	1.00	1.00	LS	1.00	\$16,233.58	\$16,233.58		
Project J7P3450 - Total Value Posted to Date as of Report Generated Date												\$1,819,923.06		
J7P3451	J7P3451	0001	0850	3049910	MISC.PERM. AGG. EDGE TREATMENT	856.20	-233.20	623.00	TONS	623.00	\$16.50	\$10,279.50		
		0001	0860	3105002	GRAVEL (A) OR CRUSHED STONE (B)	70.00	-10.00	60.00	TONS	60.00	\$16.50	\$990.00		
		0001	0870	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,047.10	-4.40	1,042.70	TONS	1,042.70	\$92.55	\$96,501.88		
		0001	0885	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	6,647.20	-6.10	6,641.10	TONS	6,641.10	\$94.50	\$627,583.95		
		0001	0890	4071005	TACK COAT	8,877.00	-503.00	8,374.00	GAL	8,374.00	\$2.85	\$23,865.90		
		0001	0900	4081018	PRIME-LIQUID ASPHALT MC 800	2,526.00	-736.00	1,790.00	GAL	1,790.00	\$3.68	\$6,587.20		
		0001	0910	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$315.00	\$630.00		
		0001	0920	6161005	CONSTRUCTION SIGNS	532.00	0.00	532.00	SQFT	532.00	\$7.10	\$3,777.20		
		0001	0930	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.95	\$171.90		
		0001	0940	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$8.10	\$810.00		
		0001	0950	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,515.00	\$1,515.00		
		0001	0960	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$2,525.00	\$2,525.00		
		0001	0970	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$965.00	\$0.00		
		0001	0980	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00		
		0001	0990	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$265.00	\$265.00		
		0001	1000	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	28,515.00	0.00	28,515.00	LF	28,515.00	\$0.25	\$7,128.75		
		0001	1015	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	22,546.00	0.00	22,546.00	LF	22,546.00	\$0.26	\$5,861.96		
		0001	1020	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	70,023.00	0.00	70,023.00	SQYD	70,023.00	\$1.10	\$77,025.30		
		0001	1030	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	849.00	0.00	849.00	SQYD	849.00	\$7.05	\$5,985.45		
		0001	1040	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	383.70	0.00	383.70	STA	383.70	\$20.65	\$7,923.40		
		0001	1050	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00		
		Project J7P3451 - Total Value Posted to Date as of Report Generated Date												\$905,927.40
		J7P3453	J7P3453	0001	1060	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$42,993.87	\$42,993.87
0001	1070			2035000	UNCLASSIFIED EXCAVATION	1,396.00	0.00	1,396.00	CUYD	1,396.00	\$20.00	\$27,920.00		
0001	1080			2036000	COMPACTING EMBANKMENT	1,187.00	0.00	1,187.00	CUYD	1,187.00	\$6.35	\$7,537.45		
0001	1090			2063000	CLASS 3 EXCAVATION	30.00	0.00	30.00	CUYD	30.00	\$22.45	\$673.50		
0001	1100			2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	1.00	\$1,725.00	\$1,725.00		
0001	1105			2153000	SHAPING SLOPES, CLASS III	20.00	0.00	20.00	100F	20.00	\$900.00	\$18,000.00		
0001	1110			3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,513.00	0.00	1,513.00	SQYD	1,513.00	\$14.99	\$22,679.87		
0001	1120			3049910	MISC.Permanent Aggregate Edge Treatment	6,723.80	-587.80	6,136.00	TONS	6,136.00	\$16.50	\$101,244.00		
0001	1130			3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,580.00	0.00	1,580.00	TONS	1,580.00	\$16.50	\$26,070.00		
0001	1140			4011207	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-1)	82.20	-0.20	82.00	TONS	82.00	\$101.00	\$8,282.00		
0001	1150			4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,891.60	-5.90	9,885.70	TONS	9,885.70	\$82.85	\$819,030.24		
0001	1160			4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	50,520.00	-73.50	50,446.50	TONS	50,446.50	\$86.75	\$4,376,233.88		
0001	1170			4030308	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP250C MIX)	1,105.30	-216.00	889.30	TONS	889.30	\$91.65	\$81,504.34		
0001	1180			4071005	TACK COAT	69,780.00	-8,628.00	61,152.00	GAL	61,152.00	\$2.85	\$174,283.20		
0001	1190			4081018	PRIME-LIQUID ASPHALT MC 800	19,836.00	-5,989.00	13,847.00	GAL	13,847.00	\$3.65	\$50,541.55		
0001	1200			6085008	PAVED APPROACH, 8 IN.	54.20	-54.20	0.00	SQYD	0.00	\$115.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220916-G01	J7P3453	0001	1210	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	2.00	\$57.75	\$115.50
		0001	1220	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$315.00	\$630.00
		0001	1230	6161005	CONSTRUCTION SIGNS	4,055.00	0.00	4,055.00	SQFT	4,055.00	\$7.10	\$28,790.50
		0001	1240	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$85.95	\$0.00
		0001	1250	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$22.25	\$4,450.00
		0001	1260	6161040	FLASHING ARROW PANEL	1.00	-1.00	0.00	EA	0.00	\$2,025.00	\$0.00
		0001	1270	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$5,575.00	\$11,150.00
		0001	1280	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$965.00	\$0.00
		0001	1290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	1300	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	1310	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	120.00	0.00	120.00	LF	120.00	\$28.35	\$3,402.00
		0001	1320	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	1,121.00	0.00	1,121.00	LF	1,121.00	\$18.25	\$20,458.25
		0001	1330	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	71.00	0.00	71.00	EA	71.00	\$192.50	\$13,667.50
		0001	1340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	359,684.00	0.00	359,684.00	LF	359,684.00	\$0.22	\$79,130.48
		0001	1355	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	392,811.00	-103,313.00	289,498.00	LF	289,498.00	\$0.16	\$46,319.68
		0001	1360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	569,467.00	0.00	569,467.00	SQYD	569,467.00	\$0.75	\$427,100.25
		0001	1370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7,631.00	0.00	7,631.00	SQYD	7,631.00	\$3.50	\$26,708.50
		0001	1380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,122.40	0.00	2,122.40	STA	2,122.40	\$18.60	\$39,476.64
		0001	1390	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,467.80	0.00	1,467.80	STA	1,467.80	\$19.60	\$28,768.88
		0001	1400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,255.00	\$7,255.00
		0001	1410	7261018	18 IN. PIPE GROUP A	43.00	-43.00	0.00	LF	0.00	\$102.24	\$0.00
		0001	1420	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$585.00	\$0.00
		0001	1430	8025006	MULCHING	1.40	0.00	1.40	ACRE	1.40	\$755.00	\$1,057.00
		0001	1440	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	1450	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$26.00	\$1,560.00
		0001	1460	8061016	SEDIMENT REMOVAL	12.00	-12.00	0.00	CUYD	0.00	\$23.15	\$0.00
		0001	1470	8061017	TEMPORARY SEEDING	0.40	-0.40	0.00	ACRE	0.00	\$1,515.15	\$0.00
		0001	1480	8061019	SILT FENCE	624.00	0.00	624.00	LF	624.00	\$6.15	\$3,837.60
		0010	1495	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	3,975.00	-350.00	3,625.00	LF	3,625.00	\$38.65	\$140,106.25
		0010	1497	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	0.00	2.00	EA	2.00	\$3,282.00	\$6,564.00
		0010	1505	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$4,898.00	\$19,592.00
		0010	1510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	20.00	0.00	20.00	EA	20.00	\$3,218.00	\$64,360.00
		0040	1520	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.20	\$7,101.00	\$1,420.20
		0040	1530	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	2.00	\$200.00	\$400.00
		0040	1540	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	32.00	\$14.00	\$448.00
		0040	1550	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	6.00	0.00	6.00	EA	6.00	\$150.00	\$900.00
		0040	1560	9039902	MISC.Relocate Existing Sign to New Post	4.00	0.00	4.00	EA	4.00	\$100.00	\$400.00
		0001	5601	7250418	18 IN. PIPE GROUP C	0.00	10.00	10.00	LF	10.00	\$225.00	\$2,250.00
		0001	5602	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	5603	6191000	PAVEMENT EDGE TREATMENT	0.00	2,000.00	2,000.00	LF	2,000.00	\$3.50	\$7,000.00
		0001	5604	2019901	MISC.Clearing and Grubbing	0.00	1.00	1.00	LS	1.00	\$13,184.77	\$13,184.77
		0010	5605	6061074	MGS HEIGHT AND BLOCK TRANSITION	0.00	8.00	8.00	EA	8.00	\$903.00	\$7,224.00
		0001	5607	7250418	18 IN. PIPE GROUP C	0.00	43.00	43.00	LF	43.00	\$102.24	\$4,396.32
		0001	5608	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	0.00	2.00	2.00	EA	2.00	\$585.00	\$1,170.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 5, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
220916-G01	Project J7P3453 - Total Value Posted to Date as of Report Generated Date											\$6,878,512.22
220916-G01	Overall - Total Value Posted to Date as of Report Generated Date											\$12,573,628.86



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 5, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3212	0010	MISC. AGGREGATE FOR BASE	Material		4	Jun 16, 2023	SYSTEM	(\$7,322.00)			
				- Total						(\$7,322.00)	
			Material - Total							(\$7,322.00)	
			MaterialCredit		5	Jun 30, 2023	SYSTEM	\$7,322.00			
				- Total							\$7,322.00
			MaterialCredit - Total								\$7,322.00
	0010 - Total								\$0.00		
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	3	Jun 2, 2023	reedys	(\$13,283.94)	This line item adjustment represents 1848.2 tons of SL23-4 under line number 0030 installed between May 16, 2023 and June 1, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.		
					4	Jun 16, 2023	reedys	(\$4,317.53)	This line item adjustment represents 600.7 tons of SL23-4 under line number 0030 installed between June 2, 2023 and June 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.		
			ACAD - Total							(\$17,601.47)	
			Other Item Adjustment - Total							(\$17,601.47)	
	0030 - Total								(\$17,601.47)		
	0040	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	2	May 16, 2023	reedys	(\$25,353.19)	This line item adjustment represents 3527.4 tons of SP095 23-20 under line number 0040 installed between May 2, 2023 and May 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.		
					3	Jun 2, 2023	reedys	(\$18,001.81)	This line item adjustment represents 2504.60 tons of SP095 23-20 under line number 0040 installed between May 16, 2023 and June 1, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.		
			ACAD - Total							(\$43,355.00)	
			Other Item Adjustment - Total							(\$43,355.00)	
	0040 - Total								(\$43,355.00)		
	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$642.27	This line item adjustment represents 46,457 LF of White High Build Waterborne Pavement Marking with 98.8% having an adjustment bonus of 105%.		
					REFL - Total						\$642.27
			Other Item Adjustment - Total							\$642.27	
	0150 - Total								\$642.27		
	0160	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$249.99	This line item adjustment represents 26,989 LF of Yellow High Build Waterborne Pavement Marking with 71.3% having an adjustment bonus of 105%.		
					REFL - Total						\$249.99
Other Item Adjustment - Total								\$249.99			
0160 - Total								\$249.99			
0170	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	3	Jun 2, 2023	SYSTEM	(\$243.00)				
				4	Jun 16, 2023	SYSTEM	\$243.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.75000 - 0.75000, 'is applied (if non-zero).			
		Overrun - Total							\$0.00		
		Overrun - Total							\$0.00		
0170 - Total								\$0.00			
J7P3212 - Total								(\$60,064.21)			
J7P3391	0227	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	4	Jun 16, 2023	reedys	(\$16,769.81)	This line item adjustment represents 2555.4 tons of SP125 23-21 under line number 0227 installed between June 2, 2023 and June 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.2%.		
					ACAD - Total						(\$16,769.81)
			Other Item Adjustment - Total							(\$16,769.81)	
0227 - Total								(\$16,769.81)			
	0230	TACK COAT	Overrun	Overrun	4	Jun 16, 2023	SYSTEM	(\$820.80)			



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J7P3391	0230	TACK COAT	Overrun	Overrun	12	Nov 16, 2023	SYSTEM	\$820.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.85000 - 2.85000, 'is applied (if non-zero).						
								Overrun - Total		\$0.00					
								Overrun - Total		\$0.00					
	0230 - Total								\$0.00						
	0350	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	7	Aug 3, 2023	reedys	\$38.59	This line item adjustment represents 2840 LF of White High Build Waterborne Pavement Marking with 94.12% having an adjustment bonus of 105%.						
								REFL - Total		\$38.59					
								Other Item Adjustment - Total		\$38.59					
	0350 - Total								\$38.59						
	0365	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	7	Aug 3, 2023	reedys	\$213.82	This line item adjustment represents 16,448 LF of Yellow High Build Waterborne Pavement Marking with 100% having an adjustment bonus of 105%.						
								REFL - Total		\$213.82					
								Other Item Adjustment - Total		\$213.82					
	0365 - Total								\$213.82						
	J7P3391 - Total								(\$16,517.40)						
J7P3449	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	4	Jun 16, 2023	reedys	(\$18,638.63)	This line item adjustment represents 2593.2 tons of SL23-4 under line number 0430 installed between June 2, 2023 and June 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.						
								ACAD - Total		(\$18,638.63)					
								Other Item Adjustment - Total		(\$18,638.63)					
								Overrun		Overrun	4	Jun 16, 2023	SYSTEM	(\$312.28)	
											12	Nov 16, 2023	SYSTEM	\$312.28	
	Overrun - Total								\$0.00						
	Overrun - Total								\$0.00						
	0430 - Total								(\$18,638.63)						
	0440	ASPH. CONC. MIXTURE PG 64-22 (SP095C)	Other Item Adjustment	ACAD	2	May 16, 2023	reedys	(\$28,596.91)	This line item adjustment represents 3978.7 tons of SP095 23-20A under line number 0440 installed between May 2, 2023 and May 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.						
								3		Jun 2, 2023	reedys	(\$57,566.84)	This line item adjustment represents 8009.30 tons of SP095 23-20 under line number 0440 installed between May 16, 2023 and June 1, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.		
												ACAD - Total		(\$86,163.75)	
								Other Item Adjustment - Total							
	0440 - Total								(\$86,163.75)						
0560	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$1,004.95	This line item adjustment represents 87,802 LF of White High Build Waterborne Pavement Marking with 91.6% having an adjustment bonus of 105%.							
							REFL - Total		\$1,004.95						
							Other Item Adjustment - Total		\$1,004.95						
0560 - Total								\$1,004.95							
0575	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$487.18	This line item adjustment represents 78,828 LF of White High Build Waterborne Pavement Marking with 68.7% having an adjustment bonus of 105%.							
							REFL - Total		\$487.18						
							Other Item Adjustment - Total		\$487.18						
0575 - Total								\$487.18							
0580	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	3	Jun 2, 2023	SYSTEM	(\$1,057.60)								
							4		Jun 16, 2023	SYSTEM	\$1,057.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.80000 - 0.80000, 'is applied (if non-zero).			
											Overrun - Total				



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3449	0580	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun - Total						\$0.00	
	0580 - Total							\$0.00		
	0635	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		8	Aug 16, 2023	SYSTEM	(\$14,747.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$14,747.50)	
			Construction Stockpile - Total						(\$14,747.50)	
			Construction Stockpile STMA		4	Jun 16, 2023	SYSTEM	\$14,730.15	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$14,730.15	
			Construction Stockpile STMA - Total						\$14,730.15	
			Construction Stockpile STMI		2	May 16, 2023	SYSTEM	\$17.35	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$17.35	
			Construction Stockpile STMI - Total						\$17.35	
	0635 - Total							\$0.00		
	0640	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile		8	Aug 16, 2023	SYSTEM	(\$7,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$7,500.00)	
			Construction Stockpile - Total						(\$7,500.00)	
			Construction Stockpile STMA		4	Jun 16, 2023	SYSTEM	\$5,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$5,625.00	
			Construction Stockpile STMA - Total						\$5,625.00	
			Construction Stockpile STMI		2	May 16, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$1,875.00	
			Construction Stockpile STMI - Total						\$1,875.00	
	0640 - Total							\$0.00		
J7P3449 - Total								(\$103,310.25)		
J7P3450	0650	MISC. AGGREGATE FOR BASE	Overrun	Overrun	9	Sep 4, 2023	SYSTEM	(\$2,664.00)		
					12	Nov 16, 2023	SYSTEM	\$2,664.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
	0650 - Total							\$0.00		
	0670	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	8	Aug 16, 2023	reedys	(\$37,591.97)	This line item adjustment represents 5728.3 tons of SP125 23-21 under line number 0670 installed between August 2, 2023 and August 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.2%.	
			ACAD - Total						(\$37,591.97)	
			Other Item Adjustment - Total						(\$37,591.97)	
			Overrun	Overrun	8	Aug 16, 2023	SYSTEM	(\$656.46)		
					12	Nov 16, 2023	SYSTEM	\$656.46	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',78.15000 - 78.15000, 'is applied (if non-zero).	
					13	Feb 6, 2024	SYSTEM	(\$7.82)		
					15	Mar 13, 2024	SYSTEM	\$7.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',78.15000 - 78.15000, 'is applied (if non-zero).	
			Overrun - Total						\$0.00	
	0670 - Total							(\$37,591.97)		
	0680	ASPH. CONC. MIXTURE PG	Other Item Adjustment	ACAD	7	Aug 3, 2023	reedys	(\$19,833.19)	This line item adjustment represents 2759.4 tons of SP095 23-20 under line number 0680 installed between July 16, 2023 and August 1, 2023. With a	



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3450	0680	70-22 (SP095C)	Other Item Adjustment	ACAD					base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.2%.
					8	Aug 16, 2023	reedys	(\$65,096.47)	This line item adjustment represents 9,056.9 tons of SP095 23-20 under line number 0680 installed between August 2, 2023 and August 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.
					ACAD - Total			(\$84,929.66)	
	Other Item Adjustment - Total			(\$84,929.66)					
	0680 - Total			(\$84,929.66)					
	0690	TACK COAT	Material		7	Aug 3, 2023	SYSTEM	(\$6,281.40)	
				- Total			(\$6,281.40)		
				Material - Total			(\$6,281.40)		
				MaterialCredit	8	Aug 16, 2023	SYSTEM	\$6,281.40	
					- Total			\$6,281.40	
	MaterialCredit - Total			\$6,281.40					
	0690 - Total			\$0.00					
	0780	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$850.06	This line item adjustment represents 87,617 LF of White High Build Waterborne Pavement Marking with 88.2% having an adjustment bonus of 105%. This area inadvertently did not receive the Retro-Reflectivity testing. The percent bonus was based on the weighted average of prior accepted work.
					REFL - Total			\$850.06	
					Other Item Adjustment - Total			\$850.06	
0780 - Total			\$850.06						
0795	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$436.19	This line item adjustment represents 68,309 LF of Yellow High Build Waterborne Pavement Marking with 71.0% having an adjustment bonus of 105%. This area inadvertently did not receive the Retro-Reflectivity testing. The percent bonus was based on the weighted average of prior accepted work.	
				REFL - Total			\$436.19		
				Other Item Adjustment - Total			\$436.19		
0795 - Total			\$436.19						
J7P3450 - Total			(\$121,235.38)						
J7P3451	0850	MISC. AGGREGATE FOR BASE	Overrun	Overrun	7	Aug 3, 2023	SYSTEM	(\$1.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Nov 16, 2023	SYSTEM	\$1.65	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '16.50000 - 16.50000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	0850 - Total			\$0.00					
	0870	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	2	May 16, 2023	reedys	(\$7,494.41)	This line item adjustment represents 1042.7 tons of SL23-4 under line number 0870 installed between May 2, 2023 and May 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.
					ACAD - Total			(\$7,494.41)	
					Other Item Adjustment - Total			(\$7,494.41)	
	0870 - Total			(\$7,494.41)					
	0885	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	2	May 16, 2023	reedys	(\$47,732.91)	This line item adjustment represents 6641.10 tons of SP095 23-20 under line number 0885 installed between May 2, 2023 and May 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.
ACAD - Total					(\$47,732.91)				
Other Item Adjustment - Total					(\$47,732.91)				
0885 - Total			(\$47,732.91)						
0900	PRIME-LIQUID ASPHALT MC 800	Material		3	Jun 2, 2023	SYSTEM	(\$7,360.00)		
				4	Jun 16, 2023	SYSTEM	(\$7,360.00)		



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3451	0900	PRIME-LIQUID ASPHALT MC 800	Material	- Total				(\$14,720.00)				
			Material - Total						(\$14,720.00)			
			MaterialCredit		4	Jun 16, 2023	SYSTEM	\$7,360.00				
					5	Jun 30, 2023	SYSTEM	\$7,360.00				
			- Total						\$14,720.00			
			MaterialCredit - Total						\$14,720.00			
			0900 - Total								\$0.00	
			1000	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		3	Jun 2, 2023	SYSTEM	(\$6,000.00)		
							4	Jun 16, 2023	SYSTEM	(\$6,000.00)		
					- Total						(\$12,000.00)	
	Material - Total							(\$12,000.00)				
	MaterialCredit				4	Jun 16, 2023	SYSTEM	\$6,000.00				
					5	Jun 30, 2023	SYSTEM	\$6,000.00				
	- Total							\$12,000.00				
	MaterialCredit - Total							\$12,000.00				
	Other Item Adjustment	REFL			5	Jun 30, 2023	reedys	\$337.70	This line item adjustment represents 28,515 LF of White High Build Waterborne Pavement Marking with 94.7% having an adjustment bonus of 105%.			
		REFL - Total						\$337.70				
	Other Item Adjustment - Total							\$337.70				
	1000 - Total								\$337.70			
	1015	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		3	Jun 2, 2023	SYSTEM	(\$4,680.00)				
					4	Jun 16, 2023	SYSTEM	(\$4,680.00)				
			- Total						(\$9,360.00)			
			Material - Total						(\$9,360.00)			
			MaterialCredit		4	Jun 16, 2023	SYSTEM	\$4,680.00				
					5	Jun 30, 2023	SYSTEM	\$4,680.00				
			- Total						\$9,360.00			
			MaterialCredit - Total						\$9,360.00			
			Other Item Adjustment	REFL	5	Jun 30, 2023	reedys	\$265.20	This line item adjustment represents 22,546 LF of Yellow High Build Waterborne Pavement Marking with 90.5% having an adjustment bonus of 105%.			
REFL - Total							\$265.20					
Other Item Adjustment - Total						\$265.20						
1015 - Total								\$265.20				
1020	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	2	May 16, 2023	SYSTEM	(\$6,087.40)					
				12	Nov 16, 2023	SYSTEM	\$6,087.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.10000 - 1.10000, 'is applied (if non-zero).				
		Overrun - Total						\$0.00				
		Overrun - Total						\$0.00				
1020 - Total								\$0.00				
J7P3451 - Total								(\$54,624.42)				
J7P3453	1080	COMPACTING EMBANKMENT	Material		4	Jun 16, 2023	SYSTEM	(\$4,362.45)				
					5	Jun 30, 2023	SYSTEM	(\$4,362.45)				
				- Total						(\$8,724.90)		



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3453	1080	COMPACTING EMBANKMENT	Material - Total						(\$8,724.90)			
			MaterialCredit		5	Jun 30, 2023	SYSTEM	\$4,362.45				
					6	Jul 15, 2023	SYSTEM	\$4,362.45				
					- Total						\$8,724.90	
				MaterialCredit - Total						\$8,724.90		
	1080 - Total								\$0.00			
	1110	TYPE 5 AGGREGATE FOR BASE	Material		5	Jun 30, 2023	SYSTEM	(\$22,679.87)				
					6	Jul 15, 2023	SYSTEM	(\$22,679.87)				
					7	Aug 3, 2023	SYSTEM	(\$22,679.87)				
					8	Aug 16, 2023	SYSTEM	(\$22,679.87)				
					9	Sep 4, 2023	SYSTEM	(\$22,679.87)				
					10	Sep 19, 2023	SYSTEM	(\$22,679.87)				
					11	Nov 2, 2023	SYSTEM	(\$22,679.87)				
					12	Nov 16, 2023	SYSTEM	(\$22,679.87)				
					- Total						(\$181,438.96)	
					Material - Total						(\$181,438.96)	
				MaterialCredit		6	Jul 15, 2023	SYSTEM	\$22,679.87			
						7	Aug 3, 2023	SYSTEM	\$22,679.87			
						8	Aug 16, 2023	SYSTEM	\$22,679.87			
						9	Sep 4, 2023	SYSTEM	\$22,679.87			
						10	Sep 19, 2023	SYSTEM	\$22,679.87			
						11	Nov 2, 2023	SYSTEM	\$22,679.87			
						12	Nov 16, 2023	SYSTEM	\$22,679.87			
					13	Feb 6, 2024	SYSTEM	\$22,679.87				
		- Total						\$181,438.96				
	MaterialCredit - Total						\$181,438.96					
1110 - Total								\$0.00				
1150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	4	Jun 16, 2023	reedys	(\$25,092.28)	This line item adjustment represents 3491.1 tons of SL23-4 under line number 1150 installed between June 2, 2023 and June 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.				
				7	Aug 3, 2023	reedys	(\$45,961.19)		This line item adjustment represents 6394.6 tons of SL23-4 under line number 1150 installed between July 16, 2023 and August 1, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.2%.			
				ACAD - Total						(\$71,053.47)		
				Other Item Adjustment - Total						(\$71,053.47)		
1150 - Total								(\$71,053.47)				
1160	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Construction Stockpile		3	Jun 2, 2023	SYSTEM	(\$216,090.48)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$216,090.48)			
		Construction Stockpile - Total						(\$216,090.48)				
	Construction Stockpile		1	Mar 2, 2023	SYSTEM	\$216,090.48	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3453	1160	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	STMI	- Total				\$216,090.48						
			Construction Stockpile STMI - Total						\$216,090.48					
			Other Item Adjustment	ACAD	3	Jun 2, 2023	reedys	(\$118,115.78)	This line item adjustment represents 16,433.50 tons of SP095 23-20 under line number 1160 installed between May 16, 2023 and June 1, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.					
					4	Jun 16, 2023	reedys	(\$34,196.69)	This line item adjustment represents 4757.8 tons of SP095 23-20 under line number 1160 installed between June 2, 2023 and June 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.					
					5	Jun 30, 2023	reedys	(\$75,836.75)	This line item adjustment represents 10,551.20 tons of SP095 23-20 under line number 1160 installed between June 16, 2023 and June 30, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.					
					6	Jul 15, 2023	reedys	(\$95,929.41)	This line item adjustment represents 13,346.7 tons of SP095 23-20 under line number 1160 installed between July 1, 2023 and July 15, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.6%.					
					7	Aug 3, 2023	reedys	(\$38,519.97)	This line item adjustment represents 5359.3 tons of SP095 23-20 under line number 1160 installed between July 16, 2023 and August 1, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.2%.					
			ACAD - Total						(\$362,598.60)					
			Other Item Adjustment - Total						(\$362,598.60)					
			1160 - Total						(\$362,598.60)					
			1170	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP2)	Material		8	Aug 16, 2023	SYSTEM	\$12,766.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.			
							8	Aug 16, 2023	SYSTEM	(\$12,766.84)				
					- Total						\$0.00			
					Material - Total						\$0.00			
					Other Item Adjustment	ACAD	5	Jun 30, 2023	reedys	(\$5,836.03)	This line item adjustment represents 889.3 tons of SP125 23-21 under line number 1170 installed between June 16, 2023 and June 30, 2023. With a base index of 755 and a current index of 598.75 this results in a difference of (156.25), with a virgin AC of 4.2%.			
					ACAD - Total						(\$5,836.03)			
			Other Item Adjustment - Total						(\$5,836.03)					
			1170 - Total						(\$5,836.03)					
			1340	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$3,380.11	<p>This line item adjustment represents 121,440 LF of White High Build Waterborne Pavement Marking that was Retro-Reflectivity tested. A total of 80.0% had an adjustment bonus of 105% for a pay adjustment of \$1,068.67.</p> <p>This line item adjustment also represents 238,244 LF of White High Build Waterborne Pavement Marking that was inadvertently not Retro-Reflectivity tested. The percent bonus was based on the weighted average of prior accepted work and came to 88.2% having an adjustment bonus of 105% for a pay adjustment of \$2,311.44.</p>			
										REFL - Total				
Other Item Adjustment - Total										\$3,380.11				
1340 - Total						\$3,380.11								
1355	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	15	Mar 13, 2024	reedys	\$1,583.30	<p>This line item adjustment represents 121,440 LF of Yellow High Build Waterborne Pavement Marking that was Retro-Reflectivity tested. A total of 64.8% had an adjustment bonus of 105% for a pay adjustment of \$629.40.</p> <p>This line item adjustment also represents 168,058 LF of Yellow High Build Waterborne Pavement Marking that was inadvertently not Retro-Reflectivity tested. The percent bonus was based on the weighted average of prior accepted work and came to 71.0% having an adjustment bonus of 105% for a pay adjustment of \$953.90.</p>						
							REFL - Total						\$1,583.30	
							Other Item Adjustment - Total						\$1,583.30	
1355 - Total						\$1,583.30								
1495	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		9	Sep 4, 2023	SYSTEM	(\$28,410.63)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				10	Sep 19, 2023	SYSTEM	(\$34,483.12)	Payment Estimate Item Adjustment generated Stockpile Transaction						



Line Item Adjustments by Estimate

Apr 5, 2024

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3453	1495	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$6,072.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$68,966.25)			
			Construction Stockpile - Total							(\$68,966.25)			
			Construction Stockpile STMA		4	Jun 16, 2023	SYSTEM	\$68,948.90	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$68,948.90			
			Construction Stockpile STMA - Total							\$68,948.90			
			Construction Stockpile STMI		2	May 16, 2023	SYSTEM	\$17.35	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$17.35			
			Construction Stockpile STMI - Total							\$17.35			
			1495 - Total							\$0.00			
			1497	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$4,033.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total							(\$4,033.20)	
					Construction Stockpile - Total							(\$4,033.20)	
					Construction Stockpile STMA		4	Jun 16, 2023	SYSTEM	\$2,016.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$2,016.60						
Construction Stockpile STMA - Total							\$2,016.60						
Construction Stockpile STMI		2			May 16, 2023	SYSTEM	\$2,016.60	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total							\$2,016.60						
Construction Stockpile STMI - Total							\$2,016.60						
1497 - Total							\$0.00						
1505	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile				9	Sep 4, 2023	SYSTEM	(\$8,540.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$8,540.00)				
		Construction Stockpile - Total							(\$8,540.00)				
		Construction Stockpile STMA				4	Jun 16, 2023	SYSTEM	\$6,405.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$6,405.00				
		Construction Stockpile STMA - Total							\$6,405.00				
		Construction Stockpile STMI		2	May 16, 2023	SYSTEM	\$2,135.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$2,135.00				
		Construction Stockpile STMI - Total							\$2,135.00				
		1505 - Total							\$0.00				
		1510	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Sep 4, 2023	SYSTEM	(\$18,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				Construction Stockpile		10	Sep 19, 2023	SYSTEM	(\$18,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$37,500.00)		
				Construction Stockpile - Total							(\$37,500.00)		
Construction Stockpile STMA				4	Jun 16, 2023	SYSTEM	\$35,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total							\$35,625.00						
Construction Stockpile STMA - Total							\$35,625.00						
Construction Stockpile STMI				2	May 16, 2023	SYSTEM	\$1,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total							\$1,875.00						
Construction Stockpile STMI - Total							\$1,875.00						
1510 - Total							\$0.00						
5605	MGS HEIGHT AND BLOCK TRANSITION			Material		12	Nov 16, 2023	SYSTEM	\$7,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Contract ID: 220916-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3453	5605	MGS HEIGHT AND BLOCK TRANSITION	Material		12	Nov 16, 2023	SYSTEM	(\$7,224.00)	
				- Total				\$0.00	
			Material - Total					\$0.00	
	5605 - Total							\$0.00	
J7P3453 - Total								(\$434,524.69)	
Overall - Total								(\$790,276.35)	



Contract Adjustments for Contract - 220916-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
2	J7P3451	Other Contract Adjustment	ABIR	\$7,149.85	100	May 16, 2023	reedys	This adjustment represents a 3% smoothness bonus for asphalt placed in the driving lane between log mile 161.652 and 166.005 under project J7P3451.
		Other Contract Adjustment	ABIR	\$6,827.17	100	May 16, 2023	reedys	This adjustment represents a 3% smoothness bonus for asphalt placed in the passing lane between log mile 161.652 and 166.009 under project J7P3451.
2 - Total					\$13,977.02			
3	J7P3212	Other Contract Adjustment	SPAD	\$13,338.35	100	Jun 2, 2023	reedys	Job Number J7P3212 Line Number 0040, 1.5 inches, SP095 Pay Factor Lot 1, 6032.04 tons SP095 = 102.5% x \$88.45 = \$13,338.35 Bonus
		Other Contract Adjustment	SPAD	\$16,356.00	100	Jun 2, 2023	reedys	Job Number J7P3449 Line Number 0440, 1.5 inches, SP095 Pay Factor Lot 1, 4000 tons SP095 = 104.7% x \$87.00 = \$16,356.00 Bonus
	J7P3451	Other Contract Adjustment	SPAD	\$15,061.95	100	Jun 2, 2023	reedys	Job Number J7P3451 Line Number 0885, 1.5 inches, SP095 Pay Factor Lot 1, 6641.07 tons SP095 = 102.4% x \$94.50 = \$15,061.95 Bonus
		Other Contract Adjustment	TSR	\$18,827.43	100	Jun 2, 2023	reedys	Job Number J7P3451 Line Number 0885, 1.5" SP095 SP095 Lot 1 TSR Bonus = 103% x \$94.50 = \$18,827.43
	J7P3453	Other Contract Adjustment	SPAD	\$8,328.00	100	Jun 2, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 1, 4000 tons SP095 = 102.4% x \$86.75 = \$8328.00 Bonus
		Other Contract Adjustment	SPAD	\$17,350.00	100	Jun 2, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 2, 4000 tons SP095 = 105% x \$86.75 = \$17,350.00 Bonus
		Other Contract Adjustment	SPAD	\$8,675.00	100	Jun 2, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 3, 4000 tons SP095 = 102.5% x \$86.75 = \$8675.00 Bonus
	3 - Total					\$120,870.28		
4	J7P3212	Other Contract Adjustment	TSR	\$16,006.02	100	Jun 16, 2023	reedys	Job Number J7P3212 Line Number 0040, 1.5" SP095 SP095 Lot 1 TSR Bonus = 103% x \$88.45 = \$16,006.02
	J7P3453	Other Contract Adjustment	SPAD	\$16,656.00	100	Jun 16, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 4, 4000 tons SP095 = 104.8% x \$86.75 = \$16,656.00
4 - Total					\$32,662.02			
5	J7P3391	Other Contract Adjustment	ABIR	\$1,692.37	100	Jun 30, 2023	reedys	This adjustment represents a 3% smoothness bonus for asphalt placed in the Auxiliary lane between log mile 229.793 and 230.793 under project J7P3391.
		Other Contract Adjustment	ABIR	\$1,675.80	100	Jun 30, 2023	reedys	This adjustment represents a 3% smoothness bonus for asphalt placed in the Southbound Driving lane between log mile 229.771 and 230.771 under project J7P3391.
		Other Contract Adjustment	ABIR	\$1,285.45	100	Jun 30, 2023	reedys	This adjustment represents a 3% smoothness bonus for asphalt placed in the Northbound Drive lane between log mile 229.793 and 230.793 under project J7P3391.
	J7P3449	Other Contract Adjustment	TSR	\$26,100.00	100	Jun 30, 2023	reedys	Job Number J7P3449 Line Number 0440, 1.5" SP095 SP095 Lot 1a - 2f TSR Bonus = 103% x \$87.00 = \$26,100.00
		Other Contract Adjustment	TSR	\$5,188.68	100	Jun 30, 2023	reedys	Job Number J7P3449 Line Number 0440, 1.5" SP095 SP095 Lot 2g - 2h TSR Bonus = 103% x \$87.00 = \$5188.68
	J7P3453	Other Contract Adjustment	SPAD	\$17,350.00	100	Jun 30, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 5, 4000 tons SP095 = 105% x \$86.75 = \$17,350.00
		Other Contract Adjustment	SPAD	\$10,757.00	100	Jun 30, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 6, 4000 tons SP095 = 102.8% x \$86.75 = \$9,716.00



Contract Adjustments for Contract - 220916-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
5	J7P3453	Other Contract Adjustment	SPAD	\$17,350.00	100	Jun 30, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 7, 4000 tons SP095 = 105% x \$86.75 = \$17,350.00
		Other Contract Adjustment	SPAD	\$15,268.00	100	Jun 30, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 8, 4000 tons SP095 = 104.4% x \$86.75 = \$15,268.00
		Other Contract Adjustment	TSR	\$26,025.00	100	Jun 30, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5" SP095 SP095 Lot 1a-3b TSR Bonus = 103% x \$86.75 = \$26025.00
5 - Total								\$122,692.30
6	J7P3453	Other Contract Adjustment	SPAD	\$6,940.00	100	Jul 15, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 9, 4000 tons SP095 = 102% x \$86.75 = \$6940.00
		Other Contract Adjustment	SPAD	\$17,350.00	100	Jul 15, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 10, 4000 tons SP095 = 105% x \$86.75 = \$17,350.00
6 - Total								\$24,290.00
7	J7P3453	Other Contract Adjustment	SPAD	\$9,369.00	100	Aug 3, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 11, 4000 tons SP095 = 102.7% x \$86.75 = \$9,369.00
		Other Contract Adjustment	SPAD	\$22,024.62	100	Aug 3, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 12, 6509.9 tons SP095 = 103.9% x \$86.75 = \$22,024.62
		Other Contract Adjustment	TSR	\$26,025.00	100	Aug 3, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5" SP095 SP095 Lot 3-5 TSR Bonus = 103% x \$86.75 = \$26,025.00
		Other Contract Adjustment	TSR	\$26,025.00	100	Aug 3, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5" SP095 SP095 Lot 8B-10D TSR Bonus = 103% x \$86.75 = \$26,025.00
7 - Total								\$83,443.62
8	J7P3450	Other Contract Adjustment	SPAD	\$9,201.60	100	Aug 16, 2023	reedys	Job Number J7P3450 Line Number 0680, 1.75 inches, SP095 Pay Factor Lot 1, 4000 tons SP095 = 102.7% x \$85.20 = \$9,201.60
		Other Contract Adjustment	SPAD	\$24,636.95	100	Aug 16, 2023	reedys	Job Number J7P3450 Line Number 0680, 1.75 inches, SP095 Pay Factor Lot 2, 7815.3 tons SP095 = 103.7% x \$85.20 = \$24,636.95
	J7P3453	Other Contract Adjustment	TSR	\$26,025.00	100	Aug 16, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 SP095 Lot 11A-12G TSR Bonus = 103% x \$86.75 = \$26,025.00
8 - Total								\$59,863.55
9	J7P3450	Other Contract Adjustment	TSR	\$24,413.63	100	Sep 5, 2023	reedys	Job Number J7P3450 Line Number 0680, 1.75 inches SP095 SP095 Lot 1A - 2F TSR Bonus = 103% x \$85.20 = \$24,413.63 This bonus represents 9551.5 tons.
		Other Contract Adjustment	TSR	\$5,788.83	100	Sep 5, 2023	reedys	Job Number J7P3450 Line Number 0680, 1.75 inches SP095 SP095 Lot 2F - 2G TSR Bonus = 103% x \$85.20 = \$5,788.83 This bonus represents 2264.8 tons.
	J7P3453	Other Contract Adjustment	SPAD	(\$1,388.00)	100	Sep 5, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095 Pay Factor Lot 11, 4000 tons SP095 = 102.3% x \$86.75 = \$7981.00 This replaces an incorrect entry placed on estimate #0007 that paid out at a bonus of 102.7 for \$9369.00. \$9369.00 - \$7981.00 = \$1388.00
	Other Contract	TSR	\$1,167.22	100	Sep 5, 2023	reedys	Job Number J7P3453 Line Number 1160, 1.5 inches, SP095	



Contract Adjustments for Contract - 220916-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments	
9	J7P3453	Adjustment						SP095 Lot 12H This bonus represents 448.5 tons.	
9 - Total					\$29,981.68				
10	J7P3212	Other Contract Adjustment	ABIR	\$7,409.63	100	Sep 20, 2023	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the southbound driving lane between log mile 183.867 and 187.902 under project J7P3212.	
	J7P3449	Other Contract Adjustment	ABIR	\$12,938.17	100	Sep 20, 2023	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the southbound driving lane between log mile 187.902 and 196.196 under project J7P3449.	
	J7P3450	Other Contract Adjustment	ADIR	(\$193.33)	100	Sep 20, 2023	reedys	This adjustment represents a 3% deduction for asphalt placed in the eastbound driving lane between log mile 82.158 and 90.446 under project J7P3450.	
	J7P3453	Other Contract Adjustment	ABIR	\$6,431.76	100	Sep 20, 2023	reedys	This adjustment represents a 3% smoothness bonus for asphalt placed in the southbound driving lane with a speed limit of 45 mph or lower, between log mile 200.995 and 230.657 under project J7P3453.	
			Other Contract Adjustment	ABIR	\$66,371.05	100	Sep 20, 2023	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the southbound driving lane with a speed limit greater than 45 mph, between log mile 196.196 and 229.299 under project J7P3453.
10 - Total					\$92,957.28				
14	J7P3212	Other Contract Adjustment	ABIR	\$667.85	7.64778512	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 187.902 to 183.867 under project J7P3212.	
		Other Contract Adjustment	ABIR	\$1,085.89	7.64778512	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 196.196 to 187.902 under project J7P3449.	
		Other Contract Adjustment	ABIR	\$13.18	7.64778512	Feb 16, 2024	reedys	This adjustment represents a 3% smoothness and 3% deduction bonus for asphalt placed in the westbound driving lane between log mile 90.446 and 82.146 under project J7P3450.	
		Other Contract Adjustment	ABIR	\$535.39	7.64778512	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit of 45 mph or lower, between log mile 229.815 to 196.196 under project J7P3453.	
		Other Contract Adjustment	ABIR	\$5,062.14	7.64778512	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit greater than 45 mph, between log mile 229.815 to 196.196 under project J7P3453.	
	J7P3391	Other Contract Adjustment	ABIR	\$257.70	2.95101682	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 187.902 to 183.867 under project J7P3212.	
		Other Contract Adjustment	ABIR	\$419.01	2.95101682	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 196.196 to 187.902 under project J7P3449.	
		Other Contract Adjustment	ABIR	\$5.09	2.95101682	Feb 16, 2024	reedys	This adjustment represents a 3% smoothness and 3% deduction bonus for asphalt placed in the westbound driving lane between log mile 90.446 and 82.146 under project J7P3450.	
		Other Contract Adjustment	ABIR	\$206.59	2.95101682	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit of 45 mph or lower, between log mile 229.815 to 196.196 under project J7P3453.	
		Other Contract Adjustment	ABIR	\$1,953.30	2.95101682	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit greater than 45 mph, between log mile 229.815 to 196.196 under project J7P3453.	
		J7P3449	Other Contract Adjustment	ABIR	\$1,131.89	12.96174412	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 187.902 to 183.867 under project J7P3212.
			Other Contract Adjustment	ABIR	\$1,840.40	12.96174412	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 196.196 to 187.902 under project J7P3449.
	Other Contract Adjustment		ABIR	\$22.34	12.96174412	Feb 16, 2024	reedys	This adjustment represents a 3% smoothness and 3% deduction bonus for asphalt placed in the westbound driving lane between log mile 90.446 and 82.146 under project J7P3450.	
	Other Contract Adjustment		ABIR	\$907.40	12.96174412	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit of 45 mph or lower, between log mile 229.815 to 196.196 under project J7P3453.	
	Other Contract Adjustment		ABIR	\$8,579.49	12.96174412	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit greater than 45 mph, between log mile 229.815 to 196.196 under project J7P3453.	
	J7P3450	Other Contract Adjustment	ABIR	\$1,258.25	14.40870749	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 187.902 to 183.867 under project J7P3212.	
		Other Contract Adjustment	ABIR	\$2,045.85	14.40870749	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 196.196 to 187.902 under project J7P3449.	
		Other	ABIR	\$24.83	14.40870749	Feb 16,	reedys	This adjustment represents a 3% smoothness and 3% deduction bonus for asphalt placed in the	



Contract Adjustments for Contract - 220916-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
14	J7P3450	Contract Adjustment				2024		westbound driving lane between log mile 90.446 and 82.146 under project J7P3450.
		Other Contract Adjustment	ABIR	\$1,008.70	14.40870749	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit of 45 mph or lower, between log mile 229.815 to 196.196 under project J7P3453.
		Other Contract Adjustment	ABIR	\$9,537.25	14.40870749	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit greater than 45 mph, between log mile 229.815 to 196.196 under project J7P3453.
	J7P3451	Other Contract Adjustment	ABIR	\$622.72	7.13098652	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 187.902 to 183.867 under project J7P3212.
		Other Contract Adjustment	ABIR	\$1,012.51	7.13098652	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 196.196 to 187.902 under project J7P3449.
		Other Contract Adjustment	ABIR	\$12.29	7.13098652	Feb 16, 2024	reedys	This adjustment represents a 3% smoothness and 3% deduction bonus for asphalt placed in the westbound driving lane between log mile 90.446 and 82.146 under project J7P3450.
		Other Contract Adjustment	ABIR	\$499.21	7.13098652	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit of 45 mph or lower, between log mile 229.815 to 196.196 under project J7P3453.
		Other Contract Adjustment	ABIR	\$4,720.06	7.13098652	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit greater than 45 mph, between log mile 229.815 to 196.196 under project J7P3453.
	J7P3453	Other Contract Adjustment	ABIR	\$4,794.13	54.89975993	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 187.902 to 183.867 under project J7P3212.
		Other Contract Adjustment	ABIR	\$7,795.08	54.89975993	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane between log mile 196.196 to 187.902 under project J7P3449.
		Other Contract Adjustment	ABIR	\$94.61	54.89975993	Feb 16, 2024	reedys	This adjustment represents a 3% smoothness and 3% deduction bonus for asphalt placed in the westbound driving lane between log mile 90.446 and 82.146 under project J7P3450.
		Other Contract Adjustment	ABIR	\$3,843.31	54.89975993	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit of 45 mph or lower, between log mile 229.815 to 196.196 under project J7P3453.
		Other Contract Adjustment	ABIR	\$36,338.64	54.89975993	Feb 16, 2024	reedys	This adjustment represents a 3% and 5% smoothness bonus for asphalt placed in the northbound driving lane with a speed limit greater than 45 mph, between log mile 229.815 to 196.196 under project J7P3453.
	14 - Total					\$96,295.10		
Overall - Total					\$677,032.85			