



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 20, 2023

Pay Estimate Created Date: July 17, 2023

Progress Estimate Number 8	Contract ID 221021-A03	Pay Period Start July 1, 2023	Original Contract Amount \$4,007,216.56
	Prime Contractor Phillips Hardy, Inc.	Pay Period End July 15, 2023	Net Change Order Amount \$0.00
			Current Contract Amount \$4,007,216.56

Approval Date	By User
July 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by frandt1
July 18, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
July 19, 2023	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2023	November 1, 2023		39.46%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - J1P3316	September 8, 2023	September 8, 2023	51	
Awarded Date	November 2, 2022	November 2, 2022					
Letting Date	October 21, 2022	October 21, 2022					
Notice to Proceed Date	January 3, 2023	January 3, 2023					
Open to Traffic Date							
Work Began Date	April 12, 2023	April 12, 2023					

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
221021-A03			
Total Posted Items Pay	\$167,361.19	\$1,414,079.43	\$1,581,440.62
Gross Item Adjustments	(\$34,009.78)	(\$1,239.90)	(\$35,249.68)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,412,839.53	\$1,546,190.94
Contract Total Payable This Estimate:	\$133,351.41		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3316	0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	TONS	\$208.500	626.14	\$130,550.19
	0110	4071005	TACK COAT	GAL	\$5.000	408	\$2,040.00
	0280	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$6.000	1,566	\$9,396.00
	0420	8061017	TEMPORARY SEEDING	ACRE	\$800.000	2	\$1,600.00
	0450	6061060	MGS GUARDRAIL	LF	\$30.000	637.5	\$19,125.00
	0460	6061080	MGS END ANCHOR	EA	\$1,250.000	1	\$1,250.00
	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,400.000	1	\$3,400.00
Project J1P3316 - Total							\$167,361.19
Overall - Total							\$167,361.19

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3316	0100	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	626.14	(\$3.02)	(\$1,891.69)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 20, 2023

Pay Estimate Created Date: July 17, 2023

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 8		Contract ID 221021-A03 Prime Contractor Phillips Hardy, Inc.		Pay Period Start July 1, 2023 Pay Period End July 15, 2023		Original Contract Amount \$4,007,216.56 Net Change Order Amount \$0.00 Current Contract Amount \$4,007,216.56		
J1P3316	0240	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	MaterialCredit			3,990	\$2.15	\$8,578.50
	0240	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Material			-3,990	\$2.15	(\$8,578.50)
	0250	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	MaterialCredit			22	\$13.00	\$286.00
	0250	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material			-22	\$13.00	(\$286.00)
	0420	TEMPORARY SEEDING	Material			-2	\$800.00	(\$1,600.00)
	0450	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,743.09)
	0450	MGS GUARDRAIL	MaterialCredit			175	\$30.00	\$5,250.00
	0450	MGS GUARDRAIL	Material			-812.5	\$30.00	(\$24,375.00)
	0460	MGS END ANCHOR	MaterialCredit			1	\$1,250.00	\$1,250.00
	0460	MGS END ANCHOR	Material			-2	\$1,250.00	(\$2,500.00)
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit			1	\$3,400.00	\$3,400.00
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-2	\$3,400.00	(\$6,800.00)
Total								(\$34,009.78)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 20, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3316	FAF 6-2(56)	Intersection improvements	6	GRUNDY	at Route 146 and 30th Ave

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3316	Posted Item Pay	\$167,361.19	\$1,414,079.43	\$1,581,440.62
	Gross Item Adjustments	(\$34,009.78)	(\$1,239.90)	(\$35,249.68)
	Gross Item Pay	\$133,351.41	\$1,412,839.53	\$1,546,190.94
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 20, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 6061060, Project Item Line Number 0450, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Waiting on shipping reports.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 6061060, Project Item Line Number 0450, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Waiting on shipping reports.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 6061080, Project Item Line Number 0460, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect Cl A Typ 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	Waiting on shipping reports.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 6063014, Project Item Line Number 0470, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Waiting on shipping reports.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 6205301B, Project Item Line Number 0240, Material Set 6205301B96, Material 1048PMRPMTHW - Marking Tape Removable White, Acceptance Action Generic 1048PMRPMTHW is insufficient.	Waiting on contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 6205309, Project Item Line Number 0250, Material Set 620530996, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	Waiting on contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 8061017, Project Item Line Number 0420, Material Set 806101796, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Waiting on contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3316, Item 8061017, Project Item Line Number 0420, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Waiting on contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 221021-A03, Contract Project J1P3316, Project Item Line Number 0430, Contract Line Item Number 0430, Item 8061019, Minor Item.	Waiting on Change Order approval.	frandt1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A03	J1P3316	0001	0010	2013000	CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	1.30	\$8,000.00	\$10,400.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.35	\$52,000.00	\$18,200.00
		0001	0030	2031000	CLASS A EXCAVATION	7,875.00	0.00	7,875.00	CUYD	4,429.00	\$16.00	\$70,864.00
		0001	0040	2035500	EMBANKMENT IN PLACE	27,957.00	0.00	27,957.00	CUYD	12,174.00	\$21.00	\$255,654.00
		0001	0050	2036000	COMPACTING EMBANKMENT	6,930.00	0.00	6,930.00	CUYD	5,050.00	\$4.00	\$20,200.00
		0001	0060	2063000	CLASS 3 EXCAVATION	7.00	0.00	7.00	CUYD	0.00	\$76.00	\$0.00
		0001	0070	2063300	CLASS 4 EXCAVATION	16.00	0.00	16.00	CUYD	16.00	\$90.00	\$1,440.00
		0001	0080	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	12,997.00	0.00	12,997.00	SQYD	6,452.70	\$14.50	\$93,564.15
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	12,997.00	0.00	12,997.00	SQYD	6,452.70	\$73.00	\$471,047.10
		0001	0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	4,951.00	0.00	4,951.00	TONS	1,198.89	\$208.50	\$249,968.56
		0001	0110	4071005	TACK COAT	2,951.00	0.00	2,951.00	GAL	769.00	\$5.00	\$3,845.00
		0001	0120	6044011	PIPE COLLAR, TYPE A	6.00	0.00	6.00	EA	6.00	\$4,800.00	\$28,800.00
		0001	0130	6097000	ROCK LINING	134.00	0.00	134.00	CUYD	0.00	\$46.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	596.00	0.00	596.00	SQFT	596.00	\$9.00	\$5,364.00
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$45.00	\$180.00
		0001	0160	6161010	RELOCATED SIGNS	1,442.00	0.00	1,442.00	SQFT	0.00	\$6.00	\$0.00
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	54.00	0.00	54.00	EA	54.00	\$15.00	\$810.00
		0001	0180	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	14.00	\$165.00	\$2,310.00
		0001	0190	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	0.00	\$1,995.00	\$0.00
		0001	0200	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$437,000.00	\$0.00
		0001	0201	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.25	\$417,470.00	\$104,367.50
		0001	0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0220	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	361.00	0.00	361.00	LF	0.00	\$20.00	\$0.00
		0001	0230	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	9.00	0.00	9.00	EA	0.00	\$1,300.00	\$0.00
		0001	0240	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	19,338.00	0.00	19,338.00	LF	3,990.00	\$2.15	\$8,578.50
		0001	0250	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	202.00	0.00	202.00	LF	22.00	\$13.00	\$286.00
		0001	0260	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,493.00	0.00	12,493.00	LF	0.00	\$0.19	\$0.00
		0001	0270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	10,088.00	0.00	10,088.00	LF	0.00	\$0.20	\$0.00
		0001	0280	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	11,010.00	0.00	11,010.00	SQYD	6,310.50	\$6.00	\$37,863.00
		0001	0290	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	68.00	0.00	68.00	STA	0.00	\$215.00	\$0.00
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$15,000.00	\$3,000.00
		0001	0310	7034041	CLASS B-1 CONCRETE (CULVERTS)	49.00	0.00	49.00	CUYD	49.00	\$1,450.00	\$71,050.00
		0001	0320	7061030	REINFORCING STEEL (CULVERTS)	8,800.00	0.00	8,800.00	LB	8,800.00	\$1.50	\$13,200.00
		0001	0330	7250330A	30 IN. PIPE GROUP B	103.00	0.00	103.00	LF	103.00	\$120.00	\$12,360.00
		0001	0340	7250342A	42 IN. PIPE GROUP B	27.00	0.00	27.00	LF	27.00	\$200.00	\$5,400.00
		0001	0350	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,600.00	\$0.00
		0001	0360	7320042A	42 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,450.00	\$0.00
		0001	0370	8025006	MULCHING	7.00	0.00	7.00	ACRE	0.00	\$460.00	\$0.00
		0001	0380	8051000A	SEEDING - COOL SEASON GRASSES	7.00	0.00	7.00	ACRE	0.00	\$1,600.00	\$0.00
		0001	0390	8061004	SEDIMENT TRAP ROCK	6.90	0.00	6.90	CUYD	0.00	\$165.00	\$0.00
		0001	0400	8061005	ROCK DITCH CHECK	52.00	0.00	52.00	LF	0.00	\$60.00	\$0.00
		0001	0410	8061016	SEDIMENT REMOVAL	65.00	0.00	65.00	CUYD	0.00	\$5.00	\$0.00
		0001	0420	8061017	TEMPORARY SEEDING	3.30	0.00	3.30	ACRE	2.00	\$800.00	\$1,600.00
0001	0430	8061019	SILT FENCE	4,727.00	0.00	4,727.00	LF	5,340.00	\$1.57	\$8,383.80		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A03	J1P3316	0001	0440	8064140	TYPE 3B EROSION CONTROL BLANKET	18,510.00	0.00	18,510.00	SQYD	0.00	\$1.27	\$0.00
		0010	0450	6061060	MGS GUARDRAIL	2,563.00	0.00	2,563.00	LF	812.50	\$30.00	\$24,375.00
		0010	0460	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	2.00	\$1,250.00	\$2,500.00
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	2.00	\$3,400.00	\$6,800.00
		0030	0480	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$29,500.00	\$29,500.00
		0040	0490	9031010	CONCRETE FOOTINGS, EMBEDDED	2.20	0.00	2.20	CUYD	0.00	\$1,350.00	\$0.00
		0040	0500	9031210	STRUCTURAL STEEL POSTS	210.00	0.00	210.00	LB	0.00	\$6.00	\$0.00
		0040	0510	9031220	PIPE POSTS	1,250.00	0.00	1,250.00	LB	0.00	\$6.10	\$0.00
		0040	0520	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	14.00	0.00	14.00	EA	0.00	\$400.00	\$0.00
		0040	0530	9031280	2.5 IN. PSST POST - 12 GA.	303.00	0.00	303.00	LF	0.00	\$25.00	\$0.00
		0040	0535	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	69.00	0.00	69.00	LF	0.00	\$65.00	\$0.00
		0040	0550	9035004A	SH-FLAT SHEET	160.00	0.00	160.00	SQFT	0.00	\$25.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$19,530.00	\$19,530.00
		Project J1P3316 - Total Value Posted to Date as of Report Generated Date										
221021-A03 Overall - Total Value Posted to Date as of Report Generated Date											\$1,581,440.62	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3316

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	7/6/23	7/17/23	626.14	TONS	30th Ave - West Bound Lane 2"	393+00.00		411+95.00		Payment is being made for the asphalt placed in the West Bound Lane at Route 6 and 30th Ave Intersection
0110	4071005	TACK COAT	7/6/23	7/17/23	408.00	GAL	30th Ave Intersection - WB Lane	393+00.00		411+95.00		Payment is being made for the installation of tack coat on the West Bound Lane of 30th Ave Intersection.
0280	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	7/8/23	7/17/23	1,566.00	SQYD	Route 6 and 146 Intersection Northeast Corner	355+50.00		508+00.65		Payment is being made for the coldmilling performed in the Northeast corner of the project at the intersection of Route 6 and 146.
0420	8061017	TEMPORARY SEEDING	7/10/23	7/17/23	2.00	ACRE	Route 6 and 30th Ave	393+00.00		411+95.00		Payment is being made for the Temporary Seeding installed on the project at 30th Ave Intersection.
0450	6061060	MGS GUARDRAIL	7/7/23	7/17/23	637.50	LF	Route 6 - 30th Ave Intersection - Northwest Corner	396+00.00		402+17.34		Payment is being made for the installation of MGS Guardrail on the NW corner of 30th Ave Intersection.
0460	6061080	MGS END ANCHOR	7/7/23	7/17/23	1.00	EA	Route 6 - 30th Ave Intersection - Northwest Corner	396+00.00		402+17.34		Payment is being made for the installation of MGS End Anchor on the NW Corner of 30th Ave Intersection.
0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7/7/23	7/17/23	1.00	EA	Route 6 - 30th Ave Intersection - Northwest Corner	396+00.00		402+17.00		Payment is being made for the installation of End Terminal for the NW Corner of 30th Ave Intersection.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 20, 2023

Contract ID: 221021-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J1P3316	0030	CLASS A EXCAVATION	Price FUEL		3	May 1, 2023	SYSTEM	(\$110.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					4	May 16, 2023	SYSTEM	(\$31.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					7	Jun 30, 2023	SYSTEM	(\$569.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total							(\$710.81)		
			Price FUEL - Total							(\$710.81)			
			0030 - Total							(\$710.81)			
			0040	EMBANKMENT IN PLACE	Material		3	May 3, 2023	SYSTEM	(\$93,849.00)			
						- Total						(\$93,849.00)	
						Material - Total						(\$93,849.00)	
						MaterialCredit		4	May 16, 2023	SYSTEM	\$93,849.00		
- Total									\$93,849.00				
MaterialCredit - Total								\$93,849.00					
Price FUEL		3			May 1, 2023	SYSTEM	(\$1,079.26)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		4			May 16, 2023	SYSTEM	(\$465.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		7			Jun 30, 2023	SYSTEM	(\$1,743.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
	- Total							(\$3,287.72)					
Price FUEL - Total						(\$3,287.72)							
0040 - Total							(\$3,287.72)						
0050	COMPACTING EMBANKMENT	Material		3	May 3, 2023	SYSTEM	(\$3,000.00)						
			- Total						(\$3,000.00)				
		Material - Total						(\$3,000.00)					
		MaterialCredit		4	May 16, 2023	SYSTEM	\$3,000.00						
			- Total						\$3,000.00				
MaterialCredit - Total						\$3,000.00							
0050 - Total							\$0.00						
0080	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		4	May 16, 2023	SYSTEM	(\$46,400.00)						
			- Total						(\$46,400.00)				
			Material - Total						(\$46,400.00)				
			MaterialCredit		5	Jun 2, 2023	SYSTEM	\$46,400.00					
		- Total						\$46,400.00					
		MaterialCredit - Total						\$46,400.00					
		Price FUEL		4	May 16, 2023	SYSTEM	(\$574.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
				7	Jun 30, 2023	SYSTEM	(\$620.94)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			- Total						(\$1,195.02)				
		Price FUEL - Total						(\$1,195.02)					
0080 - Total							(\$1,195.02)						
0100	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Price FUEL		6	Jun 15, 2023	SYSTEM	(\$1,578.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
				8	Jul 17, 2023	SYSTEM	(\$1,891.69)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
		- Total						(\$3,469.96)					
		Price FUEL - Total						(\$3,469.96)					
0100 - Total							(\$3,469.96)						



Line Item Adjustments by Estimate

Jul 20, 2023

Contract ID: 221021-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J1P3316	0240	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		5	Jun 2, 2023	SYSTEM	(\$4,504.25)				
					6	Jun 15, 2023	SYSTEM	(\$8,578.50)				
					7	Jun 30, 2023	SYSTEM	(\$8,578.50)				
					8	Jul 17, 2023	SYSTEM	(\$8,578.50)				
				- Total							(\$30,239.75)	
				Material - Total							(\$30,239.75)	
			MaterialCredit		6	Jun 15, 2023	SYSTEM	\$4,504.25				
					7	Jun 30, 2023	SYSTEM	\$8,578.50				
					8	Jul 17, 2023	SYSTEM	\$8,578.50				
					- Total							\$21,661.25
				MaterialCredit - Total							\$21,661.25	
			0240 - Total								(\$8,578.50)	
	0250	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material		5	Jun 2, 2023	SYSTEM	(\$286.00)				
					6	Jun 15, 2023	SYSTEM	(\$286.00)				
					7	Jun 30, 2023	SYSTEM	(\$286.00)				
					8	Jul 17, 2023	SYSTEM	(\$286.00)				
				- Total							(\$1,144.00)	
				Material - Total							(\$1,144.00)	
			MaterialCredit		6	Jun 15, 2023	SYSTEM	\$286.00				
					7	Jun 30, 2023	SYSTEM	\$286.00				
				8	Jul 17, 2023	SYSTEM	\$286.00					
				- Total							\$858.00	
			MaterialCredit - Total							\$858.00		
0250 - Total								(\$286.00)				
0420	TEMPORARY SEEDING	Material		8	Jul 17, 2023	SYSTEM	(\$1,600.00)					
				- Total							(\$1,600.00)	
			Material - Total							(\$1,600.00)		
0420 - Total								(\$1,600.00)				
0430	SILT FENCE	Overrun	Overrun	7	Jun 30, 2023	SYSTEM	(\$962.41)					
				Overrun - Total							(\$962.41)	
			Overrun - Total							(\$962.41)		
0430 - Total								(\$962.41)				
0450	MGS GUARDRAIL	Construction Stockpile		6	Jun 15, 2023	SYSTEM	(\$1,851.05)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				8	Jul 17, 2023	SYSTEM	(\$6,743.09)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$8,594.14)		
			Construction Stockpile - Total							(\$8,594.14)		
		Construction Stockpile STMI		1	Mar 3, 2023	SYSTEM	\$27,109.88	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total							\$27,109.88				
	Construction Stockpile STMI - Total							\$27,109.88				



Line Item Adjustments by Estimate

Jul 20, 2023

Contract ID: 221021-A03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3316	0450	MGS GUARDRAIL	Material		6	Jun 15, 2023	SYSTEM	(\$5,250.00)			
					7	Jun 30, 2023	SYSTEM	(\$5,250.00)			
					8	Jul 17, 2023	SYSTEM	(\$24,375.00)			
							- Total			(\$34,875.00)	
					Material - Total					(\$34,875.00)	
					MaterialCredit		7	Jun 30, 2023	SYSTEM	\$5,250.00	
						8	Jul 17, 2023	SYSTEM	\$5,250.00		
						- Total			\$10,500.00		
					MaterialCredit - Total					\$10,500.00	
				0450 - Total						(\$5,859.26)	
			0460	MGS END ANCHOR	Material		6	Jun 15, 2023	SYSTEM	(\$1,250.00)	
							7	Jun 30, 2023	SYSTEM	(\$1,250.00)	
							8	Jul 17, 2023	SYSTEM	(\$2,500.00)	
							- Total			(\$5,000.00)	
					Material - Total					(\$5,000.00)	
					MaterialCredit		7	Jun 30, 2023	SYSTEM	\$1,250.00	
						8	Jul 17, 2023	SYSTEM	\$1,250.00		
						- Total			\$2,500.00		
					MaterialCredit - Total					\$2,500.00	
		0460 - Total						(\$2,500.00)			
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)			Material		6	Jun 15, 2023	SYSTEM	(\$3,400.00)	
							7	Jun 30, 2023	SYSTEM	(\$3,400.00)	
							8	Jul 17, 2023	SYSTEM	(\$6,800.00)	
						- Total			(\$13,600.00)		
				Material - Total					(\$13,600.00)		
				MaterialCredit		7	Jun 30, 2023	SYSTEM	\$3,400.00		
					8	Jul 17, 2023	SYSTEM	\$3,400.00			
					- Total			\$6,800.00			
				MaterialCredit - Total					\$6,800.00		
			0470 - Total						(\$6,800.00)		
J1P3316 - Total								(\$35,249.68)			
Overall - Total								(\$35,249.68)			



Contract Adjustments for Contract - 221021-A03

There are no contract adjustments to display for this contract.