



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2023

Pay Estimate Created Date: June 29, 2023

Progress Estimate Number 3	Contract ID	221021-A05	Pay Period Start	June 16, 2023	Original Contract Amount \$2,038,133.61 Net Change Order Amount \$0.00 Current Contract Amount \$2,038,133.61
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	June 29, 2023	

Approval Date		By User
June 29, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	lundt1
June 30, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
July 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		59.26%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time in JSP B	August 17, 2023	August 17, 2023	43	
Awarded Date	November 2, 2022	November 2, 2022					
Letting Date	October 21, 2022	October 21, 2022					
Notice to Proceed Date	January 3, 2023	January 3, 2023					
Open to Traffic Date							
Work Began Date	May 30, 2023	May 30, 2023					

Contract Total Pay For Estimate No. 3

	This Estimate	Previous	To Date
221021-A05			
Total Posted Items Pay	\$22,500.00	\$1,185,242.59	\$1,207,742.59
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$3,250.00)	(\$3,250.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$22,500.00	\$1,181,992.59	\$1,204,492.59

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3446	0140	6181000	MOBILIZATION	LS	\$90,000.000	0.25	\$22,500.00
Project J1P3446 - Total							\$22,500.00
Overall - Total							\$22,500.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3446	FAF-13-4(36)	Bridge superstructure replacement	13	CALDWELL	over Rte. 36 near Hamilton

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3446	Posted Item Pay	\$22,500.00	\$1,185,242.59	\$1,207,742.59
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$22,500.00	\$1,185,242.59	\$1,207,742.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$3,250.00)	(\$3,250.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A05	J1P3446	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0020	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	36.00	0.00	36.00	SQYD	0.00	\$36.00	\$0.00
		0001	0030	6081010	CONCRETE CURB RAMP	22.00	0.00	22.00	SQYD	0.00	\$165.00	\$0.00
		0001	0040	6081012	TRUNCATED DOMES	47.00	0.00	47.00	SQFT	0.00	\$17.00	\$0.00
		0001	0050	6086004	CONCRETE SIDEWALK, 4 IN.	14.00	0.00	14.00	SQYD	0.00	\$130.00	\$0.00
		0001	0060	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	52.00	0.00	52.00	LF	0.00	\$70.00	\$0.00
		0001	0070	6161005	CONSTRUCTION SIGNS	3,100.00	0.00	3,100.00	SQFT	1,149.50	\$5.63	\$6,471.68
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$39.41	\$236.46
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	136.00	0.00	136.00	EA	136.00	\$16.89	\$2,297.04
		0001	0100	6161030	TYPE III MOVEABLE BARRICADE	26.00	0.00	26.00	EA	12.00	\$140.75	\$1,689.00
		0001	0110	6161033	DIRECTIONAL INDICATOR BARRICADE	38.00	0.00	38.00	EA	38.00	\$56.30	\$2,139.40
		0001	0120	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,126.00	\$2,252.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	3.00	\$3,265.40	\$9,796.20
		0001	0135	6169901	MISC.WORK ZONE LIGHTING	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$90,000.00	\$45,000.00
		0001	0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	401.00	0.00	401.00	LF	0.00	\$3.38	\$0.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	543.00	0.00	543.00	LF	0.00	\$2.42	\$0.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	70.00	0.00	70.00	LF	0.00	\$2.42	\$0.00
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	0190	8025006	MULCHING	0.10	0.00	0.10	ACRE	0.00	\$17,300.21	\$0.00
		0001	0200	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$17,300.21	\$0.00
		0001	0210	8061019	SILT FENCE	522.00	0.00	522.00	LF	480.00	\$3.46	\$1,660.80
		0040	0230	9031010	CONCRETE FOOTINGS, EMBEDDED	0.80	0.00	0.80	CUYD	0.00	\$940.59	\$0.00
		0040	0240	9031220	PIPE POSTS	350.00	0.00	350.00	LB	0.00	\$15.05	\$0.00
		0040	0250	9035069A	SHF-FLAT SHEET FLUORESCENT	32.00	0.00	32.00	SQFT	0.00	\$27.47	\$0.00
		0070	0260	2169901	MISC.REMOVAL OF EXISTING SUPERSTRUCTURE	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00
		0070	0270	5039905	MISC.MODIFIED BRIDGE APPROACH SLAB	248.00	0.00	248.00	SQYD	0.00	\$300.00	\$0.00
		0070	0280	6079903	MISC.(48 in.) PEDESTRIAN FENCE (STRUCTURES)	219.00	0.00	219.00	LF	0.00	\$175.00	\$0.00
		0070	0290	7034212	SLAB ON STEEL	1,073.00	0.00	1,073.00	SQYD	0.00	\$370.00	\$0.00
		0070	0300	7034216	TYPE H BARRIER	543.00	0.00	543.00	LF	0.00	\$152.00	\$0.00
		0070	0310	7034430	SIDEWALK (BRIDGES)	1,718.00	0.00	1,718.00	SQFT	0.00	\$20.00	\$0.00
		0070	0320	7039907	MISC.BEAM SEAT ADJUSTMENT	11.20	0.00	11.20	CUYD	11.20	\$4,000.00	\$44,800.00
		0070	0330	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$17,059.80	\$0.00
		0070	0340	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	224,450.00	0.00	224,450.00	LB	224,450.00	\$4.00	\$897,800.00
		0070	0350	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	0.00	\$350.00	\$0.00
		0070	0360	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	7,900.00	0.00	7,900.00	SQFT	0.00	\$9.66	\$0.00
		0070	0370	7125370A	FINISH FIELD COAT (SYSTEM G)	1,800.00	0.00	1,800.00	SQFT	0.00	\$0.45	\$0.00
		0070	0380	7161002	LAMINATED NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$785.00	\$7,850.00
		0070	0390	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	15.00	0.00	15.00	EA	15.00	\$3,250.00	\$48,750.00
		Project J1P3446 - Total Value Posted to Date as of Report Generated Date										
221021-A05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,207,742.58



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 6, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3446

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	6181000	MOBILIZATION	6/26/23	6/28/23	0.25	LS	Payment for mobilization for the girders all being installed and the deck pans being placed.					Payment for mobilization for the girders all being installed and the deck pans being placed.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 6, 2023

Contract ID: 221021-A05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3446	0210	SILT FENCE	Material		1	Jun 5, 2023	SYSTEM	(\$1,384.00)	
					- Total			(\$1,384.00)	
			Material - Total					(\$1,384.00)	
			MaterialCredit		2	Jun 16, 2023	SYSTEM	\$1,384.00	
					- Total			\$1,384.00	
			MaterialCredit - Total					\$1,384.00	
	0210 - Total							\$0.00	
J1P3446 - Total								\$0.00	
Overall - Total								\$0.00	



Contract Adjustments for Contract - 221021-A05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
1	J1P3446	Liquidated Damage		\$3,250.00	100	Jun 5, 2023	lundt1	Document Record can be found on E-Projects.
1 - Total					\$3,250.00			
2	J1P3446	Liquidated Damage		(\$6,500.00)	100	Jun 16, 2023	lundt1	This is for damages due to roadways being closed to long details can be found on estimate 1. There was an error when inputting the \$3250 on estimate one, and it payed the contractor that amount this is to return that money and bill them for the damages.
2 - Total					(\$6,500.00)			
Overall - Total					(\$3,250.00)			