



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 21, 2023

Pay Estimate Created Date: November 16, 2023

Progress Estimate Number 12	Contract ID 221021-A07 Prime Contractor Phillips Hardy, Inc.	Pay Period Start October 16, 2023 Pay Period End November 15, 2023	Original Contract Amount \$9,574,554.69 Net Change Order Amount \$2,735.00 Current Contract Amount \$9,577,289.69
---------------------------------------	-------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
November 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	brobsr1
November 20, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
November 20, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		31.20%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 2, 2023	January 2, 2023	
Open to Traffic Date			
Work Began Date	May 1, 2023	May 1, 2023	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
221021-A07			
Total Posted Items Pay	\$553,050.93	\$2,435,508.85	\$2,988,559.78
Gross Item Adjustments	(\$96,814.29)	\$203,789.32	\$106,975.03
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	(\$283,768.13)	\$0.00	(\$283,768.13)
Contract Total Payable This Estimate:	\$172,468.51	\$2,639,298.17	\$2,811,766.68

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0004	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$85,500.000	0.1	\$8,550.00
	0020	2031000	CLASS A EXCAVATION	CUYD	\$33.500	53.3	\$1,785.55
	0030	2037075	COMPACTING IN CUT	STA	\$990.000	0.27	\$267.30
	0040	2063000	CLASS 3 EXCAVATION	CUYD	\$30.000	53.7	\$1,611.00
	0070	3040510	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$13.000	160	\$2,080.00
	0080	4019905	MISC.OPTIONAL SHOULDER	SQYD	\$51.000	6,809.2	\$347,269.20
	0090	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	SQYD	\$78.000	160	\$12,480.00
	0271	6181000	MOBILIZATION	LS	\$329,082.000	0.212	\$69,765.38
	0360	7250424	24 IN. PIPE GROUP C	LF	\$101.000	75	\$7,575.00
	0400	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	EA	\$3,100.000	2	\$6,200.00
	0470	6061060	MGS GUARDRAIL	LF	\$32.500	175	\$5,687.50
	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,000.000	4	\$16,000.00
	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,500.000	4	\$14,000.00
	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$305.000	196	\$59,780.00
Project JNW0004 - Total							\$553,050.93
Overall - Total							\$553,050.93

Contract Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 21, 2023

Pay Estimate Created Date: November 16, 2023

Progress Estimate Number 12	Contract ID 221021-A07 Prime Contractor Phillips Hardy, Inc.	Pay Period Start October 16, 2023 Pay Period End November 15, 2023	Original Contract Amount \$9,574,554.69 Net Change Order Amount \$2,735.00 Current Contract Amount \$9,577,289.69
---------------------------------------	-------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
4737	OTHR--Other Contract Adjustment	brobsr1	This adjustment is being made based off of Payfactor adjustments for lots 1 through 14.			(\$283,768.13)
Overall - Total						(\$283,768.13)

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0004	0020	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.3	\$0.08	\$4.05
	0070	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	160	\$0.06	\$9.12
	0090	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	160	\$0.23	\$36.48
	0090	CONCRETE PAVEMENT (8 IN. NON-REINF)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$11,598.82)
	0470	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,877.62)
	0470	MGS GUARDRAIL	Material			-175	\$32.50	(\$5,687.50)
	0480	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$9,220.00)
	0490	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,700.00)
	0500	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-196	\$305.00	(\$59,780.00)
Total								(\$96,814.29)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 21, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0004	FAF-13-4(35)	Resurface	13	CALDWELL	from south city limits of Hamilton to north of Rte. HH in Kingston

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0004	Posted Item Pay	\$553,050.93	\$2,435,508.85	\$2,988,559.78
	Gross Item Adjustments	(\$96,814.29)	\$203,789.32	\$106,975.03
	Gross Item Pay	\$456,236.64	\$2,639,298.17	\$3,095,534.81
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$283,768.13)	\$0.00	(\$283,768.13)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 21, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Mat @, Acceptance Action Generic 1057JMFRPF is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 6061060, Project Item Line Number 0470, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Waiting for the QC test results to be reported.	brobsr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 21, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A07	JNW0004	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$85,500.00	\$8,550.00
		0001	0020	2031000	CLASS A EXCAVATION	1,425.00	0.00	1,425.00	CUYD	475.50	\$33.50	\$15,929.25
		0001	0030	2037075	COMPACTING IN CUT	31.00	0.00	31.00	STA	14.52	\$990.00	\$14,374.80
		0001	0040	2063000	CLASS 3 EXCAVATION	217.00	0.00	217.00	CUYD	133.80	\$30.00	\$4,014.00
		0001	0050	2151000A	SHAPING SLOPES, CLASS I	1,338.00	0.00	1,338.00	100F	0.00	\$166.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	0.00	\$1,050.00	\$0.00
		0001	0070	3040510	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	11,907.00	0.00	11,907.00	SQYD	5,226.60	\$13.00	\$67,945.80
		0001	0080	4019905	MISC.OPTIONAL SHOULDER	29,991.60	0.00	29,991.60	SQYD	6,809.20	\$51.00	\$347,269.20
		0001	0090	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	9,557.60	0.00	9,557.60	SQYD	4,182.20	\$78.00	\$326,211.60
		0001	0100	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	18,511.00	0.00	18,511.00	CUYD	5,000.00	\$171.00	\$855,000.00
		0001	0110	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	95,199.20	0.00	95,199.20	SQYD	33,951.50	\$3.40	\$115,435.10
		0001	0120	5069905	MISC.UNBONDED CONCRETE OVERLAY PLACEMENT, 6.5 IN.	81,599.30	0.00	81,599.30	SQYD	29,101.30	\$15.00	\$436,519.50
		0001	0130	6054010	GEOCOMPOSITE PAVEMENT EDGE DRAIN	66,899.00	0.00	66,899.00	LF	24,676.00	\$9.42	\$232,447.92
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	254.00	0.00	254.00	EA	0.00	\$387.95	\$0.00
		0001	0150	6097000	ROCK LINING	15.00	0.00	15.00	CUYD	0.00	\$73.00	\$0.00
		0001	0160	6099902	MISC.DRAIN BASIN REPAIR	4.00	0.00	4.00	EA	0.00	\$2,250.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	3,835.00	0.00	3,835.00	SQFT	2,208.50	\$7.00	\$15,459.50
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	7.00	14.00	EA	14.00	\$45.00	\$630.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	636.00	0.00	636.00	EA	100.00	\$18.00	\$1,800.00
		0001	0210	6161030	TYPE III MOVEABLE BARRICADE	35.00	0.00	35.00	EA	35.00	\$165.00	\$5,775.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,850.00	\$0.00
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,500.00	\$22,000.00
		0001	0240	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	8.00	12.00	EA	12.00	\$1,300.00	\$15,600.00
		0001	0250	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,995.00	\$0.00
		0001	0260	6169901	MISC.MAINTAINING LOCAL ACCESS FOR TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$126,000.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$370,000.00	\$0.00
		0001	0271	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.71	\$329,082.00	\$234,306.38
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	66,558.00	0.00	66,558.00	LF	0.00	\$0.14	\$0.00
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,735.00	0.00	24,735.00	LF	0.00	\$0.14	\$0.00
		0001	0310	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	149,599.00	0.00	149,599.00	SQYD	53,352.50	\$1.89	\$100,836.22
		0001	0320	6269909	MISC.OPTIONAL RUMBLE STRIPS	546.20	0.00	546.20	STA	0.00	\$90.00	\$0.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$64,000.00	\$0.00
		0001	0340	7250418	18 IN. PIPE GROUP C	128.00	0.00	128.00	LF	78.00	\$82.50	\$6,435.00
		0001	0350	7250421	21 IN. PIPE GROUP C	38.00	0.00	38.00	LF	0.00	\$83.00	\$0.00
		0001	0360	7250424	24 IN. PIPE GROUP C	155.00	0.00	155.00	LF	75.00	\$101.00	\$7,575.00
		0001	0370	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,300.00	\$5,200.00
		0001	0380	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	2.00	\$2,550.00	\$5,100.00
		0001	0390	7321015A	21 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$1,550.00	\$0.00
		0001	0400	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	2.00	\$3,100.00	\$6,200.00
		0001	0410	8025006	MULCHING	10.80	0.00	10.80	ACRE	0.00	\$980.00	\$0.00
		0001	0420	8051000A	SEEDING - COOL SEASON GRASSES	10.80	0.00	10.80	ACRE	0.00	\$1,500.00	\$0.00
0001	0430	8061003	SEDIMENT TRAP EXCAVATION	5.10	0.00	5.10	CUYD	0.00	\$70.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 21, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A07	JNW0004	0001	0440	8061004	SEDIMENT TRAP ROCK	51.00	0.00	51.00	CUYD	0.00	\$90.00	\$0.00
		0001	0450	8061016	SEDIMENT REMOVAL	690.00	0.00	690.00	CUYD	0.00	\$20.00	\$0.00
		0001	0460	8061019	SILT FENCE	1,020.00	0.00	1,020.00	LF	600.00	\$2.60	\$1,560.00
		0010	0470	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	175.00	\$32.50	\$5,687.50
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	4.00	\$3,500.00	\$14,000.00
		0070	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	196.00	\$305.00	\$59,780.00
		0071	0510	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	0.00	\$305.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$40,918.00	\$40,918.00
Project JNW0004 - Total Value Posted to Date as of Report Generated Date												\$2,988,559.78
221021-A07 Overall - Total Value Posted to Date as of Report Generated Date												\$2,988,559.78



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 21, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0004

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/16/23	10/17/23	0.10	LS		168+85		173+46		removal of guardrail at Tom Creek Bridge
0020	2031000	CLASS A EXCAVATION	11/2/23	11/3/23	53.30	CUYD		179+15				1/2 of the Route P intersection
0030	2037075	COMPACTING IN CUT	11/2/23	11/3/23	0.27	STA		179+15				1/2 of the Route P intersection
0040	2063000	CLASS 3 EXCAVATION	10/17/23	10/31/23	53.70	CUYD		179+15				24 Inch pipe under Route P
0070	3040510	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	11/2/23	11/3/23	160.00	SQYD		179+15				1/2 of the Route P intersection
0080	4019905	MISC.	10/20/23	10/21/23	397.30	SQYD	Southbound shoulder	97+60		88+60		894 feet of 4 foot shoulder
			10/21/23	10/21/23	82.70	SQYD	Southbound side	88+60		86+80		186 feet of 4-foot shoulder paved today.
			10/31/23	10/31/23	420.40	SQYD	Southbound lane	76+72		67+26		4-foot wide shoulder paved on 10/27/23
			10/31/23	10/31/23	448.00	SQYD	Southbound lane	86+80		76+72		completed on 10/26/2003
			11/1/23	11/1/23	45.30	SQYD	Southbound lane	67+26		66+24		Paved on 10/28/23
			11/2/23	11/3/23	56.00	SQYD	Southbound	66+24		64+98		
			11/6/23	11/7/23	788.90	SQYD		53+35		64+98		Paved on 11/4/23 from Station 64+98 to Station 53+35 in the southbound lane and then from 53+35 to Station 59+47 in the northbound lane.
			11/7/23		903.10	SQYD		59+47		79+79		Paved on 11/5/23 in the northbound lane
			11/15/23	11/16/23	844.90	SQYD	Northbound outside shoulder	154+60		179+12		This work was performed on 11/10/23 at the following locations: 154+60 to 160+43 161+51 to 167+96 172+39 to 179+12
			11/16/23		1,396.90	SQYD	4 foot shoulder on the northbound lane	121+24		154+60		This work was performed on 11/09/2023 at the following locations: 121+24 to 123+19 123+41 to 124+90 126+61 to 154+60
			11/16/23		1,425.70	SQYD	Northbound outside shoulder	80+04		121+24		This work was performed on 11/8/2023 at the following locations: 80+04 to 100+18 104+80 to 110+14 114+64 to 121+24
0090	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	11/2/23	11/3/23	160.00	SQYD		179+15				1/2 of the Route P intersection
0100	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	11/6/23	11/7/23	0.00	CUYD		100+72		113+02		Replaced the concrete in the Southbound lane for sublots 8A, 8B, 8F and began 9A before breaking down for the day.
0120	5069905	MISC.	11/6/23	11/7/23	0.00	SQYD		100+72		113+02		Replaced the concrete in the Southbound lane for sublots 8A, 8B, 8F and began 9A before breaking down for the day.
0271	6181000	MOBILIZATION	10/31/23	10/31/23	0.21	LS		71+24				15 percent contract completed.
0360	7250424	24 IN. PIPE CULVERT GROUP C	10/17/23	10/31/23	75.00	LF		179+15				24 inch pipe under Route P
0400	7321016A	24 IN. SAFETY SLOPE END SECTION	10/17/23	10/31/23	2.00	EA	Located on both ends of the 24 inch pipe under Route P					
0470	6061060	MGS GUARDRAIL	11/2/23	11/3/23	175.00	LF		168+50		173+21		installed at the ends of Bridge #A3013
0480	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	11/2/23	11/3/23	4.00	EA		168+50		173+21		installed at the ends of Bridge #A3013
0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11/2/23	11/3/23	4.00	EA		168+50		173+21		installed at the ends of Bridge #A3013
0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	10/17/23	10/31/23	196.00	SQYD		170+15		172+37.9		20 foot approach slabs on both sides of the Tom Creek Bridge

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 21, 2023

Contract ID: 221021-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0004	0020	CLASS A EXCAVATION	Price FUEL		5	Jun 28, 2023	SYSTEM	(\$70.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Nov 16, 2023	SYSTEM	\$4.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						(\$66.04)		
			Price FUEL - Total						(\$66.04)		
	0020 - Total						(\$66.04)				
	0070	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Jun 29, 2023	SYSTEM	(\$11,694.80)			
				- Total					(\$11,694.80)		
			Material - Total						(\$11,694.80)		
			MaterialCredit		6	Aug 2, 2023	SYSTEM	\$11,694.80			
				- Total					\$11,694.80		
			MaterialCredit - Total						\$11,694.80		
			Price FUEL		5	Jun 28, 2023	SYSTEM	(\$630.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Nov 16, 2023	SYSTEM	\$9.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total					(\$621.67)		
			Price FUEL - Total						(\$621.67)		
			0070 - Total						(\$621.67)		
			0090	CONCRETE PAVEMENT (8 IN. NON-REINF)	Construction Stockpile		9	Sep 19, 2023	SYSTEM	(\$37,981.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
		12				Nov 16, 2023	SYSTEM	(\$11,598.82)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								(\$49,579.92)		
	Construction Stockpile - Total								(\$49,579.92)		
	Construction Stockpile STMI				7	Aug 16, 2023	SYSTEM	\$49,579.92	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$49,579.92			
	Construction Stockpile STMI - Total								\$49,579.92		
Price FUEL		6			Aug 2, 2023	SYSTEM	\$0.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		9			Sep 19, 2023	SYSTEM	(\$527.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	10	Oct 2, 2023			SYSTEM	\$237.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	12	Nov 16, 2023			SYSTEM	\$36.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total							(\$253.10)				
Price FUEL - Total						(\$253.10)					
0090 - Total						(\$253.10)					
0100	FURNISHING UNBONDED CONCRETE OVERLAY	Material		7	Aug 16, 2023	SYSTEM	(\$43,536.60)				
			- Total					(\$43,536.60)			
		Material - Total						(\$43,536.60)			
		MaterialCredit		8	Sep 6, 2023	SYSTEM	\$43,536.60				
			- Total					\$43,536.60			
MaterialCredit - Total						\$43,536.60					
0100 - Total						\$0.00					
0110	UNBONDED CONCRETE OVERLAY INTERLAYER	Construction Stockpile		8	Sep 6, 2023	SYSTEM	(\$40,544.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				9	Sep 19, 2023	SYSTEM	(\$19,350.52)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				10	Oct 2, 2023	SYSTEM	(\$159.99)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Nov 21, 2023

Contract ID: 221021-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNW0004	0110	UNBONDED CONCRETE OVERLAY INTERLAYER	Construction Stockpile		11	Oct 17, 2023	SYSTEM	(\$211.39)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$60,266.29)			
			Construction Stockpile - Total							(\$60,266.29)			
			Construction Stockpile STMI		7	Aug 16, 2023	SYSTEM	\$213,852.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$213,852.00			
			Construction Stockpile STMI - Total							\$213,852.00			
			0110 - Total							\$153,585.71			
			0190		ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	2	May 17, 2023	SYSTEM	(\$315.00)		
								10	Oct 2, 2023	SYSTEM	\$315.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '45.00000 - 45.00000, 'is applied (if non-zero).	
								Overrun - Total					
Overrun - Total								\$0.00					
0190 - Total								\$0.00					
0470		MGS GUARDRAIL	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$2,877.62)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$2,877.62)		
			Construction Stockpile - Total							(\$2,877.62)			
			Construction Stockpile STMI		1	Apr 14, 2023	SYSTEM	\$5,755.25	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$5,755.25		
			Construction Stockpile STMI - Total							\$5,755.25			
			Material		12	Nov 16, 2023	SYSTEM	(\$5,687.50)					
				- Total							(\$5,687.50)		
Material - Total							(\$5,687.50)						
0470 - Total							(\$2,809.87)						
0480		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$9,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$9,220.00)		
			Construction Stockpile - Total							(\$9,220.00)			
			Construction Stockpile STMI		1	Apr 14, 2023	SYSTEM	\$18,440.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$18,440.00		
Construction Stockpile STMI - Total							\$18,440.00						
0480 - Total							\$9,220.00						
0490		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$7,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$7,700.00)		
			Construction Stockpile - Total							(\$7,700.00)			
			Construction Stockpile STMI		1	Apr 14, 2023	SYSTEM	\$15,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$15,400.00		
Construction Stockpile STMI - Total							\$15,400.00						
0490 - Total							\$7,700.00						
0500		BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Nov 16, 2023	SYSTEM	(\$59,780.00)					
				- Total							(\$59,780.00)		
			Material - Total							(\$59,780.00)			
0500 - Total							(\$59,780.00)						
JNW0004 - Total							\$106,975.03						
Overall - Total							\$106,975.03						



Contract Adjustments for Contract - 221021-A07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
12	JNW0004	Other Contract Adjustment	OTHR	(\$283,768.13)	100	Nov 16, 2023	brobsr1	This adjustment is being made based off of Payfactor adjustments for lots 1 through 14.
12 - Total					(\$283,768.13)			
Overall - Total					(\$283,768.13)			