



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 19, 2024

Pay Estimate Created Date: January 16, 2024

Progress Estimate Number 14	Contract ID 221021-A07 Prime Contractor Phillips Hardy, Inc.	Pay Period Start December 2, 2023 Pay Period End January 15, 2024	Original Contract Amount \$9,574,554.69 Net Change Order Amount \$2,735.00 Current Contract Amount \$9,577,289.69
---------------------------------------	---	--	---

Approval Date	By User
January 17, 2024	frandt1
January 17, 2024	gillej
January 18, 2024	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		34.48%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 2, 2023	January 2, 2023	
Open to Traffic Date			
Work Began Date	May 1, 2023	May 1, 2023	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
221021-A07			
Total Posted Items Pay	\$29,683.70	\$3,272,545.97	\$3,302,229.67
Gross Item Adjustments	(\$5,453.70)	\$112,799.76	\$107,346.06
Incentive	\$30,000.00	\$0.00	\$30,000.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	(\$34,200.00)	\$0.00	(\$34,200.00)
Other Contract Adjustments	\$0.00	(\$283,768.13)	(\$283,768.13)
Contract Total Payable This Estimate:	\$20,030.00	\$3,101,577.60	\$3,121,607.60

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0004	0160	6099902	MISC.DRAIN BASIN REPAIR	EA	\$2,250.000	2	\$4,500.00
	0200	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	470	\$8,460.00
	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	25,181	\$3,525.34
	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	13,774	\$1,928.36
	0410	8025006	MULCHING	ACRE	\$980.000	4	\$3,920.00
	0420	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$1,500.000	4	\$6,000.00
	0440	8061004	SEDIMENT TRAP ROCK	CUYD	\$90.000	15	\$1,350.00
Project JNW0004 - Total							\$29,683.70
Overall - Total							\$29,683.70

Contract Adjustments This Estimate

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
5016	CBIR--Incentive	frandt1	This Contract Adjustment is being created to provide partial payment for the bonus of \$30,000.00 for Line No. 0100 - Furnishing Unbonded Concrete Overlay and Line No. 0120 - Misc. Unbonded Concrete Overlay Placement. The remaining IRI Incentive will be paid			\$30,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 19, 2024

Pay Estimate Created Date: January 16, 2024

Progress Estimate Number 14	Contract ID 221021-A07 Prime Contractor Phillips Hardy, Inc.	Pay Period Start December 2, 2023 Pay Period End January 15, 2024	Original Contract Amount \$9,574,554.69 Net Change Order Amount \$2,735.00 Current Contract Amount \$9,577,289.69
---------------------------------------	---	--	---

Contract Adjustment ID	Adj Type	Entered By	Comments	Time Units	Rate	Amount
			once the data has been fully evaluated and processed.			
5018	OTHR--Liquidated Damage	frandt1	This Contract Adjustment is being made for the Contract Administration Costs of 9 days at \$2,000/day for a total of \$18,000.00. These days include December 4, 5, 6, 7, 8, 11, 12, 13, and 14 excluding observed Holidays and weekends.	-9	\$2,000.00	(\$18,000.00)
5017	OTHR--Liquidated Damage	frandt1	This Contract Adjustment is being made for the Daily Road User Cost of 9 days at \$1,800/day for a total of \$16,200.00. These days include December 4, 5, 6, 7, 8, 11, 12, 13, and 14 excluding observed Holidays and weekends.	-8.10	\$2,000.00	(\$16,200.00)
Overall - Total						(\$4,200.00)
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments						

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0004	0290	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-25,181	\$0.14	(\$3,525.34)
	0300	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-13,774	\$0.14	(\$1,928.36)
	0500	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit			196	\$305.00	\$59,780.00
	0500	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-196	\$305.00	(\$59,780.00)
Total								(\$5,453.70)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 19, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0004	FAF-13-4(35)	Resurface	13	CALDWELL	from south city limits of Hamilton to north of Rte. HH in Kingston

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0004	Posted Item Pay	\$29,683.70	\$3,272,545.97	\$3,302,229.67
	Gross Item Adjustments	(\$5,453.70)	\$112,799.76	\$107,346.06
	Gross Item Pay	\$24,230.00	\$3,385,345.73	\$3,409,575.73
	Incentive	\$30,000.00	\$0.00	\$30,000.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	(\$34,200.00)	\$0.00	(\$34,200.00)
	Other Contract Adjustments	\$0.00	(\$283,768.13)	(\$283,768.13)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 19, 2024

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Waiting on the contractors QC staff to submit the QC test results for the concrete and also certifications and pal numbers for the materials incorporated into the Bridge approach slabs.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Waiting on the contractors QC staff to submit the QC test results for the concrete and also certifications and pal numbers for the materials incorporated into the Bridge approach slabs.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on the contractors QC staff to submit the QC test results for the concrete and also certifications and pal numbers for the materials incorporated into the Bridge approach slabs.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Waiting on the contractors QC staff to submit the QC test results for the concrete and also certifications and pal numbers for the materials incorporated into the Bridge approach slabs.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 5031011A, Project Item Line Number 0500, Material Set 5031011A96, Material 1057JMFRRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	Waiting on the contractors QC staff to submit the QC test results for the concrete and also certifications and pal numbers for the materials incorporated into the Bridge approach slabs.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 6206000C, Project Item Line Number 0290, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on Contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 6206000C, Project Item Line Number 0290, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on Contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 6206001C, Project Item Line Number 0300, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Waiting on Contractor's certification.	frandt1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0004, Item 6206001C, Project Item Line Number 0300, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on Contractor's certification.	frandt1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A07	JNW0004	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$85,500.00	\$8,550.00
		0001	0020	2031000	CLASS A EXCAVATION	1,425.00	0.00	1,425.00	CUYD	657.30	\$33.50	\$22,019.55
		0001	0030	2037075	COMPACTING IN CUT	31.00	0.00	31.00	STA	15.24	\$990.00	\$15,087.60
		0001	0040	2063000	CLASS 3 EXCAVATION	217.00	0.00	217.00	CUYD	133.80	\$30.00	\$4,014.00
		0001	0050	2151000A	SHAPING SLOPES, CLASS I	1,338.00	0.00	1,338.00	100F	0.00	\$166.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	0.00	\$1,050.00	\$0.00
		0001	0070	3040510	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	11,907.00	0.00	11,907.00	SQYD	5,792.50	\$13.00	\$75,302.50
		0001	0080	4019905	MISC.OPTIONAL SHOULDER	29,991.60	0.00	29,991.60	SQYD	11,134.47	\$51.00	\$567,857.97
		0001	0090	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	9,557.60	0.00	9,557.60	SQYD	4,581.99	\$78.00	\$357,395.22
		0001	0100	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	18,511.00	0.00	18,511.00	CUYD	5,000.00	\$171.00	\$855,000.00
		0001	0110	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	95,199.20	0.00	95,199.20	SQYD	33,951.50	\$3.40	\$115,435.10
		0001	0120	5069905	MISC.UNBONDED CONCRETE OVERLAY PLACEMENT, 6.5 IN.	81,599.30	0.00	81,599.30	SQYD	29,101.30	\$15.00	\$436,519.50
		0001	0130	6054010	GEOCOMPOSITE PAVEMENT EDGE DRAIN	66,899.00	0.00	66,899.00	LF	24,676.00	\$9.42	\$232,447.92
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	254.00	0.00	254.00	EA	0.00	\$387.95	\$0.00
		0001	0150	6097000	ROCK LINING	15.00	0.00	15.00	CUYD	0.00	\$73.00	\$0.00
		0001	0160	6099902	MISC.DRAIN BASIN REPAIR	4.00	0.00	4.00	EA	2.00	\$2,250.00	\$4,500.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	3,835.00	0.00	3,835.00	SQFT	2,208.50	\$7.00	\$15,459.50
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	7.00	14.00	EA	14.00	\$45.00	\$630.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	636.00	0.00	636.00	EA	570.00	\$18.00	\$10,260.00
		0001	0210	6161030	TYPE III MOVEABLE BARRICADE	35.00	0.00	35.00	EA	35.00	\$165.00	\$5,775.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,850.00	\$0.00
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,500.00	\$22,000.00
		0001	0240	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	8.00	12.00	EA	12.00	\$1,300.00	\$15,600.00
		0001	0250	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,995.00	\$0.00
		0001	0260	6169901	MISC.MAINTAINING LOCAL ACCESS FOR TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$126,000.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$370,000.00	\$0.00
		0001	0271	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.71	\$329,082.00	\$234,306.38
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	66,558.00	0.00	66,558.00	LF	25,181.00	\$0.14	\$3,525.34
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,735.00	0.00	24,735.00	LF	13,774.00	\$0.14	\$1,928.36
		0001	0310	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	149,599.00	0.00	149,599.00	SQYD	53,352.50	\$1.89	\$100,836.22
		0001	0320	6269909	MISC.OPTIONAL RUMBLE STRIPS	546.20	0.00	546.20	STA	200.60	\$90.00	\$18,054.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$64,000.00	\$0.00
		0001	0340	7250418	18 IN. PIPE GROUP C	128.00	0.00	128.00	LF	78.00	\$82.50	\$6,435.00
		0001	0350	7250421	21 IN. PIPE GROUP C	38.00	0.00	38.00	LF	0.00	\$83.00	\$0.00
		0001	0360	7250424	24 IN. PIPE GROUP C	155.00	0.00	155.00	LF	75.00	\$101.00	\$7,575.00
		0001	0370	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,300.00	\$5,200.00
		0001	0380	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	2.00	\$2,550.00	\$5,100.00
		0001	0390	7321015A	21 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$1,550.00	\$0.00
		0001	0400	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	2.00	\$3,100.00	\$6,200.00
		0001	0410	8025006	MULCHING	10.80	0.00	10.80	ACRE	4.00	\$980.00	\$3,920.00
		0001	0420	8051000A	SEEDING - COOL SEASON GRASSES	10.80	0.00	10.80	ACRE	4.00	\$1,500.00	\$6,000.00
0001	0430	8061003	SEDIMENT TRAP EXCAVATION	5.10	0.00	5.10	CUYD	0.00	\$70.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 19, 2024

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A07	JNW0004	0001	0440	8061004	SEDIMENT TRAP ROCK	51.00	0.00	51.00	CUYD	15.00	\$90.00	\$1,350.00
		0001	0450	8061016	SEDIMENT REMOVAL	690.00	0.00	690.00	CUYD	0.00	\$20.00	\$0.00
		0001	0460	8061019	SILT FENCE	1,020.00	0.00	1,020.00	LF	600.00	\$2.60	\$1,560.00
		0010	0470	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	175.00	\$32.50	\$5,687.50
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	4.00	\$3,500.00	\$14,000.00
		0070	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	196.00	\$305.00	\$59,780.00
		0071	0510	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	0.00	\$305.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$40,918.00	\$40,918.00
Project JNW0004 - Total Value Posted to Date as of Report Generated Date												\$3,302,229.67
221021-A07 Overall - Total Value Posted to Date as of Report Generated Date												\$3,302,229.67



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 19, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0004

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6099902	MISC. PAVED DRAINAGE	12/7/23	12/13/23	2.00	EA	LT and RT	170+15				one on each side of the road, on the north end of Tom Creek Bridge
0200	6161025	CHANNELIZER (TRIM LINE)	1/15/24	1/16/24	470.00	EA	Route 13	40.483		42.483		Payment is being made for the installation and use of channelizers on the project.
0290	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	1/15/24	1/16/24	25,181.00	LF	Route 13 Edge Line	40.483		42.483		Payment is being made for the 4 In. White Edge Line installed on the project.
0300	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	1/15/24	1/16/24	13,774.00	LF	Route 13 Centerline	40.483		42.483		Payment is being made for the installation of 4 In. Yellow Centerline on the project.
0410	8025006	MULCHING	12/14/23	12/15/23	4.00	ACRE	Northbound and southbound shoulders	53+35		179+15		Plan Qty is being paid for Phase I Construction
0420	8051000A	SEEDING - COOL SEASON GRASSES	12/14/23	12/15/23	4.00	ACRE	Northbound and Southbound shoulders	54+35		179+15		Plan Qty is being paid for Phase 1 construction
0440	8061004	SEDIMENT TRAP ROCK	12/14/23	12/15/23	15.00	CUYD		54+60		163+45		installed on 12/5/23

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221021-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0004	0020	CLASS A EXCAVATION	Price FUEL		5	Jun 28, 2023	SYSTEM	(\$70.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Nov 16, 2023	SYSTEM	\$4.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Dec 4, 2023	SYSTEM	\$13.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							- Total			(\$52.22)	
							Price FUEL - Total			(\$52.22)	
							0020 - Total			(\$52.22)	
			0070	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Jun 29, 2023	SYSTEM	(\$11,694.80)	
								- Total		(\$11,694.80)	
							Material - Total		(\$11,694.80)		
					MaterialCredit		6	Aug 2, 2023	SYSTEM	\$11,694.80	
		- Total					\$11,694.80				
		MaterialCredit - Total				\$11,694.80					
Price FUEL		5			Jun 28, 2023	SYSTEM	(\$630.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		12			Nov 16, 2023	SYSTEM	\$9.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		13			Dec 4, 2023	SYSTEM	\$32.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total		(\$589.41)				
		Price FUEL - Total				(\$589.41)					
						0070 - Total			(\$589.41)		
0090	CONCRETE PAVEMENT (8 IN. NON-REINF)	Construction Stockpile				9	Sep 19, 2023	SYSTEM	(\$37,981.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						12	Nov 16, 2023	SYSTEM	(\$11,598.82)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total		(\$49,579.92)					
				Construction Stockpile - Total		(\$49,579.92)					
		Construction Stockpile STMI		7	Aug 16, 2023	SYSTEM	\$49,579.92	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total		\$49,579.92				
				Construction Stockpile STMI - Total		\$49,579.92					
		Price FUEL		6	Aug 2, 2023	SYSTEM	\$0.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				9	Sep 19, 2023	SYSTEM	(\$527.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				10	Oct 2, 2023	SYSTEM	\$237.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				12	Nov 16, 2023	SYSTEM	\$36.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				13	Dec 4, 2023	SYSTEM	\$91.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total		(\$161.95)					
				Price FUEL - Total		(\$161.95)					
				0090 - Total			(\$161.95)				
0100	FURNISHING UNBONDED CONCRETE OVERLAY	Material		7	Aug 16, 2023	SYSTEM	(\$43,536.60)				
					- Total		(\$43,536.60)				
				Material - Total		(\$43,536.60)					
		MaterialCredit		8	Sep 6, 2023	SYSTEM	\$43,536.60				
					- Total		\$43,536.60				
				MaterialCredit - Total		\$43,536.60					
				0100 - Total			\$0.00				



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221021-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0004	0110	UNBONDED CONCRETE OVERLAY INTERLAYER	Construction Stockpile		8	Sep 6, 2023	SYSTEM	(\$40,544.39)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Sep 19, 2023	SYSTEM	(\$19,350.52)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Oct 2, 2023	SYSTEM	(\$159.99)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					11	Oct 17, 2023	SYSTEM	(\$211.39)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$60,266.29)	
				Construction Stockpile - Total						(\$60,266.29)	
				Construction Stockpile STMI		7	Aug 16, 2023	SYSTEM	\$213,852.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$213,852.00	
				Construction Stockpile STMI - Total						\$213,852.00	
				0110 - Total						\$153,585.71	
	0190	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	2	May 17, 2023	SYSTEM	(\$315.00)			
					10	Oct 2, 2023	SYSTEM	\$315.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00		
				Overrun - Total					\$0.00		
		0190 - Total						\$0.00			
	0290	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		14	Jan 17, 2024	SYSTEM	(\$3,525.34)			
					- Total				(\$3,525.34)		
				Material - Total					(\$3,525.34)		
		0290 - Total						(\$3,525.34)			
	0300	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		14	Jan 17, 2024	SYSTEM	(\$1,928.36)			
				- Total				(\$1,928.36)			
			Material - Total					(\$1,928.36)			
	0300 - Total						(\$1,928.36)				
0470	MGS GUARDRAIL	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$2,877.62)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$2,877.62)			
				Construction Stockpile - Total					(\$2,877.62)		
			Construction Stockpile STMI		1	Apr 14, 2023	SYSTEM	\$5,755.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$5,755.25			
			Construction Stockpile STMI - Total					\$5,755.25			
			Material		12	Nov 16, 2023	SYSTEM	(\$5,687.50)			
			- Total					(\$5,687.50)			
			Material - Total					(\$5,687.50)			
			MaterialCredit		13	Dec 4, 2023	SYSTEM	\$5,687.50			
	- Total					\$5,687.50					
	MaterialCredit - Total					\$5,687.50					
	0470 - Total						\$2,877.63				
0480	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$9,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$9,220.00)			
			Construction Stockpile - Total					(\$9,220.00)			
			Construction Stockpile STMI		1	Apr 14, 2023	SYSTEM	\$18,440.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$18,440.00			
	Construction Stockpile STMI - Total					\$18,440.00					



Line Item Adjustments by Estimate

Jan 19, 2024

Contract ID: 221021-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0004	0480 - Total							\$9,220.00	
	0490	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		12	Nov 16, 2023	SYSTEM	(\$7,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$7,700.00)
			Construction Stockpile - Total					(\$7,700.00)	
			Construction Stockpile STMI		1	Apr 14, 2023	SYSTEM	\$15,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					\$15,400.00		
		Construction Stockpile STMI - Total					\$15,400.00		
	0490 - Total							\$7,700.00	
	0500	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Nov 16, 2023	SYSTEM	(\$59,780.00)	
					13	Dec 4, 2023	SYSTEM	(\$59,780.00)	
					14	Jan 17, 2024	SYSTEM	(\$59,780.00)	
				- Total					(\$179,340.00)
			Material - Total					(\$179,340.00)	
			MaterialCredit		13	Dec 4, 2023	SYSTEM	\$59,780.00	
					14	Jan 17, 2024	SYSTEM	\$59,780.00	
		- Total					\$119,560.00		
		MaterialCredit - Total					\$119,560.00		
	0500 - Total							(\$59,780.00)	
JNW0004 - Total								\$107,346.06	
Overall - Total								\$107,346.06	



Contract Adjustments for Contract - 221021-A07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
12	JNW0004	Other Contract Adjustment	OTHR	(\$283,768.13)	100	Nov 16, 2023	brobsr1	This adjustment is being made based off of Payfactor adjustments for lots 1 through 14.
12 - Total					(\$283,768.13)			
14	JNW0004	Incentive	CBIR	\$30,000.00	100	Jan 17, 2024	frandt1	This Contract Adjustment is being created to provide partial payment for the bonus of \$30,000.00 for Line No. 0100 - Furnishing Unbonded Concrete Overlay and Line No. 0120 - Misc. Unbonded Concrete Overlay Placement. The remaining IRI Incentive will be paid once the data has been fully evaluated and processed.
		Liquidated Damage	OTHR	(\$16,200.00)	100	Jan 17, 2024	frandt1	This Contract Adjustment is being made for the Daily Road User Cost of 9 days at \$1,800/day for a total of \$16,200.00. These days include December 4, 5, 6, 7, 8, 11, 12, 13, and 14 excluding observed Holidays and weekends.
		Liquidated Damage	OTHR	(\$18,000.00)	100	Jan 17, 2024	frandt1	This Contract Adjustment is being made for the Contract Administration Costs of 9 days at \$2,000/day for a total of \$18,000.00. These days include December 4, 5, 6, 7, 8, 11, 12, 13, and 14 excluding observed Holidays and weekends.
14 - Total					(\$4,200.00)			
Overall - Total					(\$287,968.13)			