



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2023

Pay Estimate Created Date: May 17, 2023

Progress Estimate Number 2	Contract ID 221021-A07 Prime Contractor Phillips Hardy, Inc.	Pay Period Start April 15, 2023 Pay Period End May 15, 2023	Original Contract Amount \$9,574,554.69 Net Change Order Amount (\$7,980.00) Current Contract Amount \$9,566,574.69
--------------------------------------	---	--	--

Approval Date		By User
May 17, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	brobsr1
May 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
May 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2023	December 1, 2023		4.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 2, 2022	November 2, 2022	
Letting Date	October 21, 2022	October 21, 2022	
Notice to Proceed Date	January 2, 2023	January 2, 2023	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
221021-A07			
Total Posted Items Pay	\$421,426.65	\$0.00	\$421,426.65
Gross Item Adjustments	(\$315.00)	\$39,595.25	\$39,280.25
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$421,111.65	\$39,595.25	\$460,706.90

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0004	0130	6054010	GEOCOMPOSITE PAVEMENT EDGE DRAIN	LF	\$9.420	24,676	\$232,447.92
	0180	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	2,208.5	\$15,459.50
	0190	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	14	\$630.00
	0200	6161025	CHANNELIZER (TRIM LINE)	EA	\$18.000	100	\$1,800.00
	0210	6161030	TYPE III MOVEABLE BARRICADE	EA	\$165.000	35	\$5,775.00
	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$5,500.000	4	\$22,000.00
	0310	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$1.890	53,352.5	\$100,836.23
	0460	8061019	SILT FENCE	LF	\$2.600	600	\$1,560.00
	5001	6189901	MISC.Contract Bond Payment	LS	\$40,918.000	1	\$40,918.00
Project JNW0004 - Total							\$421,426.65
Overall - Total							\$421,426.65

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0004	0190	ADVANCED WARNING RAIL	Overrun			-7	\$45.00	(\$315.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2023

Pay Estimate Created Date: May 17, 2023

Progress Estimate Number 2	Contract ID 221021-A07 Prime Contractor Phillips Hardy, Inc.	Pay Period Start April 15, 2023 Pay Period End May 15, 2023	Original Contract Amount \$9,574,554.69 Net Change Order Amount (\$7,980.00) Current Contract Amount \$9,566,574.69
--------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
		SYSTEM						
Total								(\$315.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0004	FAF-13-4(35)	Resurface	13	CALDWELL	from south city limits of Hamilton to north of Rte. HH in Kingston

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JNW0004	Posted Item Pay	\$421,426.65	\$0.00	\$421,426.65
	Gross Item Adjustments	(\$315.00)	\$39,595.25	\$39,280.25
	Gross Item Pay	\$421,111.65	\$39,595.25	\$460,706.90
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 19, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 221021-A07, Contract Project JNW0004, Project Item Line Number 0190, Contract Line Item Number 0190, Item 6161008, Minor Item.	Pending a Change Order	brobsr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A07	JNW0004	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$85,500.00	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	1,425.00	0.00	1,425.00	CUYD	0.00	\$33.50	\$0.00
		0001	0030	2037075	COMPACTING IN CUT	31.00	0.00	31.00	STA	0.00	\$990.00	\$0.00
		0001	0040	2063000	CLASS 3 EXCAVATION	217.00	0.00	217.00	CUYD	0.00	\$30.00	\$0.00
		0001	0050	2151000A	SHAPING SLOPES, CLASS I	1,338.00	0.00	1,338.00	100F	0.00	\$166.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	0.00	\$1,050.00	\$0.00
		0001	0070	3040510	TYPE 7 AGGREGATE FOR BASE (4 IN. THICK)	11,907.00	0.00	11,907.00	SQYD	0.00	\$13.00	\$0.00
		0001	0080	4019905	MISC.OPTIONAL SHOULDER	29,991.60	0.00	29,991.60	SQYD	0.00	\$51.00	\$0.00
		0001	0090	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	9,557.60	0.00	9,557.60	SQYD	0.00	\$78.00	\$0.00
		0001	0100	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	18,511.00	0.00	18,511.00	CUYD	0.00	\$171.00	\$0.00
		0001	0110	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	95,199.20	0.00	95,199.20	SQYD	0.00	\$3.40	\$0.00
		0001	0120	5069905	MISC.UNBONDED CONCRETE OVERLAY PLACEMENT, 6.5 IN.	81,599.30	0.00	81,599.30	SQYD	0.00	\$15.00	\$0.00
		0001	0130	6054010	GEOCOMPOSITE PAVEMENT EDGE DRAIN	66,899.00	0.00	66,899.00	LF	24,676.00	\$9.42	\$232,447.92
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	254.00	0.00	254.00	EA	0.00	\$387.95	\$0.00
		0001	0150	6097000	ROCK LINING	15.00	0.00	15.00	CUYD	0.00	\$73.00	\$0.00
		0001	0160	6099902	MISC.DRAIN BASIN REPAIR	4.00	0.00	4.00	EA	0.00	\$2,250.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	3,835.00	0.00	3,835.00	SQFT	2,208.50	\$7.00	\$15,459.50
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	0.00	7.00	EA	14.00	\$45.00	\$630.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	636.00	0.00	636.00	EA	100.00	\$18.00	\$1,800.00
		0001	0210	6161030	TYPE III MOVEABLE BARRICADE	35.00	0.00	35.00	EA	35.00	\$165.00	\$5,775.00
		0001	0220	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,850.00	\$0.00
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,500.00	\$22,000.00
		0001	0240	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,300.00	\$0.00
		0001	0250	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,995.00	\$0.00
		0001	0260	6169901	MISC.MAINTAINING LOCAL ACCESS FOR TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$126,000.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$370,000.00	\$0.00
		0001	0271	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$329,082.00	\$0.00
		0001	0280	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	66,558.00	0.00	66,558.00	LF	0.00	\$0.14	\$0.00
		0001	0300	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24,735.00	0.00	24,735.00	LF	0.00	\$0.14	\$0.00
		0001	0310	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	149,599.00	0.00	149,599.00	SQYD	53,352.50	\$1.89	\$100,836.22
		0001	0320	6269909	MISC.OPTIONAL RUMBLE STRIPS	546.20	0.00	546.20	STA	0.00	\$90.00	\$0.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$64,000.00	\$0.00
		0001	0340	7250418	18 IN. PIPE GROUP C	128.00	0.00	128.00	LF	0.00	\$82.50	\$0.00
		0001	0350	7250421	21 IN. PIPE GROUP C	38.00	0.00	38.00	LF	0.00	\$83.00	\$0.00
		0001	0360	7250424	24 IN. PIPE GROUP C	155.00	0.00	155.00	LF	0.00	\$101.00	\$0.00
		0001	0370	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$1,300.00	\$0.00
		0001	0380	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$2,550.00	\$0.00
		0001	0390	7321015A	21 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$1,550.00	\$0.00
		0001	0400	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0001	0410	8025006	MULCHING	10.80	0.00	10.80	ACRE	0.00	\$980.00	\$0.00
		0001	0420	8051000A	SEEDING - COOL SEASON GRASSES	10.80	0.00	10.80	ACRE	0.00	\$1,500.00	\$0.00
0001	0430	8061003	SEDIMENT TRAP EXCAVATION	5.10	0.00	5.10	CUYD	0.00	\$70.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
221021-A07	JNW0004	0001	0440	8061004	SEDIMENT TRAP ROCK	51.00	0.00	51.00	CUYD	0.00	\$90.00	\$0.00
		0001	0450	8061016	SEDIMENT REMOVAL	690.00	0.00	690.00	CUYD	0.00	\$20.00	\$0.00
		0001	0460	8061019	SILT FENCE	1,020.00	0.00	1,020.00	LF	600.00	\$2.60	\$1,560.00
		0010	0470	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	0.00	\$32.50	\$0.00
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$4,000.00	\$0.00
		0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$3,500.00	\$0.00
		0070	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	0.00	\$305.00	\$0.00
		0071	0510	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	0.00	\$305.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$40,918.00	\$40,918.00
Project JNW0004 - Total Value Posted to Date as of Report Generated Date												\$421,426.64
221021-A07 Overall - Total Value Posted to Date as of Report Generated Date												\$421,426.64



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0004

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0130	6054010	GEOCOMPOSITE PAVEMENT EDGE DRAIN	5/9/23	5/17/23	3,309.00	LF	Southbound lane	54+60		87+69		Work completed on 5/8/232
			5/12/23	5/15/23	21,367.00	LF	northbound and southbound edge of pavement	53+35		179+15		
0180	6161005	CONSTRUCTION SIGNS	5/9/23	5/17/23	2,208.50	SQFT	Various locations throughout the project and along the detour					Signs are at locations depicted on the plans.
0190	6161008	ADVANCED WARNING RAIL SYSTEM	5/9/23	5/17/23	14.00	EA	Various locations throughout the project and are at the locations depicted on the plans					
0200	6161025	CHANNELIZER (TRIM LINE)	5/9/23	5/17/23	100.00	EA	Various locations throughout the project and are at the locations depicted on the plans					
0210	6161030	TYPE III MOVEABLE BARRICADE	5/9/23	5/17/23	35.00	EA	Various locations throughout the project and are at the locations depicted on the plans					
0230	6161096A	CMS W/O COMMUNICATION INTERFACE, CONT F/	5/9/23	5/17/23	4.00	EA	Two CMS located on Route 36, one on each side of Route 13 Two CMS located on Route 13, one on each side of the project.					
0310	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	5/9/23	5/17/23	53,352.50	SQYD		54+60		179+15		Stage 1 Mill Creek Drive to Route P
0460	8061019	SILT FENCE	5/1/23	5/2/23	600.00	LF	Silt fence was installed over the pipes running under the roadway at 10 separate locations.	211+40		60+66		30' of silt fence was installed on each side of the roadway at 10 different locations for a total of 600' of silt fence. The installation was at the following locations: 211+40 191+29 177+08 156+02 134+37 115+72 95+17 88+19 74+49 60+66
5001	6189901	MISC.	5/15/23	5/17/23	1.00	LS	contract bond					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 19, 2023

Contract ID: 221021-A07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
JNW0004	0190	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	2	May 17, 2023	SYSTEM	(\$315.00)									
								Overrun - Total							(\$315.00)		
								Overrun - Total							(\$315.00)		
	0190 - Total								(\$315.00)								
	0470	MGS GUARDRAIL	Construction Stockpile STMI			1	Apr 14, 2023	SYSTEM	\$5,755.25	Payment Estimate Item Adjustment generated Stockpile Transaction							
									- Total							\$5,755.25	
									Construction Stockpile STMI - Total							\$5,755.25	
	0470 - Total								\$5,755.25								
	0480	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI			1	Apr 14, 2023	SYSTEM	\$18,440.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
									- Total							\$18,440.00	
									Construction Stockpile STMI - Total							\$18,440.00	
	0480 - Total								\$18,440.00								
	0490	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI			1	Apr 14, 2023	SYSTEM	\$15,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
									- Total							\$15,400.00	
									Construction Stockpile STMI - Total							\$15,400.00	
0490 - Total								\$15,400.00									
JNW0004 - Total								\$39,280.25									
Overall - Total								\$39,280.25									



Contract Adjustments for Contract - 221021-A07

There are no contract adjustments to display for this contract.